Protective Fencing

To be erected prior to the commencement of all works on site, and retained in place throughout construction. Default specification: To comprise either 2.4m wooden site hoarding; or a 2.3m high scaffolding framework comprising of vertical and horizontal framework, well braced to resist impacts, with uprights to be spaced at a maximum of 3.0m intervals and driven into the ground by a minimum of 600mm. On to this, standard anti-climb welded mesh panels are to be securely fixed to each other with at least two scaffold clamps and to the scaffold framework with wire.

Secondary Specification: To comprise of 2m tall welded mesh panels on rubber or concrete feet. Panels are to be joined together using a minimum of two anti-tamper couplers, installed so that they can only be removed from inside the fence. The panels should be supported on the inner side by stabilizer struts, which should should be attached to a base plate and secured with ground pins. All weather notices should be erected at regular intervals on the weld mesh panels with words such as "Construction exclusion zone - Keep

Tree Protection Area **KEEP OUT**

Do **<u>not</u>** move this fence

(TOWN & COUNTRY PLANNING ACT 1990) TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS AND/OR ARE THE SUBJECT OF A TREE PRESERVATION ORDER. CONTRAVENTION OF A TREE PRESERVATION ORDER MAY LEAD TO CRIMINAL PROSECUTION

ANY INCURSION INTO THE PROTECTED AREA MUST BE WITH THE WRITTEN PERMISSION OF THE LOCAL PLANNING AUTHORITY

Arbitech Consulting Limited. Unit 3, Well House Barn, Chester Road, Chester; CH4 0DH Phone: 01244 6611707 https://arbitech.co.uk

Ground boarding

New temporary ground protection should be capable of supporting any traffic entering or using the site without being distorted or causing compaction of underlying soil.

Note The ground protection might comprise one of the following:

a) for pedestrian movements only, a single thickness of scaffold boards placed either on top of a driven scaffold frame, as to form a suspended walkway, or on top of a compression-resistant layer (e.g. 100mm depth of woodchip), laid onto a geotextile membrane; b) for pedestrian-operated plant up to a gross weight of 2t, proprietary inter-linked ground protection boards placed on top of a compression-resisiatnt layer(e.g.150mm depth of woodchip), laid onto a geotextile membrane:

c) for wheeled or tracked construction traffic exceeding 2 t gross weight, an alternative system (e.g. proprietary system or pre-cast reinforced concrete slabs) to an engineering specification designed in conjunction with arboricultural advice, to accommodate the likely loading to which it will be subjected.

Supervised Excavation

Excavation adjacent to RPAs are to be undertaken under direct on-site arboricultural supervision. Excavation will consist of a mixture of mechanical and manual excavation.

Initial excavation will be undertaken by hand under to a minimum of 200mm deep of any excavation, the soil is to be loosened with the use of a fork or pick and then cleared with the aid of an air-spade, air-vac or shovel. There after excavation can be undertaken using an excavator with a suitably sized toothless grading bucket using a grading motion rather than digging and taking no more than 10 - 20mm deep swipes at any time, if any roots are discovered mechanical excavation will be stopped immediately and manual excavation will resume to expose the root. All roots to be cut will be cleanly severed with the use of a hand saw or secateurs. The edge of the excavation closest to the retained trees will be covered over with damp hessian to prevent drying out, and where necessary be shuttered to prevent soil collapse or contamination by concrete. If appropriate soil beneath the depth 600mm may be sheet piled, tegular piled or individual piles. Any deeper excavations may be undertaken by a machine provided it works form outside of the RPA or has appropriate ground protection in place to move and work upon.

Hard Surfacing Removal

Removal of and or replacement of hard surfacing situated either partially or completely within the RPAs of retained trees shall be undertaken with care and under the direct on-site arboricultural supervision as these areas are likely to contain roots. Where this is necessary the wearing course will be broken up using a hand held pneumatic breaker, hand tools and a wheel barrow to break up and remove the surfacing. If it is necessary to remove the sub base this is to be undertaken using hand tools such as a fork to loosen the material and removed using shovels and wheels barrows. In some situations and at the discretion of the arborist it may be possibly to use an excavator using a hydraulic breaker and suitably sized toothless grading bucket. If an excavator is to be used it must be situated outside of the RPAs, on top of the hard surfacing working

away from the RPAs or from ground boarding. Which ever system is used the is to be **NO** disturbance of the soil beneath. If roots are found they are to be covered over with damp hessian and a layer of either sharp sand, wood chip or top soil to prevent desiccation.

'No Dig' Surfacing

Multi-dimmensional confinement system Existing vegetation may be removed with hand tools or sprayed with an approved non residual herbicide such as 'Glyphosate'. The new hard surfacing will be constructed using a 'No Dig' surfacing situated entirely above the existing soil surface and where needed using a proprietary cellular confinement system (GeoWeb or similar) laid over a bi-axel geo-grid (tensar TriAx or similar). Proir to this any small hollows on the surface may be filled with clean sharp sand (not builders sand) to a maximum depth of 150mm. The 'GeoWeb' is to be back filled by hand with a no-fines aggregate of 20mm - 30mm. The area of 'GeoWeb' will be covered with a permeable geotextile fabric and the finished wearing course laid on top. Edge supports of an appropriate size and strenght should be set above ground level and secured with haunching or steel pins driven into the ground. the outer edge of the supports may be banked up with clean top soil.

Arboricultural Supervision

The arboricultural consultant will be required to attend site to directly supervise all demolition and construction works that have to be undertaken within the root protection areas. This will include: 1. Pre start meeting.


2. Location of protective measures. 3. Supervised demolition of hard surfacing, kerb edging and foundations etc. within RPAs of tree nos. 2 & 3.


4. Installation of 'No Dig' hard vehicular surfacing within the RPAs of trees 2 & 3. 5. Installation of 'No Dig' hard pedestrian surfacing within the RPAs of

trees 2, 3, 6 & G3. 6. Any excavations within or adjacent to RPAs, including foundations, hard surfacing or underground services. 7. Removal of protective measures.

Arboricultural Method Statement

Please refer to Arbtech Consulting Ltd. Tree Schedule and Arboricultural Method Statement, for full details on all surveyed trees and how all aspects of the the development maybe implemented without determent to retained trees.





| | Tree | Work Schedule | |
|----------------------------------|------------|---|----------|
| No. | Species | Works | Category |
| G1, G3, 3-6, 9-13, 25 & 26 | Various | Various works already approved under previous scheme | Various |
| 1 | Pitosporum | Fell tree to ground level; remove stump | B1 |

All tree work is to be undertaken in accordance with British Standard BS 3998:2010 Tree work - Recommendations All arising's are to be removed and the site is to be left as found. Care is to be taken of the ground around retained trees to make sure

0m 1m 3m 5m 10m

| Rev: D | ate: Note | es: | | | |
|--|--|--|---|---|-------------|
| Rev: D | ate: Note | es: | | | |
| | | | | | |
| | R | B | | | |
| | Unit 3, Wel | | rns, Cheste | er, CH4 0DI | н — |
| | Unit 3, Wel arbtech.co. | B Il House Bar uk, email@a | rns, Cheste arbtech.co. | er, CH4 0Dl .uk, 01244 | н — |
| | Unit 3, Wel arbtech.co. Chann Fairsea | B II House Bar uk, email@a hing Jun at, | rns, Cheste arbtech.co. | er, CH4 0Dl .uk, 01244 | н — |
| | Unit 3, Wel arbtech.co. Chann Fairsea | B Il House Bar uk, email@a ning Jun at, ate Hill, | rns, Cheste arbtech.co. | er, CH4 0Dl .uk, 01244 | н — |
| | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF | B Il House Bar uk, email@a hing Jun at, ate Hill, R | ior Sch | er, CH4 0Dl .uk, 01244 | н — |
| www. Project: Client: | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann | B Il House Bar uk, email@a ning Jun at, ate Hill, | ior Sch | er, CH4 0Dl .uk, 01244 | н — |
| www. Project: | Unit 3, Wel arbtech.co. Chann Fairsea N6 5JF Chann | B Il House Bar uk, email@a hing Jun at, ate Hill, R | ior Sch | er, CH4 0Di .uk, 01244 1001, | н — |
| www. Project: Client: | Unit 3, Wel arbtech.co. Chann Fairsea N6 5JF Chann | B II House Bar uk, email@a hing Jun at, ate Hill, R hing Sch Protectic | ior Sch | er, CH4 0Di .uk, 01244 1001, | н — |
| www. Project: Client: | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Pt | B Il House Bar uk, email@a ning Jun at, ate Hill, R ning Sch Protection hase | ior Sch | er, CH4 0Di .uk, 01244 1001, | н — |
| www. Project: Client: Drawing Based o | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree P Hall Ph n: 343.36 | B II House Bar uk, email@a hing Jun at, ate Hill, R hing Sch Protectic | ior Sch | er, CH4 0Di uk, 01244 nool, | н — |
| www. Project: Client: Drawing | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Pt n: 343.36 | B Il House Bar uk, email@a ning Jun at, ate Hill, R ning Sch Protection hase | ior Sch nool | er, CH4 0Di .uk, 01244 1001, | н — |
| www. Project: Client: Drawing Based o | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Pt n: 343.36 | B Il House Bar uk, email@a hing Jun at, ate Hill, R hing Sch Protection hase 6/PLA57 | ior Sch nool | er, CH4 0Di uk, 01244 nool, : : | н — |
| www. Project: Client: Drawing Based o Drawing Date: | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Pt n: 343.36 | B Il House Bar uk, email@a ing Jun at, ate Hill, R ing Sch Protection hase 6/PLA57 ch TPP (Scale: | ior Sch nool | er, CH4 0Di uk, 01244 nool, | H 660558 |
| www. Project: Client: Drawing Based o Drawing Date: | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Ph n: 343.36 No: Arbtec | B Il House Bar uk, email@a ing Jun at, ate Hill, R ing Sch Protection hase 6/PLA57 ch TPP (Scale: | ior Sch iool on Plan 7/B | Rev: | H 660558 |
| www. Project: Client: Drawing Based o Drawing Date: Feb | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Ph n: 343.36 No: Arbtec | B Il House Bar uk, email@a ing Jun at, ate Hill, R ing Sch Protection hase 6/PLA57 ch TPP (Scale: | ior Sch iool on Plan 7/B | Rev: | H 660558 |
| www. Project: Client: Drawing Based o Drawing Date: Feb Key: Tree | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Pf n: 343.36 No: Arbtec | B Il House Bar uk, email@a hing Jun at, ate Hill, ate Hill, ate Hill, Crotection hase b/PLA57 ch TPP (Scale: 1:250 Tree Canopies: Category | ior Sch iool on Plan 7/B | er, CH4 0DI uk, 01244 nool, : Rev: - Drawn: JC Trunks: Category | H 660558 |
| www. Project: Client: Drawing Based o Drawing Date: Feb Key: Tree Nos.: RPAs: Category | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Pf n: 343.36 No: Arbtec | B Il House Bar uk, email@a ning Jun at, ate Hill, ate Hill, ate Hill, Protection hase 6/PLA57 ch TPP (Scale: 1:250 Cales: 1:250 Tree Canopies: Category 'A trees to be | ior Sch nool on Plan 7/B 03 0 @ A1 | er, CH4 0DI uk, 01244 nool, : Rev: - Drawn: JC Trunks: Category 'B' trees: Topo. | H 660558 |
| www. Project: Client: Drawing Based o Drawing Date: Feb Key: Tree Nos.: RPAs: Category 'C' trees: | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Pf n: 343.36 No: Arbtec | B Il House Bar uk, email@a hing Jun at, ate Hill, ate Hill, ate Hill, Crotection hase b/PLA57 ch TPP (Scale: 1:250 Category 'A trees: Trees to be removed (approved): | ior Sch iool on Plan 7/B | Rev: Drawn: JC Trunks: Category 'B' trees: Topo. survey: | H 660558 |
| www. Project: Client: Drawing Based o Drawing Date: Feb Key: Tree Nos.: RPAs: Category | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Pf n: 343.36 No: Arbtec | B House Baruk, email@a hing Junat, ate Hill, rotection b Protection b Ch TPP (Scale: 1:250 Tree Category 'A trees to be removed (approved): Protective fencing: | ior Sch nool on Plan 7/B 03 0 @ A1 | Rev: Drawn: JC Trunks: Category 'B' trees: Topo. survey: Ground boarding: | H 660558 |
| www. Project: Client: Drawing Based o Drawing Date: Feb Key: Tree Nos.: RPAs: Category 'C' trees: Proposed | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Pf n: 343.36 No: Arbtec | B Il House Bar uk, email@a hing Jun at, ate Hill, ate Hill, ate Hill, ate Hill, Crotection hase b/PLA57 ch TPP (Scale: 1:250 ch TPP | ior Sch nool on Plan 7/B 03 0 @ A1 | er, CH4 0DI uk, 01244 nool, Rev: - Drawn: JC Trunks: Category 'B' trees: Topo. survey: Ground | H 660558 |
| Www. Project: Client: Drawing Based o Drawing Date: Feb Key: Tree Nos.: RPAs: Category 'C' trees: Proposed layout: Site facilitos: 'No Dig' hard | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Pf n: 343.36 No: Arbtec | B I House Bar uk, email@a ing Jun at, ate Hill, ate Hill, ate Hill, Crotection nase S/PLA57 Ch TPP (Scale: 1:250 Tree Canopies: Category 'A' trees: Trees to be removed (approved): Protective fencing: Temp. retaining | ior Sch nool on Plan 7/B 03 0 @ A1 | er, CH4 0DI uk, 01244 OOOI, CO | H 660558 |
| Www. Project: Client: Drawing Based o Drawing Date: Feb Key: Tree Nos.: RPAs: Category 'C' trees: RPAs: Category 'C' trees: Proposed layout: Site facilities: 'No Dig' hard sulf dimensions a Please notify us | Unit 3, Wel arbtech.co. Chann Fairsea Highga N6 5JF Chann : Tree F Hall Pf n: 343.36 No: Arbtec 2019 2 2019 2 2 0 2019 | B I House Bar uk, email@a ing Jun at, ate Hill, rotection b Protection b Protection ase b PLA57 c t Tree Canopies: Category 'A' trees: Trees to be removed (approved): Protective fencing: Temp. retaining system: ster. No dimensions | rns, Cheste arbtech.co. ior Sch nool on Plan 7/B 03 0 @ A1 | Rev: Drawn: JC Trunks: Category 'B' trees: Topo. survey: Ground boarding: Manual / Supervised excavation: om this drawing. | H 660558 |