

Site: Cambridge House, London, NW1 3AR

Planning number: 2014/0603/P

Date: 21st February 2019

Revision:

The Main Contractor understands that the proposed works cannot commence unless before the following GENERAL & SPECIFIC UNDERSTANDINGS are already in place, are ready to be implemented and their details are readily made available on request by an authorised Officer of the Council:

2. SPECIFIC UNDERSTANDINGS

1. In case, structure borne noise at party walls or tall buildings is generated.

- (a) A noise report dealing with the effect of structure borne noise from the building de-construction and construction activities shall be required before any proposed works commence. The noise report shall deal with the provision of suitable respite accommodation to those who are being affected. Refer to BS 6472-1:2008, BS5228: 2009+A1:2014, CMR250795.
- (b) The prediction of noise levels (including structure borne noise) at the potential noise receptors (including any person residing/working inside the building or sharing party wall) shall be made before the proposed works commence.
- (c) Prior any de-construction/construction works commence but no less than (28 days of the proposed works commence), the resident and/or the residents, living at the sharing party wall shall formally be offered in writing an appropriate suitable respite alternative accommodation for the whole duration of these construction/deconstruction works. The offer and details of the offer shall be confirmed in writing to the Council".
- (d) If the adjoining building is structurally connected and is occupied while the proposed works are in progress and should structure borne noise through party wall and/or other connected part of the building occurs, then a respite scheme shall be required to provide to those who are directly affected by the works that is causing the structure borne noise.
- (e) No dweller should remain in their dwellings without a properly suitable respite accommodation being offered while noisy structure borne works/activities are being carried out.

2. Respite accommodation for non-party wall/adjoining properties (airborne noise).

Where noise exceeds noise limits for a period of 10 or more days of working in any fifteen consecutive days or for a total number of days exceeding 40 in any 6 month period provisions for temporary respite accommodation will be offered.

3. Rats control/extermination


- (a) Once main contractor has been appointed and at least 6 weeks before the works commence a rodent assessment report shall be issued and the site shall be baited to ascertain the degree of rat/mice infestation.
- (b) A British Pest Control Association (BPCA) company shall produce the rodent assessment report. The report shall demonstrate existence/non-existence of rats and how the rodents living on the site are being prevented escaping the site prior commencing the works and during the works.
- (c) Before any construction/deconstruction works commence Contractors, builders, etc. have to keep sufficient evidence and make such evidence readily available on request by an authorised Officer of the Council the following:
 - Any existing drainage serving the site is secure. This means locating the interceptors of the existing buildings and making sure that the drains are currently running free and that any interceptor (Rodding Eye) caps are in place. For straight through systems a rat block device should have been installed before any work starts.
 - If the existing drains are not to be used for the new development then these have been cemented and sealed.
 - Any additional drainage leading back from the interceptor left open, the corresponding interceptor/s are sealed.
 - The rodents living in the site are being systematically destroyed and/or prevented escaping the site prior commencing the works and during the works.

4. When reviewing the CMP, Carrying out the works , the Contractors shall have regard and shall be consistent with the following documents, policies, and procedures:

- Camden's Minimum Requirements CMR 251123, (attached)
- Addendum ACMR-CMP-WF 251123, (attached)
- Addendum ACMR-CMP-WF-Understandings 251123 (attached)
- British Standards BS5228:2009+A1:2014
- "Pest minimisation Best practice for the Construction Industry" (attached) for eradication of rat/mice before works commence
- The Control of Dust and Emissions During Construction and Demolition (SUPPLEMENTARY PLANNING GUIDANCE) 2014
- Noise/vibration reduction and visible dust prevention philosophies to be produced and approved to be implemented.
- Noise Vibration report produced according to BS5228:2009+A:2014 to be produced and approved for implementation.

- ABC method according BS5228:2009+A1:2014 to be produced and approved for implementation
- Noise/vibration reductions philosophies to be produced and implemented.
- Noise, Vibration & Dust Management Plan (NVDMP).
- Asbestos Report to be produced/submitted
- Rats/mice control/extermination report to be produced by a Pest Control Company (BPCA) before any works is being carried out on site
- Continuous liaison with likely receptors to be produced

Applicant: NB By signing this form you are confirming you are a person whose signature is recognised by your company.

Signed: 

Date:15/03/2019.....

Print Name:Lee Daniel.....

Position: ...SHEQ Manager.....

Note: This agreement shall be binding on, and ensure to the benefit of, the parties to this agreement and their respective personal representatives, successors and permitted assigns, and references to any party shall include that party's personal representatives, successors and permitted assigns.