# Traits	Title	Given Work Given Earliest Resources Start	Predecessors WK 19, 6 May -2	May 2019 WK 20, 13 May WK 21, 20 May WK 22, 27 May WK 23, 3 June -1 1 2 3	June 2019 WK 24, 10 June WK 25, 17 June W 4 5	WK 26, 24 June WK 27, 1 July 6 7		uly 2019 WK 29, 15 July WK 30, 22 July WK 31, 2 9 10 11	29 July WK 32, 5 August 1 12	August 2019 WK 33, 12 August WK 34, 19 August V 13 14 14	Se VK 35, 26 August WK 36, 2 September WK 37, 9 Septemb 15 16 17	otember 2019 er WK 38, 16 September WK 39, 2 18	.3 September WK 40, 30 September WK 41, 7 Octobe 19 20 21
0 🗃 📀	574SS - Stukeley Street - Outline Construction Programme	21/05/2019	574SS - Stukeley Stree	et - Outline Construction Progr									
1 2 ⊙	Site set up and demo	5 days 21/05/2019		Site set up and demo									
3	Site set up and scaffold Book stat services surveys	5 days 21/05/2019 1 day		Site set up and scaffold Book stat services surveys									
4 ⊘	Hoarding, block up window openings and setting out grids	5 days 28/05/2019	2	Hoarding, block up window openings and setting out									
5 ⊘	Roof demolition	5 days 4 June 2019	4	Roof demolition									
6 ⊘	1st and ground floor	10 days 11 Jun 2019	5	1st and ground floor	emolition	Ь							
7	demolition Basement and superstructure				Basement and superstructure								
8 🛛	Install GFL roof steel beams and deck	15 days 25 Jun 2019	6		Install GFL roof steel beams and deck (Ъ					
9 ⊘	Break up GFL slab	5 days 16 July 2019	8				Break up GFL slab						
10 ⊘ 11 ⊘	Install 1FL ceiling steel beams and deck		9SS			Install 1FL ceil	ing steel beams and deck	► Contract of the second s					
12	External walls Roof structure	18 days 1 Aug 2019 20 days	11					External walls		Roof structure			
13 🛇	Template stair structures - 4	1 week 1 Aug 2019	10					Template stair structures - 4 week fabrication period					
	week fabrication period		1050 . 4					iomplate stall structures - 4 week labilitation period					
14 ⊙ 15 ⊙	Install stair structures GFL roof covering	1 week 5 Sep 2019 10 days 16 July 2019	13ES+4 we 8				GFL roof covering				Install stair structures		
16	Top roof covering	20 days	12									Top roof covering	
17 🛇	Excavate both corners and underpin to base	15 days 23 July 2019	9				Excavate both co	prners and underpin to base					
18 🛇	Temp works installation	10 days 13 Aug 2019	17						Temp works instal	Ilation	רך		
19 🕑	Excavate both hit and miss underpins @ 2 per day	10 days 27 Aug 2019	18							Excavate both hit and miss underpins @ 2 per day			
20 🛇	Cast slab incl Below Ground Drainage	15 days 10 Sep 2019	19								Cast slab incl Below Ground Drainage		
21 🛇	Cast ground floor slab	10 days 1 Oct 2019	20									Ca	ast ground floor slab
22 🛇	Waterproofing	10 days 15 Oct 2019	21										Water
23	Template external doors and windows		12								Ter	nplate external doors and windows	
24 🛇	Install external doors and windows	5 days 10 Dec 2019	23ES+10 weeks										
25 26 ⊘	Internal fit-out GFL-2FL external wall linings	10 days 22 Oct 2019	16										
20 O 27 O	GFL-2FL partitions	15 days 22 Oct 2019	16										
28 🛇	GFL-2FL 1st fix M&E	20 days 12 Nov 2019	27										
29 🛇	Fit insulation and close walls and ceilings		28										
30 🛇	UFH and screed to basement and ground		22ES+1 week										
31 ⊙ 32 ⊙	Basement exterrnal wall linings	5 days 19 Nov 2019	30										
32 ⊙ 33 ⊘	Basement partitions Basement 1st fix M&E	5 days 26 Nov 2019 10 days 3 Dec 2019	32										
34 ⊘	Basement wall and ceiling close up	15 days 17 Dec 2019	33										
35 ⊘	Plastering	20 days 24 Dec 2019	29; 34SS+										
36 ⊙	Joinery template	1 day 7 Jan 2020	29; 34										
37 ⊙ 38 ⊙	Joinery install Tiling	10 days 4 Mar 2020 20 days 7 Jan 2020	36ES+8 we 35SS+2 we										
39 ⊙	Mist coats	10 days 21 Jan 2020	35										
40 ⊘	Internal doors	15 days 21 Jan 2020	35										
41 ⊘	2nd fix M&E	20 days 4 Feb 2020	38										
42 ⊙	Floor laying	15 days 11 Feb 2020	40										
43 ⊙ 44 ⊙	Skirting and architraves Decoration	15 days 18 Feb 2020 20 days 10 Mar 2020	42SS+1 week										
45	External works												
46 ⊙	External wall clean and point		24										
47 ⊙ 48 ⊙	Scaffold down Stat Services Connections	5 days 7 Jan 2020 2 weeks 14 Jan 2020	46 47										
48 O 49	Project Completion		וד										
50 ⊘	Internal snagging and site clear	10 days 7 April 2020	44										
51 🛛	External snagging / repairs to pavements		50SS										
52 O	Project Completion	20 Apr 2020	50; 51										

