


calculation sheet	page no. SEQUENCE	project no. 2019-242
project 5 KEMPLAY ROAD NWS	by 	checked.
section REAR BOUNDARY WALL REPAIRS: SEQUENCE OF WORKS	date 29/05/2019	date



1. REMOVE UN-STABLE COPING AND SET ASIDE SAMPLE; SET ASIDE REMAINDER FOR RE-USE
 - 2) CUT DOWN SELF-SEEDED SYCAMORE TREE AND TREAT ROOTS AGAINST RE-GROWTH.
 - 3) ESTABLISH ZONE OF SEVERELY DEFORMED WALL AND PROGRESSIVELY TAKE DOWN WALL BY HAND, SALVAGING BRICKS FOR RE-USE.
 - 4) REMOVE ROOTS AS THE WALL IS DISMANTLED.
 - 5) FORM STABLE LOWEST COURSE BY CLEANING OFF MORTAR AND NOT DISTURBING COURSE BELOW.
 - 6) USE STRING-LINE TO RE-ESTABLISH SLOPE OF BED-JOINTS
 - 7) LAY BRICKS IN LIME MORTAR TO SAME BOND AS EXISTING WALL
 - 8) FORM TOP OF WALL TO MATCH ORIGINAL DETAIL.
 - 9) JOINTS AND FLASHING TO BE STRUCK TO MATCH EXISTING.
- NOTE: IF INSUFFICIENT BRICKS CAN BE SALVAGED INTACT THEN REPLACEMENT, IMPERIAL-SIZED, MATCHED TO EXISTING, ARE TO BE USED IN THE CORE OF THE WALL IS NOT VISIBLE.