



CONSULTING STRUCTURAL ENGINEERS

39-41 NORTH ROAD  
LONDON  
N7 9DP

TELEPHONE 020 7226 2444

**REPORT ON STRUCTURE**  
**FOR**  
**BASEMENT CONSTRUCTION**  
**22 HOLMES ROAD**  
**LONDON NW5**

**19088/JO**

**JULY 2019**

**OSBORNE EDWARDS LTD**  
DIRECTORS JACQUI OSBORNE BSC CENG MSTRUCTE  
JOHN EDWARDS GRAD DIPL CONS (AA)

REGISTERED IN ENGLAND 04173590

## **1.0 GENERAL INTRODUCTION.**

This report has been commissioned by Norton Mayfield Architects in support of a planning application for the refurbishment and extension of an existing building and the construction of three new houses. The existing building has a lower ground floor and the three new houses will each have a basement under part of the building footprint.

A key part of the planning application to Camden Council is a requirement to address key issues about the affect the basement could have on the site and surrounding sites/buildings to ensure the work can be carried out safely and that movement caused by the construction method can be kept to a minimum.

The reports on hydrology/hydrogeology and the soil investigation were commissioned by the Architect, Norton Mayfield Architects before our appointment was confirmed. We have summarised the findings of the two reports in section 3.0.

This report addresses a specific request from Camden Council for information relating to the sequence of construction, methodology and some key design items such as retaining walls.

For the proposals we have worked from the drawings submitted by Norton Mayfield Architects for planning consent.

## **2.0 EXECUTIVE SUMMARY.**

From the results of the investigations, the reports covering soil conditions and hydrology/hydrogeology, an assessment of the existing buildings on the site and consideration of adjoining buildings, a construction methodology has been developed. This is set out later in this report. We have shown that by careful planning and execution of the construction work and employing a sufficiently stiff bracing system during the formation of the basement a means of forming the basement without the risk of significant lateral movements is both possible and practical. We also conclude the construction of the new basements can be carried out so as not to cause harm or affect the stability of surrounding buildings.

## **3.0 SUMMARY OF SOIL AND HYDROLOGY/HYDROGEOLOGY.**

Two reports were commissioned during the Spring of 2019, these being:

- Surface and Ground Water by Stantec UK Ltd dated May 2019.
- Land Stability and Site Investigation by Key GS Ltd dated April 2019.

### **3.1 Surface and Ground Water by Stantec UK Ltd.**

This report looked at and commented upon the likely presence of water on or nearby the site and the site investigation by Key GS Ltd was planned around queries highlighted by a scoping and screening exercise.

The findings of the report are that the likelihood of a flood on site from rivers, reservoirs or ground water are low. The excavation depth will be in the clay strata which is relatively impermeable and it is not likely to reach a level where ground water ingress will occur. If water is encountered it is likely to be in isolated lenses of sandy soil or from fissures in the clay.

SUDs is covered in the screening table of the report.

### **3.2 Land Stability and Site Investigation by Key GS Ltd.**

This report covers the results of three window sample holes within the site and one trial pit on the eastern boundary.

The window sample holes don't have a measured ground level given with the results but they appear to be at approximately the same level as the proposed ground floor of the new houses. The conditions found can be summarised as 0.5 to 0.9m of made ground above London clay.

The shortest window sample hole was 1.0m and the deepest 5.45m

Two boreholes were dry and a third one (WS02) showed a water level of 3.23m below ground level. The water was drained and it returned slowly, suggesting a pocket of inflow.

The trial pit alongside the adjoining building at 24-26 Holmes Road shows a brick wall constructed off a concrete strip foundation. The underside of the concrete foundation is approximately 900mm below ground level bearing onto London clay and the concrete is approximately 400mm thick. A section through the foundation shows concrete projecting beyond the face of the wall.

A movement assessment suggests there will not be movement that would be detrimental to the adjoining properties and the damage assessment according to CIRIA C580 Table 2.5 (after Burland, 1995), will be Category 1, or very slight.

### **3.3 Further work recommended by Stantec Report.**

Recommendations made within the report include further monitoring of the water level in WS02 to reach a conclusion about the possibility of water flowing into the excavation during the work.

We do not propose to comment further on the scope of the investigations as both reports are included with the planning application and are therefore available to be read in full.

#### 4.0 DESCRIPTION OF THE PROPOSALS.

The existing building dates from the Victorian era and is formed with timber floors and roof and solid brick external walls, including retaining walls to the lower ground floor. The internal walls are likely to be timber studwork. The building is predominantly unaltered apart from a new two-storey rear addition, to give additional accommodation in the lower ground and ground floors. One of the new houses is to directly connect to the existing building, requiring underpinning along the flank wall.

All three new houses will have timber floors, a timber roof and masonry walls with some parts cavity construction and a visible brick outer leaf, and some parts clad in zinc. We would expect the ground floor to be concrete construction along with the basement walls.

All basements to the new houses will have a piled perimeter. Investigations have shown groundwater is not likely to be found during the excavation, or where encountered, mostly from sandy lenses and fissures in the clay. In this case contiguous piles will be adequate to form the basement walls, exclude water from the excavation and, when used in conjunction with a concrete lining wall and tanking (to details by a specialist), to give a sufficiently waterproof barrier for residential accommodation.

General existing site levels are reduced in the proposed scheme and it is likely that most of the party walls will need to be underpinned to allow this to happen.

The existing level in Regis Road and the proposed ground floor level of the two houses at that end of the site differ by approximately 2.2m, meaning the need for a retaining wall alongside Regis Road.

To brace the walls of the basement and to help prevent long-term lateral ground movement we recommend the ground floor of the houses is formed in concrete and all the house foundations are piled.

We have shown the principles of our scheme for the foundation and ground floor design in **Appendix 1** on sketches 19088/SK1 to SK4. We have developed a sequence of construction from the sketches.

#### 5.0 SEQUENCE OF CONSTRUCTION

**Appendix 2** shows a sequence of construction for the site from the existing arrangement to completion of the basement on sketches SQ1 to SQ6:

Key issues in the design will be water, retaining of the boundary with Regis Road, and the sequence of piling and propping to prevent lateral movement up to the point where the sub-structure is complete and the boundaries fully supported.

## 5.1 Water

The water level given in the site investigation initial results was 3.25m below ground level at the location of the Window Sample WS2. We estimate this relates to an existing ground level of approximately 35.2m. We also estimate the underside of the basement excavation equate to a level of 31.35m, some 3.85m below ground level. The site investigation went on to say a rising head test showed the likelihood of localised areas of more permeable soil.

It is likely that any perched water, if encountered, or sandy lenses bearing water may be present in the bottom 500mm of the excavation but it is not described as being evidence of a significant inflow of water.

The construction of a sump and use of pumps with filters, to avoid a loss of fines in the soil, may be needed and are considered adequate prevention measures for the described conditions.

## 5.2 Retaining wall along Regis Road

The design of the retaining wall will need to consider soil, water and traffic loads. We note that Howdens, the Builders Merchant in Regis Road is likely to give rise to regular significant vehicle loads that will need to be taken into account.

## 5.1 Piling

The excavation for the main basement areas is likely to be approximately 3.4m deep and contiguous piles will be adequate to support the load encountered from the soil, site traffic and pressure from the foundation of adjoining buildings. A conservative estimate of water pressure will also be used in the design to cover site water conditions but also, for example, for the unlikely event of a burst water main.


## 6.0 DESIGN:


Calculations are attached in **Appendix 3** for typical basement wall design, typical prop loads for the excavation, retaining wall along the boundary with Regis Road.

## 7.0 QUALIFICATIONS


Report written by Jacqui Osborne Bsc Hons MiStructE CEng. July 2019

**APPENDIX 1**  
**OUTLINE SCHEME**










<b>Osborne Edwards Ltd</b> CONSULTING STRUCTURAL ENGINEERS  OMNIBUS BUSINESS CENTRE 39/41 NORTH ROAD LONDON N7 9DP  TELEPHONE 020 7226 2444	PROJECT TITLE		JOB NO
	22 HOMES ROAD . NW5		19088
	DRG TITLE		DRG NO
	SECTION A-A		SK3
SCALE	DATE	REV	
1:50	JULY '19		


NOTES:


- ① FLANK WALL 24-26 HOLMES ROAD UNDERPIN TO RAISE & SUPPORT NEW LOAD
- ② PILED BASEMENT WITH LIMLOG WALL & TANKING (BY OTHERS)
- ③ FLANK WALL 20 HOLMES ROAD UNDERPIN.




<b>Osborne Edwards Ltd</b> CONSULTING STRUCTURAL ENGINEERS  OMNIBUS BUSINESS CENTRE 39/41 NORTH ROAD LONDON N7 9DP  TELEPHONE 020 7226 2444	PROJECT TITLE 22 HOLMES ROAD		JOB NO 13088
	DRG TITLE SECTION B-B		DRG NO SK4
	SCALE 1:50	DATE JULY '19.	REV

**APPENDIX 2**  
**SEQUENCE OF CONSTRUCTION**





STAGE 2:  
⑥ INSTALL PILES.  
NOTE: MINIMUM DISTANCE FROM  
FACE OF WALL, WALL & BEAM  
OR OTHER STRUCTURE 0.5m  
MINIMUM, TO REQUIREMENTS OF  
PILING CONTRACTOR.  
: MOVE PROPS TO SUIT  
REQUIREMENTS FOR INSTALLING  
PILES NEAR BEAMS BARR.




OSBORNE EDWARDS,  
19088/503.

STAGE 3:  
INSTALL RETAINING WALL  
REGAS ROAD, EXCAVATE  
WITHIN PILES, UNDERPIN  
FLANK WALL OF No 22  
OUT PILES TO LEVEL &  
INSTALL RING BEAM &  
PREF TOP OF PILES.


STAGE 3:

- 7) CUT PILES DOWN TO LEVEL SUITED TO CARPILING BEAM.
- 8) COMPLETE UNDERPINNING TO FLANK WALL OF No 22.
- 9) CAST CARPILING BEAM & EXCAVATE 12 LINE WITH UNDERPINNING. WITH EXCAVATION REACHES 1.5m FROM CARPILING BEAM INSTALL PREPS BETWEEN CARPILING BEAM
- 10) COMPLETE EXCAVATION HELLOING GROUND FLOOR TO 22 HOUSE ROAD & CUT DOWN PILES TO SUIT.
- 11) CAST GROUND BEAMS & RETAINING WALLS TO NEW FLANK & END WALLS.
- 12) CAST SLAB
- 13) CUT PILES DOWN TO LEVEL SUITED TO CARPILING BEAM.
- 14) EXCAVATE. WITH EXCAVATION REACHES 0.75m FROM CARPILING BEAM INSTALL PREPS.
- 15) IN AN UNDERPINNING SEQUENCE REMOVE 1.0m SECTIONS OF RETAINING WALL, EXCAVATE AND CAST WALL & SLAB UP TO CARPILING BEAM FOR BASEMENT EXCAVATION.




OSBORNE EDWARDS  
19088 / SQ4

SECTION W-W  
APR 2018 STAGE 3.



OSBORNE EDWARDS  
19086 / SQ. 5  
SECTION X-X  
AFTER STAGE 3.





**APPENDIX 3**  
**CALCULATIONS**

<b>Osborne Edwards Ltd</b> CONSULTING STRUCTURAL ENGINEERS  39-41 NORTH ROAD LONDON N7 9DP  TELEPHONE 020 7226 2444	PROJECT TITLE 22 Hounes Road	
	JOB NO 19088	SHEET NO L1
	BY JO	DATE JULY '19

LOADING FOR RETAINING WALLS.

FOR CONSERVATIVE DESIGN ASSUME SOIL IS SANDY GRAVEL  $k_2 = 0.33$ . SOIL DENSITY  $20 \text{ kN/m}^3$ .

- WATER LEVEL  $2/3$  HEIGHT OF RETAINED SOIL
- PLANT & MACHINERY  $2.5 \text{ kN/m}^2$
- LOAD FROM ADJOINING BUILDING FOUNDATION (2 STOREY)  
 $100 \text{ kN/m}^2$  ON  $450 \text{ mm}$  WIDE SLAB.


FOR HIGHWAY LOAD REGS ROAD AUTO  $5 \text{ kN/m}^2$  \*

(\* DETAILED DESIGN WILL REQUIRE CONSIDERATION OF AXLE LOADS FOR GOODS VEHICLES).

DESIGN CASES CONSIDERED:

- ① PILED PERIMETER OF BASEMENT WITH CAPPING BEAM & PROPS. PILES TO BE EMBEDDED & PROPPED.  
CHECK: PILE DIAMETER  
: PROP LOADS  
: CAPPING BEAM SPEC.
- ② RETAINING WALL REGS ROAD BOUNDARY.  
CANTILEVER WALL IN TEMPORARY CONDITION WITH PROPS IF REQUIRED  
PROPPED CANTILEVER IN PERMANENT CONDITION VIA FIRST FLOOR SLAB.


<b>Osborne Edwards Ltd</b> CONSULTING STRUCTURAL ENGINEERS  39-41 NORTH ROAD LONDON N7 9DP  TELEPHONE 020 7226 2444	PROJECT TITLE 22 HOUNDS ROAD,	
	JOB NO 19088	SHEET NO R1.
	BY JO	DATE JULY '19



$$\begin{aligned}
 P_1 &= 20 \times 0.33 \times 1.5 = 9.9 \text{ k/m}^2 \quad (\text{GL}) \\
 P_2 &= (20-10) \times 0.33 \times 3.0 = 9.9 \text{ k/m}^2 \quad (\text{GL}) \\
 P_3 &= 10 \times 3 = 300 \text{ k/m}^2 \quad (\text{GL}) \\
 P_4 &= 39 \times 0.33 = 12.9 \text{ k/m}^2 \quad (\text{GL}) \\
 P_5 &= \frac{45 \times 1 \times 0.33}{(3.75 + 0.45 + 0.3)} = 3.3 \text{ k/m}^2 \quad (\text{GL})
 \end{aligned}$$

IGNORE VERTICAL LOAD FOR TEMPORARY CONDITION.

 <p>Tedds Osborne Edwards Ltd Omnibus Business Centre 35-41 North Road London N7 9DP</p>	Project	22 HOUNES ROAD	Job no.	19088			
	Calcs for	PILED WALL	Start page no./Revision	R2			
	Calcs by	A	Calcs date	11-Jul-2019	Checked by	Checked date	Approved by



**CONTINUOUS BEAM ANALYSIS - INPUT**

**BEAM DETAILS**

Number of spans = 1

**Material Properties:**

Modulus of elasticity = 205 kN/mm<sup>2</sup>

Material density = 7860 kg/m<sup>3</sup>

**Support Conditions:**

Support A Vertically "Restrained"

Rotationally "Restrained"

Support B Vertically "Restrained"

Rotationally "Free"

**Span Definitions:**

Span 1 Length = 4500 mm Cross-sectional area = 1000 mm<sup>2</sup> Moment of inertia = 1.00x10<sup>8</sup> mm<sup>4</sup>

**LOADING DETAILS**

**Beam Loads:**

- Load 1 Partial UDL Dead load 9.9 kN/m from 0.000 m to 3.000 m
- Load 2 Partial VDL Dead load 9.9 kN/m at 3.000 m to 0.0 kN/m at 4.500 m
- Load 3 Partial VDL Dead load 9.9 kN/m at 0.000 m to 0.0 kN/m at 3.000 m
- Load 4 Partial VDL Imposed load 30.0 kN/m at 0.000 m to 0.0 kN/m at 3.000 m
- Load 5 Partial VDL Imposed load 3.3 kN/m at 0.000 m to 12.9 kN/m at 3.750 m

**LOAD COMBINATIONS**

**Load combination 1**

Span 1 1.35xDead + 1.5xImposed


**CONTINUOUS BEAM ANALYSIS - RESULTS**

**Support Reactions - Combination Summary**

Support A Max react = -144.6 kN Min react = -144.6 kN Max mom = -111.1 kNm Min mom = -111.1 kNm  
 Support B Max react = -38.7 kN Min react = -38.7 kN Max mom = 0.0 kNm Min mom = 0.0 kNm


**Beam Max/Min results - Combination Summary**

Maximum shear = 144.6 kN Minimum shear F<sub>min</sub> = -38.7 kN  
 Maximum moment = 51.4 kNm Minimum moment = -111.1 kNm  
 Maximum deflection = 404.5 mm Minimum deflection = 0.0 mm



OSBORNE EDWARDS LTD

 Osborne Edwards Ltd Omnibus Business Centre 39-41 North Road London N7 5DP	Project 22 Hounes Road		Job no. 19088		
	Calc for: PILE WALL		Start page no./Revision 23		
	Calc by A	Calc date 11-Jul-2019	Checked by	Checked date	Approved by



OSBORNE EDWARDS LTD

DIRECTORS JACQUI OSBORNE BSC CENG MSTRUCTE  
JOHN EDWARDS GRAD DIPL CONS (AA)

REGISTERED IN ENGLAND 4173590

<b>Osborne Edwards Ltd</b> CONSULTING STRUCTURAL ENGINEERS  33-41 NORTH ROAD LONDON N7 9DP  TELEPHONE 020 7226 2444	PROJECT TITLE 22 HOMES ROAD	
	JOB NO 19088	SHEET NO R4
	BY JD	DATE JULY '19

PROF LOAD : PULT = 38.7 kN/m.

M max @ BASE OF CANTILEVER = 111.1 kNm.

M max CANTILEVER SPAN = 51.4 kNm.

SHEAR @ BASE OF CANTILEVER : 144.5 kN.

450  $\phi$  PILES @ 525 mm cc

EACH PILE : M = 58.3 kNm (CIRCULAR COLUMN)

$$\frac{M}{I^2 f_{ck}} = \frac{58.3 \times 10^6}{450^3 \times 35} = 0.018 \quad d/h = 0.7.$$

$\therefore$  MINIMUM STEEL REQUIRED.

SPAN/DEPTH ALLOWED = 12

SPAN/DEPTH  $\frac{4500}{390} = 11.5 \therefore$  OK.

FOR THINNER RETAINING WALL / PILE THICKNESS PROP AT BASE OF WALL BETWEEN MAXIMUM EXCAVATION & CASTING OF BASEMENT FLOOR SLAB.

PROPS @ 3m CENTRES : PROF LOAD  $\frac{38.3 \times 3}{1.45} = 80 \text{ kN/sq.}$

$\therefore$  MABEY MASS 22 PROPS UP TO APPROX 7m LONG. OK.

<b>Osborne Edwards Ltd</b> CONSULTING STRUCTURAL ENGINEERS  32-41 NORTH ROAD LONDON N7 9DP  TELEPHONE: 020 7226 2444	PROJECT TITLE 22 Hounes Road.		
	JOB NO 13086	SHEET NO RS	
	BY JD	DATE July '19	CKD

CAPPING BEAM:

LOAD ONTO CAPPING BEAM.  $R = 38.7 \text{ k/m ULS}$ .

SPAN BETWEEN PROPS  $3\text{m}$

$$\therefore M = 38.7 \times 3^2 / 8 = 38.7 \text{ kNm}$$

$$\frac{M}{bd^2f_w} = \frac{38.7 \times 10^6}{300 \times 542^2 \times 35} = 0.012$$

$$d = (450 + 150 - 40 - 10 - 8)$$

$$= 542 \text{ mm}$$


$$b = 300 \text{ mm}$$

$$A_s > \frac{38.7 \times 10^6}{0.87 \times 500 \times 0.95 \times 542} = 172 \text{ mm}^2$$

$\therefore$  MINIMUM STEEL REQUIRED  
PROVIDE AT LEAST 6 No M16'S.  
MINIMUM LINKS.



<b>Osborne Edwards Ltd</b> CONSULTING STRUCTURAL ENGINEERS  35-41 NORTH ROAD LONDON N7 9DP  TELEPHONE: 020 7226 2444	PROJECT TITLE 22 HOMES ROAD.	
	JOB NO 19088	SHEET NO R6
	BY JO	DATE JULY '19





$P1 \quad 20 \times 0.33 \times 0.85 = 5.6 \text{ k/m}^2 \quad G_k$   
 $P2 \quad (20-10) \times 0.33 \times 1.7 = 5.6 \text{ k/m}^2 \quad G_k$   
 $P3 \quad 10 \times 1.7 = 17 \text{ k/m}^2 \quad Q_k$   
 $P4 \quad 5 \times 0.33 = 1.65 \text{ k/m}^2 \quad G_k$

IGNORE VERTICAL LOAD FOR TEMPORARY CONDITION

AT PROP LOCATION SUBS SUPPORTED ON PILES TO BASEMENT.

- a) CHECK WALL THICKNESS
- b) CHECK REQUIREMENT FOR PROP AT TOP OF WALL IN TEMPORARY CONDITION.

 <p>Tedds Osborne Edwards Ltd Omnibus Business Centre 35-41 North Road London N7 9DP</p>	Project <b>22 HOUSES ROAD</b>		Job no. <b>19088</b>		
	Calcs for <b>RETAINING WALL, ROAD ROAD</b>		Start page no./Revision <b>R7</b>		
	Calcs by <b>A</b>	Calcs date <b>11-Jul-2019</b>	Checked by	Checked date	Approved by



**CONTINUOUS BEAM ANALYSIS - INPUT**

**BEAM DETAILS**

Number of spans = 1

**Material Properties:**

Modulus of elasticity = 205 kN/mm<sup>2</sup>

Material density = 7860 kg/m<sup>3</sup>

**Support Conditions:**

Support A Vertically "Restrained"

Rotationally "Restrained"

Support B Vertically "Free"

Rotationally "Free"

**Span Definitions:**

Span 1 Length = 2550 mm Cross-sectional area = 1000 mm<sup>2</sup> Moment of inertia = 1.00x10<sup>8</sup> mm<sup>4</sup>

**LOADING DETAILS**

**Beam Loads:**

- Load 1 Partial UDL Dead load 5.6 kN/m from 0.000 m to 1.700 m
- Load 2 Partial VDL Dead load 5.6 kN/m at 1.700 m to 0.0 kN/m at 2.550 m
- Load 3 Partial VDL Dead load 5.6 kN/m at 0.000 m to 0.0 kN/m at 1.700 m
- Load 4 Partial VDL Imposed load 17.0 kN/m at 0.000 m to 0.0 kN/m at 1.700 m
- Load 5 UDL Imposed load 1.7 kN/m

**LOAD COMBINATIONS**

**Load combination 1**

Span 1 1.35xDead + 1.5xImposed


**CONTINUOUS BEAM ANALYSIS - RESULTS**

**Support Reactions - Combination Summary**


Support A Max react = -50.5 kN Min react = -50.5 kN Max mom = -41.3 kNm Min mom = -41.3 kNm  
 Support B Max react = 0.0 kN Min react = 0.0 kN Max mom = 0.0 kNm Min mom = 0.0 kNm


**Beam Max/Min results - Combination Summary**

Maximum shear = 50.5 kN Minimum shear F<sub>min</sub> = 0.0 kN  
 Maximum moment = 0.0 kNm Minimum moment = -41.3 kNm  
 Maximum deflection = 259.3 mm Minimum deflection = 0.0 mm



OSBORNE EDWARDS LTD

 <p>Tedds Osborne Edwards Ltd Omnibus Business Centre 39-41 North Road London N7 8DP</p>	Project <b>22 HOURS ROAD</b>		Job no. <b>1388</b>		
	Calcs for <b>RETAINING WALL - REGS ROAD</b>		Start page no./Revision <b>28</b>		
	Calcs by <b>A</b>	Calcs date <b>11-Jul-2019</b>	Checked by	Checked date	Approved by



OSBORNE EDWARDS LTD

DIRECTORS JACQUI OSBORNE BSC CENG MSTRUCTE  
JOHN EDWARDS GRAD DIPL CONS (AA)

REGISTERED IN ENGLAND 4173590

<b>Osborne Edwards Ltd</b> CONSULTING STRUCTURAL ENGINEERS  39-41 NORTH ROAD LONDON N7 9DP  TELEPHONE 020 7226 2444	PROJECT TITLE 22 Holmes Road	
	JOB NO 19088	SHEET NO 29
	BY JO	DATE JULY '19

SUPPORTED ON PILES THEREFORE BEARING PRESSURES ETC ARE IRRELEVANT AS IS OVER-TURNING & SLIDING DESIGN AS CANTILEVER.

$$M_{\max} \text{ CANT} = 41.3 \text{ kNm}$$

$$\frac{M}{bd^2 f_{ck}} = 0.018 \quad d = 300 - 40 - 5 = 255 \text{ mm}$$

$$\therefore A_s > 353 \text{ mm}^2/\text{m}$$

$$\therefore \text{H10's @ 200 mm} \quad 100A_s/bd = 0.15$$

(DURABILITY USE H12 @ 200mm)

$$\text{ANNUAL SPAL/DEPTH} = 12.$$

$$\text{ACTUAL} = \frac{2550}{255} = 10. \quad 300 \text{ mm WOULD BE ACCEPTABLE TEMPORARY CONDITION.}$$

$$\text{LATERAL LOAD ESTIMATE SPAL}/300 \text{ OR } = 8 \text{ mm.}$$

$$\text{PILE LOADS } = \pm \frac{41.3}{2} = 21.0 \text{ kN/m}$$

SAY 3m : 6 No PILES

$$\text{EACH PILE AVERAGE } = \pm 3.5 \text{ kN (EXCLUDING BUILDING LOAD)}$$