

156 West End Lane - Results from the Trial Excavation

TP1

Top of foundation to wall encountered at 0.92m below ground level (bgl) and extended away from the wall by 1.25m. Step down by 0.33m (sloped step down thickness increased to 0.4m at end of step). Second section of foundation 0.23m thick and extended 0.38m.

Overall thickness: 0.78m

Overall length: 1.63m

TP2

Top of foundation to wall encountered at 1.0m bgl and extended away from wall by 1.67m. Step down by 0.45m. Second section of foundation 0.16m thick and extended 0.45m.

Overall thickness: 0.61m

Overall length: 2.12m

TP3

Top of foundation to wall encountered at 0.75m bgl and extended 1.69m. Step down by 0.42m. Second section of foundation 0.08m thick and extended 0.43m.

Overall thickness: 0.5m

Overall length: 2.12m

TP4

Top of foundation to wall encountered at 0.68m bgl and extended 1.70m. Step down by 0.38m. Second section of foundation 0.10m thick and extended by 0.64m to the east, and 0.98m to the west.

Overall thickness: 0.48m

Overall length: 2.34m to 2.68m

TP1



TP2



TP3



TP4

