



SITE INVESTIGATION FACTUAL REPORT



Client: Crawford Claims Management


Site: Flat 2, 34 Frognall



Date of Visit: 16/01/2020



Home Emergency Response - Subsidence Investigation - Drainage Services – Crack & Level Monitoring – Property Video Surveys



Drainage Layout Plan

Sheet: 1 of 1


Site: 34 Frogmal NW3

Date: 16/01/2020

Work carried
out for: Crawford Claims MGMT SUS

(SI) SA (Checked) CFT (Drawn)

Weather: DRY



DRAIN REPAIR RECOMMENDATIONS

Remarks: MH3 upstream to WG 2 - Run 12. Excavate and replace gully plus pipe work downstream to manhole 3.

Scale: N.T.S. Parking: Power: Water: Approx age:

Surface Water Drain --- -->
Foul Water Drain --- -->

Borehole	1		Sheet:	1 of 1	Site:	34 Froggall
			Job No:	[REDACTED]		
			Date:	16/01/2020		
Boring Method:	Hand Auger		Ground Level:		Client:	Crawford Claims Management
Diameter (mm):	75	Weather:	Dry			
Depth	Soil Description					Samples and Tests
(m)					Thickness	Legend
0.00	MADEGROUND very loose topsoil				0.10	
0.10	MADEGROUND medium compact mid to dark brown silty sandy clay with occasional gravel, brick and clinker pieces.				1.10	
1.20	Firm mid brown/orange, grey veined sandy silty CLAY with partings of orange and brown silt and fine sand and very occasional gravel.				0.60	
1.80	Very stiff mid brown, grey veined sandy silty CLAY with partings of orange and brown silt and fine sand and very occasional gravel.				0.40	
2.20	Very stiff mid brown, grey veined sandy silty CLAY with partings of orange and brown silt and fine sand.				1.80	
4.00	End of BH					
Remarks: BH ends at 4.0m. Water seepage at 3.0m. BH open with standing water level at 3.7m on completion. No roots observed below 3.0m.					Key: D - Disturbed Sample B - Bulk Sample W - Water Sample Roots J - Jar Sample Roots V - Picon Shear Vane (kPa) Roots M - Mackintosh Probe Depth to Water (m) TDTD - Too Dense To Drive	
					To	Max
					Depth	Dia
					(m)	(mm)
					1.20	6
					2.70	2
					3.00	1
					3.70	
Logged:	AC	SA	Checked:	Approved:	Version	V1.0 28/01/16
					N.T.S.	

Laboratory Summary Results

Our Ref : [REDACTED]

Location : Flat 2, 34 Frognall, London
Client: Crawford Claims Management

Address: [REDACTED]

Date Sampled: 16/01/2020

Date Received : 17/01/2020

Date Tested : 17/01/2020

Date of Report : 24/01/2020

Sample Ref		Type	Moisture Content (%) [1]	Soil Fraction > 0.425mm (%) [2]	Liquid Limit (%) [3]	Plastic Limit (%) [4]	Plasticity Index (%) [5]	Liquidity * Index [5]	Modified * Plasticity Index (%) [6]	Soil * Class [7]	Filter Paper Contact Time (h.)	Soil Sample Suction (kPa) [8]	Oedometer Strain (%) [9]	Estimated Heave Potential (Dd) (mm) [10]	In situ * Shear Vane Strength (kPa) [11]	Organic * Content (%) [12]	pH * Value [13]	Sulphate Content * (g/l)		* Class
TP/BH No	Depth (m)																	SO3 [14]	SO4 [15]	
BH1	0.5	D	21	28	49	20	29	0.05	21	CI	Not suitable for suctions - Made Ground									
	1.0	D	25	16							Not suitable for suctions - Made Ground									
	1.5	D	32	<5							168	37.3			63					
	2.0	D	26	<5	55	21	34	0.14	34	CH	168	97.6			> 140					
	2.5	D	24	<5							168	88.2			> 140					
	3.0	D	21	<5							168	34.7			> 140					
4.0	D	31	<5	52	20	32	0.33	32	CH	168	19.2			> 140						

Test Methods / Notes

[1] BS 1377 : Part 2 : 1990, Test No 3.2

[2] Estimated if <5%, otherwise measured

[3] BS 1377 : Part 2 : 1990, Test No 4.4

[4] BS 1377 : Part 2 : 1990, Test No 5.3

[5] BS 1377 : Part 2 : 1990, Test No 5.4

[6] BS 1377 : Part 2 : 1990, Test No 5.4

[7] BS 5930 : 2018 : Figure 8 - Plasticity Chart for the classification

of fine soils

Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the laboratory.

[8] In-house method S10 adopted from BS 1377 : Part 4:1993

[9] In-house Test Procedure S17: One Dimensional Swell/Shrink Test

[10] Estimated Heave Potential (DH)

[11] Values of shear strength were determined in situ by CPT using

a Pileon hand vane or Geosir vane (GV).

[12] BS 1377 : Part 3 : 1990, Test No 9

[13] BS 1377 : Part 3 : 1990, Test No 9

[14] BS 1377 : Part 3 : 1990, Test No 5.6

[15] SD₁ = 1.2 x SD₂

[16] BS 5930 : 2018 : Figure 8 - Plasticity Chart for the classification

of fine soils

Note that if the SD₁ content falls into the DS-4 or DS-5 class, it would be

probable to consider the sample as falling into the DS-4M or DS-5M

class respectively unless water soluble magnesium testing is undertaken

to prove otherwise.

* These tests are not UKAS accredited.

Full reports can be provided upon request.

Key

D Disturbed sample (small)

B Disturbed sample (bulk)

U Undisturbed sample

W Groundwater sample

ENP Essentially Non-Plastic by inspection

US Underside of Foundation



Version: SB11 V1.6 - 26.02.19



8618

Moisture Content Profiles

Our Ref: [redacted]
Location: Flat 2, 34 Froggall, London
Work carried out for: Crawford Claims Management

Shear Strength Profiles

Date Sampled: 16/01/2020
Date Received: 17/01/2020
Date Tested: 17/01/2020
Date of Report: 24/01/2020




Notes:
1. If plotted, 0.4 LL and PI - 2 (after Driscoll, 1983) should only be applied to London Clay (and similarly overconsolidated clay) at shallow depths.
2. Unless specifically noted the profiles have not been related to a site datum.

Note:
1. Unless otherwise stated, values of Shear Strength were determined in situ by CPT using a Phoenix Hand Vane the calibration of which is limited to a maximum reading of 140 kPa.
2. Unless specifically noted the profiles have not been related to a site datum.

Moisture Content Profiles


Our Ref: [redacted]
Location: Flat 2, 34 Finsbury, London
Work carried out for: Crawford Claims Management




Notes:
1. If plotted, 0.411 and $PI-2$ (after Driscoll, 1983) should only be applied to London Clay (and similarly overconsolidated clay) at shallow depths.
2. Unless specifically noted the profiles have not been related to a site datum.

Soil Suction Profiles

Date Sampled: 16/01/2020
Date Received: 17/01/2020
Date Tested: 17/01/2020
Date of Report: 24/01/2020



Note:
When shown, the theoretical equilibrium suction profile are based on conventional assumptions associated with London Clay (and similarly overconsolidated clays) at shallow depths. Note that the sample disturbance component is dependent on the method of sampling and any subsequent recompaction. The above plots show this to be 100 kPa which is the value suggested by the BS7 on the basis of their limited number of tests on recompacted samples. This may or may not be appropriate in this instance and judgement should be exercised.

EPSL European Plant Science Laboratory	Sheet: 1 of 1 [Redacted] Date: 22/01/2020 [Redacted] [Redacted]	Site: 34 Frognall, Work carried out for: Crawford Claims MGMT SUS															
	<p style="text-align: center;"><i>Certificate of Analysis</i></p> <p>The following work was commissioned by CET on behalf of their client. Root samples were obtained in sealed packets from the above site with no reference given as to the types of tree or shrub from which they may have originated. The results were as follows -</p> <table border="1"> <thead> <tr> <th><u>Trial pit/ Borehole number</u></th> <th><u>Root diameter (mm)</u></th> <th><u>Tree, shrub or climber from which root originates</u></th> <th><u>Result of starch test</u></th> </tr> </thead> <tbody> <tr> <td>BH1 (0-2m)</td> <td>4 mm</td> <td>Platanus spp. 2 roots</td> <td>Positive</td> </tr> <tr> <td>BH1 (0-2m)</td> <td>2 mm</td> <td>Tilia spp.</td> <td>Positive</td> </tr> <tr> <td>BH1 (2-3m)</td> <td>1.5 mm</td> <td>Platanus spp. 3 roots</td> <td>Positive</td> </tr> </tbody> </table> <p>Platanus spp. include London plane and Oriental plane. Tilia spp. are limes.</p> <div style="text-align: right; margin-top: 100px;">  RJS </div>		<u>Trial pit/ Borehole number</u>	<u>Root diameter (mm)</u>	<u>Tree, shrub or climber from which root originates</u>	<u>Result of starch test</u>	BH1 (0-2m)	4 mm	Platanus spp. 2 roots	Positive	BH1 (0-2m)	2 mm	Tilia spp.	Positive	BH1 (2-3m)	1.5 mm	Platanus spp. 3 roots
<u>Trial pit/ Borehole number</u>	<u>Root diameter (mm)</u>	<u>Tree, shrub or climber from which root originates</u>	<u>Result of starch test</u>														
BH1 (0-2m)	4 mm	Platanus spp. 2 roots	Positive														
BH1 (0-2m)	2 mm	Tilia spp.	Positive														
BH1 (2-3m)	1.5 mm	Platanus spp. 3 roots	Positive														

Head of Laboratory Services : M D Mitchell B.Sc. (Hons), M.Phil.
 Plant Anatomist : Dr G S Turner B.Sc. (Hons), M.Sc., Ph.D
 Plant Anatomist : Dr R J Shaw B.Sc. (Hons), Ph.D
 Consultant: Dr M P Denne B.Sc. (Hons), M.Sc., Ph.D

To:	Crawford Claims Management	
Ftaco: Neil Crawford		
Site:	34 Froggnall	Date: 20-Jan-20
ESTIMATE		
Item		
1.0 Location	MH3 upstream to WG 2 - Run 12.	
Shared System	No	
Condition Grade	B	
Drain Serviceability	Unserviceable	
Work Spec	Excavate and replace gully plus pipe work downstream to manhole 3.	
Notes		
Repairs to shared runs and off boundary pipe-work may be the responsibility of the water authority.		
Condition Grade		
A - Structurally sound with no leakage evident.		
B - Cracks and fractures observed.		
C - Structurally unsound		
Quotation is binding only if accepted within 28 days from date of issue and is subject to our Standard Terms and Conditions		
The price qualification notes, stated on the drainage solutions schedule of rates, apply to this quotation.		
CET Structures Ltd undertakes to return to site free of charge to carry out remedial work to the drainage repairs set out above for a period of 2 months from the date of this invoice. The company standard charge rates will apply to the visit should the work requested be unrelated to the said repairs.		

ESTIMATING & COSTING SHEET - DOMESTIC DRAINAGE			
Site:- 34 Frognaill		Crawford Claims Management	
Client :-		Recommendation 1	
Rate Code	Description	Unit	Qty
	MH3 upstream to WG 2 - Run 12.		
TITLE	Gullies / Rest Bend / Rodding Eye - 110mm Isolated repair or connections to lined drains		
SN0590	Gully, 150mm x 150mm. Remove existing and replace with new PVCu item. Bed, surround and backfill.	nr	1
TITLE	110mm Pipework - Isolated repair of lengths up to 1.0m		
SN0605	Excavate & remove isolated length. Replace in new 110mm PVCu. Bed, surround & backfill. n.e. 1000mm deep.	nr	1
TITLE	110mm Pipe Replacement - Bends / Junctions / etc		
SN0880	Short Radius Bend. Remove existing item and replace with new 110mm PVCu.	nr	3
TITLE	Extra-Over Surfacing Costs for drainage Repair / Replacement		
SN1045	Removal, set aside and reinstatement of concrete slab paving n.e 100mm thick.	m2	2
TITLE	Preparations / General Groundworks / Reinstatements		
SN0025	Protection Temporary works to floors, 1000 gauge polythene.	m2	2
SN2050005	Disposal by hand excavated contaminated/saturated material off site.	m3	2
SN006	1 Litre of disinfectant.	nr	1
Total subject to VAT @ 20%			
Note: Subject to the attached Terms and Conditions Depths are taken to the base of excavations. Every effort will be made to match existing surfaces where disturbed although this cannot be guaranteed. All rates exclude VAT. Depths are taken to the base of excavations. The above rates are subject to re-measurement. Daywork rates do not include for materials that are charged at cost plus KEY: ne = not exceeding, eo = extra over rate, m = linear metre, nr = number, hr = hour			

Coding Sheet				Sheet:		Site:	34 Frognall				
							Client:	Crawford Claims Management			
Run: 1											
From:		MH1		Invert Level:		380		Direction:		U/S	
To:		RWG1		Invert Level:				Function:		S/W	
Pipe Material:		PVC		Pipe Dia:		100					
Water/Pressure Test:				Drain Break-In:		No		Gully Condition:		As Built	
Distance (m)	Code	Clock Ref at	to	Dia mm	Intrusion %			Shared Run:		No	
0.00	ST							Remarks		Surface Material	Length (m)
0.20	LR							Line deviates right		slabs	0.5
0.50	FH							reached RWG1			
Comments:											
Run: 2											
From:		MH1		Invert Level:		450		Direction:		U/S	
To:		MH		Invert Level:				Function:		F/W	
Pipe Material:		PVC		Pipe Dia:		100					
Water/Pressure Test:				Drain Break-In:		No		Gully Condition:			
Distance (m)	Code	Clock Ref at	to	Dia mm	Intrusion %			Shared Run:		No	
0.00	ST							Remarks		Surface Material	Length (m)
2.50	MH							Manhole		slabs	2.5
2.50	FH							reached MH (unable to access)			
Comments:											
Run: 3											
From:		MH1		Invert Level:		380		Direction:		U/S	
To:		MH2		Invert Level:		450		Function:		F/W	
Pipe Material:		VC		Pipe Dia:		75					
Water/Pressure Test:				Drain Break-In:		No		Gully Condition:			
Distance (m)	Code	Clock Ref at	to	Dia mm	Intrusion %			Shared Run:		No	
0.00	ST							Remarks		Surface Material	Length (m)
0.20	WL				20			Water level		slabs	0.4
0.30	DEG				20			Debris grease			
0.40	MH							MH2			
0.40	FH							reached MH2			
Comments:											

Run:		4									
From:		MH1	Invert Level:	450	Direction:	U/S					
To:		RWWG1	Invert Level:		Function:	Comb					
Pipe Material:		VC	Pipe Dia:	100							
Water/Pressure Test:			Drain Break-In:	No	Gully Condition:	As Built					
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion % mm	Shared Run:	No					
					If Shared How:						
0.00	ST				Remarks	Surface Material	Length (m)				
0.10	LR				Line deviates right	Concrete	0.8				
0.80	FH				reached RWWG1						
Comments:											
Run:		5									
From:		MH1	Invert Level:	450	Direction:	U/S					
To:		U/S	Invert Level:		Function:	F/W					
Pipe Material:		PVC	Pipe Dia:	68							
Water/Pressure Test:			Drain Break-In:	No	Gully Condition:						
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion % mm	Shared Run:	No					
					If Shared How:						
0.00	ST				Remarks	Surface Material	Length (m)				
0.50	LU				Line deviates up	concrete	0.4				
0.50	SA				unable to push further	steps	0.1				
Comments:											
Run:		6									
From:		MH1	Invert Level:	450	Direction:	U/S					
To:		SVP1	Invert Level:		Function:	F/W					
Pipe Material:		VC	Pipe Dia:	100							
Water/Pressure Test:			Drain Break-In:	No	Gully Condition:						
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion % mm	Shared Run:	No					
					If Shared How:						
0.00	ST				Remarks	Surface Material	Length (m)				
0.10	LU				Line deviates up	slabs	0.4				
0.40	FH				reached SVP1						
Comments:											
Run:		7									
From:		MH2	Invert Level:	450	Direction:	D/S					
To:		MH3	Invert Level:		Function:	Comb					
Pipe Material:		Cast Iron	Pipe Dia:	100							
Water/Pressure Test:			Drain Break-In:	No	Gully Condition:						
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion % mm	Shared Run:	No					
					If Shared How:						
0.00	ST				Remarks	Surface Material	Length (m)				
3.30	MH				MH3	slabs	3.4				
3.40	FH				reached MH3						
Comments:											

Run:	8									
From:		RWWG1	Invert Level:		Direction:	U/S				
To:		U/S	Invert Level:		Function:	S/W				
Pipe Material:		PVC	Pipe Dia:	100						
Water/Pressure Test:			Drain Break-In:	No	Gully Condition:					
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion % mm	Shared Run:	No				
					If Shared How:					
0.00	ST				Remarks	Surface Material	Length (m)			
0.40	DES			30	Debris silt	under extension	1			
1.00	DES			100	Debris silt					
1.00	SA				unable to push further					
Comments:										
unsure where this comes from, could be dis-used(run is dry).										

Run:	9									
From:		MH3	Invert Level:	700	Direction:	U/S				
To:		DS/WC1	Invert Level:		Function:	F/W				
Pipe Material:		VC	Pipe Dia:	100						
Water/Pressure Test:			Drain Break-In:	No	Gully Condition:					
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion % mm	Shared Run:	No				
					If Shared How:					
0.00	ST				Remarks	Surface Material	Length (m)			
0.10	JN	6		100	backdrop	concrete	0.3			
0.70	LU				Line deviates up					
1.00	FH				reached DS/WC1					
Comments:										


Run:	10									
From:		MH3	Invert Level:	700	Direction:	U/S				
To:		WG1	Invert Level:		Function:	F/W				
Pipe Material:		VC	Pipe Dia:	100						
Water/Pressure Test:			Drain Break-In:	No	Gully Condition:	As Built				
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion % mm	Shared Run:					
					If Shared How:					
0.00	ST				Remarks	Surface Material	Length (m)			
0.10	FH				reached WG1	slabs	0.1			
Comments:										

Run:	11									
From:		MH3	Invert Level:	700	Direction:	U/S				
To:		RWG2	Invert Level:		Function:	S/W				
Pipe Material:		VC	Pipe Dia:	100						
Water/Pressure Test:			Drain Break-In:	No	Gully Condition:	As Built				
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion % mm	Shared Run:	No				
					If Shared How:					
0.00	ST				Remarks	Surface Material	Length (m)			
0.10	LR				Line deviates right	slabs	0.6			
0.60	FH				reached RWG2					
Comments:										

Run:	12									
From:			MH3	Invert Level:	700		Direction:	U/S		
To:			WG2	Invert Level:			Function:	F/W		
Pipe Material:			VC	Pipe Dia:	100					
Water/Pressure Test:				Drain Break-In:	No		Gully Condition:			
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	No			
						If Shared How:				
0.00	ST					Remarks	Surface Material	Length (m)		
0.10	LR					slight	slabs	1		
0.60	JDM					Joint displaced medium				
0.90	JDL					Joint displaced large				
1.00	FH					reached WG2				
Comments:										
Run:	13									
From:			MH3	Invert Level:	700		Direction:	U/S		
To:			SVP2	Invert Level:			Function:	F/W		
Pipe Material:			VC	Pipe Dia:	100					
Water/Pressure Test:				Drain Break-In:	No		Gully Condition:			
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	No			
						If Shared How:				
0.00	ST					Remarks	Surface Material	Length (m)		
0.10	LU					Line deviates up	slabs	0.3		
0.30	FH					reached SVP1				
Comments:										
Run:	14									
From:			MH3	Invert Level:	700		Direction:	U/S		
To:			U/S	Invert Level:			Function:	F/W		
Pipe Material:			VC	Pipe Dia:	100					
Water/Pressure Test:				Drain Break-In:	No		Gully Condition:			
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	No			
						If Shared How:				
0.00	ST					Remarks	Surface Material	Length (m)		
1.30	WL				5	Water level	slabs	0.1		
6.20	JN	3		100		unknown	under building	7.7		
7.50	LR					Line deviates right				
7.80	LU					Line deviates up				
7.80	FH					reached unknown				
Comments:										
Run:	15									
From:			MH3	Invert Level:	700		Direction:	D/S		
To:			D/S	Invert Level:			Function:	Comb		
Pipe Material:			VC	Pipe Dia:	100					
Water/Pressure Test:				Drain Break-In:	No		Gully Condition:			
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	No			
						If Shared How:				
0.00	ST					Remarks	Surface Material	Length (m)		
2.00	FH					Reached D/S	slabs			
Comments:										

Manhole Details	Sheet:	1 of 1	Site:	34 Froggall
	Date:	16/01/20	Client:	Crawford Claims Management

MH:- MH1 Depth:- 380 (mm)



Chamber Dimension:- 450 / 450 (mm)


Depths of run if different to invert level:-

Run	Depth (mm)

Manhole Condition:- Good

Reasons for poor condition.

MH:- MH2 Depth:- 450 (mm)



Chamber Dimension:- 600 / 450 (mm)


Depths of run if different to invert level:-

Run	Depth (mm)
5	150

Manhole Condition:- Good

Reasons for poor condition.

MH:- MH3 Depth:- 700 (mm)



Chamber Dimension:- 600 / 450 (mm)

Depths of run if different to invert level:-

Run	Depth (mm)
9	250
10	350
11	450
14	250

Manhole Condition:- Good

Reasons for poor condition.

Key

Interceptor

Internal Back Drop.

External Back Drop.

Additional Comments for Poor Condition