




## SITE INVESTIGATION FACTUAL REPORT

Report No: [REDACTED]  
Client: Sedgwick International UK - Maidstone  
Site: 113 Priory Road  
  
Client Ref: [REDACTED]  
Date of Visit: 16/01/2020



Home Emergency Response - Subsidence Investigation - Drainage Services – Crack & Level Monitoring – Property Video Surveys





TEST REPORT: Trial Pit

REPORT NUMBER: [REDACTED]

TRIAL PIT REF: TP1

CLIENT: Sedgwick International UK


JOB NO: [REDACTED]

EXCAVATION METHOD: Hand tools

DATE: 16/01/2020

SITE: 113 PRIORY ROAD

WEATHER: Dry



Key:  
D Small disturbed sample J Jar sample  
B Bulk disturbed sample V Pilcon vane (kPa)  
W Water sample M Mackintosh probe  
TDTD Too dense to drive

Remarks:  
Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CET  
Scott Alger - Lab





Report Format:

Approved Signatory  
17-Jan-20

[REDACTED]

[REDACTED]

[REDACTED]

<b>Borehole</b>		<b>1</b>		Sheet: 1 of 1 Job No: <span style="background-color: black; color: black;">XXXXXXXXXX</span> Date: 16/01/2020	Site: 113 Priory Road  Client: Sedgwick International UK - Maidstone					
Boring Method:	Hand Auger		Ground Level:							
Diameter (mm):	75	Weather:	Dry							
Depth	Soil Description				Samples and Tests					
(m)					Thickness Legend Depth Type Result					
0.00	See Trial Pit				1.00  1.00 DV 140+					
1.00	Very stiff mid brown, grey veined silty CLAY with partings of orange silt and fine sand and occasional gravel.				0.40  1.00 DV 140+					
1.40	Very stiff mid brown, grey veined silty CLAY with partings of orange silt and fine sand and gravel.				0.20  1.50 DV 140+					
1.60	End of BH				 1.50 DV 140+					
Remarks: BH ends at 1.6m.Gravel obstruction,too dense to hand auger. BH dry and open on completion.					Key: D - Disturbed Sample B - Bulk Sample W - Water Sample J - Jar Sample V - Pilon Shear Vane (kPa) M - Mackintosh Probe TD/D - Too Dense To Drive					
					To Max Depth Dia (m) (mm) 1.20 7 1.60 2 N.T.S.					
					Logged:	AC	SA	Checked:	Approved:	Version V1.0 28/01/16

## Laboratory Summary Results

Our Ref :

Location : 113, Priory Road, London

Client: Sedgwick International UK - Maidstone

Address:

Date Sampled: 16/01/2020

Date Received : 17/01/2020

Date Tested : 17/01/2020

Date of Report : 24/01/2020

Sample Ref		Type	Moisture Content (%) [1]	Soil Fraction > 0.425mm (%) [2]	Liquid Limit (%) [3]	Plastic Limit (%) [4]	Plasticity Index (%) [5]	Liquidity * Index [5]	Modified * Plasticity Index (%) [6]	Soil * Class [7]	Filter Paper Contact Time (h) [7]	Soil Sample Suction (kPa) [8]	Oedometer Strain [9]	Estimated Heave Potential (Dd) (mm) [10]	In situ * Shear Vane Strength (kPa) [11]	Organic * Content (%) [12]	pH * Value [13]	Sulphate Content * (g/l)		* Class [16]
TP/HH No	Depth (m)																	SO <sub>3</sub> [14]	SO <sub>4</sub> [15]	
1	U/S 0.75	D	34	<5	75	25	50	0.19	50	CV	168	90.0			115					
	1.0	D	26	<5	66	24	42	0.06	42	CH	168	159			> 140					
	1.5	D	27	<5	59	22	37	0.13	37	CH	168	139			> 140					

## Test Methods / Notes

(1) BS 1377: Part 2: 1990, Test No 3.2

(2) Estimated if <5%, otherwise measured

[3] RS 1377 : Part 2 : 1990, Test No 4.4

[4] BS 1377 : Part 2 : 1990, Test No 5.3

[5] BS 1377 : Part 2 : 1990, Test No 5.4

[6] BRE Digest 240 : 1993

[7] BS 5930 : 2

[8] In-house method S9a adapted from NRE IP 4-93

[9] In-house Test Procedure S17a: One Dimensional Swell/Strain Test

[10] Estimated Heave Potential (D0)

[11] Values of shear strength were determined in situ by CPT using

a Filcon hand vine or Greener vine (GV),

[12] RS 1377 : Part 3 : 1990, Test No 4

[13] BS 1377 : Part 2 : 1990, Test No 9

[14] RS 1377 : Part 3

[16] BRC: Special Digest One (Concrete in Aggressive Ground) August 2003

Note that if the S04 content falls into the DS-4 or DS-5 class, it would be prudent to consider the sample as falling into the DS-4M or DS-5M class respectively unless water soluble magnesium testing is undertaken to prove otherwise.

\* These tests are not UKAS accredited  
Full reports can be provided upon request.

**Key**

D	Disturbed sample ( small )
---	----------------------------

B	Disturbed sample ( bulk )
---	---------------------------

U	Undisturbed sample
---	--------------------

W	Groundwater sample
---	--------------------

ENP      Essentially Non-Plastic by inspection

US Underside of Foundation



Test results reported relate only to the items tested.

This report shall not be reproduced except in full without approval of the laboratory.

Version: SBII V1.6 - 26.02.19



8618

Moisture Content Profiles

Our Ref: [redacted]  
Location: 113, Priory Road, London  
Work carried out for: Sedgwick International UK - Maidstone

Shear Strength Profiles

Date Sampled: 16/01/2020  
Date Received: 17/01/2020  
Date Tested: 17/01/2020  
Date of Report: 24/01/2020




Notes:  
1. If plotted,  $q_u$  and  $PI-2$  (after Driscoll, 1983) should only be applied to London Clay (and similarly overconsolidated clay) at shallow depths.  
2. Unless specifically noted the profiles have not been related to a site datum.

Note:  
1. Unless otherwise stated, values of Shear Strength were determined in situ by CPT using a Pileam Hand Vane the calibration of which is limited to a maximum reading of 140 kPa.  
2. Unless specifically noted the profiles have not been related to a site datum.

Moisture Content Profiles


Our Ref: [redacted]  
Location: 113, Priory Road, London  
Work carried out for: Sedgwick International UK - Maidstone



Notes:  
1. If plotted,  $0.4U$  and  $PI-2$  (after Driscoll, 1983) should only be applied to London Clay (and similarly overconsolidated clay) at shallow depths.  
2. Unless specifically noted the profiles have not been related to a site datum.

Soil Suction Profiles

Date Sampled: 16/01/2020  
Date Received: 17/01/2020  
Date Tested: 17/01/2020  
Date of Report: 24/01/2020



Note:  
When shown, the theoretical equilibrium suction profile are based on conventional assumptions associated with London Clay (and similarly overconsolidated clays) at shallow depths. Note that the sample disturbance component is dependent on the method of sampling and any subsequent recompaction. The above plots show this to be 100kPa which is the value suggested by the BS7 on the basis of their limited number of tests on recompacted samples. This may or may not be appropriate in this instance and judgement should be exercised.

The following work was commissioned by CET on behalf of their client. Root samples were obtained in sealed packets from the above site with no reference given as to the types of tree or shrub from which they may have originated.

The results were as follows -

<b>Trial pit/ Borehole number</b>	<b>Root diameter (mm)</b>	<b>Tree, shrub or climber from which root originates</b>	<b>Result of starch test</b>
TP1 (USF)	5 mm	Pomoideae gp. 2 roots	Positive
TP1 (USF)	2 mm	Acer spp. *	Negative
BH1 (to 1.6m)	5 mm	Pomoideae gp. 2 roots	Positive
BH1 (to 1.6m)	<1 mm	Acer spp.	Positive

\* In a state of decay.

Pomoideae gp include apple, cotoneaster, hawthorn, pear, pyracantha, quince, rowan, snowy mespil and whitebeam. *Acer* spp. are maples, including sycamore, Norway maple, and Japanese maples.

RJS

**Head of Laboratory Services : M D Mitchell B.Sc. (Hons), M.Phil.**

**Plant Anatomist : Dr G S Turner B.Sc. (Hons), M.Sc., Ph.D**

**Plant Anatomist : Dr R J Shaw B.Sc. (Hons), Ph.D**

**Consultant: Dr M P Denne B.Sc. (Hons), M.Sc., Ph.D**



To: Sedgwick International UK

Date: 17-Jan-20

From: Michael Whittington

## ESTIMATE

Site:- 113 Priory Road

Item	
1.0 Location	MH1 upstream to RWG1 - Run 2.
Shared System	No
Condition Grade	B
Drain Serviceability	Unserviceable
Work Spec	Excavate and replace gully plus 1 metre of pipe work.

### Notes

Repairs to shared runs and off boundary pipe-work may be the responsibility of the water authority.

### Condition Grade

A - Structurally sound with no leakage evident.  
B - Cracks and fractures observed.  
C - Structurally unsound

Quotation is binding only if accepted within 28 days from date of issue and is subject to our Standard Terms and Conditions  
The price qualification notes, stated on the drainage solutions schedule of rates, apply to this quotation.  
CET Structures Ltd undertakes to return to site free of charge to carry out remedial work to the drainage repairs set out above for a period of 2 months from the date of this invoice. The company standard charge rates will apply to the visit should the work requested be unrelated to the said repairs.

**ESTIMATING & COSTING SHEET - DOMESTIC DRAINAGE**

Site:-

113 Priory Road

Client :-

Sedgwick International UK - Maidstone

Attention of:-

Michael Whittington

Client ref

Job Number :-

Insurer

Date:-

Recommendation

Zurich Personal Lines

17-Jan-20

1

Item No	Description	Unit	Quantity
<b>MH1 upstream to RWG1 - Run 2.</b>			
1.0	<b>Emergency Drain Blockage Clearance</b>		
1.1	Unblock drain 8mm-6pm - First 1/2 Hour	Item	
1.2	Unblock drain 8mm-6pm- Subsequent 1/2 Hour	Item	
1.3	Unblock drain 6pm-midnight	Item	
1.4	Unblock drain 6pm-midnight - Subsequent 1/2 hour	Item	
2.1	<b>CCTV Surveys</b>		
2.2	Underake CCTV survey 8mm-6pm (up to 3 hours)	Item	
2.3	Additional 1/2 hr survey charge	Item	
3.0	<b>Replacing Underground Drainage</b>		
3.1	<b>Gullies</b>		
3.2	Take out and replace gully (100mm outlet)	Item	1
3.3	Take out and replace rodding point (100mm outlet)	Item	
3.4	<b>Bends/junctions</b>		
3.5	Excavate and replace rest bend (100mm outlet)	Item	
3.6	Excavate and replace rest bend (150mm outlet)	Item	
3.7	Excavate and replace junction/bend (100mmØ), Excavation depth 0-1m.	Item	2
3.8	Excavate and replace junction/bend (150mmØ), Excavation depth 0-1m	Item	
3.9	Excavate and replace junction/bend (100mmØ), Excavation depth 1-1.5m.	Item	
3.10	Excavate and replace junction/bend (150mmØ), Excavation depth 1-1.5m.	Item	
3.11	Excavate and replace junction/bend (100mmØ), Excavation depth 1.5-2.0m.	Item	
3.12	Excavate and replace junction/bend (150mmØ), Excavation depth 1.5-2.0m.	Item	
3.13	<b>Pipes</b>		
3.14	Excavate trench and replace 100mmØ pipework, Excavation depth 0-1m, First 10m.	m	1
3.15	Excavate trench and replace 150mmØ pipework, Excavation depth 0-1m, First 10m.	m	
3.16	Excavate trench and replace 100mmØ pipework, Excavation depth 0-1m.	m	
3.17	Excavate trench and replace 150mmØ pipework, Excavation depth 0-1m.	m	
3.18	Excavate trench and replace 100mmØ pipework, Excavation depth 1-1.5m, First 10m.	m	
3.19	Excavate trench and replace 150mmØ pipework, Excavation depth 1-1.5m, First 10m.	m	
3.20	Excavate trench and replace 100mmØ pipework, Excavation depth 1-1.5m.	m	
3.21	Excavate trench and replace 150mmØ pipework, Excavation depth 1-1.5m.	m	
3.22	Excavate trench and replace 100mmØ pipework, Excavation depth 1.5-2.0m, First 10m.	m	
3.23	Excavate trench and replace 150mmØ pipework, Excavation depth 1.5-2.0m, First 10m.	m	
3.24	Excavate trench and replace 100mmØ pipework, Excavation depth 1.5-2.0m.	m	
3.25	Excavate trench and replace 150mmØ pipework, Excavation depth 1.5-2.0m.	m	
3.26	<b>Surface Reinstatement of Trenches</b>		
3.27	Excavate through and reinstate turf.		
3.28	Excavate through and replace concrete paving slabs	m	1
3.29	Excavate through and replace block paving	m	
3.30	Excavate through and reinstate plain concrete, maximum thickness 100mm.	m	
3.31	Excavate through and reinstate plain concrete, thickness 100- 200mm.	m	
3.32	Excavate through and reinstate reinforced concrete, maximum thickness 100mm.	m	
3.33	Excavate through and reinstate reinforced concrete, thickness 100-200mm.	m	
3.34	Excavate through and reinstate Tarmac - Cold rolled	m	
3.35	Excavate through and reinstate Tarmac - Hot rolled	m	
3.36	Reinstatement of crazy paving	m	
4.0	<b>Lining</b>		
4.1	Set up lining rig for drain lining including first 3m of lining per run, for 100mm or 150mm	Item	
4.2	Line 100mmØ drain	m	
	Super Flex Liner 100mm drain	m	
4.3	Line 150mmØ drain	m	
	Super Flex Liner 150mm drain	m	
4.4	Post lining CCTV survey	no	
4.5	Minimum lining charge	Item	
4.6	Root cutting of drain prior to lining	hr	
4.7	Set up lining rig for patch lining	Item	
4.8	Patch line 100mmØ drain	no	
4.9	Patch line 150mmØ drain	no	
4.10	Post patch lining CCTV survey	Item	
4.11	Minimum patch lining charge	Item	
4.12	Re-open lateral branch up to 2m length, pipe up to 150mm	no	
4.13	Re-open lateral branch over 2m length, pipe up to 150mm	no	
	Epoxy resin	no	
5.0	<b>Miscellaneous</b>		
5.1	Excavation and backfill of soakaway (1m3) with stone	Item	
5.2	% Uplift on disbursements and suppliers charges	%	
5.3	Daywork - Hourly labour rate	hr	
5.4	Minimum project value	Item	
5.5			
5.6			
5.7			
5.8			
6.0	<b>Additional items</b>		
6.1	De-scaling (fat/grime)	hr	
6.2	De-scaling (scale using chain fluids)	hr	
6.3	Gully surrbound	Item	
6.4	Manhole works (up to 1.2m)	Item	
6.6	Oversize soakaway (1.5m3)	Item	
6.7	Soakaway >1.5m3	Item	
6.8	Waste disposal	m	2
6.9	Shoring	m	0
<b>Total Estimate Price For Recommendation Number</b>			<b>1.0</b>
Subject to discount			<b>0.00</b>
Total subject to VAT @ 20%			

Note: Subject to the attached Terms and Conditions

A - When calculating prices, all measurements are rounded up

C - Every effort will be made to match existing surfaces where disturbed although this cannot be guaranteed

G - Daywork rates do not include for materials that are charged at cost plus 25%

KEY: ne = not exceeding, eo = extra over rate, m = linear metre, nr = number, hr = hour

B - Depths are taken to the base of excavations

D - All rates exclude VAT

F - The above rates are subject to re-measurement

E - Depths are taken to the base of excavations

<b>Coding Sheet</b>				Sheet:		Site:	113 Priory Road		
				Job No.:					
				Date:		Client:	Sedgwick International UK - Maidstone		

<b>Run:</b>	<b>1</b>									
From:	MH1		Invert Level:	450		Direction:	U/S			
To:	SVP1 - Internal		Invert Level:			Function:	F/W			
Pipe Material:	VC		Pipe Dia:	100						
Water/Pressure Test:			Drain Break-In:	No		Gully Condition:				
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	No			
						If Shared How:				
0.00	ST					Remarks	Surface Material	Length (m)		
2.60	EMJ	5 7		10		Encrustation medium	slabs	1.1		
8.50	LU					Line deviates up	under house	5.8		
8.80	FH					reached SVP1 internal				
Comments:										

<b>Run:</b>	<b>2</b>									
From:	MH1		Invert Level:	450		Direction:	U/S			
To:	RWG1		Invert Level:			Function:	S/W			
Pipe Material:	VC		Pipe Dia:	100						
Water/Pressure Test:			Drain Break-In:	No		Gully Condition:				
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	No			
						If Shared How:				
0.00	ST					Remarks	Surface Material	Length (m)		
0.20	MC					to liner	grass	1.7		
0.80	MC					to VC	slabs	0.6		
1.50	MC					to liner				
2.00	MC					to VC				
2.10	JDM					Joint displaced medium				
2.30	FH					reached RWG1				
Comments:										

<b>Run:</b>	<b>3</b>											
From:			MH1		Invert Level:		450		Direction:		D/S	
To:			MH3		Invert Level:				Function:		Comb	
Pipe Material:			Liner		Pipe Dia:		100					
Water/Pressure Test:					Drain Break-In:		No		Gully Condition:			
Distance (m)	Code	Clock Ref at to		Dia mm	Intrusion % mm		Shared Run:		No			
							If Shared How:					
0.00	ST						Remarks		Surface Material	Length (m)		
5.90	MC						to VC		grass	5		
5.90	MH						MH2 - under shed		concrete	2		
6.20	LL						Line deviates left		tiles	10.9		
7.10	ESL	12	12				Scale light					
11.00	EMJ				10		Encrustation medium					
14.00	ESM	12	12				Scale medium					
17.90	MH						Manhole					
17.90	FH						MH3					
Comments:												

Manhole Details

Sheet:1 of 1

Site:113 Priory Road

Job No.:

Date:16/01/20

Client:Sedgwick International UK - Maidstone

MH:-MH1

Depth:-450 (mm)

1

2

3

Chamber Dimension:-600 / 450 (mm)

Depths of run if different to invert level:-

Run	Depth (mm)

Manhole Condition:-Good

Reasons for poor condition.


MH:-MH3

Depth:-2700 (mm)

3

Chamber Dimension:-800 / 600 (mm)

Depths of run if different to invert level:-

Run	Depth (mm)

Manhole Condition:-Good

Reasons for poor condition.


MH:-

Depth:- (mm)

Chamber Dimension:- / (mm)

Depths of run if different to invert level:-

Run	Depth (mm)

Manhole Condition:-

Reasons for poor condition.


Key

Interceptor

Internal Back Drop.

External Back Drop.

Additional Comments for Poor Condition