Program of Construction Works - 28 Kylemore Road NW6 2PT	Janua	γ			2020 Februa		ary		2020	March			2020	April
Work Stage	Wk 1	Wk2	Wk3	Wk4	Wk5	Wk6	Wk7	Wk8	Wk9	Wk10	Wk11	Wk12	W13	Wk14
Party Wall Notices (To be agreed before commencement)	XXXXX	XXXXX	(
Site set up and clearance		XXXXX	(
Demolitions and Structural Work (Not Party Wall Associated)			XXXXX	< XXXXX	(
Re-Route Gas & Water Suppies into building (1 day each)			XX											
Underpinning (Party Wall Notices Required)						XXXXX	XXXXX	XXXXX	XXXXX	XXXXX				
Front Lightwell (Party Wall Notices Required)										XXXXX	XXXXX	XXXXX	XXXXX	XXXXX
Rear Extension Excavations (Party Wall Notices Required)						XXXXX								
Rear Extension Brickwork/Blockwork							XXXXX	XXXXX						
Rear Extension Roof									XXXXX					
Rear Extension Knock Through										XXXXX				
Structutal Work (Party Wall Notices Required)						XXXXX				XXXXX	XXXXX			
New Drainage											XXXXX			
New Floor Constructions											XXXXX	XXXXX	XXXXX	
Lower Ground Floor Tanking Membrane (Walls & Floors)														XXXXX
External Windows and Doors														XXXXX
Internal Non Load Bearing Partitions					XXXXX									
First Fix Electrical														
First Fix Plumbing														XXXXX
Acoustic Insulation														
Internal Door Frames, Plasterboard & Plaster														
Kitchen Installation														
Bathroom Installations														
Second Fix Plumbing														
Second Fix Electrical														
Internal Doors, Architraves, Skirtings and the like														
Decoration Internal														
External Works - Front & Rear Gardens														
Decoration External														
Final Snagging and Clean Down														

Program of Construction Works - 28 Kylemore Road NW6 2PT	April		2020	May				2020	June			2020	July
Work Stage	Wk15	Wk16	Wk17	Wk18	Wk19	Wk20	Wk21	Wk22	Wk23	Wk24	Wk25	Wk26	Wk27
External Windows and Doors	XXXXX												
Internal Non Load Bearing Partitions	XXXXX												
First Fix Electrical	XXXXX	XXXXX	XXXXX										
First Fix Plumbing	XXXXX	XXXXX											
Acoustic Insulation		XXXXX	XXXXX										
Internal Door Frames, Plasterboard & Plaster			XXXXX	XXXXX	XXXXX								
Kitchen Installation					XXXXX	XXXXX							
Bathroom Installations					XXXXX	XXXXX							
Second Fix Plumbing						XXXXX	XXXXX						
Second Fix Electrical							XXXXX	XXXXX					
Internal Doors, Architraves, Skirtings and the like							XXXXX		XXXXX				
Decoration Internal									XXXXX				
External Works - Front & Rear Gardens								XXXXX	XXXXX				
Decoration External									XXXXX	XXXXX			
Final Snagging and Clean Down											XXXXX		