# **Structural Engineer's Report Basement Impact Assessment**



49 Willow Road, London, NW3 1TS

# PK & Partners Limited

Office 1, Izabella House 24-26 Regent Place Birmingham B1 3NJ

PHILIP KWAN BEng (Hons) CEng MIStructE E: <a href="mailto:philip.kwan@pk-partners.co.uk">philip.kwan@pk-partners.co.uk</a>

Ref: 2136 49 Willow Road BIA

Date: August 2020

Revision: C



# **Contents**

SECTION	DESCRIPTION
1.0	Introduction
2.0	Description of the Site & Property
3.0	Description of Local Geology & Hydrology
4.0	Environmental Considerations
5.0	Structural Scheme
5.0	Construction Methodology
7.0	Conclusions
	Appendix A – Structural Drawings
	Appendix B – Construction Sequence
	Appendix C - Calculations

© PK & Partners 2019

# 1 Introduction

- 1.1 This structural report has been prepared to support the planning application for the proposed lower ground floor extension at 49 Willow Road, London NW3. It outlines the structural design philosophy and the anticipated construction methodology for the proposed construction. It considers the site, geology, groundwater and hydrology, environmental considerations, sustainability, structural stability, temporary works, construction access and the boundary aspects in relation to the proposed works.
- 1.2 This report has been prepared in accordance with 'Camden Planning Guidance Basements March 2018' and Camden Local Plan (2017) Policy A5 (Basements)'.
- 1.3 This report should be read in conjunction with all Architect's and other Consultants' reports, drawings and documentation submitted with the planning application.

## 2 Description of the Site & Property

#### **Location & Access**

2.1 49 Willow Road is located in the London Borough of Camden at the intersection of Willow Road with the north end of Gayton Road. Access to the site is gained from Gayton Road which is connected to Rosslyn Hill or from Willow Road which is linked to Christchurch Hill.




Figure 1: Map showing location of 49 Willow Road.

2.2 The property is bounded by Willow Road to the north, Gayton Road to the east, adjoined by 36 Gayton Road to the south and a single storey garage at Flask Walk to the west (see figure 2 – below).




Figure 2: Topographical survey showing surrounding structures.

#### **Ground Conditions**

2.3 With reference to the geological survey of London, the sub-soil for the formation of foundations is Claygate which has been confirmed by borehole investigations by GEA. The ground slopes significantly down towards the south east along Willow Road and south west along Gayton Road (see photo 1).

# Existing structure and foundations

2.4 The building comprises load bearing masonry, concrete lower ground floor, timber floors to ground and upper floors; and a timber mansard roof. The original building would have been 4 storeys high occupying the lower ground to 2nd floor.

# PK & Partners **Consulting Engineers**





Photo 1: Gayton Road (East) Elevation



Photo 2: Willow Road (North) Elevation

- 2.5 The mansard loft extension, the rear ground floor and stair extensions were added in the 1960s, the extents of these are highlighted in photo 2.
- 2.6 Trial pits have confirmed that the foundations to the original building are masonry spread footing with 3 corbels approximately 450mm to 600mm below the lower ground floor level (photo 3). The mass concrete footings to 1960s extension are founded at a similar depth relative to the floor level (photo 4).



Photo 3: Lower ground floor trial pit



Photo 4: Ground floor trial pit in 1960s extension

#### 3 **Description of Local Geology and Hydrology**

The site generally slopes down towards the south east directions and trial pits confirm the 3.1 subsoil comprises Claygate.

Page 5 © PK & Partners 2019

PK & Partners
Consulting Engineers

#### Groundwater

3.2 Boreholes undertaken at the site indicates that groundwater is not present below the lower ground floor although seepage from granular pockets in the Claygate was encountered in borehole 2. It is therefore expected that some seepage will be encountered during the works but the construction of the basement will not adversely affected by groundwater or impede the natural flow of groundwater.

#### Flood risk assessment

3.3 The site is in Flood Zone 1 with a low probability of flooding. It is not in an area susceptible to fluvial or reservoir flooding. Flood maps confirm that Hampstead ponds are 0.4 miles to the east and the extent of reservoir flooding does not affect the site.



Procession Procession

Figure 3: Map of extent of fluvial flooding

Figure 4: Map of extent of reservoir flooding.

## Critical Drainage Areas and SuDs

3.4 The site is within a Critical Drainage Area Group 3\_010 for Surface Water Management Plan. It is therefore important that the proposed lower ground floor does not increase the surface water peak run off rate. The proposed extension is contained within the built footprint so the run off rate is not affected by the proposed lower ground floor extension.



Figure 5: Map of extent of surface water flooding.

© PK & Partners 2019

PK & Partners
Consulting Engineers

# Sewer flooding prevention

3.5 The foul water in the basement will be pumped to prevent sewer flooding in the basement. The basement sump will have a back-up pump and a 24 storage capacity in case of breakdowns

3.6 A tanking membrane in combination with integral structural waterproofing is to be used to achieve a Grade 3 basement as defined in BS 8102: 2009 'Code of practice for protection of below ground structures against water from the ground'.

#### 4 Environmental Considerations

#### **Ground Contamination**

4.1 The site was previously undeveloped prior to the construction of the property and is founded on undisturbed Claygate member. The area has historically been an affluent residential London suburb and therefore the risk of ground contamination is low.

- 4.2 Samples have been taken for testing and the results confirm that the soils are non-hazardous and inert for the made ground and natural soils respectively for the purposes of waste disposal.
- 4.3 Spoil arising from excavations or landscaping works will be disposed to licensed landfills that accept inert, non-hazardous or hazardous wastes in accordance with the Environment Agency regulations.

## 5 Structural Proposal

5.1 The structural design has been undertaken to RIBA stage 4. Drawings showing the proposed lower ground floor structure are included in Appendix A. The following is a brief overview of the proposed works in order to provide context to the drawings. Reference should be made to the Architect's and other Consultant's reports and drawings for more detail.




Figure 6: Lower Ground Floor Plan Showing Proposed Extension

5.2 With reference to figure 6 (above), the existing lower ground floor occupies 52.7 m<sup>2</sup> shaded dark grey. It is proposed to excavate below the existing 1960's ground floor extension to enlarge the accommodation by 11.4m<sup>2</sup> (shaded light grey).

#### Structural scheme

5.3 The permanent lower ground floor structure will be constructed with reinforced concrete walls and slabs. These are a minimum of 250mm and 300mm thick respectively. They are designed as propped cantilevers restrained by the lower ground floor and ground floor slabs. The retaining walls are designed to sustain earth pressure at the rest and a hydrostatic head of water at garden level.




Figure 7: Cross Section of Proposed Extension

Reference: 2136 49 Willow Road - BIA



5.4 The lower ground floor slab is designed as a fixed base for the retaining walls to ensure that there is sufficient reinforcement and capacity to the overturning moments and to

spread the vertical loads from the structure above.

5.5 The ground floor slab acts as a prop for the retaining wall at ground level.

Ground movement and effects on adjoining owners

5.6 The new concrete structure is founded on Claygate which is susceptible to volume

changes from changes in pressure and water content. Ground movement assessment has

been undertaken by GEA (the geotechnical consultant) to determine the potential short

term and long term movements and this indicates that the movement will have negligible

impact on the adjacent structures (category 0 in accordance with BRE Digest 251).

5.7 Movement can also occur during construction and it is important to ensure that the soil is

supported at all times. This is addressed in section 6 of this report where construction

methodology is discussed.

5.8 The Party Wall etc., Act 1996 will apply, notices will be issued to relevant Adjoining

Owners accordingly and matters pertaining to the Act will be addressed by the appointed

Party Wall Surveyors.

# 6 Construction Methodology




Figure 8: Showing underpinning propped against central earth bund

- 6.1 The method adopted for the construction of the basement ensures that earth is support at all times during construction to ensure that ground movement is minimised during this phase of the works.
- 6.2 Drawings showing the proposed construction sequence are included in Appendix B. This sequence is to be developed with the appointed Contractor for construction. The following describes the structural work required to form the basement. All fit out works are to be specified by the Architect and Services Engineer.

# Site set up and protection

6.3 On possession of the site the Contractor would undertake site set up including, but not limited, to installing welfare facilities, securing access routes to and from site, installing a conveyor system, protecting existing structures & neighbouring buildings and site clearance.

# Demolition and temporary works

6.4 The existing building would be stripped out of all internal finishes and temporary shores will be installed and suitably braced to provide lateral stability.

Reference: 2136 49 Willow Road - BIA

PK & Partners
Consulting Engineers

6.5 Once the walls are braced, the underpinning works will commence.

Underpinning, excavation and spoil removal

6.6 The lower ground floor extension will comprise reinforced concrete underpins installed

using conventional 'hit and miss' sequence in accordance with a pre-agreed order prior to

the commencement of the works. This traditional method of construction is used to

ensure:

6.6.1 Local excavations are supported at all times

6.6.2 Maintain structural integrity and stability of existing structures and adjoining

properties.

6.6.3 To allow existing structure to be fully founded on a lower soil strata prior to the

main bulk excavation to form the extension.

6.7 Once the underpinning has been completed forming the perimeter walls of the new

extension, the Contractor will undertake the bulk excavation for the basement. Props

would be installed as excavation progresses to prop the retaining walls. This is a confined

site so manual labour would be adopted to undertake this excavation.

6.8 Soil arisings would be stored in the yard at the back of the property. This spoil will

removed manually on a wait and load basis to minimise impact on the local traffic.

Basement construction

6.9 Once excavation is complete, the basement slab would be constructed tied to the toes of

the reinforced concrete underpins. A reinforced concrete slab would also be cast at

ground floor level.

6.10 When the reinforced concrete has achieved the specified 28 day strength, the temporary

props would be removed and the landscaping reinstated over the rear garden.

6.11 All work is to be undertaken by a competent Contractor with experience of construction

in this form of construction and working on restricted sites and registered with the

'Considerate Contractor Scheme'.

© PK & Partners 2019



## Health and safety on site

- 6.12 All work is to be in accordance with all H&S legislation and the CDM regulations 2015.
- 6.13 The contractor will be required to implement measures to ensure the safety of all works and members of the public at all times in accordance with statutory legislation.

Movement monitoring during construction.

- 6.14 The property will be monitored during the works, targets and monitoring studs will be installed at strategic points within the building prior to the commencement to check that the building movement is not excessive and to safeguard the stability of the building and surrounding area.
- 6.15 Readings will be taken on the completion of each underpin or subject to a maximum of interval 5 days.

# 6.16 Trigger levels: will be set as follows:

Movement	Category	Action				
0-5mm	Green	No Action required				
5-10mm	Amber	Carry out structural review and implement mitigation and/or remedial measure as required				
>10mm	Red	Cease works with the exception of necessary works for safety and stability. Review monitoring data and revise method of works.				
Tolerances: Th	Tolerances: The measurements shall be accurate to +/- 0.75mm in any direction					

Reference: 2136 49 Willow Road - BIA

PK & Partners
Consulting Engineers

7 Conclusions

7.1 The extended lower ground floor comprises a reinforced concrete sub-structure that

resists the permanent lateral earth and water pressures designed to RIBA Stage 4.

7.2 It will be constructed using well established construction techniques that have been

successfully implemented in similar ground conditions on many similar developments in

the Hampstead area. The method of sequential underpinning in conjunction with

temporary props during construction ensures that stability is maintained at all times.

7.3 A full site investigation has been undertaken to identify the site specific ground conditions

and allow the detailed design to be completed addressing all the design issues such as the

existing foundations, geology, hydrology, groundwater, flooding, structural stability and

ground movement.

7.4 The design and works has been developed and undertaken in accordance with relevant

codes of practice, the Building Regulations, Party Wall Act 1996, CDM regulations 2015

and all other H&S legislation.

7.5 The proposed works are to be executed by a competent Contractor with experience in the

chosen form of construction and working on restricted sites who registered with the

Considerate Constructors Scheme.

Author

Philip Kwan BEng (Hons) CEng MIStructE

Reference: 2136 49 Willow Road - BIA



# **APPENDIX A**

Structural Drawings

# REINFORCED CONCRETE

- ALL REINFORCED CONCRETE WORKMANSHIP AND MATERIALS TO BS8110, BS8500, BS8102, BS EN 206 BS8007 AND PK & PARTNER & NSCS SPECIFICATIONS.
- 2. GENERAL CONCRETE AND REINFORCEMENT DATA:

CONCRETE DATA							
MEMBER	28 DAY CUBE						
MC FOUNDATIONS	FND 2	20					
RC FOUNDATIONS	RC 40	20	40 N/mm²				
COLUMNS	RC 40	10	40 N/mm²				
WALLS	RC 40	10	40 N/mm²				
SLABS	RC 40	20	40 N/mm²				
BEAMS	RC 40	10	40 N/mm²				
STRUCTURAL SCREEDS	RC 35	20	35 N/mm²				
GROUND BEARING SLABS	RC 35	20	35 N/mm²				
BLINDING	GEN1	20					

CONCRETE COVER TO MAIN REINFOCEMENT						
MEMBER TOP BOTTOM SIDES						
FOUNDATIONS	50	50	50			
COLUMNS	35	35	35			
SLABS	25	25	25			
WALLS	25	25	25			

#### 3. ABBREVIATIONS:

SLABS WALLS
T1 = EXTREME TOP OUTER LAYER NF = Near Face
T2 = TOP SECOND LAYER FF = Far Face
B2 = BOTTOM SECOND LAYER EF = Each Face
B1 = EXTREME BOTTOM LAYER OUTER LAYER EW = Each Way

- ALL STRUCTURAL CONCRETE TO BE REINFORCED AS NOTED ON PK & PARTNERS RC DETAILS AND BAR BENDING SCHEDULES.
- 5. THE CONTRACTOR TO ALLOW 50MM MIN. GEN 1 CONCRETE BLINDING BENEATH ALL REINFORCED CONCRETE FOUNDATIONS, GROUND BEAMS AND SLABS.
- 6. ALL EXTERNAL BEAMS, WALLS AND COLUMN FACES TO HAVE MINIMUM 2 COATS RIW LIQUID ASPHALTIC COMPOUND (LAC) OR SIMILAR APPROVED.
- REFER TO RELEVANT ARCHITECT'S DRAWINGS FOR DETAILS OF FLASHINGS, DPC'S, DPM'S AND CAVITY WALL TRAYS.
- 8. FOR DETAILS OF ALL SERVICES AND DRAINAGE BELOW FLOOR SLABS, GROUND BEAMS AND FOUNDATIONS REFER TO RELEVANT ARCHITECT'S OR SERVICE ENGINEER'S DRAWINGS AND SPECIFICATIONS.
- FOR DETAILS AND POSITIONS OF ALL CAST IN FIXINGS, DOVETAILS, INSERTS AND WALL TIES REFER TO ARCHITECT'S DRAWINGS AND SPECIFICATIONS.
- 10. FOR FIXING DETAILS OF ALL HANDRAILS AND BALUSTRADES REFER TO THE ARCHITECT'S DRAWINGS AND SPECIFICATION.
- 11. FOR DETAILS OF ALL BUILDERSWORK HOLES AND CAST IN FIXINGS REFER TO RELEVANT SERVICE ENGINEER'S AND SPECIALIST SUBCONTRACTORS DRAWINGS.
- 12. FOR DETAILS OF ALL FINISHES TO THE REINFORCED CONCRETE REFER TO PK & PARTNERS AND THE ARCHITECTS RELEVANT DRAWINGS AND SPECIFICATIONS.

# STRUCTURAL STEELWORK

- 1. ALL STRUCTURAL STEELWORK TO BE IN ACCORDANCE WITH BS 5950.
- ALL STEELWORK TO BE GRADE S275 TO BS4360 OR BS EN 10025 UNLESS NOTED OTHERWISE.
- 3. ALL BOLTS TO BE GRADE 8.8 TO BS 4190 UNLESS NOTED OTHERWISE.
- ALL SIMPLE CONNECTION END PLATES TO BE 12MM THICK MIN. UNLESS NOTED OTHERWISE.
- 5. PREPARATION OF STEELWORK:
- I) INTERNAL UNEXPOSED BEAMS SHOTBLAST SA 2.5 AND APPLY 2 PACK EPOXY ZINC PHOSPHATE 75 MICRONS MIN. DFT.
- II) INTERNAL EXPOSED BEAMS SHOTBLAST SA 2.5 AND APPLY 2 PACK EPOXY ZINC PHOSPHATE PRIMER 125 MICRONS MIN. DFT.
- III) EXTERNAL EXPOSED BEAMS SHOTBLAST SA 2.5 AND GALVANIZE IN ACCORDANCE WITH BS EN ISO 1461 HOT DIP GALVANIZE 140 MICRONS MIN. DFT.
- IV) STEELWORK RESULTING IN A CAVITY SHOTBLAST SA 2.5 AND GALVANIZE IN ACCORDANCE WITH BS EN ISO 1461 HOT DIP GALVANIZE 140 MICRONS MIN. DFT.
- 6. HOLE DIAMETER FOR ORDINARY BOLTS TO BE 2mm CLEAR OF BOLT DIAMETER
- 7. MINIMUM OF 4 NO. M16 GRADE 8.8 BOLTS PER CONNECTION UNLESS NOTED OTHERWISE
- 8. ALL CONNECTIONS ARE CONTRACTOR DESIGNED UNLESS NOTED OTHERWISE.
- ALL WELDS ARE TO BE MINIMUM 6mm FILLET WELDS FULL PROFILE UNLESS NOTED OTHERWISE.
- 10. ALL STEELWORK BELOW GROUND LEVEL TO HAVE 100mm RC35 CONCRETE CASING REINFORCED WITH D49 WRAPPING MESH.
- 11. THE CONCRETE ENCASED REGION OF ALL STEELWORK TO BE BRUSH FINISHED, UNPAINTED AND BOUND IN D49 WRAPPING MESH SPOT WELDED TO THE STEEL MEMBER.
- 12. THE CONTRACTOR IS TO ENSURE THAT ALL FINISHING COATS TO STEELWORK ARE COMPATIBLE WITH THE PREPARATION OF STEELWORK.
- 13. FOR ALL PAINT FINISHES TO STEELWORK REFER TO ARCHITECT'S DRAWINGS AND SPECIFICATIONS.
- 14. FOR FIRE PROTECTION OF STEELWORK REFER TO BE TO ARCHITECT'S DRAWINGS AND SPECIFICATIONS.
- THE CONTRACTOR IS TO ALLOW FOR 250KG OF ADDITIONAL STEELWORK FOR CONTINGENCY.

## STRUCTURAL TIMBER

- ALL STRUCTURAL TIMBER MATERIALS AND WORKMANSHIP TO BE IN ACCORDANCE WITH BS 5268.
- ALL STRUCTURAL TIMBER GRADE TO BE GRADE C24 TO BS5268 OR EN 338: UNLESS NOTED OTHERWISE.
- 3. ALL TIMBER SIZES SHOWN ARE BASIC SAWN SECTION SIZES.
- 4. ALL JOIST HANGERS TO BE GALVANIZED MILD STEEL BY SIMPSON STRONG TIE OR SIMILAR APPROVED AND FIXED IN STRICT ACCORDANCE WITH THE MANUFACTURERS REQUIREMENTS.
- ALL NOGGINS TO BE SOLID TIMBER OF THE SAME SECTION SIZE AS THE JOIST OR STUD SUPPORTED NAILED AND FIXED IN PLACE.
- 6. THE ENDS OF ALL FLOOR JOISTS/TIMBER WORK BUILT INTO EXTERNAL CAVITY WALLS TO BE PROTECTED AND TREATED WITH ORGANIC WATER SHIELD AND PRESERVATIVE. NO JOISTS/TIMBERWORK TO BE BUILT INTO EXTERNAL SOLID MASONRY WALLS WITHOUT THE PRIOR AGREEMENT OF THE ENGINEER.
- 30x5 GALVANIZED MILD STEEL STRAPS TO BE PROVIDED AT NOT GREATER THAN 1200mm CENTRES BETWEEN TIMBER JOISTS AND WALLS, RC BEAMS AND STEEL BEAMS
- 8. ALL BOLTS & SCREW FIXINGS IN TIMBER TO BE SHERADIZED & BOLTS TO BE GRADE 8.8 UNLESS NOTED OTHERWISE
- ALL DOUBLE JOISTS ARE TO BE BOLTED TOGETHER WITH SHERADISED M12 BOLTS, DOUBLE SIDE TOOTHED TOOTH PLATE CONNECTORS AND 50mm SQUARE PLATE WASHERS @ 450c/c.
- 10. SOLID NOGGINS TO BE PLACED UNDER ALL STUD PARTITIONS PERPENDICULAR TO JOISTS. REFER TO RELEVANT PK & PARTNERS DRAWINGS FOR ANY SUPPLEMENTARY STRENGTHENING REQUIREMENTS.
- 11. PROVIDE DOUBLE JOISTS UNDER ALL STUD PARTITIONS PARALLEL TO JOISTS UNLESS NOTED OTHERWISE.
- 12. PK & PARTNERS REQUIREMENTS FOR STRUTTING OF SUSPENDED FLOORS AND ROOFS:

STRUTTING TO SUSPENDED TIMBER FLOORS AND ROOFS					
JOIST SPAN (m) ROWS OF STRUTTING					
UP TO 2.5m	1 CENTRE SPAN + BEARINGS				
2.5 TO 4.5	2 EQUAL SPANS + BEARINGS				
OVER 4.5	3 EQUAL SPANS + BEARINGS				

13. THE CONTRACTOR TO ALLOW 25mm MIN SOFT JOINTS TO THE HEADS OF ALL NON-LOADBEARING STUD WALLS. REFER TO THE ARCHITECTS DRAWINGS FOR DETAILS OF ALL MOVEMENT JOINTS.

## STRUCTURAL MASONRY

- 1. ALL MASONRY MATERIALS AND WORKMANSHIP TO BE IN ACCORDANCE WITH BS 5628, BS EN 771-3 AND BS8000.
- 3. ALL BRICKS TO HAVE A MINIMUM COMPRESSIVE STRENGTH OF:

BELOW DPC: 50 N/mm² (CLASS B - ENGINEERING)

ABOVE DPC: 10 N/mm<sup>2</sup>

ALL BLOCKS TO HAVE MINIMUM COMPRESSIVE STRENGTHS OF:
 i) BELOW DPC: 3.6N AERATED LIGHTWEIGHT FOUNDATION BLOCK or
 7N SOLID CONCRETE BLOCKS (1960 Kg/m³ DENSITY)

ii) ABOVE DPC: 3.6N AERATED LIGHTWEIGHT OR 7N CONCRETE BLOCKS - PERIMETER WALLS

EKIIVIETEK WALLS

iii) ABOVE DPC: 7N SOLID DENSE CONCRETE BLOCKS (1960 Kg/m³ DENSITY) iv) ABOVE DPC: 7N SOLID MEDIUM CONCRETE BLOCKS (1400 Kg/m³ DENSITY)

4. ALL MORTAR TO BE:

- I) BELOW DPC; DESIGNATION I) (SULPHATE RESISTING CEMENT) II) ABOVE DPC; DESIGNATION III)
- 5. ALL BRICKWORK RESTRAINTS TO BE STAINLESS STEEL TO GRADE 304.
- FOR DETAILS OF ALL BRICK / BLOCK RESTRAINTS REFER TO RELEVANT PK & PARTNERS AND ARCHITECTS DRAWINGS AND SPECIFICATIONS.
- 7. FOR DAMP PROOF COURSES, CAVITY CLOSURES, INSULATION, LINTELS, CILLS, BRICK / BLOCK SPECIALS AND FLOOR VENTING REFER TO ARCHITECT'S DETAILS.
- 8. WALL TIES TO BE STAINLESS STEEL PROVIDED AT 225mm CENTRES VERTICALLY AND 900MM CENTRES HORIZONTALLY ALTERNATIVELY STAGGERED (NB: IF CAVITY >75mm TIES TO BE 750 CENTRES HORIZONTALLY) OR AS PER ARCHITECT'S DETAILS.
- 9. MINIMUM 150MM END BEARING TO ALL LINTELS UNLESS NOTED OTHERWISE.
- PADSTONES TO BE PROVIDED AS REQUIRED AND TO HAVE A MINIMUM STRENGTH OF C35.
- 11. FOR DETAILS OF LATERAL RESTRAINT TO ALL NON-LOAD BEARING MASONRY WALLS REFER TO PK & PARTNERS AND THE ARCHITECTS RELEVANT DRAWINGS. THE CONTRACTOR TO ALLOW 25MM MIN MOVEMENT JOINTS TO THE HEADS OF ALL NON-LOADBEARING MASONRY WALLS. REFER TO THE ARCHITECTS DRAWINGS FOR DETAILS OF ALL MOVEMENT JOINTS.
- 12. HORIZONTAL AND VERTICAL MOVEMENT JOINTS TO BE PROVIDED IN ALL MASONRY WALLS IN STRICT ACCORDANCE WITH THE BRICK AND BLOCK MANUFACTURERS REQUIREMENTS. REFER TO PK & PARTNERS AND THE ARCHITECTS FOR THE LOCATION AND DETAILS FOR ALL MOVEMENT JOINTS.
- 13. THE CONTRACTOR TO PROVIDE BRC BRICKFORCE BED-JOINT REINFORCEMENT IN THE TOP AND BOTTOM 2 COURSES OF ALL OPENINGS. REINFORCEMENT TO EXTEND 600MM BEYOND ALL JAMBS.
- 14. FOR VENTING OF ALL SUSPENDED FLOORS, ROOMS, ETC. THROUGH PERIMETER MASONRY WALLS REFER TO THE ARCHITECTS DRAWINGS.

# PK & Partners

Consulting Engineers

Office 1, Izabella House, 24-26 Regents Place, Birmingham B1 3NJ

www.pk-partners.com m: 07788 921 371

Project: 49 Willow Road

London NW3 1TS Architect: Chai

Charlton Brown Architecture

Scale:

Drawing:

**General Notes** 

 Rev:
 A


 Date:
 19.07.19


 By:
 PK


 Reviewed:
 PK


Dwg No: 2136 - 001


A REV.












- All dimensions are in millimeters unless noted otherwise.
- Work to figured dimensions only and do not scale from this drawing and refer to the Architect or Engineer if in doubt.
- 4. Refer to PK & Partners drawing number 2136-001 for general notes and specifications.
- 5. Under the CDM regulations 2015, exceptional risks in relation to the works are highlighted on this drawing and area annotated for the Contractor's attention.



# PK & Partners

Consulting Engineers

Office 1, Izabella House, 24-26 Regent Place, Birmingham B1 3NJ

www.pk-partners.com m: 07788 921 371

Project: 49 Willow Road London NW3 1TS

Architect: **Charlton Brown Architecture** 

Sections C-C & D-D Drawing: **Structural Details** 

Rev:	Α	В	С	
Date:	03.06.20	22.07.20	11.08.20	
Ву:	PK	PK	PK	
Reviewed:	PK	PK	PK	

Dwg No: 2136 - 082

Scale: 1:50; 1:20 @ A3


REV.


Reference: 2136 49 Willow Road - BIA




# **APPENDIX B**

**Construction Sequence** 







С	PK	PK	Ж	11.08.20	Grd Fl level amended
В	PK	PK	Ж	22.07.20	Issued for planning submission
Α	PK	PK	Ж	16.06.20	Issued for information & comments
REV.	ВУ	CHK'D	APP'D	DATE	DESCRIPTION

1. This drawing is to be read in conjunction with all other Architect's

Under the CDM regulations 2015, exceptional risks in relation to the works are highlighted on this drawing and area annotated for

All dimensions are in millimeters unless noted otherwise.
 Work to figured dimensions only and do not scale from this drawing and refer to the Architect or Engineer if in doubt.
 Refer to PK & Partners drawing number 2136-001 for general

and Engineers' drawing.

notes and specifications.

the Contractor's attention.

PK & Partners

Consulting Engineers

London Birmingham

www.pk-partners.com m: 07788 921 371

Architect CHARLTON BROWN ARCHITECTURE

Project 49 WILLOW ROAD
LONDON
NW3 1TS

SCHEMATIC LOWER GROUND
FLOOR EXTENSION
CONSTRUCTION SEQUENCE

DWG. No. 2136-101 CHECKED: PK

SCALE: 1:100 @ A1 1:200 @ A3

Reference: 2136 49 Willow Road - BIA



# **APPENDIX C**

Calculations

Project 49 Willow Road

Client Dylan McNeil Location

**Basement Wall** 


Basement wall design to BS8110:1997, BS8002:1994. BS 8004:1986 etc.

© 1999-20002 BCA for RCC Originated from 'RCC61 Basement Wall.xls' v2.1

PK & Partners Limited							
Made by	Date	Page					
PK	22-Jul-2020	1					
Checked	Revision	Job No					
PK	Α	2136					

**VALID** 

#### IDEALISED STRUCTURE and FORCE DIAGRAMS



#### DIMENSION(mm)

H = B = 1800 Tw = 300 3750 Hw = 2750 BI = 200 Tb = 250 He = 4500

#### MATERIAL PROPERTIES

fcu = N/mm<sup>2</sup>  $\gamma m =$ 1.50 <u>35</u> concrete N/mm<sup>2</sup> 460  $\gamma m =$ 1.05 fy = steel Cover to tension reinforcement (co) = <u>40</u> mm (0.2 or 0.3 Max. allowable design surface crack width (W) = 0.3 mm mm only) Concrete density = 24.0 kN/m3 Wall Geometry

#### SOIL PROPERTIES

Design angle of int'l friction of retained mat'l  $(\emptyset)$  = <u>25</u> degree Design cohesion of retained mat'l (C) = kN/m2 Density of retained mat'l (q) = <u>20</u> kN/m3 kN/m3 Submerged Density of retained mat'l (qs ) = 13.33 Design angle of int'l friction of base mat'l (Øb) = 24 degree Design cohesion of base mat'l (Cb) = kN/m2 10

<u>20</u> kN/m3 Density of base mat'l (qb) = kN/m2 Allowable gross ground bearing pressure (GBP) = 150

LOADINGS (unfactored)

kN/m2 Surcharge load -- live (SQK) = 10 kN/m2 Surcharge load -- dead (SGK) = 0.01 Line load -- live (LQK) = 2.5 kN/m Line load -- dead (LGK) = <u>15</u> kN/m

Distance of line load from wall (X) = 300 mm Wall load -- live (WQK) = 3.5 kN/m

Wall load -- Dead (WGK) = 22.5 kN/m (Only granular backfill considered, ie "C" = 0)

13.33

(default=2/3 of q), only apply when Hw >0

#### **ASSUMPTIONS**

- a) Wall friction is zero
- b) Minimum active earth pressure = 0.25qH
- c) Granular backfill
- h) Design not intended for walls over 3.5 m high
- i)Does **not** include check for temp or shrinkage

0.58

#### LATERAL FORCES default Ko = (1-SIN Ø) Ko = 0.58

 $= 2Ko^{0.5}$ 1.52 Kac =

Force	(kN)	Lever ar	m (m)	$\gamma_{f}$	Ultimate Force (kN)
PE =	102.36	LE =	1.583	<u>1.40</u>	143.30
PS(GK) =	0.03	LS =	2.25	<u>1.40</u>	0.04
PS(QK) =	25.98	LS =	2.25	<u>1.60</u>	41.57
PL(GK) =	8.66	LL =	4.25	<u>1.40</u>	12.12
PL(QK) =	1.44	LL =	4.25	<u>1.60</u>	2.31
PW =	37.81	LW =	0.92	<u>1.40</u>	52.94
Total	176.28				252.28

Project	49 Willow Road	NFORCED NCRETE	ı	PK & Partners Limite	d
Client	Dylan McNeil	COUNCIL	Made by	Date	Page
Location	Basement Wall		PK	22-Jul-2020	2
	Basement wall design to BS8110:1997, BS8002:1994. BS	8004:198	Checked	Revision	Job No
	Originated from 'RCC61 Basement Wall.xls' v2.1 © 1999-2000	02 BCA for R	PK	Α	2136

#### **EXTERNAL STABILITY**

STABILITY CHECK: OK

#### ANALYSIS - Assumptions & Notes

- 1) Wall idealised as a propped cantilever (i.e. pinned at top and fixed at base)
- 2) Wall is braced.
- 3) Maximum slenderness of wall is limited to 15, i.e [ 0.9\*(He-Tb/2)/Tw < 15 ]
- 4) Maximum Ultimate axial load on wall is limited to 0.1fcu times the wall cross-sectional area
- 5) Design Span (Effective wall height) = He (Tb/2)
- 6) -ve moment is hogging ( i.e. tension at external face of wall ) +ve moment is sagging ( i.e. tension at internal face of wall )
- 7) " Wall MT. " is maximum +ve moment on the wall.
- 8) Estimated lateral deflections are used for checking the  $\textbf{P}\Delta$  effect .


#### UNFACTORED LOADS AND FORCES

	Force	Lever arm	Base MT.	Wall MT.	Reaction at	Reaction at	Estimated Elastic
Lateral Force	(kN)	to base (m)	(kNm)	(kNm)	Base (kN)	Top (kN)	Deflection <b>∆</b> (mm)
PE =	97.25	1.54	-44.28	24.41	68.20	29.04	1.2
PS(GK) =	0.03	2.19	-0.01	0.00	0.01	0.01	0.0
PS(QK) =	25.26	2.19	-8.69	4.66	12.41	12.85	0.2
PL(GK) =	8.66	4.12	2.12	-5.20	-1.77	10.44	0.1
PL(QK) =	1.44	4.12	0.35	-0.87	-0.30	1.74	0.0
PW =	34.45	0.88	-16.15	6.13	30.59	3.86	0.1
Total	167.09		-66.65	29.13	109.15	57.94	1.6

#### **GROUND BEARING FAILURE**

LOAD CASE: Wall Load MAX
Taking moments about centre of base (anticlockwise "+") Surcharge MAX

Vertical FOR	CES (kN)	Moment (kNm)	
Wall load =	26	0.55	14.3
Wall (sw) =	25.20	0.55	13.86
Base =	10.80	0.00	0.00
Earth =	13.67	0.80	10.93
Water =	5.00	0.80	4.00
Surcharge =	2.00	0.80	1.60
Line load = 17.50		0.00	0.00
∑ ∨ =	100.17		$\sum Mv = 44.69$



OK

MOMENT due to LATERAL FORCES, Mo = -66.65 kNm

RESULTANT MOMENT, M = Mv + Mo = -21.96 kNm

ECCENTRICITY FROM BASE CENTRE, M / V = -0.22 m MAXIMUM GROSS BEARING PRESSURE = 96.31 kN/m<sup>2</sup> < 150

SLIDING AT BASE (using overall factor of safety instead of partial safety fa F.O.S = 1.50

SUM of LATERAL FORCES,  $\mathbf{P} = 109.15 \text{ kN}$ BASE FRICTION,  $\mathbf{F_b} = -(\mathbf{V} \text{ TANØb} + \text{B.Cb}) = -62.60 \text{ kN}$ 

Factor of Safety,  $F_b/P = 0.57$  < 1.50 see below

LATERAL RESISTANCE to be provided by BASEMENT SLAB = 101.13 kN

# Project 49 Willow Road

REINFORCED
CONCRETE

# REINFORCED CONCRETE COUNCIL

Client Dylan McNeil Location Basement Wall 
 Made by
 Date
 Page

 PK
 22-Jul-2020
 3

 Checked
 Revision
 Job No

 PK
 A
 2136

Basement wall design to BS8110:1997, BS8002:1994. BS 8004:198 Checked

Originated from 'RCC61 Basement Wall.xls' v2.1 © 1999-20002 BCA for RC

# STRUCTURAL DESIGNS (ultimate)

DESIGN CHECKS: OK

BS8110

WALL (per metre length)

reference 3.4.4.1

AXIAL LOAD CAPACITY (Limited to 0.1fcu) = 1050.00 kN

> 37.1 OK


	Force	γ <sub>f</sub>	Ultimate	Ult. Momen	Ult. Shear	Ult. Shear
Lateral Force	(kN)		Force (kN)	it base (kNm	at base (kN	at top (kN)
PE =	97.25	1.40	136.14	-61.99	95.49	40.66
PS(GK) =	0.03	1.40	0.04	-0.01	0.02	0.02
PS(QK) =	25.26	1.60	40.42	-13.90	19.86	20.55
PL(GK) =	8.66	1.40	12.12	2.96	-2.48	14.61
PL(QK) =	1.44	1.60	2.31	0.56	-0.47	2.78
PW =	34.45	1.40	48.23	-22.60	42.83	5.41
Total	167.09		239.27	-94.98	155.23	84.03

#### **Design Bending Moments**

On INTERNAL face due to lateral forces,  $M_{ht}$  = 43.34 kNm On EXTERNAL face due to lateral forces,  $M_{ext}$  = -94.98 kNm

Eccentricity of Axial Loads =  $\frac{100}{1.6}$  mm LATERAL DEFLECTION " $\Delta$ " =  $\frac{100}{1.6}$  mm

Due to eccentricity of axial loads,  $M_{ecc} = 3.7$  kNm Due to  $P\Delta$  effect,  $M_p = 0.06$  kNm



#### EXTERNAL FACE INTERNAL FACE

WALL REINFORCEMENT :	Min. As =	390	390	mm <sup>2</sup>	Table 3.25
	$\phi =$	<u>16</u>	<u>12</u>	mm	

MOMENT of RESISTANCE : d = 252 254 mm z = 233 241 mm 3.4.4.4

As' = 0 0 mm<sup>2</sup> 3.4.4.4  $M_{res} = 137.0 > 96.84$  79.7 > 45.26 kNm OK

#### BASE of WALL TOP of WALL

SHEAR RESISTANCE: As = 1340  $\phi$  =  $\frac{12}{12}$  @150 mm 754 mm<sup>2</sup>/m

100 As/bd = 0.53% = 0.30%

vc = 0.64 0.53 N/mm<sup>2</sup> Table 3.8  $V_{res} = 162.0 > 155.23$  134.2 > 84.03 kN OK 3.5.5.2

X = 82.67 mm Em = 0.00090 BS8007

# REINFORCEMENT SUMMARY for WALL

	Type	ф	centres	As	Min. As	
		mm	mm	$mm^2$	mm <sup>2</sup>	
INTERNAL FACE	Т	12	150	754	390	OK
EXTERNAL FACE	Т	16	150	1340	390	OK
TRANSVERSE	Т	<u>10</u>	<u>150</u>	524	390	OK

	49 Willow Road		INFORCED INCRETE	REINFO	ORCED CON	ICRETE	COUNCIL
Client	Dylan McNeil			Made by	Date		Page
Location	Basement Wall		COUNCIL	PK	22-Jul-	-2020	4
	Basement wall design to BS81	10:1997, BS8002:1994. B	S 8004:198	Checked	Revision		Job No
	Originated from 'RCC61 Basement Wa	all.xls' v2.1 © 1999-200	002 BCA for R	PK	А	<b>.</b>	2136
OUTER BA	ASE ( per metre length ) $\gamma_f = \frac{1.50}{}  (A$	ASSUMED)					BS8110
	•	N (AT d from	FACE of V	WALL)			
	Ult. MT. = -2.41 k	Nm TENSION -	TOP FA	CE			
	BOTTOM REINFORCEMEN	IT: Min. As =	325	$\text{mm}^2$			Table 3.25
		φ =	<u>12</u>	mm	004	014	
		centres = As =	<u>225</u> 503	mm mm²	< 624 > 325	OK OK	
		A5 -	505	111111	× 323	OK	
	MOMENT of RESISTANCE		204	mm			
		Z = As' =	194 0	mm mm <sup>2</sup>			3.4.4.4
		Mres =	42.68	kNm	> 2.41	OK	
						• • • • • • • • • • • • • • • • • • • •	
	SHEAR RESISTANCE:	100As/bd =	0.20%	2			
		vc =	0.52	N/mm <sup>2</sup>		014	Table 3.8
		Vres =	107.00	kN	> -1.18	OK	3.5.5.2
	CHECK CRACK WIDTH IN			Temp & shi	rinkage effects	not include	d
			-0.00141		. 0.00	014	BS8007
	Acr = 115.54 m	nm W =	-0.28 NO CRAC	mm :KING	< 0.30	OK	App. B.2
INNER BAS	SE(per metre length) Ult. Shear= -81.91 k	N (AT d from	EACE of V	۸/۸۱۱)			
		Nm TENSION -		•			
	BOTTOM REINFORCEMEN	IT: Min. As =	325	$\text{mm}^2$			Table 3.25
		φ =	<u>16</u>	mm			
		centres =	<u>150</u>	mm	< 271	OK	
		As =	1340	mm <sup>2</sup>	> 325	OK	
	MOMENT of RESISTANCE	: d =	202	mm			
		Z =	183	mm			
				mm mm²	< 97.57	OK	3.4.4.4
		Z = As' = Mres =	183 0 107.59	mm	< 97.57	OK	3.4.4.4
	SHEAR RESISTANCE:	Z = As' = Mres = 100As/bd =	183 0 107.59 0.66%	mm mm² kNm	< 97.57	OK	
	SHEAR RESISTANCE:	Z = As' = Mres = 100As/bd = vc =	183 0 107.59 0.66% 0.73	mm mm² kNm			3.4.4.4 Table 3.8
	SHEAR RESISTANCE:	Z = As' = Mres = 100As/bd =	183 0 107.59 0.66%	mm mm² kNm	< 97.57 > 81.91	ОК	Table 3.8
	CHECK CRACK WIDTH IN A	Z = As' = Mres =  100As/bd = vc = Vres =  ACCORDANCE WITH	183 0 107.59 0.66% 0.73 147.77	mm mm² kNm  N/mm² kN	> 81.91	OK	Table 3.8 3.5.5.2 d
	CHECK CRACK WIDTH IN A	Z =	183 0 107.59 0.66% 0.73 147.77 BS8100/80 0.001415	mm mm² kNm  N/mm² kN	> 81.91	OK not include	Table 3.8 3.5.5.2 d BS8007
	CHECK CRACK WIDTH IN X X = 72.34 m	Z = As' = Mres =  100As/bd = vc = Vres =  ACCORDANCE WITH	183 0 107.59 0.66% 0.73 147.77	mm mm² kNm  N/mm² kN	> 81.91	OK	Table 3.8 3.5.5.2 d BS8007
<b>REINIEO</b>	CHECK CRACK WIDTH IN A  X = 72.34 m  Acr = 81.04 m	Z =     As' =     Mres =  100As/bd =     vc =     Vres =  ACCORDANCE WITH     Em =     W =	183 0 107.59 0.66% 0.73 147.77 BS8100/80 0.001415	mm mm² kNm  N/mm² kN	> 81.91	OK not include	Table 3.8 3.5.5.2 d BS8007
REINFORG	CHECK CRACK WIDTH IN A	Z =     As' =     Mres =  100As/bd =     vc =     Vres =  ACCORDANCE WITH     Em =     W =	183 0 107.59 0.66% 0.73 147.77 BS8100/80 0.001415 0.27	mm mm² kNm  N/mm² kN  Temp & shi mm	> 81.91	OK not include	Table 3.8 3.5.5.2 d BS8007
REINFORG	CHECK CRACK WIDTH IN A  X = 72.34 m  Acr = 81.04 m  CEMENT SUMMARY for BA:	Z =	183 0 107.59 0.66% 0.73 147.77 BS8100/80 0.001415 0.27	mm mm² kNm  N/mm² kN  Temp & shi mm  Min. As mm²	> 81.91	OK not include OK	Table 3.8 3.5.5.2
REINFORG	CHECK CRACK WIDTH IN A X = 72.34 m Acr = 81.04 m CEMENT SUMMARY for BA	Z =	183 0 107.59 0.66% 0.73 147.77 BS8100/80 0.001415 0.27	mm mm² kNm  N/mm² kN  Temp & shi mm	> 81.91	OK not include	Table 3.8 3.5.5.2 d BS8007