

### hazard: outline method statement

#### Facade

Full scaffolding (guarding, netting, toe-boards errected and certified by competent installer required for all access above 2 metres. Lifts to provide ready acces to all surfaces without the use of stepped access on the scaffold. A scaffold to both chimneypieces will be required.

Ensure operations such as iron pipework have at least two operatives attending the work at any time, with no-one working on the lifts directly below. Lead should not be used to seal the iron pipework joints for health and safety reasons.

Balustrading to gutter and all projecting mouldings to be stress tested prior to works commencing to ensure loose debris unable to fall in an uncontrolled way.

Minimal original material to be removed back to sound surface when making crack repair. Any areas of blown render to be identified to the Architect prior to removal to confirm extent of repair - cutting discs may be used to minimise impact vibration, depth must not exceed the render thickness to preserve the masonry, all operatives must use full and aporpriate PPE as identified in the relevant Risk Assessment and have undertaken certified abrasive wheel safety training.

### Roofing

Slating works to be scheduled with no workers on scaffold below, undertaken by operatives experienced in traditional roofing, works covered by site specific risk assessments. Note slates removed for re-use, ensure nail holes are not enlarged during removal. Refer to Dwg. GC 106A.

Hall roof to reuire breathing apparatus if cutting into or abrading existing fibreglass reinforced resin finish.

Modern sarking felt visible under slates indicating recent removal/replacement - battens therefore to be replaced - fixings and nails to be treated steel or non-ferrous for longevity. Ensure each existing slated pitch photographed prior to removal and pattern of slates followed when reinstating.


# Doorway

Existing concrete beam to be utilised so removal of existing blockwork to create new doorway will not require an Engineering method statement. PPE as identified in the relevant Risk Assesment is required.

# Crosswall

Removal of arched crosswall - engineer-led method statement for proping and reinstatemet of loadbearing wall to ensure minimal/no settlement for floor joists over-note existing rusted RSJ to be retained in situ and wire brushed and etch-primed prior to plaster reinstatment.

A 06.09.20



arts lettres techniques ARCHITECT Arts Lettres Techniques Limited 2020 copyright is retained © 33A ARLINGTON ROAD LONDON NW1 7ES T: (020) 7383 4778 architect@artslettres.com

PROJECT 23 Gloucester crescent NUMBER GC 107

SCALE 1:50 @ A2 DATE 12/05/20 REVISION A SUBJECT Section AA existing



scale 1:50

