



GEOSHIELD Verification Report



VERIFICATION ITEM TWO

LOCATION/GRID LINE: A-J/1-21

NOTES:

The entire perimeter of the building was surveyed to

determine the number of telescopic vents installed to vent through the Cellvent HX.

Good number of vents installed to score 1.5 points under BS8485:2019.



1. Telescopic vents installed beneath DPC Level.

2. Telescopic vents installed beneath DPC Level.

GEOSHIELD Verification Report

BGA
British Geotechnical Association



VERIFICATION ITEM TWO



3. Good number of telescopic vents installed around entire perimeter.

Vents circled above. Spacings given allow for point score of 1.5 under BS8485:2019.

Contractor confirmed suspended raft foundation has been poured with waterproofed concrete. This gives a point score of 2 points for structural Barrier under BS8485:2019



GEOSHIELD Verification Report



VERIFICATION ITEM THREE


LOCATION/GRID LINE: A-J/1-21

NOTES: Entire perimeter of the building checked to ensure

high number of telescopic vents installed throughout. Vents installed in between

all window and door thresholds and the rear of the property spacings at an average

of 1.5M.



1. Photo evidence of vents

2. Photo evidence of vents

GEOSHIELD Verification Report



VERIFICATION ITEM THREE



3. Photo evidence of vents



GEOSHIELD Verification Report



ADDITIONAL PHOTOGRAPHS



Photo evidence of vents



Photo evidence of vents




Photo evidence of vents




Photo evidence of vents





GEOSHIELD Verification Report



ADDITIONAL PHOTOGRAPHS



Photo evidence of vents



Photo evidence of vents





Photo evidence of vents



Photo evidence of vents





GEOSHIELD Verification Report



ADDITIONAL PHOTOGRAPHS



Photo evidence of vents




Photo evidence of vents



Photo evidence of vents





Photo evidence of vents





GEOSHIELD Verification Report



ADDITIONAL PHOTOGRAPHS




Photo evidence of Cellvent HX

installation



Photo evidence of Cellvent HX

installation




Photo evidence of Cellvent HX

installation



Photo evidence of Cellvent HX

installation



GEOSHIELD Verification Report



ADDITIONAL PHOTOGRAPHS



Photo evidence of Cellvent HX

installation



Photo evidence of Cellvent HX

installation




Photo evidence of Cellvent HX

installation




Photo evidence of Cellvent HX

installation



GEOSHIELD Verification Report



ADDITIONAL PHOTOGRAPHS




Photo evidence of Cellvent HX

installation



Photo evidence of Cellvent HX

installation




Photo evidence of Cellvent HX

installation



Photo evidence of Cellvent HX

installation



GEOSHIELD Verification Report



ADDITIONAL PHOTOGRAPHS



Photo evidence of Cellvent HX

installation



Photo evidence of Cellvent HX

installation



Photo evidence of Cellvent HX

installation



Photo evidence of Cellvent HX

installation



GEOSHIELD Verification Report



ADDITIONAL PHOTOGRAPHS




Photo evidence of Cellvent HX

installation




Photo evidence of Cellvent HX

installation




Photo evidence of Cellvent HX

installation




Photo evidence of Cellvent HX

installation



GEOSHIELD Verification Report



ADDITIONAL PHOTOGRAPHS




Photo evidence of Cellvent HX

installation




Photo evidence of Cellvent HX

installation



Photo evidence of Cellvent HX

installation




Photo evidence of Cellvent HX

installation

☒

Gridline/Plot Sign off

☒

1



GEOSHIELD Verification Report



VERIFICATION SUMMARY

Report 002 is for the entire development - Gridline A-J/1-21.

The Approved Remediation Strategy was reviewed on arrival to site to

establish what the planners have authorised with regards the ground gas

protection system. This comprises suspended waterproofed raft with venting

beneath and a DPC on top of the raft. Under BS8485:2019 the system achieves

1.5 for venting and 2 for a suspended waterproofed Barrier as the entire

building sits on the raft with minimal penetrations through the slab. Due to the

number of telescopic vents installed and the construction method of the raft we

are able to revise the initial Pre Verification Plan to suit.

The works have been verified in accordance with BS8485:2019.

GEOSHIELD SIGNATURE:

DATE: 9th December 2019



GEOSHIELD

Verification Report



PROJECT REFERENCE:

GEO100718

REPORT NUMBER:

003

REPORT DATE:

10/06/2020

PROJECT:

Godfrey Ltd - Kilburn High Road

PROJECT ADDRESS:

254 Kilburn High Road

London

NW6 2BS

MEMBRANE SPECIFICATION:

Verified in accordance CIRIA 735.

Design in accordance with BS8485 2015 + 2019 for Methane and Carbon Dioxide.

Substrate prepared in-accordance with manufactures instructions and BS8485

Cordek Tori-Gas Membrane - Taped System

Cordek Cellcore

Cordek Cellvent HX

Telescopic Vents



GEOSHIELD Verification Report



MEMBRANE SPECIFICATION:

DESIGN DETAILS:

3630 - 200F Drainage Layout

3630 - 201 D

3630 - 001 Piling Layout Rev A

3630 - 002 Pile Cap Layout Rev B

3630 - 004 Core Layout Rev A

3630 - 005 Ground Floor Layout Rev E

22_446 - Separation Wall Detail 08 Rev 01

3144_420 External Wall Details Rev 04

3144_421 External Wall Details Rev 03

Issued on 09/12/2019 - 3144 420 External Wall Details Sht 1 Rev 04



GEOSHIELD Verification Report



VERIFICATION OFFICER: Chris Ingham

VERIFICATION COMPANY: GeoShield Limited

Icon Business Park, 4100 Park Approach

Thorpe Park, LEEDS

West Yorkshire

LS15 8GB

CONTACT NUMBER: 07555214679

EMAIL ADDRESS: CIngham@Geoshield.co.uk

ORDER NUMBER:

PER VISIT: YES:



NO:



PROJECT: YES:



NO:





GEOSHIELD Verification Report



CLIENT DETAILS

CLIENT CONTACT: Aleem Hassoo

CONTACTS ROLE: Godfrey Ltd

MOBILE PHONE: 02082093048

EMAIL ADDRESS: Aleem@godfreylondon.co.uk

CLIENT CONTACT: Robert Lewis

CONTACTS ROLE: Site Manager

MOBILE PHONE: 07866 464872

EMAIL ADDRESS: Robert.lewis@godfreylondon.co.uk

NOTES:

NOTES:

NOTES:



GEOSHIELD Verification Report



APPLICATION TEAM LEADERS

APPLICATOR NAME: Bill Ndreu

COMPANY: BNS Screeding Ltd

APPLICATOR TEL:

APPLICATOR EMAIL: Bndreu@bns-screeding.com

APPLICATOR NAME:

COMPANY:

APPLICATOR TEL:

APPLICATOR EMAIL:

NOTES:

NOTES:

NOTES:

NOTES:



GEOSHIELD Verification Report



AREA SURVEYED: A-J:1-21

SITE CONDITIONS:

WEATHER: N/A - Membrane installed inside the property

TEMPERATURE: N/A

MEMBRANE TEMPERATURE: N/A

RELATIVE HUMIDITY: N/A

TIME: 12:00 - 13:00 REPORT NUMBER: 003

DATE: 3rd June 2020

ACCOMPANIED



Ground Floor Level
Scale: 1:100 (A1)

COLLORE GRIDS:

- Up to 300mm deep concrete = R65 Grade S4032
- Up to 150mm deep concrete = HG Grade 4090
- Up to 100mm deep concrete = HG Grade 5045

CONSTRUCTION ISSUE
2nd Edition
Ground Floor Level Arrangement

3830 005 B

Interior of development verified in this report



GEOSHIELD Verification Report



VERIFICATION LAYOUT

"7.2.9 The results of the calculation (carbon dioxide and methane) would indicate that the site may be classified as Characteristic Situation 2, where basic gas protection measures are required.

7.2.10 The basic gas protection measures may comprise

- a) Reinforced concrete cast *in situ* floor slab (suspended, non-suspended or raft) with at least 1200 g damp proof membrane and underfloor venting; or
 - b) Beam and block or pre-cast concrete and 2000 g DPM/reinforced gas membrane and underfloor venting.
- All joints and penetrations must be sealed."

Basic gas protection provided to underside of building was Cordek Cellvent which provides gas venting and allows for ground heave. Thorough ventilation has also been provided from front to back.

Soft Landscaping

There is very little soft landscaping on this development. Jomas executive summary suggests:

"Where the site is to be overlain by either proposed building footprint or areas of hardstanding, these concentrations are not considered to pose a significant risk to human health, as the building / surfacing will provide a suitable barrier to potential receptors. Where areas of soft landscaping are proposed, the risks to end users will be controlled by use of a capping layer. This should comprise of a minimum 300mm thickness of imported clean topsoil."

Also described in:

"8.1.1 Following quantitative risk assessments, the following is noted:

- It is understood that the proposed development comprises demolition of the existing building and construction of a new mixed use development, with commercial ground floor units and residential apartments on upper floors. No private gardens or significant areas of soft landscaping are anticipated.
- Following generic risk assessments and statistical analysis, the upper ninety fifth percentile values of Lead, Mercury and Naphthalene were found to exceed their respective criteria, with a presence of statistical outliers or isolated hotspots of contamination indicated in the case of Mercury and Naphthalene. Individual exceedances of Benzo(a)pyrene and Arsenic were reported, although the upper ninety fifth percentile value for these contaminants did not exceed the respective criteria.
- No other contaminants were reported above their respective criteria and no asbestos fibres were detected."

Conclusion

300 clean topsoil will be used in all areas of soft landscaping.

Approved remediation statement states the ground gas protection system is to

comprise of a suspended raft foundation with underfloor venting with a minimum

1200 gauge membrane on top of the raft.



GEOSHIELD Verification Report



VERIFICATION ITEM ONE

LOCATION/GRID LINE: A-J:1-21



NOTES:

The Approved Remediation Strategy states a minimum

1200 gauge DPM is required on top of the slab. The installed membrane is a Visqueen

Low Permeability Membrane. This membrane does not meet requirements of BS8485

but it IS a suitable DPM as required in the Approved Remediation Strategy.



Left photo) yellow damp proof course visible on the perimeter of screed pour.

Right photo) overview of room with damp proof course visible.

GEOSHIELD Verification Report

VERIFICATION ITEM ONE



Above photo) this photo is an overview of an area where screed has been poured on top of the damp proof course, the dpc can be seen in the photo.

Sufficient evidence has been supplied to confirm a the Visqueen Low Permeability

Membrane has been installed as the required DPM.



GEOSHIELD Verification Report



VERIFICATION ITEM TWO

LOCATION/GRID LINE: A-J:1-21

NOTES: Damp proof course has been applied to a large area

and a concrete screed has been poured on top. In the photos below the yellow damp proof course can be identified.



Left photo) this shows a concrete column with yellow visqueen damp proof course lapped up against it, coming out above the screed pour.

Right photo) this shows a corner detail of a concrete column, the damp proof course has again been lapped up the column and above the screed pour.



GEOSHIELD Verification Report



VERIFICATION ITEM TWO



Above photo) the area highlighted above is a stair well that has had a concrete screed pour on top of the damp proof course. The dpc can be seen at the bottom off the stairs.



GEOSHIELD Verification Report



VERIFICATION ITEM THREE

LOCATION/GRID LINE: A-J:1-21

NOTES: DPM installations do not require as rigorous testing as ground gas membranes, as in accordance with CIRIA735 and BS8485:2019. The Ground Gas Protection System complies with BS8485:2019 and the Approved Remediation Strategy with a DPM being installed on top of the slab.






Photo evidence that the DPM has been installed is sufficient evidence to provide sign off the ground gas protection system as the points required are achieved from the Structural Barrier and The Ventilation.

GEOSHIELD Verification Report



VERIFICATION ITEM THREE



Sufficient evidence has been submitted that's DPM has been installed throughout
the development.



GEOSHIELD Verification Report



VERIFICATION SUMMARY

Report 003 confirms that a DPM has been installed throughout the entire development. This confirms that the design has been carried in accordance with the Approved Remediation Strategy.

Under BS8485:2019 the installed ground gas protection system does comply without the DPM as the required points are achieved by the Structural Barrier and The Ventilation.

Evidence that the DPM has been installed is sufficient to sign off the installation in accordance with BS8485:2019, CIRIA 735 and the Approved Remediation Strategy. All works to the Ground Gas Protection System are now complete and Signed Off.

GEOSHIELD SIGNATURE:

DATE: 10th June 2020

APPENDIX C

EVIDENCE FOR SOFT LANDSCAPING



Final Report

Report No.: 20-07249-1

Initial Date of Issue: 12-Mar-2020

Client Springbridge Direct Ltd

Client Address: Oxford Road
Denham
Middlesex
UB9 4DF

Contact(s): Katie East
Tom Hawkins

Project Springbridge Yard

Quotation No.: Q19-19030

Date Received: 06-Mar-2020

Order No.: 97478

Date Instructed: 06-Mar-2020

No. of Samples: 1

Turnaround (Wkdays): 5

Results Due: 12-Mar-2020

Date Approved: 12-Mar-2020

Approved By:



Details: Darrell Hall, Director

Project: Springbridge Yard
Results - Soil


Client: Springbridge Direct Ltd	Chemtest Job No.: 20-07249			
Quotation No.: Q19-19030	Chemtest Sample ID.: 981590			
	Client Sample ID.: 1			
	Sample Type: SOIL			
	Date Sampled: 02-Mar-2020			
	Asbestos Lab: COVENTRY			
Determinand	Accred.	SOP	Units	LOD
ACM Type	U	2192		N/A
Asbestos Identification	U	2192	%	0.001
ACM Detection Stage	U	2192		N/A
Moisture	N	2030	%	0.020
Soil Colour	N	2040		N/A
Other Material	N	2040		N/A
Soil Texture	N	2040		N/A
Boron (Hot Water Soluble)	U	2120	mg/kg	0.40
Cyanide (Total)	M	2300	mg/kg	0.50
Arsenic	M	2450	mg/kg	1.0
Cadmium	M	2450	mg/kg	0.10
Chromium	M	2450	mg/kg	1.0
Copper	U	2450	mg/kg	0.50
Mercury	M	2450	mg/kg	0.10
Nickel	M	2450	mg/kg	0.50
Lead	M	2450	mg/kg	0.50
Selenium	M	2450	mg/kg	0.20
Zinc	U	2450	mg/kg	0.50
Chromium (Hexavalent)	N	2490	mg/kg	0.50
Aliphatic TPH >C5-C6	N	2680	mg/kg	1.0
Aliphatic TPH >C6-C8	N	2680	mg/kg	1.0
Aliphatic TPH >C8-C10	M	2680	mg/kg	1.0
Aliphatic TPH >C10-C12	M	2680	mg/kg	1.0
Aliphatic TPH >C12-C16	M	2680	mg/kg	1.0
Aliphatic TPH >C16-C21	M	2680	mg/kg	1.0
Aliphatic TPH >C21-C35	M	2680	mg/kg	1.0
Aliphatic TPH >C35-C44	N	2680	mg/kg	1.0
Total Aliphatic Hydrocarbons	N	2680	mg/kg	5.0
Aromatic TPH >C5-C7	N	2680	mg/kg	1.0
Aromatic TPH >C7-C8	N	2680	mg/kg	1.0
Aromatic TPH >C8-C10	M	2680	mg/kg	1.0
Aromatic TPH >C10-C12	M	2680	mg/kg	1.0
Aromatic TPH >C12-C16	M	2680	mg/kg	1.0
Aromatic TPH >C16-C21	U	2680	mg/kg	1.0
Aromatic TPH >C21-C35	M	2680	mg/kg	1.0
Aromatic TPH >C35-C44	N	2680	mg/kg	1.0
Total Aromatic Hydrocarbons	N	2680	mg/kg	5.0
Total Petroleum Hydrocarbons	N	2680	mg/kg	10.0
Naphthalene	N	2700	mg/kg	0.010

Project: Springbridge Yard
Results - Soil

Client: Springbridge Direct Ltd		Chemtest Job No.:		20-07249	
Quotation No.: Q19-19030		Chemtest Sample ID.:		981590	
		Client Sample ID.:		1	
		Sample Type:		SOIL	
		Date Sampled:		02-Mar-2020	
		Asbestos Lab:		COVENTRY	
Determinand	Accred.	SOP	Units	LOD	
Acenaphthylene	N	2700	mg/kg	0.010	< 0.010
Acenaphthene	N	2700	mg/kg	0.010	< 0.010
Fluorene	N	2700	mg/kg	0.010	< 0.010
Phenanthrene	N	2700	mg/kg	0.010	< 0.010
Anthracene	N	2700	mg/kg	0.010	< 0.010
Fluoranthene	N	2700	mg/kg	0.010	0.40
Pyrene	N	2700	mg/kg	0.010	0.50
Benzo[a]anthracene	N	2700	mg/kg	0.010	< 0.010
Chrysene	N	2700	mg/kg	0.010	< 0.010
Benzo[b]fluoranthene	N	2700	mg/kg	0.010	< 0.010
Benzo[k]fluoranthene	N	2700	mg/kg	0.010	< 0.010
Benzo[a]pyrene	N	2700	mg/kg	0.010	< 0.010
Indeno(1,2,3-c,d)Pyrene	N	2700	mg/kg	0.010	< 0.010
Dibenz(a,h)Anthracene	N	2700	mg/kg	0.010	< 0.010
Benzo[g,h,i]perylene	N	2700	mg/kg	0.010	< 0.010
Total Of 16 PAH's	N	2700	mg/kg	0.20	0.90
Benzene	M	2760	µg/kg	1.0	< 1.0
Toluene	M	2760	µg/kg	1.0	< 1.0
Ethylbenzene	M	2760	µg/kg	1.0	< 1.0
m & p-Xylene	M	2760	µg/kg	1.0	< 1.0
o-Xylene	M	2760	µg/kg	1.0	< 1.0
Total Phenols	M	2920	mg/kg	0.30	< 0.30

Chemtest Job No.: 20-07249
Chemtest Sample ID.: 981590
Client Sample Ref.:
Sample Location:
Client Sample ID.: 1
Top Depth (m):
Bottom Depth (m):
Date Sampled: 02-Mar-2020
Time Sampled:

Parameter	Units	Multipurpose Range	Result	Compliant with Multipurpose Range? (Y/N)	Compliant with Specific Purpose Range? (Y/N)		
Texture					Acid	Low F	Calc.
Clay content	%		8.1				
Silt content	%		8.1				
Sand content	%		84				
Soil texture class		See Attached Chart	Loamy Sand	YES			
Mass Loss on Ignition							
Clay 5-20%		3.0-20	4.8	YES	YES	YES	YES
Clay 20-35%		5.0-20					
Stone Content	% m/m						
>2mm		0-30	20	YES			
>20mm		0-10	< 0.020	YES			
>50mm		0	< 0.020	YES			
Soil pH value		5.5-8.5	8.5	YES	NO	YES	YES
Carbonate (Calcareous only)	%		1.4				YES
Electrical Conductivity	µS/cm	If >3300 do ESP	3200	YES			
Available Nutrient Content							
Nitrogen %		>0.15	0.20	YES	YES		YES
Extractable phosphorus	mg/l	16-140	16	YES	YES	YES	YES
Extractable potassium	mg/l	121-1500	1100	YES	YES		YES
Extractable magnesium	mg/l	51-600	120	YES	YES		YES
Carbon : Nitrogen Ratio		<20:1	19/1	YES	N/A	N/A	N/A
Exchangeable sodium	%	<15	12				
Available Calcium	mg/l		1300				
Available Sodium	mg/l		320				
Phytotoxic Contaminants (by soil pH)		< 6.0	6.0-7.0	> 7.0			
Zinc (Nitric Acid extract)	mg/kg	<200	<200	<300	60	YES	
Copper (Nitric Acid extract)	mg/kg	<100	<135	<200	18	YES	
Nickel (Nitric Acid extract)	mg/kg	<60	<75	<110	47	YES	
Visible Contaminants	% mm						
>2mm		<0.5	0.000	YES			
..... of which plastics		<0.25	0.000	YES			
..... man-made sharps		zero in 1kg	0.000	YES			



Key



Area within which the texture of topsoil is required to fall

NOTE Examples of textural classification are as follows.

- Soil A with 30% sand, 20% silt and 50% clay is in the "clay" textural class.
- Soil B with 55% sand, 30% silt and 15% clay is in the "sandy loam" textural class.
- Soil C with 45% sand, 50% silt and 5% clay is in the "sandy silt loam" textural class.

Permission to reproduce extracts from BS 3882:2015 is granted by BSI.

British Standards can be obtained in PDF or hard copy formats from the BSI online shop: www.bsigroup.com/Shop or by contacting BSI Customer Services for hardcopies only: Tel: +44 (0)20 8996 9001, Email: cservices@bsigroup.com.

SOP	Title	Parameters included	Method summary
2010	pH Value of Soils	pH	pH Meter
2020	Electrical Conductivity	Electrical conductivity (EC) of aqueous extract or calcium sulphate solution for topsoil	Measurement of the electrical resistance of a 2:1 water/soil extract.
2030	Moisture and Stone Content of Soils (Requirement of MCERTS)	Moisture content	Determination of moisture content of soil as a percentage of its as received mass obtained at <37°C.
2040	Soil Description (Requirement of MCERTS)	Soil description	As received soil is described based upon BS5930
2115	Total Nitrogen in Soils	Nitrogen	Determination by elemental analyser
2120	Water Soluble Boron, Sulphate, Magnesium & Chromium	Boron; Sulphate; Magnesium; Chromium	Aqueous extraction / ICP-OES
2192	Asbestos	Asbestos	Polarised light microscopy / Gravimetry
2260	Carbonate	Carbonate	Titration
2300	Cyanides & Thiocyanate in Soils	Free (or easy liberatable) Cyanide; total Cyanide; complex Cyanide; Thiocyanate	Alkaline extraction followed by colorimetric determination using Automated Flow Injection Analyser.
2400	Cations	Cations	ICP-MS
2420	Phosphate	Phosphate	Spectrophotometry - Discrete analyser
2450	Acid Soluble Metals in Soils	Metals, including: Arsenic; Barium; Beryllium; Cadmium; Chromium; Cobalt; Copper; Lead; Manganese; Mercury; Molybdenum; Nickel; Selenium; Vanadium; Zinc	Acid digestion followed by determination of metals in extract by ICP-MS.
2490	Hexavalent Chromium in Soils	Chromium (VI)	Soil extracts are prepared by extracting dried and ground soil samples into boiling water. Chromium (VI) is determined by 'AquaKem 600' Discrete Analyser using 1,5-diphenylcarbazide.
2620	LOI 440	LOI 440 Trommel Fines	Determination of the proportion by mass that is lost from a soil by ignition at 440°C
2680	TPH A/A Split	Aliphatics: >C5-C6, >C8-C8, >C8-C10, >C10-C12, >C12-C16, >C16-C21, >C21-C35, >C35-C44 Aromatics: >C5-C7, >C7-C8, >C8-C10, >C10-C12, >C12-C16, >C16-C21, >C21-C35, >C35-C44	Dichloromethane extraction / GCxGC FID detection
2700	Speciated Polynuclear Aromatic Hydrocarbons (PAH) in Soil by GC-FID	Acenaphthene; Acenaphthylene; Anthracene; Benzo[a]Anthracene; Benzo[a]Pyrene; Benzo[b]Fluoranthene; Benzo[ghi]Perylene; Benzo[k]Fluoranthene; Chrysene; Dibenzo[ah]Anthracene; Fluoranthene; Fluorene; Indeno[123cd]Pyrene; Naphthalene; Phenanthrene; Pyrene	Dichloromethane extraction / GC-FID (GC-FID detection is non-selective and can be subject to interference from co-eluting compounds)
2760	Volatile Organic Compounds (VOCs) in Soils by Headspace GC-MS	Volatile organic compounds, including BTEX and halogenated Aliphatic/Aromatics. (cf. USEPA Method 8260)*please refer to UKAS schedule	Automated headspace gas chromatographic (GC) analysis of a soil sample, as received, with mass spectrometric (MS) detection of volatile organic compounds.
2920	Phenols in Soils by HPLC	Phenolic compounds including Resorcinol, Phenol, Methylphenols, Dimethylphenols, 1-Naphthol and Trimethylphenols Note: chlorophenols are excluded.	60:40 methanol/water mixture extraction, followed by HPLC determination using electrochemical detection.

Report Information

Key

- U UKAS accredited
- M MCERTS and UKAS accredited
- N Unaccredited
- S This analysis has been subcontracted to a UKAS accredited laboratory that is accredited for this analysis
- SN This analysis has been subcontracted to a UKAS accredited laboratory that is not accredited for this analysis
- T This analysis has been subcontracted to an unaccredited laboratory
- I/S Insufficient Sample
- U/S Unsuitable Sample
- N/E not evaluated
- < "less than"
- > "greater than"

Comments or interpretations are beyond the scope of UKAS accreditation

The results relate only to the items tested

Uncertainty of measurement for the determinands tested are available upon request

None of the results in this report have been recovery corrected

All results are expressed on a dry weight basis

The following tests were analysed on samples as received and the results subsequently corrected to a dry weight basis TPH, BTEX, VOCs, SVOCs, PCBs, Phenols

For all other tests the samples were dried at < 37°C prior to analysis

All Asbestos testing is performed at the indicated laboratory

Issue numbers are sequential starting with 1 all subsequent reports are incremented by 1

Sample Deviation Codes

- A - Date of sampling not supplied
- B - Sample age exceeds stability time (sampling to extraction)
- C - Sample not received in appropriate containers
- D - Broken Container
- E - Insufficient Sample (Applies to LOI in Trommel Fines Only)

Sample Retention and Disposal

All soil samples will be retained for a period of 45 days from the date of receipt

All water samples will be retained for 14 days from the date of receipt

Charges may apply to extended sample storage

If you require extended retention of samples, please email your requirements to:

customerservices@chemtest.com

- Site excavation to formation
- Material stockpiled and removed - see Tournier Contractors 30May2017
- Cordtek Cellvent installed - 250mm concrete slab over
- Hard landscaping over geotextile fabric
- Soft landscaping 600mm Geotek board over compacted soil

Key
Soft landscaping min 600mm Geotek board over compacted soil refer to RWA Study for details

Excavation for pile foundations gas membrane installed and vented - see installation pictures of Cordtek Cellvent. Refer to Contractor classification sampling and test results.

Corner of the planter shown in the following photographs

A. W. 23.2018 Information Issue
Rev. Date

RWA London
Civil & Structural Engineers

London: 020 7460 5200
Email: rwa@rwa-london.co.uk

Information Issue

254 Kilburn High Road

Remediation Key Plan







APPENDIX D

EVIDENCE FOR POTABLE WATER

Gennaro D'Alo

From: Gary Mahony
Sent: 15 October 2019 12:07
To: DEVELOPER.SERVICES@THAMESWATER.CO.U
Cc: Simon Cox; Robert Lewis
Subject: Godfrey construction
Attachments: KHR ground reports - email 2 of 2

Good morning

Please see attached soil report for 254 Kilburn High Road NW6 2BS ref/no DS/6032717. Requested by your engineer on site please review and get back to me if this is acceptable.

Regards

Gary Mahony
Godfrey Construction
07794765481

Gennaro D'Alo

From: DEVELOPER.SERVICES@THAMESWATER.CO.UK
<DEVELOPER.SERVICES@THAMESWATER.CO.UK>
Sent: 27 October 2019 08:45
To: Gary Mahony
Cc: Robert Lewis; Simon Cox
Subject: DS6032717 NWC NW6 2BS 254 Kilburn High R

Good Morning,

I have had a senior designer review the soil report that was sent in and he has concluded that based on the site history, Barrier Pipe will be required as there was an existing work shop/ industrial unit in its place.

If you require any further information about the above then feel free to get in contact with us.

Many thanks,

Priya Begum,

Thames Water

Visit us online www.thameswater.co.uk , follow us on twitter www.twitter.com/thameswater or find us on www.facebook.com/thameswater. We're happy to help you 24/7.


Thames Water Limited (company number 2366623) and Thames Water Utilities Limited (company number 2366661) are companies registered in England and Wales, both are registered at Clearwater Court, Vastern Road, Reading, Berkshire RG1 8DB. This email is confidential and is intended only for the use of the person it was sent to. Any views or opinions in this email are those of the author and don't necessarily represent those of Thames Water Limited or its subsidiaries. If you aren't the intended recipient of this email, please don't copy, use, forward or disclose its contents to any other person – please destroy and delete the message and any attachments from your system.





APPENDIX E

EVIDENCE FOR SULPHATE EFFECTS ON BURIED CONCRETE



Piling Layout
Scale 1 : 100 [A1]

⊕ 500kN Piles indicated thus
⦿ 650kN Piles indicated thus
● 800kN Piles indicated thus

Note
All piles to be Designed to a Nominal Horizontal Force of 30 kN

NOTES

1. This drawing to be read in conjunction with all relevant Architects, Engineers and specialists drawings, details and specifications.
2. Do not scale from this drawing
3. All dimensions in millimeters
4. Reinforcement to piles to be of sufficient length to provide full anchorage into pile cap.
5. All piles to be integrity tested prior to commencement of construction of pile caps and results reported within 2 days.
6. Piles to have a 12 year guarantee backed by insurance administered by an independent insurance protection company. [Unless not required by the client]

PILE SPECIFICATION

- A. Piles to be constructed in accordance with the specification for piling and embedded retaining walls 2007 2nd edition.
- B. Pile to be CFA or Bored to specialist contractors design to the unfactored load as shown in the pile schedule.
- C. Concrete to piles to be min grade RC 28/35. Design sulphate class of DS-2 and ACEC class of AC-2.
- D. Piles to be designed to a factor of safety of 3.0 to avoid the requirement for load testing.
- E. Maximum settlement of a single pile to be 25mm and differential settlement between piles not exceed 20mm.


Pile Notes

Piling contractor will confirm all pile lengths prior to site operation. Subject to detailed design by Piling Contractor:
For budget purposes a 20m long pile length can be considered

Note

The position of ground obstructions that may affect the proposed pile locations TBC on site.

FOR PILE CAP LAYOUT REFER TO RWA DRAWING NO. 3630 - 02



Typical Pile Head Detail
Scale 1 : 25 [A1]

WORKING DRAWING

B	24-03-2017	Piling layout revised. Pile diameter changed to 400mm Piling schedule revised to suit.
A	06-02-2017	Piling layout revised. Pile No's. off reduced and piles renumbered. Piling schedule revised to suit.
-	31-01-2017	Draft Issue
Rev	Date	

RWA London
Civil & Structural Engineers

telephone : 020 7593 0088
e-mail : engineers@rwalondon.co.uk

Draft Issue

254 Kilburn High Road

Piling Layout

CERTIFICATE OF MIX DESIGN



To.

Toureen Contractors
25 Cecil Road
Harrow
Wealdstone
HA3 5QY

Certificate Number 5341 CC
Date: 01/06/2017
Enquiry No.: Q045480/1001713
F.t.a.o.:
Sales Manager: Luke Turner
Customer Fax No.
Customer Tel No.

Supplying Depot: Cricklewood
Site: 254 kilburn Road, London. NW6 2BS

Dear Sirs,

We have pleasure in detailing below our proposed concrete design and materials in connection with the supply of ready-mixed concrete to the above site.

Material	Supplier	Source	Size/Type	BS No.
Cement	Hope Cement	Hope Valley	CEM1 52.5N	BSEN 197
Type1 Addition	Hanson	Purfleet	GGBS	BSEN 15167-1
Aggregate 1	Tarmac	Tyttenhanger	4/20mm	BSEN 12620
Aggregate 2	Tarmac	Mountsorrel	4/10mm Granite	BSEN 12620
Aggregate 3	Tarmac	Tyttenhanger	0/4mm	BSEN 12620
Admixture 1	Grace	Warrington	WRDA17	BSEN 934
Admixture 2				
Admixture 3				

	1	2	3	4	5
Concrete Description	GEN 1	GEN 1	C28/35 Pump	C32/40	C32/40 DC-2
Min Cement Content	180	180			340
Max Water/Cement Ratio					0.50
Other special requirements	CIIIA	CIIIA	CIIIA	CIIIA	CIIIA+SR

BATCH WEIGHTS OF MATERIALS CALCULATED ON S.S.D. BASIS

MIX DESIGNS	UOM	m ³	m ³	m ³	m ³	m ³
Batch book ref.		B0140	B0147	G3516	H4009	H40126
Total Cement Content	Kg	200	180	340	370	370
Cement CEM1 52.5N	Kg	100	90	170	185	185
Type1 Addition GGBS	Kg	100	90	170	185	185
Aggregate 1 4/20mm	Kg	1016	989	985	983	983
Aggregate 2 4/10mm Granite	Kg					
Aggregate 3 0/4mm	Kg	930	967	864	838	838
Admixture 1 WRDA17	lt					
Admixture 2	lt				1.85	1.85
Admixture 3	bags					
Free Water	lt	193	164	193	179	179
Slump	mm	S2-70	S1 25	S3-125	S3-125	S3-125
Aggregate/Cement Ratio		9.73	10.87	5.44	4.92	4.92
% Fines content		47.8%	49.4%	46.7%	46.0%	46.0%
Free Water/Cement Ratio		0.97	0.91	0.57	0.48	0.48

Checked By: C. Lambert

Date:

1-Jun-17

Note 1: The above mixes are designed to comply with EN206/BS8500 unless otherwise agreed with the customer.

Note 2: Aggregate quantities are in the saturated surface dry condition unless otherwise stated.

Note 3: A continuous quality control system is operated in accordance with the technical requirements of the BSI and the above may be subject to change to maintain the required design margin and material availability.

Yours sincerely

M. Johnson

On behalf of Breedon Southern Ltd.