



## SITE INVESTIGATION FACTUAL REPORT

Report No: [REDACTED]  
Client: Crawford Claims Management  
Site: Flat 1 30 Lymington Road  
Client Ref: [REDACTED]  
Date of Visit: 14/05/2020





TEST REPORT: Trial Pit

REPORT NUMBER: [REDACTED]

TRIAL PIT REF: TP1

CLIENT: Crawford & Co


JOB NO: [REDACTED]

EXCAVATION METHOD: Hand tools

DATE: 14/05/2020

SITE: 30 Lymington Road

WEATHER: Dry



For Strata below 1300mm see Bore Hole log

Key:

D Small disturbed sample J Jar sample  
B Bulk disturbed sample V Pilcon vane (kPa)  
W Water sample M Mackintosh probe  
TDTD Too dense to drive

Remarks:

Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.  
Amended report. This test report supersedes test report version 1

For and on behalf of CET  
Scott Alger - Lab

Report Format:

Approved Signatory  
14-May-20



Report version 2

Page 1 of 1

[illegible]

TEST REPORT: Trial Pit

REPORT NUMBER: [REDACTED]

TRIAL PIT REF: TP2

CLIENT: Crawford & Co


JOB NO: [REDACTED]

EXCAVATION METHOD: Hand tools

DATE: 14/05/2020

SITE: 30 Lymington Road

WEATHER: Dry




For Strata below 1200mm see Bore Hole log

Key:  
D Small disturbed sample J Jar sample  
B Bulk disturbed sample V Pilcon vane (kPa)  
W Water sample M Mackintosh probe  
TDTD Too dense to drive

Remarks:  
Test results reported relate only to the items tested.  
This report shall not be reproduced except in full without approval of the Laboratory.

For and on behalf of CET  
Scott Alger - Lab

Report Format:



Approved Signatory  
14-May-20



Report version 1

Page 1 of 1

<b>Borehole</b>		<b>2</b>			Sheet: 1 of 1 Job No: Date: 14/05/2020	Site: Flat 1 30 Lymington Road Client: Crawford Claims Management
Boring Method: Hand Auger		Diameter (mm): 75		Weather: Dry	Ground Level:	
Depth	Soil Description				Thickness	Legend Depth Type Result
(m)						
0.00	See Trial Pit				1.20	
1.20	MADEGROUND medium compact brown silty sandy clay with gravel and brick fragments				0.20	
1.40	Stiff brown grey veined silty CLAY with partings of orange silt and fine sand				1.00	
2.40	Stiff brown grey veined silty CLAY with partings of orange silt and fine sand and claystone nodules				0.60	
3.00	End of BH					
Remarks: BH ends at 3.0m. BH dry and open on completion. No roots observed below 1.6m.					Key: D - Disturbed Sample B - Bulk Sample W - Water Sample J - Jar Sample V - Pilcon Shear Vane (kPa) M - Mackintosh Probe TD/D - Too Dense To Drive	
					To Max Depth Dia (m) (mm) 1.60 1	
Logged: KP SA Checked: Approved:					Version V1.0 28/01/16 N.T.S.	

## Laboratory Summary Results

Our Ref : [REDACTED]

Location : Flat 1 30 Lymington Road  
Client: Crawford Claims Management  
Address: [REDACTED]

Date Sampled: 14/05/2020

Date Received : 18/05/2020

Date Tested : 18/05/2020

Date of Report : 27/05/2020

TP/BH No	Sample Ref Depth (m)	Type	Moisture Content (%) [1]	Soil Fraction > 0.425mm (%) [2]	Liquid Limit (%) [3]	Plastic Limit (%) [4]	Plasticity Index (%) [5]	Liquidity Index (%) [6]	Modified * Plasticity Index (%) [6]	Soil * Class (%) [7]	Filter Paper Contact Time (h)	Soil Sample Suction (kPa) [8]	Oedometer Strain (%) [9]	Estimated * Heave Potential (mm) [10]	In situ * Shear Vane Strength (kPa) [11]	Organic * Content (%) [12]	pH * Value (%) [13]	Sulphate Content *		* Class
																		SO <sub>3</sub>	SO <sub>4</sub>	
1	U/S 1.05	D	29	<5	46	22	24	0.31	24	CI					67					
	1.5	D	32	<5											106					
	2.0	D	28	<5	63	25	38	0.07	38	CH					114					
	2.5	D	28	<5											125					
	3.0	D	31	<5	68	26	42	0.12	42	CH					130					

### Test Methods / Notes

[1] BS 1377: Part 2: 1990, Test No 3.2

[2] Test method 10-5%, otherwise measured

[3] BS 1377: Part 2: 1990, Test No 4.4

[4] BS 1377: Part 2: 1990, Test No 5.1

[5] BS 1377: Part 2: 1990, Test No 5.4

[6] BS 1377: Part 2: 1990, Test No 5.4

[7] BS 5930: 2018 - Figure 8 - Plasticity Chart for the classification

of fine soils

[8] In-house method S10 adapted from BS 1377: Part 2: 1990

[9] In-house Test Procedure S17: One Dimensional Swell/Shrink Test

[10] Estimated Heave Potential

[11] Values of shear strength were determined in situ by CPT using

a Platon hand vane or CPT vane (GV).

[12] BS 1377: Part 2: 1990, Test No 4

[13] BS 1377: Part 2: 1990, Test No 9

[14] BS 1377: Part 2: 1990, Test No 5.6

[15] SO<sub>3</sub> = 1.2 x SO<sub>4</sub>

[16] BS 1377: Part 2: 1990, Test No 5.6

Note that if the SO<sub>4</sub> content falls into the DS-4 or DS-5 class, it would be

prudent to consider the sample as falling into the DS-4 or DS-5

class respectively unless water soluble magnesium testing is undertaken

to prove otherwise.

\* These tests are not UKAS accredited

Full reports can be provided upon request.

### Key

D Disturbed sample (small)

B Disturbed sample (bulk)

U Undisturbed sample

W Groundwater sample

FNP Potentially Non-Plastic by inspection

U/S Underside of Foundation



Version: SBH V1.1 - 13.01.2020

4161

██████████

Date Sampled : 14/05/2020

Date Received : 18/05/2020

Date Tested : 18/05/2020

Date of Report : 27/05/2020





Moisture Content Profiles

Our Ref: [redacted]  
Location: Flat 1 30 Lynnington Road  
Work carried out for: Crawford Claims Management

Shear Strength Profiles

Date Sampled: 14/05/2020  
Date Received: 18/05/2020  
Date Tested: 18/05/2020  
Date of Report: 27/05/2020



Notes:  
1. If plotted,  $\sigma_{v1}$  and  $PL-2$  (after Driscoll, 1983) should only be applied to London Clay (and similarly overconsolidated clay) at shallow depths.  
2. Unless specifically noted the profiles have not been related to a site datum.

Note:  
1. Unless otherwise stated, values of Shear Strength were determined in situ by CET using a Picon Hand Vane the calibration of which is limited to a maximum reading of 140 kPa.  
2. Unless specifically noted the profiles have not been related to a site datum.

<b>EPSL</b> European Plant Science Laboratory	Sheet: 1 of 1		
	Job No: [REDACTED]	Site: 30 Lymington Road,	
	Date: 21/05/2020	Work carried out for: Crawford Claims MGMT SUS	
	Order No: [REDACTED]		
	EPSL Ref: [REDACTED]		


  

***Certificate of Analysis***

The following work was commissioned by CET on behalf of their client. Root samples were obtained in sealed packets from the above site with no reference given as to the types of tree or shrub from which they may have originated.  
 The results were as follows -

<u>Trial pit/ Borehole number</u>	<u>Root diameter (mm)</u>	<u>Tree, shrub or climber from which root originates</u>	<u>Result of starch test</u>
TP1 (USF)	2 mm	Pomoideae gp. 4 roots	Positive
BH1 (to 1.8m)	<1 mm	Pomoideae gp. 3 roots	Positive
TP2 (USF)	1.5 mm	Fraxinus spp. 2 roots	Positive
TP2 (USF)	1.5 mm	Tilia spp. 2 roots	Positive
BH2 (to 1.6m)	1 mm	broadleaved species, too decayed for positive identification 2 roots	Negative

Pomoideae gp include apple, cotoneaster, hawthorn, pear, pyracantha, quince, rowan, snowy mespil and whitebeam.  
 Fraxinus spp. include common ash.  
 Tilia spp. are limes.

  
 MDM

Head of Laboratory Services : M D Mitchell B.Sc. (Hons), M.Phil.  
 Plant Anatomist : Dr G S Turner B.Sc. (Hons), M.Sc., Ph.D  
 Plant Anatomist : Dr R J Shaw B.Sc. (Hons), Ph.D  
 Consultant: Dr M P Denne B.Sc. (Hons), M.Sc., Ph.D

To:  
Flat: Andrew Wyse  
Site:

Crawford Claims Management  
Flat 1 30 Lymington Road

Client Ref:  
Job No:  
Claim No:  
Date: 15-May-20

ESTIMATE

Item	Amount
------	--------

No recommendations required to the private drainage surveyed.

Notes

Repairs to shared runs and off boundary pipe-work may be the responsibility of the water authority.

Condition Grade

A - Structurally sound with no leakage evident.  
B - Cracks and fractures observed.  
C - Structurally unsound

Quotation is binding only if accepted within 28 days from date of issue and is subject to our Standard Terms and Conditions  
The price qualification notes, stated on the drainage solutions schedule of rates, apply to this quotation.  
CET Structures Ltd undertakes to return to site free of charge to carry out remedial work to the drainage repairs set out above for a  
period of 2 months from the date of this invoice. The company standard charge rates will apply to the visit should the work  
requested be unrelated to the said repairs.

<b>Coding Sheet</b>		Sheet:		Site:	Flat 1 30 Lymington Road		
		Job No.:					
		Date:	#####	Client:	Crawford Claims Management		

<b>Run:</b>	<b>1</b>							
From:	MH1	Invert Level:		Direction:	U/S			
To:	RWG1	Invert Level:		Function:	S/W			
Pipe Material:	Cast Iron	Pipe Dia:	100					
Water/Pressure Test:		Drain Break-In:	No	Gully Condition:	As Built			
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion % mm	Shared Run:	Yes		
					If Shared How:	With flats		
0.00	ST				Remarks	Surface Material	Length (m)	
0.30	LU				Line deviates up	Gravel	0.4	
0.40	FH				Reached line up to RWG 1			
Comments:								




  

<b>Run:</b>	<b>2</b>							
From:	MH1	Invert Level:		Direction:	U/S			
To:	SVP2	Invert Level:		Function:	F/W			
Pipe Material:	Cast Iron	Pipe Dia:	100					
Water/Pressure Test:		Drain Break-In:	No	Gully Condition:				
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion % mm	Shared Run:	Yes		
					If Shared How:	With flats		
0.00	ST				Remarks	Surface Material	Length (m)	
0.00	SA				Unable to push camera	Gravel		
Comments:								
Unable to get camera into run due to depth								

<b>Run:</b>	<b>3</b>							
From:	MH1	Invert Level:		Direction:	U/S			
To:	U/S	Invert Level:		Function:	Comb			
Pipe Material:	Cast Iron	Pipe Dia:	100					
Water/Pressure Test:		Drain Break-In:	No	Gully Condition:				
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion % mm	Shared Run:	Yes		
					If Shared How:	With flats		
0.00	ST				Remarks	Surface Material	Length (m)	
4.60	GO				Into buried MH	Gravel	11	
4.60	JN	9			SVP 2			
10.80	GO				Into buried MH			
10.80	FH				Reached end of run			
Comments:								
Unable to locate buried MH								

<b>Run:</b>	<b>4</b>											
From:			MH1		Invert Level:				Direction:		D/S	
To:			MH2		Invert Level:				Function:		Comb	
Pipe Material:			Cast Iron		Pipe Dia:		100					
Water/Pressure Test:					Drain Break-In:			No		Gully Condition:		
Distance (m)	Code	Clock Ref at	Ref to	Dia mm	Intrusion %	Intrusion mm	Shared Run:			Yes		
							If Shared How:			With flats		
0.00	ST						Remarks			Surface Material	Length (m)	
4.00	WL				20		Water level			Gravel	2.5	
4.20	WL				40		Water level			Block Paving	2	
4.50	FH						Reached MH2					
Comments:												
<b>Run:</b>	<b>5</b>											
From:			MH2		Invert Level:				Direction:		U/S	
To:			RWG 2		Invert Level:				Function:		S/W	
Pipe Material:			Cast Iron		Pipe Dia:		100					
Water/Pressure Test:					Drain Break-In:			No		Gully Condition:		
Distance (m)	Code	Clock Ref at	Ref to	Dia mm	Intrusion %	Intrusion mm	Shared Run:			Yes		
							If Shared How:			With flats		
0.00	ST						Remarks			Surface Material	Length (m)	
0.00	SA						Unable to push camera			Block Paving	1	
Comments:												
Unable to push camera due to depth												

Manhole Details	Sheet:		Site:	Flat 1 30 Lymington Road																																																												
	Job No.:																																																															
	Date:	14/05/20	Client:	Crawford Claims Management																																																												
<div><div><div>MH:- MH1</div><div>Depth:- 2200 (mm)</div><div></div><div>Chamber Dimension:- 600 / 450 (mm)</div></div><div><div>Depths of run if different to invert level:-</div><table><thead><tr><th>Run</th><th>Depth (mm)</th></tr></thead><tbody><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr></tbody></table></div><div><div>Manhole Condition:-</div><div>Reasons for poor condition.</div><table><tbody><tr><td></td></tr><tr><td></td></tr><tr><td></td></tr><tr><td></td></tr></tbody></table></div></div> <div><div><div>MH:- MH2</div><div>Depth:- 3100 (mm)</div><div></div><div>Chamber Dimension:- 600 / 450 (mm)</div></div><div><div>Depths of run if different to invert level:-</div><table><thead><tr><th>Run</th><th>Depth (mm)</th></tr></thead><tbody><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr></tbody></table></div><div><div>Manhole Condition:- Poor</div><div>Reasons for poor condition.</div><div>Interceptor blocked, ne</div><table><tbody><tr><td></td></tr><tr><td></td></tr><tr><td></td></tr><tr><td></td></tr></tbody></table></div></div> <div><div><div>MH:-</div><div>Depth:- (mm)</div><div></div><div>Chamber Dimension:- / (mm)</div></div><div><div>Depths of run if different to invert level:-</div><table><thead><tr><th>Run</th><th>Depth (mm)</th></tr></thead><tbody><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr></tbody></table></div><div><div>Manhole Condition:-</div><div>Reasons for poor condition.</div><table><tbody><tr><td></td></tr><tr><td></td></tr><tr><td></td></tr><tr><td></td></tr></tbody></table></div></div>					Run	Depth (mm)																			Run	Depth (mm)																			Run	Depth (mm)																		
Run	Depth (mm)																																																															
Run	Depth (mm)																																																															
Run	Depth (mm)																																																															

Key

 Interceptor

 Internal Back Drop.

 External Back Drop.

Additional Comments for Poor Condition