

Base & Build Details- Tree Protection measures method statement

• Green Retreats Ltd have been appointed to build a timber clad Garden building https://www.greenretreats.co.uk/

• The Green Retreat studios are prefabricated panel structures assembled by hand and have an installation time of 2-7 days.

• No trees will need to be removed as a result of this build & it is set some distance from trees within the garden

• There are trees within possible falling distance so we will therefore ensure the build does not impact any underlying root systems

• We have included in this document details on the proposed method for building the foundation

Fig 1 Tree Foundation (TPO) Fig 2 Example of Typical layout of piles

- The proposed method will ensure protection of the underlying roots if required by:
- Limiting the depth of the foundation.

Hand-digging holes to allow the local manipulation required to avoid impacting roots
Piles can be moved & placed along the line from front to back to work around the roots

- Protecting any roots uncovered through the build

 Lining holes with plastic if a root system is within the build area this will ensure no concrete mix comes into contact with root systems

- Mixing the concrete away from the site / roots (and on a covered surface)

- Establishing continuous monitoring of the build practices to ensure no trees are impacted

· See details below of our tree pad system

Fig 1 Tree pad/pile foundation details Fig 2 Standard Pad/pile Foundations Fig 3 Example of base layout



Fig 1: Tree Foundations Details





Fig 2: Standard Foundations





Example: layout of concrete piles for building The piles are set at 1m internal under the entire base.

