

Table 1 – Network Building: Circularity Strategy

ASPECT	PHASE / BUILDING / AREA	STEERING APPROACH	EXPLANATION	TARGET	SUPPORTING ANALYSIS / STUDIES / SURVEYS / AUDITS
Circular economy approach for the new development	All areas	During design development engage with contractors to discuss methods for preventing construction waste from going to landfill and instead reducing, reusing and recycling waste	<i>S 17 (B3) Opportunities for managing as much waste as possible on site</i>	95% non-hazardous demolition, excavation and construction waste diversion from landfill	Pre-demolition Audit Resource Management Plan Site Waste Management Plan
		During the Concept design (RIBA Stage 2) and Technical Design (RIBA Stage 4), undertake a Whole-life Carbon Assessment with options appraisal will be undertaken, estimating the scheme's WLC and identifying opportunities to improve emissions	<i>S 12(F) Development proposals referable to the Mayor should calculate whole life-cycle carbon emissions through a nationally recognised Whole Life-Cycle Carbon Assessment and demonstrate actions taken to reduce life-cycle carbon emissions.</i> <i>S 17(B2) How the proposal's design and construction will reduce material demands and enable building materials, components and products to be disassembled and re-used at the end of their useful life</i>	GLA Benchmarks for A1-A5 and B-C carbon emissions	Whole Life Carbon Assessment
		Undertake material efficiency, durability and resilience and circular economy workshops during the design phases	<i>S 17 (A1) Promote a more circular economy that improves resource efficiency and innovation to keep products and materials at their highest use for as long as possible</i> <i>SI 7 A2 Encourage waste minimisation and waste prevention through the reuse of materials and using fewer resources in the production and distribution of products.</i>	BREEAM Mat 05, 06 & Wst 05, 06 requirements 20% min material reuse / recyclability	Design workshops and post planning Circular economy updates

		During the technical design stage develop a resource management plan developed with the project team and contractor to identify material / waste streams, possible procurement routes and establish on-site processes for reducing construction waste	<p><i>S 17 (B3) Opportunities for managing as much waste as possible on site</i></p> <p><i>S 17 (B5) How much waste the proposal is expected to generate, and how and where the waste will be managed in accordance with the waste hierarchy</i></p>	6.5 tonnes/100m2 GIFA	Resource Management Plan
Circular economy approach for the existing site	All Areas	During the concept design stage undertake a pre-refurbishment audit to identify possible opportunities to reuse / repurpose existing building materials in their highest form on-site and then off-site	<i>S 17 (B1) How all materials arising from demolition and remediation works will be re-used and/or recycled</i>	95% demolition, and excavation waste for landfill	Pre-demolition audit
		Ensure appropriate segregation of waste streams to ensure optimum material salvage and reuse	<i>S 17 (B2) Opportunities for managing as much waste as possible on site</i>		
Circular economy approach for municipal waste during operation	All Areas	Design appropriately sized waste storage facilities with waste type segregation and develop a Municipal Waste Strategy alongside a prospective tenant and building management team	<p><i>SI 7 (A4) meet or exceed the municipal waste recycling target of 65 per cent by 2030</i></p> <p><i>SI 7 (A6) Design developments with adequate, flexible, and easily accessible storage space and collection systems that support, as a minimum, the separate collection dry recyclables (at least card, paper, mixed plastics, metals, glass) and food)</i></p>	65% municipal waste diversion from landfill	Operational Waste Management Strategy
		During the developed design stage the project team should engage with a contractor to establish predicted waste streams and confirm capacity for landfill site(s) to receive waste	<i>SI 7(B4) How much waste the proposal is expected to generate and how and where the waste will be managed in accordance with the waste hierarchy.</i>	Commitment to confirm landfill destination and apply the waste hierarchy	