



geneva house
99 knatchbull road
london SE5 9QU
design@tlastudio.co.uk
www.tlastudio.co.uk
T +44(0)20 7737 6181
F +44(0)20 7326 0349

CLIENT

Janet Jacobs

TREVOR LAHIFF ARCHITECTS LLP

1. Do not scale off this drawing, use figured dimensions only. All dimensions and levels to be checked on site.Contractor and/or subcontractor/or supplier is obliged to promptly report all errors,discrepancies and omissions to TLA

Issued only for purpose indicated
 The drawing is to be read in conjunction with consultants drawings and specifications before proceeding with works. All consultants informed to be referred to, to ensure compliance with local and statutory building regulations

 This drawing is copyright and sole property of TLA and may not be copied, altered or reproduced in any way or passed to a third party without our written consent

and British/EU standards

The main contractor should be conversant with the statutory obligations under the CDM regulations

The dimensions shown on this drawing have been based on the measurements provided by an independent survey company

7. Samples to be provided by main contractor for TLA approval

TLA to approve all shop drawings and rods prior to construction


STRIPPING OUT



WALL REFERENCE

GENERAL NOTE






33 CUMBERLAND TERRACE LONDON NW1 4HP

STRIPPING OUT PLAN


2 3

STATUS	L. B. C.		DRAWN BY AB	
SCALE	1:100@A3		CHECKED BY CT	
DATE	FEBRUARY 2021		DWG F	
PROJECT	044	(00)	02-050	



STRIPPING OUT PLAN - 1:100 @ A3







TREVOR | LAHIFF ARCHITECTS

geneva house
99 knatchbull road
london SE5 9QU
design@tlastudio.co.uk
www.tlastudio.co.uk
T +44(0)20 7737 6181
F +44(0)20 7326 0349

CLIENT

Janet Jacobs


TREVOR LAHIFF ARCHITECTS LLP

- Do not scale off this drawing, use figured dimensions only. All dimensions and levels to be checked on site.Contractor and/or subcontractor/or supplier is obliged to promptly report all errors, discrepancies and omissions to TLA
- 2. Issued only for purpose indicated
 3. The drawing is to be read in conjunction with consultants drawings and specifications before proceeding with works. All consultants informed to be referred to, to ensure compliance with local and statutory building regulations
- This drawing is copyright and sole property of TLA and may not be copied, altered or reproduced in any way or passed to a third party without our written consent

and British/EU standards

- 5. The main contractor should be conversant with the statutory obligations under the CDM regulations
- The dimensions shown on this drawing have been based on the measurements provided by an independent survey company
- 7. Samples to be provided by main contractor for TLA approval
- TLA to approve all shop drawings and rods prior to construction

PROPOSED



WALL REFERENCE


GENERAL NOTE





REV DATE DESCRIPTION DWN C

33 CUMBERLAND TERRACE LONDON NW1 4HP


PROPOSED PLAN







Notes



Elevation

Notes

- (1) Existing brickwork wall.
- (2) Existing wall to be demolished shown dotted.
- (3) -
- (4) 4No. Supreme R22A precast concrete lintels (215mm high x 100mm wide) with 150mm bearing over new opening

Sequence of Construction

- [1] Cut opening for 2No. lintels from R08 side of wall. Brickwork below to remain in place.
- [2] Install 2No. lintels and drypack in place with 25mm 3:1 sharp sand to cement drypack well rammed in.
- [3] Cut opening for 2No. lintels from R07 side of wall. Brickwork below to remain in place.
- [4] Install 2No. lintels and drypack in place with 25mm 3:1 sharp sand to cement drypack well rammed in.
- [5] Allow drypack to cure for 3No. days.
- *[6] Remove brickwork on R08 side of wall.
- [7] Remove brickwork on R07 side of wall.



33 Cumberland Terrace, London NW1 4HP

Proposed Elevation 2021_05_20 1:25 (A3) 2298_P30_B

Method Statement & Risk Assessment

Structural work to door Opening 33 Cumberland Terrace London NW1 4PH

AFN Renovation Itd Has overall and final responsibility for health and safety issues

Mr. Nathan Afergan (Director)
Mr. Adrian Grosu (Site Manger) - Peter Mirel (Foreman)
All have day-to-day responsibility for ensuring this policy is put into practice

Statement of general policy	Responsibility	Action/Arrangements (What are we going to do?)			
Prevent accidents and cases of work-related ill health by managing the health and safety risks in the workplace	Mr. Nathan Afergan (Director)	Provide signage managing health and safety. Employ fully trained first aider. Provide equipped first aid point Supply certificated fire extinguisher is on site. Supply safety materials – Hard hats – Hi vis tops - gloves – relevant masks etc. Provide safe access equipment's – Scaffolding – Access towers-lights etc. Monitor site via site Manager			
Provide clear instructions and information, and adequate training, to ensure employees are competent to do their work	(Site Manger)	Have weekly site induction and before any new work carried out. Site office to have all local emergency services contacts.			
Engage and consult with employees on day-to-day health and safety conditions	(Site Manger)	Discuss issues on weekly site induction.			
Implement emergency procedures – evacuation in case of fire or any significant incident.	(Site Manger)	Have clear fire escape route identified and repeat route on weekly site induction. Explain the different use of fire safety equipment - train - drills Nominate			
Maintain safe and healthy working conditions, provide and maintain plant, equipment and machinery, and ensure safe storage/use of substance	(Site Manger)	Nominate employee for all works and monitor			
Ensure health and safety law poster filled properly is displayed at (location) Site welfare room (Part of current living room)					
First-aid box is located: First-aider Name	one office (Fart of carrett living room)				
Accident book is located:	Site office				

Method Statement Door Opening R07 - R08

Create door Opening Between rooms R07 and R08 with 700mm finish opening.

Install 4no. R22A Precast concrete lintels (215mm high X 100mm wide) with 150mm bearing over new opening.

Sequence of Works

-		
1	Strip plaster to both side of opening exposing brick work	
2	Disconnect electrical power points and make safe. (by electrician)	
3	Carefully cut opening for 2No. lintels from room R08 side of wall. Brick work below to remain in place.	
4	Install 2No. lintels and dry pack in place with 25mm 3 to 1 Sharp sand to cement. Dry pack rammed well in place	
5	Carefully cut opening for 2No. lintels from room R07 side of wall. Brick work below to remain in place.	
6	Install 2No. lintels and dry pack in place with 25mm 3 to 1 Sharp sand to cement. Dry pack rammed well in place	
7	Allow dry pack to dry for three days	
8	Remove brickworks on R08 side of wall. Repair and make good bearing nib walls	
9	Support lintels with acrow prop	
10	Remove brickworks on R07 side of wall. Repair and make good bearing nib walls	

Structural Door Opening Risk Assessment

What are the hazards?	Who might be harmed and how?	What are you already doing?	Do you need to do anything else to control this risk?	Action by whom?	Action by when?	Done Tick
Falling from height	Serious injury could occur if an operator falls from height.	 Max celling hight on site 2.8m Sufficient ladders Step-Ups available, all in good condition. Platform up to 1m high to be erected, with guardrail and operators are trained in how to put it up, use and dismantle it. 	■ Include work at height in toolbox talk before beginning work on day one.	Site Manager Fore man	From now on	
Slips and trips	All operators, and tradesmen nearby, may suffer sprains, bruising or fractures if they trip over objects, such as	 All operators wear safety boots – 'no boots, no job' policy. All trailing cables in work area hung up or otherwise kept out 	 Manager to check onsite housekeeping during visits. 	Site Man ager	From now on	
	work debris, or slip-on spillages.	of harm's way. Safe route to job agreed with site manager	 Include in toolbox talk before beginning work on day one. 	Site Man ager	From now on	
Manual handling	Operators risk injury, particularly to the back, from lifting and handling heavy or awkward objects, e.g., Front door, and from repetitive strain problems from plastering.	 Base Plan - All debris bagged and removed onsite health and safety to Allocated garage for storage until ready for disposal Handel debris bags weighing less than 25 kg. Job rotation for lifting heavy bags. Extra man power lifting large items Debris to be cleared once there is enough for wait and load skip 	lifting heavy weight and handling large items. • Remind to use ear protection, gloves, eye protection and masks relevant to manual handling	Site Man ager Fore man		
Electricity	Operators and others risk	 Electrician to cut off all existing electricity supply to work area 	 Plan temporary electrical power and lighting Non-battery-operated tool to be Pat registered. 	Site electrician Site Manager	From now	

What are the hazards?	Who might be harmed and how?	What are you already doing?	Do you need to do anything else to control this risk?	Action by whom?	Action by when?	Done Tick
Hazardous substances	Operators and nearby tradesmen at risk from glass removal.	 Operators know the risks of handling heavy items Work area suitable to prevent excessive dust build-up. Operators keep work area clean. Gloves and barrier creams available . 	 At toolbox talk, remind operators of risks of dry handling heavy weight, and to wear gloves, eye protection Explain about asbestos and to report if any singe of it is suspected. Work to stop if any risk of 	Site Manager Fore man	From now on	
Slips and trips	Visitors can be injured if they trip over objects or slip-on spillages.	 Inform visitors of area of work all faults to their supervisor. and risks. Clear /cordon path for visitors with barriers were possible General good housekeeping is carried out. All areas well lit. No trailing leads or cables. Staff keeps work areas clear, e.g. no boxes left in walkways, 	 Better housekeeping. Restrict site visit At tool box talk on day one and every day explain about visitor risks. Handling resident only by site manager leave clear instruction to staff. 	All staff, Site Manager Fore man	From now on	
Welfare	Good welfare facilities reduce risk of dermatitis, help good hygiene etc.	Agreement with site manager deliveries stored immediately. that staff may use site welfare facilities – toilets, washing facilities with hot and cold water and mess room/kitchen.	■ Tell staff about facilities at toolbox talk on day one.	Site Mana ger Fore man	From now on	