Over hang of G1 faced back to form a tight hedge line and clearance from The shallow pad foundations will be the garden room. All works in carefully excavated by hand and accordance with BS3998:2010 lined with a non porous material within the RPA. Arboricultural supervision will over see excavation Decking work. G1<u>-C</u>3 Materials stored outside of the RPA T3-B3 where possible. If storage is required in the RPA, it will be briefly and with~ suitable protection measures in place. **2-B3** Protective fencing to prevent unnecessary access into the RPA and collision damage to the main T1-B3 stem of the trees. Patio No access in RPA where it is not required for construction activities. Construction access will be worked around this protected area where possible. House Works will progress in a manner working back form the trees where possible.

<u>K E Y</u>	
	Tree Position with Canopy Spread plus BS5837 Category A1, A2 or A3
	Tree Position with Canopy Spread plus BS5837 Category B1, B2 or B3
	Tree Position with Canopy Spread plus BS5837 Category C1, C2 or C3
	Tree Position with Canopy Spread plus BS5837 Category U
$\bigcirc$	Root Protection Area (RPA) - Based on Simple Radius from Tree
-	- First significant Branch direction (FSB)
	- Protective Fence Line
TREE PROTECTION PLAN	
CLIENT: Dr K Moshal	
PROJECT: 4 Lambolle Road, London, NW3 4HP	
DATE:	16th June 2021
SCALE:	1:100 A3
ANDREW DAY ARBORICULTURALCONSULTANCY LTD	
5 BROOK PLACE	
HALSTEAD Essex	
	AD
HALSTE ESSEX CO9 ID	
Essex CO9 ID	
ESSEX CO9 ID Tel: 0333	G