

Tree Protection Barriers

The In-Ground System

Anti-climb weldmesh pane

(or metal / 18mm ply sheets).

The Back-Stay System —— ——

manager and the approval of the local authority.

2m X 3.5m weldmesh (or sheet metal) panels linked with anti-

Each panel attached to a back stay which is founded in an

additional foot or mesh trav

tamper couplings

as illustrated

Arboricultural Method Statement

Site: 19 Belsize Square, NW3 4HT

below and should be installed according to the legend on the Tree Protection Plan.

secured with scaffold clips

structures require demolition to enable the barriers to be installed). Barrier systems are specified

clips. The system is illustrated in the diagram to the right and is based on BS 5837 guidelines.

The 'In-Ground' System

This system may be installed where indicated by a solid or dashed purple line on the Tree Protection

Plan. It is more practical over existing hard surfaces or where the fencing needs to be moved to

occasional knocks by machinery and should not be relocated except with the consent of the site

Within this system, weldmesh fencing panels (minimum height 2m) are affixed into rubber or concrete feet and clipped together with anti-tamper couplers. Two couplers should be used, spaced

at least 1m apart. Alternate panels should be attached to a diagonal back stay connected to an

additional foot or baseplate secured with ground pins or additional ballast. Where ground pins are

Where it is not possible to install diagonal struts (such as very close to a hedge) then the front feet shall be secured using ground pins or ballast.

The 'Back Stay System'

not used, the total weight of the foot/plate plus ballast should total not less than 32kg.

enable permitted activities within a Restricted Activity Zone. This system should be able to withstand

Date: 15/10/2021 | Revision: 1 | CCL ref No: 10933

tandard scaffold poles

(100mm timber posts in

used outside of RPAs)

caffold pegs secured into the ground

driven o.6m into the ground

concrete foundations may be

Removal of Tree Protection Barriers

Removal of protective fencing or ground protection measures shall be done after all major The purpose of tree protection barriers is to keep construction activity away from Restricted Activity construction work is complete and their removal has been approved by the appointed arborist. Zones or Construction Exclusion Zones. They should be appropriate to the nature and proximity of activity within the site. The barriers should be erected prior to the commencement of all activity

Author: Joe Taylor
FdSc (Arboriculture), M. Arbor A

Client: Dan Pearson Studio

including demolition, soil stripping and delivery of materials and demolition (except where existing Ground Protection Measures

Within Restricted Activity Zones, soils containing roots may be subject to compaction due to general construction activity (including pedestrian activity and use of plant machinery). In order to minimise compaction, it is proposed to ensure that a suitable load-spreading surface is in place at all times. This system may be installed where indicated by a solid purple line on the Tree Protection Plan. It Any existing hard surfacing may be retained where engineers consider it adequate to spread the load should be robust enough to withstand occasional knocks by plant machinery and, once installed, of construction traffic. Otherwise it shall be reinforced or replaced with adequate ground protection

Vertical scaffold poles are driven into the ground, onto which are affixed horizontal scaffold poles Unless specified otherwise, ground protection shall consist of 24mm OSB boards laid at double and diagonal bracing struts. Weldmesh panels (or similar – e.g. Heras type fencing panels, or 18mm+ thickness and screwed together to prevent slippage. The ground shall first be made even by raking, plywood boards) are secured to this scaffold framework using sturdy clips e.g. standard scaffold or by adding a few centimetres of sand or woodchip. Where only pedestrian traffic will occur boards or by adding a few centimetres of sand or woodchip. Where only pedestrian traffic will occur boards or by adding a few centimetres of sand or woodchip. or planks may be supported by a scaffold framework. The scaffold may be founded on poles driven into the ground and/or onto blocks (to raise the scaffold) with additional couplings to make the

> Where engineers consider OSB boards to be inadequate (e.g. for large plant machinery where the tracks may chew up the timber) sturdier ground protection measures will be installed such as road plates, or 100mm of 7–40mm angular gravel installed in 3D cellular confinement system (e.g. CellwebTM).

If a piling mat is required, engineer's specifications should be referred to. The ground protection measures shall be installed and approved before commencement of

demolition and construction activity and before the arrival of plant machinery or materials. They shall remain in place until all heavy construction activity is complete or until they are due to be replaced

Construction Exclusion Zones

Within Construction Exclusion Zones the following restrictions shall apply:

• Tree Protection Barriers shall be erected and maintained throughout the entire project as indicated on the Tree Protection Plan and under the header -Tree Protection Barriers. These shall remain in place at all times except when authorised landscaping works

are being undertaken. At such times, adequate ground protection measures shall be

- nstalled, and excavation shall be limited to that required for new planting. Furthermore, the project arborist shall be consulted prior to any works being • No construction activity or excavation shall occur unless agreed otherwise by the
- project arborist and local authority. • No vehicles or plant machinery shall be driven or parked.
- No tree works, other than those specified on this document shall be undertaken. • No alterations of ground levels or conditions shall occur. No chemicals or cement washings permitted.
- · No temporary structures shall be installed
- · No fires shall be permitted
- All hazardous materials (including non-essential cement products) shall be forbidden • Removal of hard surfaces, structures or turf shall be done using hand operated tools only and supervised by the project arborist.

Tree Works Specification

The following table specifies the tree works which will be required prior to the commencement of

| | Minimum 32kg ballast to retain rear foot or tray (including the weight of the foot/tray) | Tree Reference | Action Required | Notes |
|--|---|-------------------|---|---|
| | Alternate front feet to be secured with ground pins or additional ballast 32kg - OR - | T4 and T5 | Remove. | Stumps of trees within the RPAs of retained trees shall be removed with a stump grinder NOT a mechanical excavator. |
| | Notices Suitable weather-proof notices should be displayed to identify tree protection zones. They should | Т9 | Crown lift to 2m on the side overhanging the proposed pedestrian surface. | Branches to be pruned back to a secondary branch junction or the branch collar wherever possible. |
| | Juitable Weather-proof notices should be displayed to identify tree protection zones. They should | | | |

Restrictions in Specific Zones

Restricted Activity Zone A

Within this zone trees roots are likely to be present where access will be required to facilitate materials shall take place construction. The following restrictions shall apply:

state the purpose of the fencing and that it should not be moved, or traversed, other than by

surface is in place. The load spreading surface shall be installed and/or maintained as is to be mixed at considerable specified under the heading **Ground Protection Measures**. This shall remain in place throughout the entire demolition and construction phase or until any new permanent hard surfacing is installed. Any pedestrian activity other than very Protection Areas, then no occasional shall also require a suitable load spreading surface. Removal of existing structures such as, walls, steps and hard surfaces (where applicable) shall be undertaken using hand tools or a mechanical excavator operating shall be made to ensure that

from outside the Restricted Activity Zone and carefully marshalled by the project the mixing area is contained so beneath the foundations of any structure such as wall, steps or patio.

• No further excavation shall occur in this zone without consulting the project arborist and obtaining approval from the local authority.

150mm. Ground levels may only be raised using granular topsoil (not rich in clay) or where new surfacing is proposed. No new permanent or temporary structures shall be erected other than those shown
 Underground Services

with the project arborist and a methodology agreed and approved by the local Statement and approved by the local authority. • If roots are encountered in excess of 25mm diameter, they shall be retained | Site Hoarding

 Storage of materials and spoil shall be avoided unless it has been agreed with the
 Ground levels shall be maintained as existing. project arborist that the ground protection measures are adequate to ensure no soil compaction or contamination occurs. All hazardous materials (including non-essential cement products) shall be forbidden.

following additional restrictions shall apply: Excavation shall be limited to 250mm.

Excavation shall be undertaken using hand tools only.

 If significant rooting activity is encountered, the finished surface shall be raised to
 Siting of Cabins Any edging structure used shall be installed without excavation below this depth.

Any sub-base used shall not contain any fines (finely crushed aggregate material). Paviours shall be used and dry jointed (i.e. no mortar joints) to permit infiltration of rainwater through to the ground beneath.

Restricted Activity Zone B

restrictions shall apply: Hand tools shall be used during the excavation to a depth of 600mm. Below this
 Pruning of branches to enable sufficient clearance for light and views. Branches should be depth a carefully marshalled mechanical excavator may be used.

proposed building walls in the direction of the trees. excavation, they shall be retained wherever possible and protected with damp sacking during times that they are unearthed. Any roots that need to be severed shall

General Restrictions - Throughout the Site

Preparatory Works No demolition, removal of surfaces, or soil stripping shall commence until the protective fencing and ground protection measures are installed to the satisfaction of the local authority.

No fires shall be permitted beneath any tree canopy or within 5m of any tree stem, branch or foliage.

- Canopy Protection In order to protect tree canopies the following restrictions shall apply throughout the site: No machinery in excess of 2m shall pass beneath the canopy of any tree without being carefully
- marshalled in order to ensure that no branches are damaged. • If materials require installation or delivery beneath tree canopies, this shall be done without the use of overhead cranes. • If materials are to be installed or delivered close to tree canopies (but not beneath them) and a crane is required, they shall be carefully marshalled in order to ensure that branches are not
- accidentally damaged. Storage of Spoil and Materials


fires shall be permitted in the vicinity of any exposed tree roots.

Storage of materials and spoil shall be avoided in any Construction Exclusion Zones and Restricted Activity Zones unless it has been agreed with the project arborist that the ground protection measures are adequate to ensure no soil compaction or contamination occurs. All hazardous materials (including non-essential cement products) shall be forbidden.

General Restrictions - Throughout the Site Continued

Hazardous Materials

Any mixing of cement base outside the Construction No vehicles or plant machinery shall park or operate unless a suitable load spreading
 Activity Zones. Where cement



that no water run-off enters • No excavation shall occur beneath any existing hard surfacing and its sub-base or the Root Protection Area of any trees (see diagram for example). Mixers and barrows shall be cleaned within this area.

machinery sited outside of Root Protection Areas. Roots in excess of 25mm shall be retained wherever possible. Roots in excess of 10mm shall be pruned with sharp secateurs.

• No excavation shall occur within Root Protection Areas to enable cabins to be installed.

- removed to the branch collar as per British Standard 3998 (2010). • The excavation shall not extend more than 200mm beyond the footprint of the


 • Post holes must be excavated by hand or using an appropriate sized auger. No other form of
- If roots in excess of 25mm diameter are encountered close to the edge of the

 Wherever possible, cables should be routed in a direction directly away from the tree stem. rather than tangentially across the rooting zone. The location of all such cables shall be determined after consultation with the project arborist and approval by the local authority.

All machinery operatives are to be made aware of any Construction Exclusion Zones and Restricted

If scaffolding is required in areas containing ground protection measures, the protective boards shall need to remain in-situ and be strengthened and stabilised to bear the weight of scaffold poles. No fires shall be permitted within any Construction Exclusion Zone or Restricted Activity Zone. No Prior to the installation of any scaffolding within 0.5m of any tree branches, the project arborist shall be consulted to specify any pruning works that may be required.





All other chemicals hazardous to tree health, including petrol and diesel, shall be stored in suitable • Existing ground levels shall be retained undisturbed or raised by no more than containers as specified by current COSHH Regulations, and kept away from Root Protection Areas.

on the planning application documents unless approved by the local authority.

• Underground services shall not be installed in this area without prior consultation

Exclusion Zones or Restricted Activity Zones unless done so in a manner detailed in a specific Method

wherever possible and protected with damp sacking during times that they are unearthed. Any roots in excess of 10mm that need to be severed shall be pruned with shall apply:

Post holes shall be excavated using hand tools or by a post-hole auger attached to plant

approval of the local authority with regard to its location and specification.

When installing the new pedestrian surface over the Root Protection Area of T3 and T9, the Pruning shall be minimal and only undertaken where absolutely necessary to facilitate the site hoarding. It shall be undertaken by a reputable tree surgeon working to BS 3998 (2010).

Site hoarding may be installed in place of the specified tree protection measures subject to the

- Cabins shall be located outside of Construction Exclusion Zones and Restricted Activity Zones unless agreed otherwise by the project arborist. Where this is being considered, the project arborist shall be consulted and specific tree protection measures agreed. The following general restrictions will apply:
- All services to and from site cabins shall be installed above ground through any Root Protection
- The cabins shall be founded on a suitable load spreading surface.

In this zone foundations are to be installed over the Root Protection Area of T3. In order to Lighting, Bollards, CCTV and associated Cables

minimise the impact on roots it is proposed to utilise the Hand-Dig Method. The following If any of the above are to be installed close to tree canopies or within Root Protection Areas of retained trees; installation methods shall be detailed in a specific Method Statement and approved by the local authority. Consideration should be given to the following:

Use of Heavy Plant

Activity Zones that apply to this site. All machinery operatives are to respect these zones and ensure that no damage occurs to trees due to the careless use of machinery. Mechanical excavators should have tracks rather than wheels to help spread their load. They should be carefully marshalled when working close to tree canopies.



| Order | Phase | Activity | | | | |
|-------|-------------------------------|---|--|--|--|--|
| 1st. | Pre- Construction Phase | Planning conditions relating to trees to be identified and discussed with the Project arborist and site manager. | | | | |
| 2nd. | | All specified tree removal and pruning to be undertaken (see Header -Tree Works Schedule). | | | | |
| 3rd. | | Install the tree protection barriers (fencing and ground protection boards - see Headers - Tree Protection Barriers and Protection Measures). | | | | |
| 4th. | | Pre-Commencement site meeting: Tree protection barriers inspected. Additional protection measures to be agreed. Variances to be agreed. Location of underground services to be agreed. Extents of excavation to be agreed. Scaffold restrictions to be agreed. Scope of future inspections / monitoring to be agreed. | | | | |
| 5th. | | Arboricultural Method Statement to be revised and approved inecessary. | | | | |
| | | Protection measures confirmed acceptable by the local authority | | | | |
| 6th. | Demolition and | Remove existing surfaces where applicable. | | | | |
| 7th. | Construction Phase | Install new buildings, hard surfaces and services taking into account restricted activities as specified in this Arboricultural Method Statement. | | | | |
| 8th. | | Site meeting with project arborist. Landscaping restrictions to be agreed. Condition of retained trees to be assessed and | | | | |

mitigation agreed. Ground conditions to be assessed and ground remediation to be agreed.

Undertake restricted landscaping operations within Root Protection Areas, including (where applicable) boundary

Remove protective barriers (fencing and ground protection measures as applicable).

treatments, pedestrian surfaces, decking and any proposed tree planting.

Personnel and Accountability

Construction

Timing of Operations

Activity within the site shall be phased according to the following chronolog

Ondon Phace Activity

| Position | Name | Contact Phone & email | Roles | | | |
|-----------------------|--------------------------------|--|--|--|--|--|
| Project Manager | Insert Details | Insert Details | Liaising with site manager & project arborist regarding any potential issues relating to trees. Scheduling of meeting, excavations and inspections. Overseeing this monitoring schedule. Instructing the project arborist and arranging access. Liaising with local authority regarding discharge of planning conditions and variances to the Arboricultural Method Statement. | | | |
| Site Manager | Insert Details | Insert Details | ay to day monitoring of tree protection measures. ortnightly supply of site photographs showing all tree rotection measures. nduction of all contractors. eporting to the Appointed Arborist of any incidents or otential variations to the agreed tree protection measures. | | | |
| Project Arborist | Crown Tree Consultancy alls | 08000 14 13 30 0203 797 7449 Info@crowntrees.co.uk | Liaising with LPA Tree Officer over all arboricultural matters. Initial inspection and signing off of tree protection barriers including ground protection measures. Monthly site visits and inspections. Oversight of excavation for basement down to 1.2m in Restricted Zones. Reporting to the local authority following site inspections and any variation or incidents. | | | |
| Local Authority | London Borough of Camden | Rav Curry Rav.Curry@carnden.gov.uk 0207 974 3770 | Receipt of reports from the appointed arborist. Liaising with the appointed arborist to agree suitability of tree protection measures and any variations. Enforcement. Advice and assistance with the discharge of planning condition relating to trees. | | | |
| Additional Contact | Insert Details | Insert Details | Insert Details | | | |
| Additional Contact | Insert Details | Insert Details | Insert Details | | | |

Site Monitoring Schedule

| Inspection | Site Attendees | Comments | | | |
|---|---------------------------------|---|--|--|--|
| Pre- Start Desk-top To occur prior to any works taking place on the site. | N/A. | Project Manager and Site manager to study this Method Statement & contact the Project Arborist to agree all protection measures. | | | |
| Pre-Start Meeting | Site manager, project arborist. | Tree protection fencing locations & specification checked. | | | |
| After tree works completed & tree protection barriers / ground protection | Tree Officer invited. | Ground protection measures checked. | | | |
| measures installed. Prior to any other activity, inc. demolition & soil stripping. | | Contractors to be inducted to all relevant aspects of the Arboricultural Method Statement. Responsibilities checked and acknowledged. | | | |
| | | Adherence to the Arboricultural Method Statement to be discussed and agreed. | | | |
| | | Report on findings to be sent to the local authority tree officer (see accompanying reporting template) | | | |
| Monthly Inspection and Reporting | Site manager and project | Tree protection fencing locations & specification checked. | | | |
| To occur once per calendar month throughout the entirety of the project until the | arborist.* | Ground protection measures checked. | | | |
| cal authority agree that tree protection measures may be removed | | Past month, present and future month – activities and adherence to Arboricultural Method Statement discussed and checked. | | | |
| | | Report on findings to be sent to the local authority tree officer within 5 working days. | | | |
| Post-Construction Meeting | Site manager, project arborist. | Retained trees inspected. Ground conditions assessed and mitigation measures agreed whe | | | |
| Post external construction activity but prior to removal of fencing & landscaping operations. | Tree Officer invited. | appropriate. Further landscaping operations and restrictions to be agreed. | | | |

* Where agreed with the L.A. it may be acceptable to supply photographs of the fencing to avoid the necessity for a site visit.

Tree Data Schedule

| Reference G= Group H= Hedge | Age & Species | Height (m) | Crown Ht (m) | Diameter (cm) | Crown Spread (m) N W E S | Scaled Tree Diagram (m) | | Notes | Recomme (Independent development) | ent of any | Physiological Condition Structural | Amenity Value Life Expectancy (yrs) Retentio Categor |
|-----------------------------------|---|------------|--------------|---------------|--------------------------|-------------------------|---|--|-----------------------------------|------------|--|--|
| T1 | Mature Horse Chestnut Aesculus hippocastanum. | 15 | 1.5 | 70 | 6 6 6 | [3 | Position: Form: History: Defects: Other: | Form: Multi-stemmed at 4m with a balanced crown. History: Previously reduced. Defects: No significant defects observed. | | | Moderate Good Good | High 40+ |
| T2 | Early-Mature Sycamore Acer pseudoplatanus. | 14 | 4 | 40 | 6 6 | [15] | Position: Form: History: Defects: Other: | Situated on third party land. Multi-stemmed at 3m with a balanced crown. No evidence of significant pruning. No significant defects observed. Limited inspection, dimensions estimated. | No action | required. | Moderate Good Fair | Moderate 40+ |
| Т3 | Early-Mature Lime Tilia sp. | 14 | 4 | 60 | 4 5 4 5 | 15 | Position: Form: History: Defects: Other: | Situated on third party land. Twin-stemmed at 0.5m with a slightly unbalanced crown. One stem topped at 5m. Minor deadwood to lower crown. Limited inspection, dimensions estimated. | No action | · | Moderate Good Fair | Low 40+ |
| Т4 | Young Cherry Laurel Prunus laurocerasus. | 3.5 | 0.5 | 8 | 2 1 1 | [15] | Position: Form: History: Defects: | Situated within the rear garden. Single stemmed with a slight lean and a slightly unbalanced crown. No evidence of significant pruning. No significant defects observed. | n/a 3 No action required. | | Moderate Good Good | Low 40+ |
| Т5 | Semi-Mature Dead Tree | 9 | 7 | 32 | 0.5 | 25 | Position: Form: History: Defects: Other: | Form: Single stemmed with a slight lean and a slightly unbalanced crown. History: No evidence of significant pruning. Defects: Dead tree. | | 3 ove. | Dead Dead Dead | Dead Dead |
| Т6 | Young Sycamore Acer pseudoplatanus. | 7 | 3 | 13 | 1 1 2.5 1 | 25 | Position: Form: History: Defects: Other: | Situated on third party land. Single stemmed with a slight lean and an unbalanced crown. No evidence of significant pruning. No significant defects observed. Poor specimen. Limited inspection, dimensions estimated. | Moderate N/A No action required. | | Moderate Fair Fair | 40+ |
| Т7 | Early-Mature Sycamore Acer pseudoplatanus. | 12 | 4 | 45 | 4 4 4 | 15 | Position: Form: History: Defects: Other: | Situated on third party land. Multi-stemmed at 3.5m with a balanced crown. Previously topped at 3.5m. No significant defects observed. Limited inspection, dimensions estimated. | No action required. | | Moderate Good Fair | 40+ |
| Т8 | Early-Mature Ash Fraxinus excelsior. | 12 | 4 | 50 | 4 3 3 3 | [15] | Position: Form: History: Defects: Other: | Situated on third party land. Multi-stemmed at 6m with a slightly unbalanced crown. Previously reduced heavily. No significant defects observed. Potential for Ash Die Back. Limited inspection, dimensions estimated. | No action | | Moderate Good Fair | 40+ |
| Т9 | Young Plum Prunus sp. | 4 | 0.5 | 9 | 0.5 2 2 3 | 25 | Position: Form: History: Defects: | Adjacent eastern boundary. Multi-stemmed at ground level with an unbalanced crown. No evidence of significant pruning. No significant defects observed. | No action | | Moderate Good Good | Low 40+ |



BS 5837 Root Protection Area (radius = 12xstem diameter Root Protection Area needing amendment due to site conditions, e.g. presence of exising road or building. Root Protection Area having been amended to account for for site conditions

Tree Retention Categories O T_1 = Tree No 1 G_2 = Group No 2 H_3 = Hedge No 3

Stems & canopies shown Category A tree Category B tree Category C tree Category U tree

Trees of high quality with an estimated life expectancy of 40+ years. Usually large trees with significant presence or smaller trees with cellent form. Retention of these trees is highly desirable. Usually maturing trees, or younger trees with good form. Retenti ese trees is desirable though less than Category A trees arkable trees of low quality and merit. Individual specimer

Trees unsuitable for retention due to their very poor condition

CCL 10933 Tree Protection Plan (Existing Layout with Proposals Overlaid) 19 Belsize Square Paper Size: A1

