

CONSTRUCTION MANAGEMENT PLAN

For:

1 Wadham Gardens
St. John's Wood
London NW3 3DN



Reference: 1179-App-02
Issue: 1
Date: 24th November 2021

TABLE OF CONTENTS

1. Proposed Programme	3
2. Introduction	3
3. Proposal of works	3
4. Demolition works	4
5. Noise and vibration	5
6. Provision of information for monitoring and reviewing	6
7. Parking of vehicles for site operatives and visitors	6
8. Proposed routes for Vehicles between the site and TFL Network	7
9. Community liaison measures	7
10. Conservation area and Listed Building features	8
11. Proposed hours in which vehicles will arrive and depart	8
12. Loading and unloading of plant and materials	9
13. Size of vehicles	9
14. Storage of plant and materials used in construction	9
15. Erection and Maintenance of Security Hoardings	9
16. Wheel washing facilities	10
17. Details of how pedestrian and cyclist safety will be maintained	10
18. Control of dust and dirt during construction	10
19. Scheme for recycling/disposal of waste resulting from demolition and construction works	11
20. Parking bay suspension and temporary traffic management orders	11
21. Details of any highway works necessary to enable construction to take place	11
22. Energy usage	12
23. Details of any other construction sites in the local area	12

Construction Management Plan

This document is to be used as a guide for site construction for the main contractor and other site operatives.

This document is not to be used for construction health and safety purposes.

"The agreed contents of the Construction Management Plan must be complied with unless otherwise agreed with the Council. The project manager shall work with the Council to review this Construction Management Plan if problems arise in relation to the construction of the Development. Any future revised plan must be approved by the Council and complied with thereafter."

1. PROPOSED PROGRAMME

Main Contract Works

Commence: To be confirmed

Duration: To be confirmed

2. INTRODUCTION

1 Wadham Gardens lies within the London Borough of Camden and is situated north-west of Primrose Hill and south-east of Swiss Cottage. Swiss Cottage underground on the Jubilee line is around 698m away from 1 Wadham Gardens.

There are numerous properties along Wadham Gardens and Elsworthy Road that have been granted planning permission for similar basement extensions. The properties on Wadham Gardens are mostly semi-detached and comprise of at least two/three floors.

3. PROPOSAL OF WORKS

This proposal relates to creating a basement + terrace below 1 Wadham Gardens with front and side light wells, internal alterations to the existing property to provide larger family dwelling flats with external main roof line extended and private gardens to the east, south and north west sides of the property. The front and side light wells will ensure that the basement level will get sufficient daylight and sunlight into the area. The internal alterations will improve the layout of the existing apartments with the intention of making them more spacious and easily accessible.

Windows and doors inserted into the basement level will match the properties of the existing building. There will be stairs inserted in the rear north-west terrace to allow access to the rear north-west garden from the basement.

4. DEMOLITION WORKS

The proposal is the excavation of a basement and extension of the existing roofline at 1 Wadham Gardens. The site is located in a residential area with members of the public accessing and egressing residential properties, therefore additional care must be taken at all times to ensure their safety.

Vehicles shall not be held in any adjacent streets awaiting site access, clear access for Fire appliances, ambulances, etc. shall be maintained at all times. The roadway surfaces will be kept clear and free from any project debris at all times. An experienced banks man will supervise all vehicles accessing and egressing the site - No vehicles to reverse unless supervised.

Hours of work will be: Monday ~ Friday: 0800 ~ 1700

Saturday: 0800 ~ 1300

Sunday & Bank Holidays: Not permitted.

Additional information:

- A. Smoking is not permitted on site.
- B. Radios not permitted on site
- C. Mobile phone use is not permitted on site unless in an emergency, designated areas and specified times must be adhered to
- D. Personnel are restricted to the site areas and the welfare facilities provided; food waste must be placed in bins provided. Eating is not permitted in work area.
- E. Heras and perimeter fencing to be erected by principle contractor.
- F. Roadways and pavements shall be kept clear and free from any project debris at all times.
- G. 110 volt power tools only are permitted for use on site.
- H. Materials to be removed from site during normal site working hours.
- I. Standards of behaviour will be of the highest standard at all times.
- J. Dress code is to be fully clothed (good condition) at all times with no offensive motifs or lettering.
- K. Noise:- Contractors to observe code of practice BS 5228:2009 Noise control on construction & demolition sites.
- L. Vibration:- Refer to BS 5228:2009
- M. Principle contractor to provide information relating to location/s of underground and overhead services.

The site manager will ensure that all preliminary works are carried out before the commencement of demolition. These include: service disconnections including existing mechanical and electrical –written confirmation will be obtained from the principle contractor to ensure that all services to the structures have been made safe. If required, competent persons will carry out further checks on site.

All work on site will meet BS 5228:2009: 'Noise Control on Construction and Open Sites' - Parts 1, 2 and 4.

It is inevitable that dust will be produced during the demolition stage, although this will be minimised where possible by the selection of controlled demolition methods and the provision of a water sprays.

A fully enclosed scaffold will be erected around the existing building to minimise dust and debris disruption to the existing neighbouring properties.

Soft strip works to all floors will be carried out using manual hand held 110 volt / petrol power tools, operatives will progress through areas removing all doors, frames, windows, fixtures and fittings, copper piping and general debris etc... Materials arising will be transferred directly into waiting vans for recycling.

The works will start at basement level.

Debris designated for removal from site will be loaded directly into roll-on roll-off skips via a covered conveyor belt system where required. The skips will be sheeted to avoid dust emissions and removed from site to prevent unnecessary build-up of waste materials.

Ground slab and footings waste will be broken up and loaded roll-on roll-off skips for off-site disposal at a licensed recycling facility or crushing facility as required.

As drain runs are opened up they will be backfilled with crushed hard core to prevent rat infestations, baited traps will also be placed around the site.

Unprotected exposure to the debris arising from bird infestation in disused buildings can result in disease such as ornithosis. Fully trained persons wearing appropriate personal protective equipment will deal with such debris.

All pest control work on site will be carried out by a professional pest control organisation, either from the local authority environmental health department, or from a pest control company, which is a member of a recognised trade body.

5. NOISE AND VIBRATION

We propose to implement Best Practice Means to control noise, vibration or other nuisance, which may cause offence to the local community or environment.

The site will be totally surrounded by fencing to reduce the amount of noise that escapes from the site.

Site gates will be controlled so that they are open long enough to allow people/vehicles to enter or leave and prevent loud noises escaping to the surrounding areas.

A three-phase electricity supply will be supplied for power and lighting at night. No generators will be used.

Where possible, fixed items of construction machinery will be electrically powered rather than powered by diesel or petrol. Where this is not practical, acoustic screens measuring

2m wide by 2.7m high by 80mm thick will be used.

When machines are not in use they will be shut down or throttled down to a minimum. Machinery that runs continuously and which produces a lot of noise will be kept in a suitable acoustic enclosure.

Vehicles and machinery used for the work will be fitted with effective exhaust silencers. The equipment will be properly maintained and in efficient working order, and be used in a way that reduces noise as much as possible.

Working times for very noisy work will be:

Mondays to Fridays: 10 am - 12 pm and 2 pm - 4 pm

Saturdays: 10 am - 12 pm

Sundays and Bank Holidays: No noisy work

On completion of the works the site will be left clear and tidy ready for hand over to the main contractor.

6. PROVISION OF INFORMATION FOR MONITORING AND REVIEWING

The site management team will provide monthly minutes including meetings and reports, to update progress and other matters. A monthly site progress report will be produced.

7. PARKING OF VEHICLES FOR SITE OPERATIVES AND VISITORS


Due to the site layout, there is limited facility for on-site parking. We would expect there to be no more than 1 site related vehicle, at any one time. Parking in the area is restricted to business only or pay-by-meter bays during the day.

All site operatives and visitors alike will be encouraged to use the Pay & Display Car Park around Wadham Gardens:

Woronzow Road	5 bays	£1.70 per hour	Mon-Fri 8:30-18:30	Max. Stay: 4h
Winchester Road	5 bays	£1.80 per hour	Mon-Fri 9:00-18:30	Max. Stay: 4h
Lower Merton Rise	15 bays	£2.75 per hour	Mon-Fri 8:30-18:30	Max. Stay: 2h
Elsworthy Terrace	25 bays	£2.75 per hour	Mon-Fri 8:30-18:30	Max. Stay: 2h
Adelaide Road	3 bays	£1.80 per hour	Mon-Fri 9:00-18:30 Sat. 9:30-13:30	Max. Stay: 4h
Fellows Road	15 bays	£1.80 per hour	Mon-Fri 9:00-18:30 Sat. 9:30-13:30	Max. Stay: 4h

Alternatively, the area is served by Swiss Cottage underground station (698m) or South Hampstead overground station (965 m) and bus links are within easy walking distance.

Materials will be stored within the boundary of the site. There will be no parking on site and all sub-contractors will be informed at the pre-order meeting that the surrounding area is for resident parking only. All subcontractors will be encouraged to use public transport, where possible.



Access Routes

8. PROPOSED ROUTES FOR VEHICLES BETWEEN THE SITE AND TFL NETWORK

Details of agreed access/egress routes will be issued to all the suppliers and subcontractors. This will be policed as far as practical but it must be recognised that we have no jurisdiction over the vehicles once they have left our site. Where possible, vehicles will approach the site via A41 Finchley Road leading to B525 Avenue Road, Elsworth Road and Wadham Gardens. Vehicles can exit the site via Harley Road leading to Winchester Road, B509 Adelaide Road and A41 Finchley Road.

9. COMMUNITY LIAISON MEASURES

Should there be any complaints arising from the works, local residents will be able to call personally to the site offices. Any residents visiting site to raise a complaint will be requested to sign-in at the site offices. The site manager will deal personally with comments

or complaints from the public or neighbours and will ensure that they are resolved swiftly. A record will be kept of all comments and complaints.

The site hoarding will include relevant contact details in case of enquiry, complaint or emergency. And include information regarding the project.

Other points that will be considered:

Ensure that site lighting does not affect neighbours. Ensure that the workforce maintains a respectable standard of dress code. Encourage operatives not to leave site in their dirty work clothes. Register the project with the Considerate Constructors Scheme. Provide ID cards/badges for all operatives.

10. CONSERVATION AREA AND LISTED BUILDING FEATURES

The site is not listed but lies within the Swiss Cottage Conservation area. The works will create a basement below the property 1 Wadham Gardens. The basement has been designed in the manner of surrounding properties and thereby provides a building that makes a positive contribution to the Conservation area and that enhance its character and appearance. The materials used will complement the surrounding buildings.

11. PROPOSED HOURS IN WHICH VEHICLES WILL ARRIVE AND DEPART

Wadham Gardens is wide enough to allow deliveries and drop-offs without interrupting traffic. The works will not affect access to adjoining and adjacent properties. In general the hours in which vehicles will arrive and depart will coincide with site hours, which are 8.00am to 5.00pm in the evening.

The frequency of vehicles will be limited to no deliveries before 8.00am and no deliveries after 5.00pm Monday to Friday and 8.00am until 12.00pm on Saturdays. No deliveries will be allowed on Sundays and Bank holidays.

It is anticipated that the frequency of vehicles attending site at peak operating times will be a maximum of 2 to 3 rigid back lorries per day during the demolition process and early part of the construction process. This will also include cement lorries of the construction of the foundations. This will diminish as the works progress out of the ground to around 1 to 2 lorries per day maximum.

A strict delivery procedure will be implemented to ensure that overruns with delivery vehicles are minimised. All sub-contractors will be required to give 48 notices of deliveries.

All road vehicles will comply with the requirements of the low emission zone.

12. LOADING AND UNLOADING OF PLANT AND MATERIALS

Due to the nature of the site all materials and plant will be loaded/unloaded in Wadham Gardens from waiting vans/lorries with drivers in attendance.

To avoid a nuisance to residents on Wadham Gardens, no idling of engines is to be allowed. All deliveries will be pre-allocated timed slots to reduce obstructions.

Materials and plant will be either off loaded by crane or manhandled to the storage area located within the south side garden area. The vans/lorries will park for a time no greater than one hour to reduce obstructing the Road.

In order to reduce traffic movements, we shall call off full loads whenever possible and only accept part loads when essential.

13. SIZE OF VEHICLES

Numerous types of delivery vehicles will be used to bring materials to and from the site. These include: Skip lorries. These will include roll on/roll off skips for demolition works (approx. size 6m long and 2.4m wide) and standard 7-yard skips for construction waste (approx. size 3.2m long and 2.4m wide).

Flat bed delivery vehicles for the delivery of various materials including scaffolding, steelwork, reinforcement, bricks/blocks, timber, roofing materials, plaster, joinery etc. (approx. size 8.5m long and 2.45m wide).

14. STORAGE OF PLANT AND MATERIALS USED IN CONSTRUCTION

Materials will, wherever possible, be placed directly into the work area. Materials will be brought to site in small batches. Materials and plant that require storage will be placed within the boundary of the new building. The materials will be stored in a pre-arranged rotation sequence to avoid unnecessary storage of materials for long periods.

15. ERECTION AND MAINTENANCE OF SECURITY HOARDINGS

The site will be made secure by erecting a timber hoarding to restrict ingress. A hoarding fence shall only be erected at the east side bounding Wadham Gardens and at the south side bounding Elsworth Road with a portion of the public pavement taken under license from Camden, if necessary.

The hoarding fence shall be erected, maintained, illuminated and removed in accordance with the provisions of the Highways Act, 1980, and any other relevant statutory enactment.

The timber security-fencing boundary of the site shall not be less than 2.4 meters in height, faced with plywood, to provide a smooth face and painted in a light uniform colour, unless otherwise agreed with the Local Authority.

Unless otherwise agreed, a minimum 1.22 meters (4 ft.) width of footway, clear of all obstruction, must be left alongside the hoarding during erection and dismantling of the structure, to comply with Chapter 8 of the Road Traffic Regulations Act 1984 and the requirements of Disability Discrimination Act 2003. Where such minimum width cannot be provided, and also in cases where a width of 1.22 meters (4 ft.) would be inadequate, a suitable platform may be required as an extension from the hoarding to serve as a footway, either wholly or as an addition to the remaining width of the permanent footway.

The hoarding will have site safety and exclusion notices fixed in accordance with HSE recommendations.

The site hoarding will include relevant contact details in case of enquiry, complaint or emergency and include information regarding the project.

There will be no facilities for public viewing and casual visitors will be discouraged. As a result, there will be no need for decorative displays or sales signage fixed on or around the site during the construction period.

Kerb protection and safety barriers will be provided to the scaffolding on the external elevations as appropriate. The base of the scaffolding is to be properly and adequately illuminated.

16. WHEEL WASHING FACILITIES

A shovel and brush are to be used to remove any detritus that falls from the vehicles on to the road way and wheels washed down with clean water when required. Vehicles will not enter the site due to the restricted nature of the property.

17. DETAILS OF HOW PEDESTRIAN AND CYCLIST SAFETY WILL BE MAINTAINED

When vehicles are attending the site, a road marshal will supervise loading and unloading in Wadham Gardens.

With regard to cyclist safety, any delivery vehicle parked within the loading area will be coned off to direct the cyclist around the lorry.

18. CONTROL OF DUST AND DIRT DURING CONSTRUCTION

It is expected that as delivery vehicles are only driving on hard surfaces that dust and dirt will be kept to a minimum.

A site foreman will inspect the site and the local highway, on a regular basis, for dust and dirt. The site will be hosed down with a light spray periodically after inspection, to keep dust levels within the site to a minimum.

Wherever practically possible, powered cutting equipment will be fitted with dust extraction or water spray to reduce the amount of dust generated. Use of powered equipment for cutting will be kept to a practical minimum.

The area of work will be swept at the end of each working day after damping down. Waste and dust collected will be placed in sealed bags and placed in a predetermined area ready for collection.

19. SCHEME FOR RECYCLING/DISPOSAL OF WASTE RESULTING FROM DEMOLITION AND CONSTRUCTION WORKS

The approach to the treatment of waste will be to employ a specialist waste management contractor as a trade package.

The contractor will be responsible for:

- A. Ensuring the site is kept clean and safe, the collection of waste from a central point and segregation of waste and recycling on site.
- B. The waste management contractor will ensure that all access routes, fire escapes and staircases are swept and kept clear of debris on a regular basis to maintain high standards of health and safety on the project. All general areas of the project will be swept clean on a weekly basis. Sub-contractors will be responsible for removing waste emanating from their works to a central point on site.
- C. Empty returnable crates, pallets and other containers will be collected and returned on the delivery vehicles as soon as possible after use. Non-returnable items and packaging will be collected on a regular basis from around the site, broken down to reduce bulk, and placed in bags ready for collection to be taken to approved council amenity sites with the local area.

Recyclable materials will be stored separately ready for removal by a specialist contractor and taken to an approved Council Recycling Centre within the local area.

20. PARKING BAY SUSPENSION AND TEMPORARY TRAFFIC MANAGEMENT ORDERS

Suspension of resident parking bay will be kept to an absolute minimum, for the use of a licensed covered skip.

21. DETAILS OF ANY HIGHWAY WORKS NECESSARY TO ENABLE CONSTRUCTION TO TAKE PLACE

This will be limited to forming temporary service/utilities connections required for the

construction process.

22. ENERGY USAGE

Where practicable, we seek to source green energy providers for the construction phase. Meters will be supplied for the site enabling energy consumption levels to be monitored.

23. DETAILS OF ANY OTHER CONSTRUCTION SITES IN THE LOCAL AREA

To be reviewed at construction start.