

CMP: Appendix 5

Activities	Construction Service Vehicles					Frequency
	Skip Lorry	Concrete lorry and pump	Delivery Lorry	Delivery vehicle (Luton body)	Totals	Weekly Average
Site set up, and preparing foundations and drainage 6 weeks	6	6	5	3	20	3.3
Superstructure to roof level: 8 weeks	2		8	8	18	2.25
Roof construction and covering: 6 weeks	2		4	2	8	1.3
External Finishes; render, windows etc: 12 weeks	2		4	4	10	0.75
Internal Finishes and fit-out: 12 weeks	2		6	6	14	1.1
Landscaping: 4 weeks	2	1	4	2	9	2.25
Completion Items to handover 6 weeks	2		2	4	8	1.3