

## **ENVISAGED SEQUENCE**

PHASE I WORKS

- UNDERTAKE CCTV SURVEY TO INCLUDE RWP IN CORNER OF BUILDING
- INSTALL HOARDING TO SECURE AREA CIRCA 1m IN FRONT OF WALL
- INSTALL HELIFIX BOW TIES INTO FLOOR JOISTS FROM EXTERNAL FACE OF BRICKWORK AND HELIBAR CEMTIE INTO PERPENDICUARL WALL IN ACCORDANCE WITH GUIDANCE FROM MANUFACTURER.
  CONTACT HAYLEY PALMER FROM LEVIAT: Hayley.palmer@leviat.com +44 (0) 7712 489212

- CAREFULLY REMOVE SPOIL BY LOWERING GROUND LEVEL BEHIND WALL TO EXPOSE EXISTING FOOTING TO HOUSE SLOPED BACK TO EXISTING HARDSTANDING LEVEL AS SHOWN ON SECTION
- CAREFULLY TAKE DOWN UNSTABLE RETURN WALL ADJACENT TO ENTRANCE
- TOP OF EXISTING 230 THK MASONRY WALL CAREFULLY TAKEN DOWN AS SHOWN ON SECTION
- EXCAVATE TRIAL PIT TO ESTABLISH DEPTH OF EXISTING WALL FOUNDATION  $% \left( 1\right) =\left( 1\right) \left( 1\right)$

PHASE II WORKS

NOTE - SCOPE OF WORKS TO BE PROVIDED UPON COMPLETION OF PHASE I WORKS BUT LIKELY TO COMPRISE:

- POSSIBLE LOCAL UNDERPINNING TO CIRCA 1.5m OF RETURN WALL TO 18a HOLLY MOUNT
- FURTHER LOWERING OF THE EXISTING BRICK GARDEN WALL
- POSSIBLE NEW RC RETAININIG WALL ON THE INSIDE OF THE EXISTING BRICK WALL
- REBUILDING OF THE EXISTING BRICK GARDEN WALL

DEVISE.

NOT FOR CONSTRUCTION

Rev Date By Chk Description

PROPOSED PLAN OF **BOUNDARY WALL AND** COURTYARD

18A HOLLY MOUNT LONDON NW3 6SG

**PRELIMINARY** 


STATUS

REV


P2

1:50@A3 MARCH 2022

PROJECT NO ORIGINATOR LEVEL ROLE DRG NO 22021 - DV - ZZ - S - 1000



## PHASE 1 WORKS - A



PHASE 1 WORKS - B

## DEVISE.

Rev Date By Chk Description

NOT FOR CONSTRUCTION

PROPOSED ELEVATION

PROJECT 18A HOLLY MOUNT LONDON NW3 6SG

STATUS **PRELIMINARY** 

PROJECT NO ORIGINATOR LEVEL ROLE DRG NO 1:20@A3 MARCH 2022 22021 - DV - ZZ - S - 2000

REV P2