Peaky Blinders: The Rise - Proposed Works

Please find below an outline of the proposed works to the internal structure of the Horse Hospital in Camden Market. Appendices illustrating locations of the works and specific drawings where relevant are attached at the end of the document.

Appendix 1 – Peaky Blinders Immersive – Building Adjustments Plan 1 - Space 1 Stud wall

To construct a stud wall with a door liner to divide 'The Lucky Club Toilets' to the Peaky Blinders: The Rise immersive space.

To construct the stud walls and not screw into any foundations, using a base plate which will seat on a rubberised gasket, allowing the studs to compress on top of the base plate to help achieve a fix.

The upper plate will be held in place with a U section bracket, holding either side of the existing roofing truss. The return wall will be mechanically fixed to the new front wall and diagonally braced in an open roof arrangement.

2 - Space 1 Side Windows

To board out all windows with OSB Board, which will be mounted onto the wooden frames of the windows. An approximate use of 6 screws per window.

3 - Space 1 Ceiling Windows

To blackout the ceiling windows with marine plywood, with an approximate use of 8 screws used per board, per window section.

Fire alarms

In addition to the work being undertaken, there is a fire alarm system that is not to be tampered with, unless specialist fire alarm companies are instructed to attend.

4 - Space 2 Side Windows

To board out all windows with OSB Board, which will be mounted onto the wooden frames of the windows. An approximate use of 6 screws per window.

5 - Space 2 Ceiling

To paint the ceilings across the spaces black and to spray the installed plant equipment black.

6 - Space 2 Floor

To build up the floor level u to 110mm using timber joists. The flooring installation is a floating floor construction and is held and fixed only to

Itself, with no fixings into the existing floor.

Any connections within the flooring structure will use a rubberised sound rated gasket.

7 - Space 3 Floor

The flooring in this space has already had a screed applied to it by previous

tenants/owners. The screed is not level and is damaged in places, propose using a polythene membrane sheet over the existing floor, and pouring concrete to a depth of approximately 60mm on top to create a level surface.

This is a temporary installation and could be removed at the end of the tenancy,

8 - Space 3 Stud constructions for Back of House area

To create a new back of house area.

Stud wall construction – to construct the stud walls and not screw into any foundations, propose use of a base plate which will seat on a rubberised gasket, allowing the studs to compress on top of the base plate to help achieve a fix. The upper plate will be held in place with a U section bracket, holding either side of the existing roofing truss. The return wall will be mechanically fixed to the new front wall and diagonally braced in an open roof arrangement or horizontally braced if a suspended ceiling is added in the rooms constructed behind.

9 - Back of House Area

To include: dressing rooms, company and venue offices.

Each dressing room would have a small sink installed

Wardrobe would have wall knocked through and drainage installed for washing machines and extract for dryers (through window).

This would involve demolition of existing new plaster walls from the recent night club development, and reformatting the area.

All electrical, plumbing and fire alarm installations will be carried out in consultation with a specialist supplier.

10 - Fire Doors

We will be replacing fire doors in space 1, 2 & 3. We will allow for FD30 rated fire doors in a Victorian 4 panel style


Appendix 2 – Peaky Blinders Immersive – Building Rigging Plan 11 – Rigging System

Propose installing a raised scaffold system up to the roof in Space 2.


In order to avoid any ceiling fixings, would use specially constructed clamps padded with a plastic plate to reduce pressure on the beams. (Appendix 3)


A structural engineer has been consulted and is providing a report on the potential capacity of the beams.





	PROJECT: PEAKY BLINDERS IMMERSIVE							
	CLIENT:	IE (PEAKY BLINDERS) LIMITED						
FROM G.	VENUE:	THE HORS						
ist be rior to nt of	TITLE:	PEAKY BL	LAN					
ors or be tion of	SCALE:	1:200	ORIGINAL SIZE: A3	DRAWN: TOM WHITE	REV:			
SK.	DRG DATE: 30/03/2022							
	TOM@DRAFTLINESTUDIO.COM							





				88	//			
FROM 3. ist be ior to nt of ors or be tion of SK.	PROJECT:	: PEAKY BLINDERS IMMERSIVE						
	CLIENT:	IE (PEAKY BLINDERS) LIMITED						
	VENUE:	THE HORSE HOSPITAL, COLONNADE, LONDON, WC1N 1JD						
	TITLE:	PEAKY BLINDERS IMMERSIVE - BUILDING RIGGING PLAN						
	SCALE:	1:200	ORIGINAL S	SIZE: A3	DRAWN:	TOM WHITE	REV:	
	DRG DATE: 30/03/2022		DWG No: PBI-031		031			

APPENDIX 3

