



## Sherlock London Method Statement

Project Title	82 Fitzjohns Avenue	Project No.	394
Company	Sherlock London	Document No.	394-001
Task	Form Hoarding, Dismantling of Existing Boundary Wall for Site Access & Construction Purposes and Like for Like Reconstruction Following Completion of Works.	Revision	01
Date	01.06.2022	Main Contractor	Sherlock London

Other Sub-Contractors to be copied with Method Statements and Risk Assessments for information, co-ordination and interface purposes:



Revision	Date	Reason for Issue
00	01.06.22	First Issue for Review / Comment
01	22.06.22	Minor Comments Addressed
		.

By accepting this Method Statement the Sub-Contractor is not relieved of their statutory obligations to provide, monitor and revise their safe system of work during the progress of the task. Any revisions to the document must be agreed with the Main Contractor prior to execution.



## Sherlock London Method Statement

1.0	Proposed Start Date / Time:	June / July 2022 (dependant on council approval)
1.1	Duration: (Anticipated)	Phase One: Heras Fence/Remove Brickwork 2wks Phase Two: Form Timber Hoarding 2wks Phase Three: Rebuild Wall 3wks
1.2	Exact Location(s): <i>Attach plan if necessary</i>	External Wall - Spring Walk / 82 Fitzjohns Ave. Drawing 20003-A-PL-00-701
1.3	Document Prepared By:	Jay Denham
1.4	Outline of Task / Activity to be Undertaken:	
	<p>Activity: Form hoarding, dismantling of existing boundary wall for site access and construction purposes and like for like reconstruction following completion of works.</p> <p><b><u>Prior to Works Commencing</u></b></p> <ul style="list-style-type: none"><li>• Personnel will contact the Sherlock Site office on arrival at site and identify the site arrangements for undertaking the Sherlock induction and also to agree the location for site materials required for the demolition works.</li><li>• As part of the induction procedure, personnel will ensure that the Method Statement and associated documentation is available on site and the site copy is signed and dated by all employees of Sherlock London. They will also be required to provide a copy of their CSCS Cards / Proof of competence to identify those personnel who have the appropriate skills for their task.</li><li>• Once induction complete, all operatives to familiarise themselves with the site, to include welfare facilities, fire / emergency muster point, safe zones, delivery zones, site traffic management plan and pedestrian walkways / exclusions zones as outlined within the site induction where relevant.</li><li>• Complete Safe Start with the Site Manager. These will be completed daily before work commences.</li><li>• All test certificates are to be obtained and verified prior to works starting.</li><li>• All exclusion zones, clear access routes and emergency routes/escapes are to be in place prior to works commencing.</li><li>• All works are to be coordinated with the groundwork contractor currently undertaking works on site to ensure site operatives and vehicle movement are kept apart.</li><li>• A lay-down area adjacent to the garage is to be established prior to the works commencing. This will be closed off with barriers.</li><li>• Bricks will be sorted for quality and placed on pallets and wrapped once full, these will be removed off site and safely stored in a storage facility.</li><li>• The intention is to salvage as many bricks as possible so they may be reused to rebuild the wall so care should be taken when removing them.</li></ul>	



Rev Date Details By

## Charlton Brown Architecture & Interiors

The Redcross, 2 Back Lane, Hampstead, London, NW3 1HL  
Telephone +44(0)20 7794 1214  
Email office@charltonbrown.com  
Website www.charltonbrown.com

Client  
Mr Daniel Ross

Project  
82 Fitzjohns Avenue


Drawing Title  
Boundary Wall Plans

Date Drawn Checked  
20/08/2021 MH CP


Scale  
1:500 and 1:100 @ A1

Issue Status  
For Planning

Project Number Drawing Number Revision  
20003 A-PL-00-701



Existing Section  
Scale: 1:50



Proposed Section  
Scale: 1:50

Brick wall to be carefully disassembled for duration of construction period and rebuilt like-for-like



Rev Date Details By

## Charlton Brown Architecture & Interiors

The Redden, 2 Back Lane, Hampstead, London, NW3 1HL  
Telephone +44(0)20 7794 1214  
Email office@charltonbrown.com  
Website www.charltonbrown.com

Client

Mr Daniel Ross

Project

82 Fitzjohns Avenue

Drawing Title

Boundary Wall Sections

Date Drawn Checked

20/08/2021 MH CP

Scale

1:50 @ A1

Issue Status

For Planning

Project Number Drawing Number Revision

20003 A-PL-00-702



10 Existing South Elevation  
Scale: 1:100



11 Proposed South Elevation  
Scale: 1:100

Brick wall to be carefully dismantled for duration of construction period and rebuilt like-for-like



Rev Date Details By

## Charlton Brown Architecture & Interiors

The Redcross, 2 Back Lane, Hampstead, London, NW3 1HL  
Telephone +44(0)20 7794 1214  
Email office@charltonbrown.com  
Website www.charltonbrown.com

Client  
Mr Daniel Ross

Project  
82 Fitzjohns Avenue

Drawing Title  
Boundary Wall Elevations

Date Drawn Checked  
20/08/2021 MH CP

Scale  
1:100 @ A1

Issue Status  
For Planning

Project Number Drawing Number Revision  
20003 A-PL-00-703



## Sherlock London Method Statement

### **Form Temporary Protective Barrier to Spring Walk.**

- Due to the nature of the works, a line of protection is to be formed between Spring Walk and 82 Fitzjohns Avenue to ensure it can continue to be used by the general public during the removal of the wall, once it is removed and when the wall is rebuilt.
- Initially, Heras fencing will be installed along the outside line of the wall on the side of Spring Walk. This will be fully sheeted to contain the works on the side of 82 Fitzjohns Avenue. This will allow the works to commence in a timely manner and minimise disruption.
- Once formed, this will allow the boundary wall to be safely removed and contained from the side of 82 Fitzjohns Avenue. The protective barrier will be formed higher than the existing wall to contain the brickwork etc. to be removed.

### **Removal of Brickwork**

- The removal of the brickwork will be carried out in a systematic manner top down with the half round coping bricks first, then in triangular sections following the brickwork lines across. Works should be carried out from a solid base either on the ground or from podiums ensuring the works are directly in front of the operative at all times.
- Works are to commence from the site entrance working back into the site with one operative removing bricks and another collecting and transporting / storing in the pre-designated area.
- Hand tools in the form of hammer and bolsters are to be used where possible with small duty breakers / hammer action drills used where hand tools are not suitable.
- When using small duty breakers, these are to be held firmly at 90deg position to the brickwork mortar joints at all times.
- The point of the bolster / breaker is to be positioned to the mortar joint. When using a bolster, firmly hold the bolster in place and strike the end with the hammer to break the joint and repeat as required. When using a breaker, when in position, switch the breaker on and it will begin to vibrate as it hammers the chisel point into the mortar joint. The chisel point will begin to chip, crack and break the joint.
- Work along the joints around the bricks until each brick works free and remove.
- Do not push down on the breaker too hard – simply let the breaker do the work.
- Work down or sideways into the joists not up to contain the works.
- Never angle the breaker diagonally as this could cause loss of control and increase the risk of splitting the bricks thus making them unusable for the rebuilding of the wall.
- Works are to be carried out slowly and carefully, taking care over where to step with power cords being kept behind the operative at all times, away from the point of the breaker.




## Sherlock London Method Statement

- Works should pause periodically to remove bricks and debris that is in way as works progress down and across the wall.
- Continue to work across in the angle of the mortar joints to maximise the salvage of the bricks.
- When the bricks are removed, they are to be checked for quality with a view to them be re-used for the re-building works. They will be cleaned, quantified, wrapped, labelled and logged then removed from site and stored in an offsite facility.
- Bricks deemed unusable along with mortar debris etc. is to be bagged and placed in designated area ready for removal off-site.
- When breaking out works are taking place, the following points are to be observed;
  - Operatives to be trained / confident in the use of breaking tools.
  - Ensure that a valid PAT test certificate is in place for all plant that is used
  - The equipment is in good condition, fit for purpose, with all safety critical switches in place and operational.
  - Breaker bits is to be correct type, size and in good condition.
  - Ensure vibration limits are adhered too and rotation of operatives is in place.
  - Ensure noise assessments are adhered and noisy working hours.
  - Correct PPE is in place as section 5. Including goggle / safety eyewear, ear defenders and face fitted masks to be worn.

### **Form Timber Hoarding to Spring Walk.**

- Once the brickwork has been removed to the required sections, a timber hoarding is to be installed to form a semi-permanent structure for the remaining duration of the works
- The fixed hoarding will be formed as a timber structure using timber framework utilising C24 200 x 75mm posts fixed at 1220mm centres. The posts are to be fixed to hoarding brackets and fixed down with Hilti HAS anchors and faced in plywood sheets as per the attached structural engineers detail drawing ref. 2092\_TW04\_A. The Hilti anchors will be resin fixed into the footings previously cast by the groundwork contractor.
- The hoarding will follow the line of the removed boundary wall and be formed from the side of Fitzjohns Avenue within the temporary Hera fencing line. The plywood facing boards will be screw fixed to the framework from the Spring Walk side, this will require the Heras fencing to be moved temporarily to allow access, the Heras fence will be re-positioned once the ply has been fixed. Once the hoarding structure is formed, the Heras fencing can be removed and a skirting and cornice fixed top and bottom. The hoarding will then be finished / decorated as required by the council.









Sherlock London  
Method Statement

	<p><b><u>Reinstatement / Re-Building of Boundary Wall.</u></b></p> <ul style="list-style-type: none"><li>• When contract works are close to completion and at an appropriate / agreed time to do so, i.e. the need for large vehicle deliveries are complete, the wall is to be re-built to match the wall that was removed.</li><li>• Prior to the brickwork commencing, a sample panel would have been produced and approved by the local planning authority. This will show the colour, texture, face-bond and pointing of the wall to be-re-built. The sample panel will be constructed from new bricks and used as a reference panel for the reinstatement of the wall using the original bricks.</li><li>• The removed bricks would have been previously quantified. The shortfall, due to unsuitable bricks or bricks being damaged during the removal process, will be calculated and ordered as required in a timely manner to ensure they are available in time for the re-building of the boundary wall.</li><li>• The wall will be constructed in traditional methods to match the original wall and in-line with the approved sample panel. It will be built in the same location as previously constructed.</li></ul>
--	---



Sherlock London  
Method Statement

2.0	<p><b>RISK ASSESMENTS ATTACHED:</b> <i>A list of identified risks throughout the task will be noted here, the full risk assessments to be attached for each task/significant risk identified.</i></p> <p>See Appendix: RA-002</p>	<p>Manual Handling. Noise. Vibration. Use of 110v Electric Breakers. Dust. Slip, Trips and Falls.</p>
2.1	<p><b>COSHH:</b> <i>A comprehensive list of materials is to be entered here. This will highlight which COSHH Assessments and manufacturers Data Sheets must be attached to the Method Statement.</i></p> <p>See Appendix: N/A</p>	<p>Silica Dust. Hilti-HY 200-R Resin.</p>
2.2	<p><b>MANUAL HANDLING:</b> <i>What activities require manual handling? How will you minimise manual handling, what training will your operatives receive?</i></p> <p>See Appendix:</p>	<p>Activities requiring manual handling:-</p> <ul style="list-style-type: none"><li>• Transferring of bagged waste materials through the property and in to wait and load skip Training and lifting methods</li><li>• Operatives will have been trained in the methods of kinetic lifting and handling techniques.</li><li>• Team lifting to be used for the transfer of materials up the staircases, under the direction of a competent co-ordinator. Team members will be fully fit and of similar abilities.</li><li>• Access to the staircase whilst the materials are being transferred will be prevented to all site personnel not involved in the lift.</li><li>• No person may be required to manually handle a load unless supervisors are satisfied that they are suitably fit, willing and able to do so.</li></ul>
2.3	<p><b>HAND ARM VIBRATION:</b> <i>What tools will generate vibration above 2.5ms. How will you minimise vibration?</i></p> <p>See Appendix:</p>	<p>Tools to be consider for HAV :</p> <ul style="list-style-type: none"><li>• Light Duty Breakers. Methods to minimise effect on user and surrounding environment</li><li>○ Use High quality equipment only, with vibration reducing design. Observe the time limitations for using the equipment as set out by the manufactures.</li><li>○ Works that are deemed to create vibration (primarily pneumatic tools and breaking out, but any prolonged use of mechanical tools) that could affect the adjoining properties will need to be</li></ul>



## Sherlock London Method Statement

		<p>carried out in two-hour periods i.e. two-hours of noisy works followed by two hours of non-noisy</p> <ul style="list-style-type: none"><li>○ Vibration assessment to be undertaken</li><li>○ Job rotation of activities</li><li>○ Maintenance plant to include attachments i.e. cutting / drill bits</li><li>○ Recording of vibration exposure to ensure limit value is not exceeded</li><li>○ PPE to include gloves being worn.</li></ul>
2.4	<p><b>NOISE:</b> <i>What activities will generate noise. How will you minimise noise? How will you define noisy areas? Will you undertake a noise assessment?</i></p> <p>See Appendix:</p>	<p>Activities that will generate noise:-</p> <ul style="list-style-type: none"><li>● Breaking out Masonry. Methods to minimise effect on user and surrounding environment:-</li><li>○ Use High quality equipment only, with noise reducing design. Observe any time limitations for using the equipment as set out by the manufactures.</li><li>○ Based on the above use appropriate ear plugs/defenders whilst drilling or cutting. Consider exclusion zones, with appropriate signage, for prolonged noise.</li><li>○ Have ear plugs/defenders available for other operatives / site personnel who may be affected by the work being undertaken.</li><li>○ Works that are deemed noisy and / or create vibration (primarily pneumatic tools and breaking out, but any prolonged use of mechanical tools) that could affect the adjoining properties will need to be carried out in accordance with council requirements.</li></ul>
2.5	<p><b>ACCESS / EGRESS:</b> <i>Describe access, both on to site and to the workplace once on site. Reference should be made to road names, width restrictions, entry/exit points, suitability for unloading, restrictions on stopping, parking etc. On site consideration should be given to one-way circuits and the separation of pedestrians and vehicular traffic. This section could also be used to describe availability of on- and off-site parking for contractors. Consideration of movements of material, operatives, vehicles, waste.</i></p>	<p>All site operatives, office personnel and visitors are to enter site via the front entrance on 82 Fitzjohns Avenue. A signing in / out book will be provided, which must be signed by all people entering / exiting the building.</p> <p>There is no designated parking for the project and 82 Fitzjohns Avenue is resident parking only. Some online pay parking is available on the surrounding streets.</p>



## Sherlock London Method Statement

3.0	No. of Personnel/Job Title: <i>Names If Applicable</i>	Initially 2No. Carpenters 2No. Handy Man 2No. Labourers To be monitored and Increased if required to ensure complete in a timely manner.
3.1	Supervisor with Contact No: <i>or person on site that is in charge</i>	Jay Denham (SMSTS) 07958 408 954 Adam Johnson (SMSTS) 07714 593931
3.2	Plant / Equipment /Tools: <i>This section is purely a list of plant and equipment that it is proposed to use on site. It may be useful to include dimensions, weights etc. This box can then be referred to later when specific risk assessments are attached for the various operations/activities. Copies of Plant/Equipment and maintenance records will be required including competency certification for all Operative</i>	Heras Fencing and Connectors. 110v Chop Saw. 110v Circular Saw. 110v Jigsaw. 110v Breakers. Hand Tools. Shovels. Brooms. Rubble bags.
3.3	Materials: <i>List of materials to be used</i>	Metal Hoarding Brackets / Plates. Hilti HAS Anchors. Hilti HIT HY200 Resin. Treated Timber Sections. WBP Plywood. Fixings. Bricks. Sand / Cement. Plasticiser.
3.4	Technical Information: <i>Any information that is critical to the Health &amp; safety of the project; this may include elements of the structural engineer's reports, previous Health &amp; Safety plans, any design drawings or specifications that may be available.</i>	Architectural drawings. Structural Engineer details / drawings. Refer to Harrison Shortt information for Hoarding Structure.
3.5	Waste Removal: <i>How will waste be removed from site? Consider location of skips, provision of bins and what collection arrangements will be put in place. Disposal of controlled waste?</i>	Waste to be removed from site in 'Wait and Load' lorries via 82 Fitzjohns Avenue. No skips to be placed and left on the road.  To maintain a safe and tidy site, remove waste efficiently, minimise and reduce disruption to adjoining residents and members of the public, the following will be implemented: -  <ul style="list-style-type: none"> <li>Waste generated from the works to be removed from the area as the works proceed. Do not allow waste to build-up, block entrance routes and doorways.</li> <li>Waste materials to be made safe for transfer.</li> <li>To enable the safe handling, reduce the potential for damage to the building and to reduce bulking, all waste to be broken into smaller, easier to handle, sizes wherever possible.</li> </ul>



## Sherlock London Method Statement

		<ul style="list-style-type: none"><li>• The use of plastic rubble bags should be avoided wherever possible. If necessary, these should be re-used wherever possible.</li><li>• Waste collections to be coordinated with Site Management and contractor already on site to ensure no clashes</li><li>• Temporary removable barriers to be placed to de-mark the loading zone, and to prevent members of the public from entering the loading area.</li><li>• Plywood protection sheets to be placed on road / paved surfaces as required to protect the surface whilst materials are transferred across. All barriers and plywood to be removed upon completion of waste removal.</li><li>• All drivers to turn off the vehicles engines whilst parked up.</li><li>• There is to be no congregation of operatives in the loading area. Only operatives necessary to complete the load will be in attendance.</li><li>• Noise to be kept to an absolute minimum, with communication kept to only what is necessary to complete the safe and timely loading of the vehicle.</li><li>• A delivery coordinator is to supervise and coordinate all waste away activities, ensuring that the driver is aware of the site confines, barriers and plywood are placed as necessary, the loading area is cleaned of debris resulting from the waste away and the loading operatives work to the loading rules.</li></ul>
3.6	<b>Housekeeping and Storage:</b> <i>How will materials be stored on site?</i> <i>How will you maintain the required standard of housekeeping?</i>	<ul style="list-style-type: none"><li>• Personnel will ensure that their work areas are kept free of trip and slip hazards by ensuring that tools and materials are kept in a tidy manner.</li><li>• Tools not in use will be put away in toolboxes or secure containers.</li><li>• Cables will be routed safely to avoid trips. Personnel will report any obstructions to site management.</li></ul>



## Sherlock London Method Statement

4.0	Permits Required: Yes / No	Yes
4.1	Permit Type:	Hoarding Licence
4.2	Issued By:	Camden Council.
4.3	Security Arrangements:	Confirm Works with Security
4.4	Training of Persons Involved: <i>Outline clearly activities requiring training that are going to take place on site. If a certain standard of training is required, then ensure it is detailed here. Operatives must be competent to undertake the tasks they are expected to carry out (all training requirements must be fulfilled prior to operatives being set to work) and Main Contractor will require copies of certification.</i>	All Staff to be CSCS or CPCS holders, wherever possible. Where not possible, proof of competency / experience and internal training is to be provided / completed. Only trained / competent operatives are to use tools. Toolbox talks to be undertaken minimum one per week.
4.5	Site Rules, Inductions and Pre-Work Commencement:	All site personnel must complete a Site Specific SICL induction. This will provide further information on the Safety, Logistics and Security arrangements of the site. At this induction, all operatives will be required to:-  <ol style="list-style-type: none"><li>1) Complete Site induction Form.</li><li>2) Complete Medical Questionnaire.</li><li>3) Complete COVID medical questionnaire.</li><li>4) Review COVID protocol document sign acceptance.</li><li>5) Provide evidence of training noted in section 4.4 of this document.</li><li>6) Provide signed briefing register of both this RAMS and any other applicable to the works.</li></ol> An Induction briefing register will also be maintained, which all operatives completing the induction must also sign. Prior to commencement of the works, Site Managers / Supervisor to conduct a brief tour of the site with operatives to further enable them to familiarise themselves with the arrangements briefed at the Induction and contained within the RAMS documents.

5.0	Mandatory Site PPE: <i>As Per British and European Standard</i>	The minimum requirement to be worn at all times on this project will be: Safety Helmet BS-EN 397 Safety Boots BS-EN 345 SBP Hi-Vis Vest BS-EN 471 Table 1 Class 3 Eye protection BS-EN 166.1.b Gloves EN388:2003
5.1	Task Specific PPE: <i>Identified as per risk assessment. State grade and standard.</i>	Ear defenders Eye protection BS-EN 166.1.b Gloves EN388:2003





Sherlock London  
Method Statement

6.0	Emergency Arrangements For:	
6.1	Rescue: <i>This should include address &amp; phone no. of where the first aid kit is held and a rescue plan for specific operations E.g. Confined Space Falls from Height Isolated Work Areas</i>	Should operatives need removal from site in the case of emergency. They will be accompanied by a colleague or operative where possible and taken to the First Aid room / area where further assessment will be made. If an operative is unable to be transported / moved, then Emergency Services will be called and the injured / ill party will be moved by professionally trained medics. Access / egress will be via the designated pedestrian routes.
6.2	First Aid on Site (Qualified Person): <i>First Aid Equipment and certification required</i>	Jay Denham Adam Johnson
6.3	Address / Tel. No. of Nearest Hospital with A&E Dept:	Royal Free Hospital Pond Street Hampstead, NW3 2QG T : 020 7794 0500

7.0	Pedestrian / Traffic Rerouting Arrangements: <i>Will your works interfere with current pedestrian / traffic arrangements?</i>	Hoarding to be constructed at agreed times with local council. Peak hours for foot traffic to Spring Walk to be avoided. Appropriate barriers / warning signage to be in place during hoarding construction.
7.1	Fire Safety Arrangements: <i>Will your works create additional fire risks or additional requirements e.g. Hot Works</i>	No additional fire risks
7.2	Responsibility for Task Lighting: <i>Consideration should be given to site hours; this may immediately highlight the need for artificial lighting if work starts before first light or continues after dusk. Additionally, the requirement for general site lighting and specific task lighting would be inserted here</i>  NO PORTABLE HALOGEN LIGHTS ALLOWED	Safety / site temporary lighting will be provided. Should you feel this is insufficient, located incorrectly, hindering your work or is faulty, please notify Sherlock site management. Do not attempt to alter any lighting yourself.



Sherlock London  
Method Statement

8.0	To Whom the Information Will Be Communicated and How? <i>To Include Non-English-Speaking Operatives</i>	To all operatives to work on site. This will be communicated via hard copy, along with a pre-commencement tool box talk given by our Site Supervisor. Following initial briefing, works supervisor will carry out a safe start briefing on all subsequent days for the full duration of the scope of work.
8.1	Confirmation of Operatives Briefing:	Signed briefing sheets to be completed prior to commencement of works.

9.0	Person Responsible for Monitoring / Review of the Safe System of Work and Ensuring Compliance: <i>Show here who is responsible for this operation/task, and their contact numbers.</i>	Jay Denham – 07958 408 954
9.1	Review Dates:	If Scope or method of work changes.
9.2	Amendments Authorised By:	Jay Denham
9.3	Amendments Communicated To:	To all relevant operatives
9.4	Date:	01.06.2022



## Sherlock London Method Statement

### Record of Risk Assessment & Method Statement Communication

Project:	82 Fitzjohn Avenue	Project no.	C394
Date:	01.06.2022	Sheet no.	1

The following people have been instructed in the contents of the below Risk Assessments and/or Method Statements and agree to comply with its requirements.

Risk Assessment	COSHH Assessment	Method Statement	Other (Specify)
RA-C394-001	COSHH-C394		

*Please Insert Relevant Assessment Title & Reference Numbers.*

Activity:	Form Hoarding, Dismantling of Existing Boundary Wall for Site Access & Construction Purposes and Like for Like Reconstruction Following Completion of Works.
-----------	--

Operatives must Take 5 before works can commence and throughout task:

1. STOP – Stand back, look at your environment.
2. THINK – How you can carry out your task safely.
3. IDENTIFY – The risk to yourself and others.
4. CONTROL – What can you do to reduce the risk to yourself and others.
5. COMPLETE – Complete your task safely.

Name:		Name:	
Signature:		Signature:	
Date:		Date:	
Name:		Name:	
Signature:		Signature:	
Date:		Date:	



Sherlock London  
Method Statement

Project:	82 Fitzjohn Avenue	Project no.	C394
Date:	01.06.2022	Sheet no.	2

Name:		Name:	
Signature:		Signature:	
Date:		Date:	
Name:		Name:	
Signature:		Signature:	
Date:		Date:	
Name:		Name:	
Signature:		Signature:	
Date:		Date:	
Name:		Name:	
Signature:		Signature:	
Date:		Date:	
Name:		Name:	
Signature:		Signature:	
Date:		Date:	




Sherlock London  
Method Statement

Project:	82 Fitzjohn Avenue	Project no.	C394
Date:	01.06.2022	Sheet no.	3

Name:		Name:	
Signature:		Signature:	
Date:		Date:	
Name:		Name:	
Signature:		Signature:	
Date:		Date:	
Name:		Name:	
Signature:		Signature:	
Date:		Date:	
Name:		Name:	
Signature:		Signature:	
Date:		Date:	
Name:		Name:	
Signature:		Signature:	
Date:		Date:	

## RISK ASSESSMENT

Contract Name: C394 : 82 Fitzjohns Avenue	Risk Assessment No: C394 -RA-001
Assessors Name: Jay Denham	Assessors Signature: 
Assessment Date: 01.06.2022	Review Date: 01.09.2022
Process / Activity: Removal and Reinstatement of Boundary Wall	



No	Hazard / Risk	Who Might Be Harmed & How	Risk Level (No Controls) L x C = R	Controls Introduced to Reduce Risk	Risk Owner	Remaining Risk Level L x C = R	Action Placed On
1	Public Interface	Operative and General Public	4 x 4 = 16	<ul style="list-style-type: none"> <li>• Works to be carried out outside of peak times to minimize interference with general public.</li> <li>• Safety barriers with warning signage to be in place to create exclusion zones and safe working area while works are undertaken.</li> <li>• Maintain public walkway at all times.</li> <li>• Work area to be cleared on regular basis to avoid accumulation of waste.</li> <li>• Trailing leads from portable tools are to be kept tidy and off of access routes.</li> <li>• Access to and areas of works are to be sufficiently illuminated and void of trip hazards.</li> <li>• Always be polite and considerate.</li> </ul>	Operative & personnel / general public in the vicinity of the works.	1 x 4 = 4	Site Manager



No	Hazard / Risk	Who Might Be Harmed & How	Risk Level (No Controls) L x C = R	Controls Introduced to Reduce Risk	Risk Owner	Remaining Risk Level L x C = R	Action Placed On
2	Manual Handling of Broken out Masonry	Operatives & third parties. Muscular & Ligament damage, cuts and abrasions.	4 x 4 = 16	Training and lifting methods <ul style="list-style-type: none"> <li>Operatives will have been trained in the methods of kinetic lifting and handling techniques.</li> <li>Debris to be bagged to enable lifting. Bags to not be over filled.</li> <li>'Chain' team lifting to be used for the transfer of bagged debris through the building and up the staircase to point of storage / wait and load skip. Competent coordinator to be appointment.</li> <li>All team lifters will be fully fit and of similar abilities.</li> <li>No person may be required to manually handle a load unless supervisors are satisfied that they are suitability fit, willing and able to do so.</li> <li>PPE to be worn, including safety gloves</li> <li>Housekeeping maintained to minimise waste build up and to keep access routes tidy.</li> </ul>	All Site Operatives	1 x 4 = 4	Site Manager
3	Trips, Slips & Falls	Operatives & third parties. Muscular & Ligament damage, cuts and abrasions.	4 x 4 = 16	<ul style="list-style-type: none"> <li>Work area to be cleared on regular basis to avoid accumulation of waste.</li> <li>Trailing leads from portable tools are to be kept tidy and off of access routes wherever possible.</li> <li>Access to and areas of works are to be sufficiently illuminated and void of trip hazards.</li> <li>Adequate task lighting to be provided as required.</li> <li>Trailing leads to be kept to a minimum where possible all leads to be routed of the floor.</li> </ul>	All Site Operatives	1 x 4 = 4	Site Manager

No	Hazard / Risk	Who Might Be Harmed & How	Risk Level (No Controls) L x C = R	Controls Introduced to Reduce Risk	Risk Owner	Remaining Risk Level L x C = R	Action Placed On
4	110v Electric Breakers	Operatives & third parties. Electrocution, death	2 x 5 = 10	<ul style="list-style-type: none"> <li>Ensure that tools are in good order, PAT tested and suitable for the task. Provide instruction and Tool Box Talks on safe use of tools.</li> <li>Ensure appropriate PPE for the tasks is issued and correctly used.</li> <li>Ensure safety guards are being used, where applicable.</li> <li>Do not use any tools if you aren't experienced and not confident to do so.</li> </ul>	Operative & personnel in the vicinity of the works.	1 x 5 = 5	Site Manager
5	Dust from Concrete Breaking	Operatives and 3 <sup>rd</sup> parties. Respiratory Disease, Industrial Asthma, Dermatitis, Eye Damage	3 x 4 = 12	<ul style="list-style-type: none"> <li>Natural ventilation to be used wherever possible. Mechanical means to be considered if not.</li> <li>Water dampening of dust to be completed at all times to prevent dust becoming air born.</li> <li>Dust to be vacuumed rather than swept wherever possible.</li> <li>Eye wash station to be available on-site.</li> <li>PPE to be worn, including FFP3 Dust-mask and Safety Glasses</li> </ul>	Operative & personnel in the vicinity of the works.	1 x 4 = 4	Site Manager
6	Noise	Operatives and 3 <sup>rd</sup> parties. Damage to Hearing	3 x 3 = 9	<ul style="list-style-type: none"> <li>Noise assessment to be undertaken Job rotation of noisy activities</li> <li>Maintenance plant to include attachments i.e. breaker bits</li> <li>Designation of noise control areas and limit access to other operatives PPE to ensure adequate hearing protection is provided and worn</li> </ul>	Operative & personnel in the vicinity of the works.	1 x 3 = 3	Site Manager

No	Hazard / Risk	Who Might Be Harmed & How	Risk Level (No Controls) L x C = R	Controls Introduced to Reduce Risk	Risk Owner	Remaining Risk Level L x C = R	Action Placed On
7	Vibration	Operatives and 3 <sup>rd</sup> parties. Arm Hand Vibration – White Finger	3 x 4 = 12	<ul style="list-style-type: none"> <li>Vibration assessment to be undertaken Job rotation of activities</li> <li>Maintenance plant to include attachments i.e. breaker bits</li> <li>Recording of vibration exposure to ensure limit value is not exceeded PPE to include gloves being worn</li> </ul>	Operatives	1 x 4 = 4	Site Manager










Risk Assessment Carried Out By: (Print and Sign) Jay Denham 	Approved by: (Print and Sign): Brian Stack 	Doc Number: C394 -RA-002
Date assessment carried out: 01.06.2022	Date of review : 08.06.2022	Rev: 00

Accident Likelihood		X	Accident Consequence		=	Residual Risk		
						Score	Factor	Action
Very Likely	5		Catastrophic	5		17-25	High	Unacceptable Risk.
Likely	4		Major	4				Re-assess to eliminate/ reduce risk to Low/Med Factor
Fairly likely	3		Moderate	3		10-16	Medium	Consider further precautions to reduce risk to Low Factor within a given timescale
Unlikely	2		Minor	2				Proceed with extra care if unable to
Very Unlikely	1		Insignificant	1		5 - 9	Adequate	Look to improve before next review
					1 - 4	Low	No further action required	

# Sherlock London Ltd. COSHH Assessment



<b>Substance</b>	<b>Silica Dust</b>
<b>Supplier/ Manufacturer</b>	<b>N/A</b> Silica dust is the product of cutting natural aggregates.
<b>Describe the activity or work process.</b> <i>(Include how long and how often this is carried out and the quantity of substance used)</i>	<b>Cutting / Breaking Out of Masonry</b>
<b>How is substance applied</b> (eg brush, spray)	<b>Work Activity</b>

Hazard Classification								
								
Explosive	Acute Toxicity	Environmental Hazard	Corrosive	Oxidising	Flammable	Health Hazard	Serious Health Hazard	Gas Under Pressure
			✓			✓		

Hazard Statements	Precautionary Statements
<p>H318 Causes serious eye damage H315 Causes skin irritation H317 May cause an allergic skin reaction H335 May cause respiratory irritation</p> <p><b>Wet Concrete</b> Contact with wet concrete can cause:</p> <ul style="list-style-type: none"> <li>- Irritant contact dermatitis. Caused by the combination of the wetness, alkalinity and abrasiveness of the concrete.</li> <li>- Allergic contact dermatitis. Caused by individual sensitivity to chromium compounds which may occur in cement.</li> <li>- Cement burns, a form of skin ulceration, may result from contact with freshly mixed concrete.</li> </ul> <p><b>Dry Concrete Dust</b> Inhalation of silica particles in dust created by cutting or surface treatment of hardened concrete containing high silica aggregates (e.g. flint, quartzite, granite) may cause respiratory damage.</p>	<p>P102 Keep out of reach of children. P280 Wear protective gloves/protective clothing/eye protection/face protection. P305+P351+P338+P310 IF IN EYES: Rinse cautiously with water for several minutes. Remove contact lenses, if present and easy to do. Continue rinsing. Immediately call a POISON CENTER or doctor/physician. P302+P352+P333+P313 IF ON SKIN: Wash with plenty of soap and water. If skin irritation or rash occurs: Get medical advice/attention. P261+P304+P340+P312 Avoid breathing dust. IF INHALED: Remove victim to fresh air and keep at rest in a position comfortable for breathing. Call a POISON CENTER or doctor/physician if you feel unwell. P501 Dispose of product/packaging by hardening with the application of water and dispose of as concrete waste</p> <p>Skin contact with wet cement, fresh concrete or mortar may cause irritation, dermatitis or burns. May cause damage to products made of aluminium or other non-noble metals.</p> <p><b>Environmental precautions</b> Do not wash cement down sewage and drainage systems or into bodies of water (e.g. streams).</p>

Persons Affected By Work Activity								
Employees	✓	Contractors	✓	Public	✓	Young Persons		Visitors

Engineering Controls						
Can the process be isolated?	No	Can the process be enclosed?	No	Can ventilation/extraction be used?	Yes	

## Sherlock London Ltd. COSHH Assessment



### Personal Protective Equipment

Respiratory Protection	Face Shield	Protective Clothing	Gloves	Eyewear	Footwear	Respirators	Other
✓	X	✓	✓	✓	✓	X	X

### Workplace Exposure Limits (WEL) *please indicate n/a where not applicable*

Long-term exposure level (8hrTWA): Inhalable Dust	10 mg/m <sup>3</sup>	Short-term exposure level (15 mins):	N/A.	Is health surveillance or monitoring required?	No.
Long-term exposure level (8hrTWA): Respirable Dust	4 mg/m <sup>3</sup>	Short-term exposure level (15 mins):	N/A.	Is health surveillance or monitoring required?	No.

### Handling / Storage Requirements

#### Precautions for safe handling.

Work processes where generation of dust may occur must be performed under effective process ventilation (e.g. local exhaust ventilation). Wash hands before breaks, before using restroom facilities, and at the end of work.

Ensure good ventilation.

Avoid build-up of dust.

Avoid contact with skin or eyes

Eating, drinking, smoking, as well as food storage, is prohibited in the workroom.

Use working methods according to operating instructions

Observe directions on label and instructions for use.

General hygiene measures for the handling of chemicals are applicable.

Wash hands before breaks and at the end of work.

Keep away from food, drink and animal feeding stuffs.

#### Conditions for safe storage including any incompatibilities.

N/A – The dust is a by-product from the drilling process

Do not sweep. Use dry clean up methods such as vacuum clean-up or vacuum extraction, which do not cause airborne dispersion.

**Sherlock London Ltd.  
COSHH Assessment**



**First Aid Measures**

Inhalation	Move the person to fresh air. Dust in throat and nasal passages should clear spontaneously. Contact a physician if irritation persists or later develops or if discomfort, coughing or other symptoms persist.
Ingestion	Do not induce vomiting. If the person is conscious, wash out mouth with water and give plenty of water to drink. Get immediate medical attention or contact the anti poison centre.
Skin	Cement may have an irritating effect on moist skin (due to sweat or humidity) after prolonged contact or may cause contact dermatitis after repeated contact. Prolonged skin contact with wet cement or wet concrete may cause serious burns because they develop without pain being felt (for example when kneeling in wet concrete even when wearing trousers).
Eyes	Eye contact with cement (dry or wet) may cause serious and potentially irreversible injuries.

**Fire-Fighting Measures**

**Suitable extinguishing Media.**

Cements are not flammable.

**Special hazards arising from substance or mixture.**

Cements are non-combustible and non-explosive and will not facilitate or sustain the combustion of other materials.

**Advice for firefighters**

Cement poses no fire-related hazards. No need for special protective equipment for fire fighters.

**Disposal of Substance/ Container**

Do not dispose of into sewage systems or surface waters

**Other Specific Control Measures Required**

Screens to contain dust away from public.

**Risk Rating Following Control Measures**

High

☐

Medium

☐

Low

☒

**Signature (assessor):**

**Print: Jay Denham**

**Date: 01/06/2022**



# THE CONCRETE COMPANY

## Health and Safety Data Sheet

### COMPANY

---

The Concrete Company  
Station Road  
Thorney  
Nr. Peterborough  
Cambridgeshire  
PE6 0QE

### COMPOSITION

---

Mixture of natural aggregates, cement and water. Other ingredients may include admixtures, Ground Granulated Blast-Furnace Slag (GGBS). Such additions are made to alter/improve the working characteristics of the material or to affect/enhance its hardened properties.

The resultant mixture is abrasive and alkaline.

### HAZARDS IDENTIFICATION

---

#### Wet Concrete

Contact with wet concrete can cause:

- Irritant contact dermatitis. Caused by the combination of the wetness, alkalinity and abrasiveness of the concrete.
- Allergic contact dermatitis. Caused by individual sensitivity to chromium compounds which may occur in cement.
- Cement burns, a form of skin ulceration, may result from contact with freshly mixed concrete.

#### Dry Concrete Dust

Inhalation of silica particles in dust created by cutting or surface treatment of hardened concrete containing high silica aggregates (e.g. flint, quartzite, granite) may cause respiratory damage.

### FIRST AID MEASURES

---

#### Wet Concrete

**Eye Contact:** Immediately irrigate with clean water for at least 10 minutes. Seek medical attention.

**Inhalation:** Remove patient to fresh air.

**Skin Contact:** Where skin contact occurs with wet concrete, either directly or through saturated clothing, the concrete must be washed off immediately with soap and water.

Where concrete enters boots, gloves or saturates clothing, the article should be removed immediately and washed before further use.

**Ingestion:** **DO NOT INDUCE VOMITING!** Wash out mouth and drink plenty of water. Seek medical attention if large amounts are swallowed.

## **FIRE FIGHTING MEASURES**

---

None needed: Material does not support combustion

## **ACCIDENTAL RELEASE MEASURES**

---

### **Personal protection**

Avoid skin and eye contact. Wear protective clothing.

### **Environmental measures**

Avoid entering drains, sewers or water courses.

### **Methods of cleaning**

Recover bulk spillage as quickly as possible in the wet or semi-dry state using a suction system or mechanical shovel.

## **HANDLING AND STORAGE**

---

### **Wet Concrete**

Avoid skin and eye contact. The mixture is abrasive and highly alkaline.

### **Concrete dust**

Cutting and surface treatment of hardened concrete should be worked to minimise the creation of airborne dust. Engineering control measures such as containment and local exhaust ventilation should be applied when airborne dust exposure levels are approached.

## **EXPOSURE CONTROLS / PERSONAL PROTECTION**

---

### **Take measures to prevent**

Direct skin contact with fresh concrete should be avoided. It is also important not to kneel or sit on the material as harmful contact can occur through saturated clothing.

The surface treatment and cutting of hardened concrete can create dust which may contain quartz. If inhaled in excessive quantities over an extended period, respirable dust containing quartz can constitute a long term health hazard.

### **Exposure Control Limits / Source**

Total Dust:	O.E.S. 10mg/m <sup>3</sup> 8 Hours T.W.A.
Respirable Dust:	O.E.S. 4mg/m <sup>3</sup> 8 Hours T.W.A.
Respirable Quartz: Crystalline Silica SiO <sub>2</sub>	M.E.L. 0.3mg/m <sup>3</sup> 8 Hours T.W.A.

O.E.S.	Occupational Exposure Standard
M.E.L.	Maximum Exposure Level
T.W.A.	Time Weighted Average

## **exposure controls / personal protection cont.**

### **Concrete dust protection**

Respiratory protection:	Suitable respiratory protective equipment to HSE approved standard.
Hand protection:	Abrasive resistant gloves.
Eye protection:	To HSE approved standard for dust goggles.
Skin protection:	Overalls.

### **Wet concrete personal protection**

Hand protection:	Impervious gloves.
Eye protection:	Goggles to HSE approved standard.
Skin protection:	Long sleeved clothing, full length trousers and impervious boots.

## **PHYSICAL AND CHEMICAL PROPERTIES**

---

A mixture of aggregate, cementitious materials and water.

Abrasive and Alkaline typically **pH10-14**

## **STABILITY AND REACTIVITY**

---

**Not applicable**

## **TOXICOLOGICAL INFORMATION**

---

### **Wet Concrete**

Eye contact:	May cause irritation or in severe cases, alkali burns.
Skin contact:	Short term exposure may cause alkali burns; may cause acute allergic dermatitis in people sensitised to chromium compounds.  Long term exposure may cause irritant contact dermatitis; may lead to sensitisation of the skin to chromium compounds.

### **Dry Concrete Dust**

Eye contact:	May cause transient irritation.
Skin contact:	Unlikely to cause harm on brief or occasional contact.
Inhalation:	Inhalation of large quantities of respirable silica may lead to progressive lung damage. This may cause permanent disability and in extreme cases, may be fatal.
Ingestion:	No harm likely.
Chronic:	Exposure to high levels of silica may cause silicosis.

## **ECOLOGICAL INFORMATION**

---

### **Environmental Assessment**

When used and disposed of as intended, no adverse environmental effects are foreseen.

## **DISPOSAL CONSIDERATIONS**

---

Not hazardous. However, disposal subject to local authority current requirements and regulations.

## **TRANSPORT INFORMATION**

---

Not hazardous: no vehicle labelling required.

## **REGULATORY INFORMATION**

---

### **Statutory provisions**

Health and Safety at Work, Act 1974  
Consumer Protection Act 1987  
Environmental Protection Act 1990  
Control of Substances Hazardous to Health Regulations (COSHH) 1994

### **Guidance notes**

Occupational Exposure Limits (EH40)  
Local Exhaust Ventilation (HS(G)37)  
Crystalline Silica (EH59)  
Control of Respirable Silica in Quarries (HS(G)73)  
Dust, General Principles of Protection (EH44)  
Waste Management - The Duty of Care

The above publications are available from HMSO or HSE

## **OTHER INFORMATION**

---

### **Important notes**

The information contained in this Safety Data Sheet does NOT constitute the user's own assessment of work place risk as required by other safety legislation. If purchasing on behalf of a third party who will work with the material, it is your statutory duty to pass on this information to them before such work begins.










If you are an employer, it is your duty to tell your employees and others who may be affected of any hazards described in this sheet and of any precautions which should be taken.

Further copies of this data sheet may be obtained from your local representative or office.

# Sherlock London Ltd. COSHH Assessment



<b>Substance</b>	<b>HIT-HY 200-R</b>
<b>Supplier/ Manufacturer</b>	<b>Hilti</b>
<b>Describe the activity or work process.</b> <i>(Include how long and how often this is carried out and the quantity of substance used)</i>	<b>Installation of Resin Fixing</b>
<b>How is substance applied</b> (eg brush, spray)	<b>Work Activity</b>

Hazard Classification								
								
Explosive	Acute Toxicity	Environmental Hazard	Corrosive	Oxidising	Flammable	Health Hazard	Serious Health Hazard	Gas Under Pressure
						✓		

Hazard Statements	Precautionary Statements
<p>H317 May cause an allergic skin reaction H319 Causes serious eye irritation</p> <p>Hazardous Ingredients – Methacrylates, Dibenzoyl Peroxide</p>	<p>Avoid breathing dust/fume/gas/mist/vapours/spray. Wash hands, forearms and face thoroughly after handling. Contaminated work clothing must not be allowed out of the workplace. Wear protective gloves/protective clothing/eye protection/face protection. If on skin: Wash with plenty of water. IF IN EYES: Rinse cautiously with water for several minutes. Remove contact lenses, if present and easy to do. Continue rinsing. Specific treatment (see supplemental first aid instruction on this label). If skin irritation or rash occurs: Get medical advice/attention. If eye irritation persists: Get medical advice/attention. Wash contaminated clothing before reuse. Dispose of contents/container to hazardous or special waste collection point, in accordance with local, regional, national and/or international regulation.</p>

Persons Affected By Work Activity								
Employees	✓	Contractors	✓	Public		Young Persons		Visitors

Engineering Controls					
Can the process be isolated?	Yes	Can the process be enclosed?	No	Can ventilation/extraction be used?	Yes

# Sherlock London Ltd. COSHH Assessment



## Personal Protective Equipment

Respiratory Protection	Face Shield	Protective Clothing	Gloves	Eyewear	Footwear	Respirators	Other
✓	X	✓	✓	✓	✓	X	X

## Workplace Exposure Limits (WEL) *please indicate n/a where not applicable*

HIY-HY 200-R	Not Classified				
--------------	----------------	--	--	--	--

## Handling / Storage Requirements

<b>General measures :</b>	Spilled material may present a slipping hazard.
<b>Environmental precautions :</b>	Prevent entry to sewers and public waters. Notify authorities if liquid enters sewers or public waters.
<b>Storage conditions :</b>	Keep cool. Protect from sunlight. Store between 5 and 20 deg C.
<b>Precautions for safe handling :</b>	Wear personal protective equipment. Avoid contact with skin and eyes. Wash hands and other exposed areas with mild soap and water before eating, drinking or smoking and when leaving work. Provide good ventilation in process area to prevent formation of vapour.
<b>Methods for cleaning up :</b>	This material and its container must be disposed of in a safe way, and as per local legislation. Mechanically recover the product. Store away from other materials.
<b>For containment :</b>	Collect spillage.
<b>Incompatible materials :</b>	Sources of ignition Direct sunlight
<b>Incompatible products :</b>	Strong bases Strong acids

## First Aid Measures

Inhalation	Remove person to fresh air and keep comfortable for breathing. Allow affected person to breathe fresh air Allow the victim to rest
Ingestion	Rinse mouth Drink plenty of water Get medical advice/attention. Do not induce vomiting Obtain emergency medical attention
Skin	Wash contaminated clothing before reuse. Wash with plenty of water/... If skin irritation or rash occurs: Get medical advice/attention.
Eyes	Rinse immediately with plenty of water Remove contact lenses, if present and easy to do. Continue rinsing. Obtain medical attention if pain, blinking or redness persists and easy to do. Continue rinsing. If eye irritation persists: Get medical advice/attention.
General	Take off immediately all contaminated clothing. Never give anything by mouth to an unconscious person



**Sherlock London Ltd.  
COSHH Assessment**



If you feel unwell, seek medical advice (show the label where possible)

**Fire-Fighting Measures**

**Firefighting instructions**

Use water spray or fog for cooling exposed containers  
Exercise caution when fighting any chemical fire  
Prevent firefighting water from entering the environment

**Protection during firefighting**

Self-contained breathing apparatus  
Do not enter fire area without proper protective equipment, including respiratory protection

**Hazardous decomposition products in case of fire**

Thermal decomposition generates :  
Carbon dioxide  
Carbon monoxide

**Disposal of Substance/ Container**

Prevent entry to sewers and public waters. Notify authorities if liquid enters sewers or public waters.

**Other Specific Control Measures Required**

General advice - For professional users only

**Risk Rating Following Control Measures**

High

☐

Medium

☐

Low

☒

**Signature (assessor):**

**Print : Jay Denham**

**Date : 10/06/2022**

# HIT-HY 200-R

## Safety information for 2-Component-products

Issue date: 07/07/2020

Revision date: 07/07/2020

Supersedes: 15/10/2018

Version: 3.8

### SECTION 1: Kit identification

#### 1.1 Product identifier

Product name

HIT-HY 200-R



Product code

BU Anchor

#### 1.2 Details of the supplier of the Safety information for 2-Component-products

Hilti, Inc.  
Legacy Tower, Suite 1000  
7250 Dallas Parkway  
TX 75024 Plano - USA  
T +1 9724035800  
1-800-879-8000 toll free - F +1 918 254 0522

### SECTION 2: General information

Storage

Storage temperature : 5 - 25 °C

A SDS for each of these components is included. Please do not separate any component SDS from this cover page

This Kit should be handled in accordance with good laboratory practices and appropriate personal protective equipment should be used

### SECTION 3: Kit contents

#### Classification of the Product

##### GHS-US classification

Eye Irrit. 2 H319 - Causes serious eye irritation.  
Skin Sens. 1 H317 - May cause an allergic skin reaction.

#### Label elements

##### GHS US labelling

Hazard pictograms (GHS US)



GHS07

Signal word (GHS US)

Warning

Hazardous ingredients

methacrylates, dibenzoyl peroxide

Hazard statements (GHS US)

May cause an allergic skin reaction.  
Causes serious eye irritation.

Precautionary statements (GHS US)

Avoid breathing dust/fume/gas/mist/vapours/spray.  
Wash hands, forearms and face thoroughly after handling.  
Contaminated work clothing must not be allowed out of the workplace.  
Wear protective gloves/protective clothing/eye protection/face protection.  
If on skin: Wash with plenty of water.  
IF IN EYES: Rinse cautiously with water for several minutes. Remove contact lenses, if present and easy to do. Continue rinsing.  
Specific treatment (see supplemental first aid instruction on this label).


# HIT-HY 200-R

## Safety information for 2-Component-products

If skin irritation or rash occurs: Get medical advice/attention.  
 If eye irritation persists: Get medical advice/attention.  
 Wash contaminated clothing before reuse.  
 Dispose of contents/container to hazardous or special waste collection point, in accordance with local, regional, national and/or international regulation.

### Additional information

2-Component-foilpack, contains:  
 Component A: Urethane methacrylate resin, inorganic filler  
 Component B: Dibenzoyl peroxide, phlegmatized



Name	General description	Quantity	Unit	GHS-US classification
HIT-HY 200-R, A		1	pcs (pieces)	Skin Sens. 1, H317
HIT-HY 200-R, B		1	pcs (pieces)	Eye Irrit. 2, H319 Skin Sens. 1, H317

### SECTION 4: General advice

General advice For professional users only

### SECTION 5: Safe handling advice

General measures	Spilled material may present a slipping hazard
Environmental precautions	Prevent entry to sewers and public waters Notify authorities if liquid enters sewers or public waters
Storage conditions	Keep cool. Protect from sunlight.
Precautions for safe handling	Wear personal protective equipment Avoid contact with skin and eyes Wash hands and other exposed areas with mild soap and water before eating, drinking or smoking and when leaving work Provide good ventilation in process area to prevent formation of vapour
Methods for cleaning up	This material and its container must be disposed of in a safe way, and as per local legislation Mechanically recover the product Store away from other materials.
For containment	Collect spillage.
Incompatible materials	Sources of ignition Direct sunlight
Incompatible products	Strong bases Strong acids

### SECTION 6: First aid measures

First-aid measures after eye contact	Rinse immediately with plenty of water Remove contact lenses, if present and easy to do. Continue rinsing. Obtain medical attention if pain, blinking or redness persists
First-aid measures after ingestion	Rinse mouth Drink plenty of water Get medical advice/attention. Do not induce vomiting Obtain emergency medical attention

# HIT-HY 200-R

## Safety information for 2-Component-products

---

First-aid measures after inhalation	Remove person to fresh air and keep comfortable for breathing. Allow affected person to breathe fresh air Allow the victim to rest
First-aid measures after skin contact	Wash contaminated clothing before reuse. Wash with plenty of water/... If skin irritation or rash occurs: Get medical advice/attention.
First-aid measures general	Take off immediately all contaminated clothing. Never give anything by mouth to an unconscious person If you feel unwell, seek medical advice (show the label where possible)
Symptoms/effects after eye contact	May cause severe irritation
Symptoms/effects after skin contact	May cause an allergic skin reaction.

### SECTION 7: Fire fighting measures

Firefighting instructions	Use water spray or fog for cooling exposed containers Exercise caution when fighting any chemical fire Prevent fire fighting water from entering the environment
Protection during firefighting	Self-contained breathing apparatus Do not enter fire area without proper protective equipment, including respiratory protection
Hazardous decomposition products in case of fire	Thermal decomposition generates : Carbon dioxide Carbon monoxide

### SECTION 8: Other information

No data available