

Ovenden House, Wilcox Close, Aylesham Industrial Estate

Aylesham, Kent, CT3 3EP

Website: www.goodydemolition.co.uk Phone: 01304 840126 Fax: 01304 728351

# **AIR QUALITY & DUST MANAGEMENT PLAN**



**NB:** To be attached and therefore read alongside the main Method Statement and Risk Assessments.

Project Name	London Borough of Camden Godwin & Crowndale Estate		G2831		
Project Address	Prepared By	Michelle Miles	Reviewed By	Spencer Nichol	
Godwin Court	Position	Operations Coordinator	Position	Operations Manager	
Chalton Street Camden	Date of Preparation	08.11.2021	Date of Review	20.06.2022	
London NW1 1RD	Revision Number	2	Revision Number	2	

### **Document Revision Record**

Issue No	Name	Date	Details of Revisions
First Issue	Spencer Nichol	08.11.2021	
No 2	Spencer Nichol	20.06.2022	Removal of mention of structures



### **Summary**

The purpose of this Dust Emission Management Plan (DEMP) is to identify potential dust emission sources and sensitive receptors associated with the demolition works for proposed development at

**Godwin Court** 

**Chalton Street** 

Camden

London

NW1 1RD

This document further establishes appropriate mitigation techniques in order to minimise these emissions and define management and contingency measures to ensure offsite impacts do not result in significant or unacceptable levels of pollution.

This assessment of the potential dust impacts during the demolition has been undertaken. Through good practice and implementation of appropriate mitigation measures, it is expected that the release of dust would be effectively controlled and mitigated, with resulting impacts considered to be 'not significant'. All dust impacts are considered to be temporary and short-term in nature

This DEMP will be part of Goody Demolition's management system for the entirety of the demolition and it will ensure that:

- The risks that the activities pose to the environment are identified;
- The measures that are required to minimise the risks are identified;
- The activities are managed in accordance with the management system; and
- Performance against the management system is audited at regular intervals







#### 1. Introduction

The Air Quality Dust Management Plan is in place to ensure that minimal emissions are made during the duration of the project. This plan covers the risk assessment and mitigation measures required for the phase of Demolition Works Only (see above site layout plan) the aim of this DEMP is to ensure the generation and transportation of dust, mud and debris is controlled, removed and mitigated. The DEMP is intended to cover the entirety of the demolition and construction site and all dust-generating activities. The DEMP considers day-to-day activities and all foreseeable circumstances which may worsen dust conditions at the site. The DEMP will remain active and enforced throughout the demolition and construction (if any) period

#### The DEMP includes:

- Identification of dust-generating activities, identification of sensitive receptors and dust generation risk;
- Specification of site, management, roles and responsibilities, and activity specific mitigation measures;
   and
- Mitigations measures

The DEMP has been prepared from in-house knowledge and expertise in line with the method from the GLA 2014 Guidance document, "The Control of Dust and Emissions during Construction and Demolition Supplementary Planning Guidance".

### 2. Scope of Works

In addition to identifying potential dust emission sources and sensitive receptors associated with the proposed demolition works, this DMEP establishes appropriate mitigation techniques in order to minimise these emissions and define management and contingency measures to ensure offsite impacts do not result in significant or unacceptable levels of pollution

Goody Demolition will safely carry out the demolition and associated works on this project which will include, but are not limited, to the following:

- Produce all relevant site documentation and agree with Client.
- Set up exclusion zones, barriers and signage.
- Skips are to be set up within close proximity to the works in a safe and convenient area.
- Erection of hoarding.
- Organise the disconnections of designated utilities / services on site.
- Tree Protection and Tree Surgery / Removal.
- Removal of fencing to pitch area.
- Removal of pitch surface and breaking up of car park, slab and foundations.
- Adaptation of hoarding to enclose designated area.
- · Clearance of unwanted debris from site.
- Clean site and leave safe and tidy for the client's inspection.

### 3. Description of Project

The site is currently occupied by a redundant multi – use games (MUGA pitch) and car park within the southern boundary of Godwin and Crowndale Estate.

The project comprises of removal of fencing, tarmac and substructures for the proposed development of new housing units consisting of 10 four - bed 3 storey residential dwellings to provide additional social rented units to the Godwin and Crowndale Estate. They will be constructed using off- site manufacture process.

Goody Demolition Ltd have be contracted to execute the demolition and associated works to facilitate with the redevelopment of the site.



#### 4. Location Details

The site is located within the administrative boundary of London Borough of Camden (LBC) and is located between Crowndale Court and Chalton Street, south of Godwin Estate. (*Please see figure 1 below*). The site is bounded by Oakley Square Gardens to the West, Regents High School to the East and Existing Godwin and Crowndale Estate residential properties located along Oakley Square (A400) to the west, Crowndale Road to the north and Crowndale Court to the east.

Camden Town Train Station is located approximately 750m north of the site.

With the site being located close to the public Goody Demolition Ltd. recognise that in order to manage the impact of the works on the local community, communication and liaison with the London Borough of Camden and local residents is paramount to achieving a good working relationship to ensure a harmonious working environment with the residents of the neighbouring properties and businesses.



Figure 1

### 5. Schedule Dust and Emission Generating Activities

Dust suppression will be reviewed by the site supervisor due to winter working the potential of dust from the ground would not pose an issue. Water suppression will be used if this becomes an issue. The use of suppression will include dampening down and ensuring that in dry weather the works are dampened to ensure there is no dust emitted from site.

#### **Demolition**

Demolition is the removal of the redundant MUGA pitch, Car Park and fencing using either destructive or deconstructive means.

Deconstructive demolition will be undertaken at the site to remove redundant items. This is the removal of the areas in parts, retaining and recycling the demolished material where possible.



#### **Trackout**

Trackout is the transport of dust, dirt or mud by vehicles travelling from the construction site and onto the public road network. This may occur by vehicles travelling over muddy or dusty road surfaces and then travelling out of the site with dirt and mud attached to the wheels or vehicle bodies. This dust and dirt may then be deposited onto road surfaces beyond the site, and then re-suspended by other vehicles on the road network.

### 6. Key activities for dust suppression

- Demolition works of buildings have the highest risk of emitting dust, there are varies control measures that will be
  in place to ensure we prevent any dust from leaving site. The areas will have dust suppression will then be used
  on the project to prevent any more dust leaving the site, and all stock piles will be dampened down whilst waiting
  to leave the site.
- Plant Movement of loads leaving the site can cause dust and leave trails of mud from the site, washing will be
  used to clean the wheels of vehicles if necessary before they leave site to ensure that no dust or mud leaves site
  with the Lorries.
- Exhaust fumes from Vehicles: Vehicles on site can cause exhaust fumes, vehicle movement on site is restricted to
  prevent any additional exhaust fumes along with a well-planned traffic management plan to prevent unnecessary
  movement of vehicles as they leave the site.
- Wind can move dust out of the site and to prevent this all piles and during the demolition phase all potential dusty works will be dampened down to prevent emissions
- All stock piles will be dampened down using hoses to prevent any dust leaving site. Stock piling will be kept to a
  minimum as we try to get the materials taken from the building of site as quickly as possible

### 7. Dust Risk Assessment

The following risk assessment assumes no mitigation measures are applied, except those required in legislation. The level of risk is based on the scale and nature of the works and the sensitivity of the area. Based on this risk assessment this in turn will determine the minimum requirements for mitigation and control measures to be applied.

# **Step 1: Dust Assessment**

### **Dust Assessment Required**

The site works meet the following criteria which determines that a full detailed assessment is required for the project.

- Human Receptor's within 50m of the Boundary
- Human Receptor's within 50m of the 500m Track out Route

**Ecological Assessment: Not Required** 



It is not considered that there is a requirement for a detailed assessment of the effects on 'ecological receptors' as there are no notable 'ecological receptors' within the area of influence as defined following:

- Within 50m of the Boundary
- Within 50m of the 500m Track out Route

For General Dust Mitigation please see our environmental risk assessment control measures pages 16-17

### **Sensitive Receptors**

The Wind rose for London Heathrow Airport for 2018 is most was used within the air quality assessment report as it is representative of site conditions. The extract is provided in figure 2 below. The extract shows that the prevailing winds are westerly, south – westerly, as well as north- easterly directions: therefore; residential dwellings to the east, north – east, and south west are most likely to be affected by downwind conditions from the site.




Figure 2 Wind Rose for Heathrow Airport 2018


The nearest sensitive receptors are located adjacent to the site which consist of dwellings within the Godwin Crowndale Estate, residential buildings and the educational buildings at Regents High School.

There are several residential uses within 0-350 m of the site. The IAQM Construction Guidance indicates that there is little risk of dust depositing from an airflow in significant volumes to cause amenity loss beyond 350m from the source. The majority of dust in an airflow deposit within 100 m of the source.

The site location and the 0-20 m, 20-50 m and 50-100 m construction zone area of effects are shown in Appendix A. Reference to the 20 m zone of effect is advised for this DEMP as the closest receptors are within 20 m

Appendix A





# **Step 2: Demolition Phase Assessment**

# **Dust Emission Magnitude Classification**

	Dust Emission Magnitude						
Activity	Large	Medium	Small				
Demolition	Total building volume of >50,000 m <sup>3</sup> , potentially dusty construction material, on-site crushing and screening, demolition activities >20 m above ground	Total building volume of 20,000 – 50,000 m <sup>3</sup> , potentially dusty construction material, demolition activities 10 – 20 m above ground level	Total building volume of <20,000 m <sup>3</sup> , construction material with low potential for dust release, demolition activities <10 m above ground, demolition during wetter months				
Earthworks	Total site area of >10,000 m <sup>2</sup> , potentially dusty soil type, >10 heavy earth moving vehicles active at any one time, formation of bunds >8 m in height, total material moved >100,000 tonnes	Total site area of 2,500 - 10,000 m <sup>2</sup> , moderately dusty soil type, 5 - 10 heavy earth moving vehicles active at any one time, formation of bunds 4 - 8 m in height, total material moved 20,000 - 100,000 tonnes	Total site area of <2,500 m <sup>2</sup> , soil type with large grain size, <5 heavy earth moving vehicles active at any one time, formation of bunds <4 m in height, total material moved <20,000 tonnes.  Earthworks during wetter months				
Construction	Total building volume >100,000 m <sup>2</sup> , on-site concrete batching, sandblasting	Total building volume 25,000 - 100,000 m <sup>2</sup> , potentially dusty construction material, on- site concrete batching	Total building volume <25,000 m <sup>2</sup> , construction material wit low potential for dust release				
Track out	>50 HDV outwards movements in any one day, potentially dusty surface material, unpaved road length >100 m	10 - 50 HDV outwards movements in any one day, moderately dusty surface material, unpaved road length 50 - 100 m	<10 HDV outwards movements in any one day, surface material with low potential for dust release, unpaved road length <50 m				



## **Dust Emission Magnitude: SMALL**

Total Building Volume <20,000m3: SMALL

Potentially Dusty Construction Material (Concrete/Hard core): SMALL

Demolition Activities 0-10m above ground level: SMALL



Sensitivity of Area Map (Demolition) - HIGH





### **Dust Soiling Effects (Demolition)**

### Sensitivity of an Area to Dust Soiling Effects: HIGH

December Occasionis	Number of	Distance from Source (m)					
Receptor Sensitivity	Receptors	<20	<50	<100	<350		
	>100	High	High	Medium	Low		
High	10 – 100	High	Medium	Low	Low		
	1 – 10		Low	Low	Low		
Medium	>1	Medium	Low	Low	Low		
Low	>1	Low	Low	Low	Low		

The air pollutants of concern during the demolition period are emissions of dust and fine particle matter (PM <sup>10</sup>) associated with on - site demolition activities and off site track.

The main air pollutants concern during the operational period are NO<sup>2</sup>, PM <sup>10</sup> and PM<sup>2</sup>.<sup>5</sup> emissions associated with existing road traffic.

### Health Effects of PM<sub>10</sub> (Demolition)

Health Effects of PM<sub>10</sub>: LOW

Air Quality MAP PM<sub>10</sub> Annual Mean 2020 for Site Area = 19.4 (µg m-3)

Receptor Sensitivity	Annual Mean PM <sub>10</sub>	Number of Receptors-D		Distance from the Source (m)E			
	Concentration -C	5	<20	<50	<100	<200	<350
High	>32 µg/m3	>100	High	High	High	Medium	Low
		10-100	High	High	Medium	Low	Low
		1-10	High	Medium	Low	Low	Low
	20.22	>100	High	High	Medium	Low	Low
	28-32 μg/m3	10-100	High	Medium	Low	Low	Low
		1-10	High	Medium	Low	Low	Low
	24-28 µg/m3	>100	High	Medium	Low	Low	Low
		10-100	High	Medium	Low	Low	Low
		1-10	Medium	Low	Low	Low	Low
	<24 μg/m3	>100	Medium	Low	Low	Low	Low
	<b>124 μg////3</b>	10-100	Low	Low	Low	Low	Low
		1-10	Low	Low	Low	Low	Low
Medium		>10	High	Medium	Low	Low	Low
	-	1-10	Medium	Low	Low	Low	Low
Low	-	1-10	Low	Low	Low	Low	Low



### **Ecological Effects (Demolition)**

### **Ecological Effects: NEGLIBLE**

• It is not considered that there are any notable ecological recepters within the area of incfluence of the site

Receptor	Distance from the Source (m) <sup>C</sup>	Distance from the Source (m) <sup>C</sup>		
Sensitivity	<20	<50		
High	High	Medium		
Medium	Medium	Low		
Low	Low	Low		

# **Track Out (During Demolition Phase) Assessment**

### Potential Dust Emission Magnitude (Track out)

Dust Emission Magnitude: MEDIUM

- <10 HDV (>3.5t) in any one day: SMALL
- Surface Material with low potential for dust release: SMALL
- Unpaved Road length 50 100m: MEDIUM

## Sensitivity of Area Map (Track out) - HIGH





Site determined as **SMALL** therefore area of influence for Track out = 50m along site traffic exit route.

The major routes within 50m of the site are Chalton Road and Charrington Street.

### **Dust Soiling Effects (Track out)**

## **Dust Soiling Effects: HIGH**

December Committee	Number of	Distance from Source (m)					
Receptor Sensitivity	Receptors	<20	<50	<100	<350		
High	>100	High	High	Medium	Low		
	10 – 100	High	Medium	Low	Low		
	1 – 10	Medium	Low	Low	Low		
Medium	>1	Medium	Low	Low	Low		
Low	>1	Low	Low	Low	Low		

### Health Effects of PM<sub>10</sub> (Track out)

Air Quality MAP  $PM_{10}$  Annual Mean 2020 for Site Area = 19.4 ( $\mu$ g m-3)

# Health Effects of PM<sub>10</sub>: MEDIUM

Receptor Sensitivity	Annual Mean PM10	Number of Receptors-D	Distance from the Source (m)E				
	Concentration -C		<20	<50	<100	<200	<350
High	>32 µg/m3	>100	High	High	High	Medium	Low
		10-100	High	High	Medium	Low	Low
		1-10	High	Medium	Low	Low	Low
	28-32 µg/m3	>100	High	High	Medium	Low	Low
	20-02 μg/1110	10-100	High	Medium	Low	Low	Low
		1-10	High	Medium	Low	Low	Low
24	24-28 µg/m3	>100	High	Medium	Low	Low	Low
		10-100	High	Medium	Low	Low	Low
		1-10	Medium	Low	Low	Low	Low
	<24 µg/m3	>100	Medium	Low	Low	Low	Low
	<sup>1</sup> 2+ μg/mσ	10-100	Low	Low	Low	Low	Low
		1-10	Low	Low	Low	Low	Low
Medium	_	>10	High	Medium	Low	Low	Low
	_	1-10	Medium	Low	Low	Low	Low
Low	-	1-10	Low	Low	Low	Low	Low



### **Ecological Effects (Track out)**

**Ecological Effects: NEGLIBLE** 

• It is not considered that there are any notable ecological recepters within the area of incfluence of the site

Receptor Sensitivity	Distance from the Source (m) <sup>C</sup>		
Sensitivity	<20	<50	
High	High	Medium	
Medium	Medium	Low	
Low	Low	Low	

# **Step 2C: Risk of Impact without Mitigation**

Potential Impact	RISK				
, i	Demolition	Earthworks	Construction	Track out	
Dust Soiling	LOW	MEDIUM	LOW	MEDIUM	
Human Health	LOW	MEDIUM	LOW	LOW	

As summarised in the Table above the predicted Dust Impact Risk is classified as LOW for Demolition and Construction, MEDIUM for Earthworks and Trackout.

The general site measures described as 'highly recommended' for low risks are listed below. The 'highly recommended' for medium risk demolition sites are also listed. There are no 'highly recommended' measures for low-risk earthworks or track out.

•



LBOC operate four automatic monitoring stations, with the closest sites being Coopers Lane, Euston Road and London Bloomsbury located approximately 350 m south east, 820 m south and 1.5 km south of the Application site

Monitoring station and distance (m) from site boundary (approx.)	Objective	2015	2016	2017	2018	2019
NO <sub>2</sub>						
Euston Road, 820 m, Roadside	Annual mean concentration (μg/m³)	90	88	83	82	70
	Number of hours with concentrations >200 μg/m <sup>3</sup>	54	39	25	18	7
London Bloomsbury, 1,500 m, Urban	Annual mean concentration (µg/m³)	48	42	38	36	32
Background	Number of hours with concentrations >200 μg/m³	0	0	0	0	0
PM <sub>10</sub>						
Coopers Lane*, 350 m, Urban Background	Annual mean concentration (μg/m³)	-	-	-	15	15

Monitoring station and distance (m) from site boundary (approx.)	Objective	2015	2016	2017	2018	2019
	Number of days with concentrations > 50 μg/m <sup>3</sup>	-	-	-	1	5
Euston Road 820 m, Roadside	Annual mean concentration (μg/m³)	18	24	20	21	22
	Number of days with concentrations > 50 μg/m <sup>3</sup>	5	10	3	2	8
London Bloomsbury, 1,500 m, Urban	Annual mean concentration (μg/m³)	22	20	19	17	18
Background	Number of days with concentrations > 50 μg/m³	6	9	6	1	9
PM <sub>2.5</sub>						
Euston Road 820 m, Roadside	Annual mean concentration (μg/m³)	17	17	14	15	14
London Bloomsbury, 1,500 m, Urban Background	Annual mean concentration (μg/m³)	11	12	13	10	11

<sup>\*</sup> PM<sub>10</sub> was monitored at Coopers Lane from 2018 onwards.



Table 4: Predicted Background Concentrations at the Application Site in 2019, 2020 and 2021

Year	Predicted Background Concentration (µg/m³)					
	NO <sub>2</sub>	PM <sub>10</sub>	PM <sub>2.5</sub>			
2019	32.5	19.9	12.7			
2020	30.6	19.4	12.4			
2021	29.7	19.1	12.3			

### **Control of Dust and Emissions during Demolition**

### **Dust monitoring method**

Continuous site monitoring is an important way for developers to manage the generation of dust including PM10, PM2.5 and NOx emissions during demolition/construction. In London construction and demolition activities could result in even poorer air quality within an existing Air Quality Management Area (AQMA) or could result in local air quality being degraded to the extent that an AQMA needs to be declared by the local authority.

Dust monitoring can vary from visual assessments for low-risk sites to the installation of real time automatic monitors for PM10 for high-risk sites. Monitoring of dust deposition will be undertaken to monitor the performance of the dust mitigation measures applied at the Site.

Site assessed as low risk - no monitoring will be required

The DEMP will be updated by Goody Demolition Ltd. with all additional mitigation measures or procedures employed to prevent the recurrence of excessive dust emissions from the source or activities identified by the investigation.

### **Monitoring Location**

Assessed as not required

#### **Engagement with the Community**

On receipt of a complaint relating to dust, details of the complaint will be recorded in the environmental logbook and potential sources, or occurrences will be investigated by the Contractor or appointed employee(s). Records of all complaints and the mitigation remedial action taken will be recorded in the environmental logbook.

Complaints will be promptly investigated, and further mitigation taken at site, as necessary, to remedy the situation. Details of the action taken and to determine whether the complaint has been resolved will be communicated back to the complainant within one working day of receipt of the complaint; unless it is an anonymous complaint, or the complainant has requested not to be contacted.

The results of the complaint investigation and the mitigation undertaken will be recorded in the environmental logbook and made available to the Regulator upon request.

An example complaint form is provided in **Appendix B**. The Contractor may operate to a relevant complaint policy procedure stipulated by their company, which should be followed.



Steps will be taken by Site Manager to maintain good communication between the operators and surrounding communities in order to help alleviate any anxieties in local communities. This shall include setting up regular, accessible liaison arrangements and providing information as freely as possible.

A physical copy of the DEMP will be retained on site for the duration of the demolition works. A digital copy will be held at the Contractor head office.

### **Storage of Fuel / Possible Contamination**

Goody Demolition Ltd recognise that uncontrolled spills that have the potential to cause environmental damage both locally (internally / externally) and to the further site / environment and as such we will ensure that fuel for plant use shall be located within a designated refuelling area which shall be sited away from any potential source of ignition. The storage unit provided will be double bunded and have a trigger nozzle fitted in order to minimise the potential for spillages, there will be a suitable spill kit located within the storage area and a drip tray/plant nappy will be utilised whilst refuelling is undertaken.

In the event of a spillage, we will take immediate action to contain the spill by employing our emergency spill control procedure:

- Source of spill / leak will be isolated
- Plant / refuelling will be stopped and isolated
- Sources of ignition will be isolated / removed
- Local spill kits will be used to contain / absorb any immediate spills, containers / absorbent materials will be used to collect / contain liquids
- Due care will be paid to ensure any local drains etc. are protected with absorbent materials / matting to prevent ingress of contaminants
- Any remaining contents will be removed from damaged containers prior to their removal for disposal / repair
- Persons NOT involved in the clean-up will leave the area
- Gas monitoring will be undertaken during all clean up works (where required)
- Once contained the absorbent materials will be collected and removed as contaminated waste to the appropriate
  waste bin
- As part of the clean up the contaminated spill kits will be disposed of as hazardous waste, any contaminated hardstanding / soil will also be removed and disposed of in the correct manner Local interceptors will be checked where any spills are of a size that could affect drainage.



				Pre-Control Risk		Control Measures				Residual Risk		Receptor Risk / Number of Receptors			ptors
Activity	Hazard/Source of Impact	Impact	Consequence	Consequence Likelihood Risk Rating				Likelihood	Risk Rating	< 20	< 50	< 100	< 350		
Air Quality					•										
	Respirable dust particles	Potential nuisance dust deposits				Carry out and agree Demolition Method Statement & Risk Assesments; Monitor dust emissions; Carry out inspections; erction of solid panel hoarding; Monitor weather conditions (high winds / dry days); Monito wind direction									
	Exhaust emissions from plant and vehicles	Impact on local community from plant and vehicle exhaust gasses				Engines and exhaust systems shall be regularly serviced as per the manufacturers recommendations and subsequently maintained to meet statutory limits and opacity tests									
Mechanical Removal Works	Fuel spills from plant and vehicles		4 Major			16	All Non-Road Mobile Machinery (NRMM) shall be compliant with EU Engine Emissions Stage 3a and 3b emissions standards	4 Major	1	4 Low					
& Excavations		Impact on local fauna from plant and vehicle exhaust gases			High	All plant, so far as is reasonably practicable shall be located away from the site boundary		Improbable	Low						
	Oil spills from plant and vehicles	Contamination from fuel spills				A suitable number of spill kits shall be placed at locations proportionate to the level of inherent spill risk									
		Contamination from oil spills				Where required a jet wash shall be provided for wheel washing									
	Mud deposited outside the site boundary	Contamination to the public highway				Regular spill drills shall be undertaken and recorded									
		Reduced water quality in local waterways from dust deposits													
	Respirable dust particles	Potential nuisance dust deposits				Suitable and sufficient dust suppression shall be provided which shall be proportionate to the works being undertaken									
Stockpiling, material loading and haulage		Potential impact on Fauna from Respirable dust	4 Major		16 High	Plant or vehicles shall not be left idling unnecessarily	4 major	1 Improbable	4 Low						
	Exhaust emissions from plant and vehicles	Impact on local community from plant and vehicle exhaust gasses				All plant and vehicles shall be maintained as per the manufacturers maintenance schedule and will have daily checks completed to ensure that they are in good working order									

	DEM	OLI	TIOI								
	Impact on local fauna from plant and vehicle exhaust gases			Engines and exhaust systems shall be regularly serviced as per the manufacturers recommendations and subsequently maintained to meet statutory limits and opacity tests							
Fuel spills from plant and vehicles	Contamination from fuel spills			All Non-Road Mobile Machinery (NRMM) shall be compliant with EU Engine Emissions Stage 3a and 3b emissions standards							
	Contamination from oil spills			All plant, so far as is reasonably practicable shall be located away from the site boundary							
Oil spills from plant and vehicles	Contamination to the public highway			A suitable number of spill kits shall be placed at locations proportionate to the level of inherent spill risk							
	Reduced water quality in local			Where required a jet wash shall be provided for wheel washing							
Mud deposited outside the site boundary	waterways from dust deposits			Regular spill drills shall be undertaken and recorded							
				All road going vehicles shall have a current MOT certificate							
	vehicles  Oil spills from plant and vehicles  Mud deposited outside the	Impact on local fauna from plant and vehicle exhaust gases  Fuel spills from plant and vehicles  Contamination from fuel spills  Contamination from oil spills  Contamination to the public highway  Reduced water quality in local waterways from dust deposits	Impact on local fauna from plant and vehicle exhaust gases  Fuel spills from plant and vehicles  Contamination from fuel spills  Contamination from oil spills  Oil spills from plant and vehicles  Contamination to the public highway  Reduced water quality in local waterways from dust deposits	Fuel spills from plant and vehicle exhaust gases  Fuel spills from plant and vehicles  Contamination from fuel spills  Contamination from oil spills  Contamination from oil spills  Mud deposited outside the  Mud deposited outside the	Impact on local fauna from plant and vehicle exhaust gases  Fuel spills from plant and vehicles  Contamination from fuel spills  Contamination from oil spills  Contamination to the public highway  Mud deposited outside the site boundary  Mud deposited outside the site boundary  Impact on local fauna from plant and vehicles  Engines and exhaust systems shall be regularly serviced as per the manufacturers recommendations and subsequently maintained to meet statutory limits and opacity tests  All Non-Road Mobile Machinery (NRMM) shall be compliant with EU Engine Emissions Stage 3a and 3b emissions standards  All plant, so far as is reasonably practicable shall be located away from the site boundary  A suitable number of spill kits shall be placed at locations proportionate to the level of inherent spill risk  Where required a jet wash shall be provided for wheel washing  Reduced water quality in local waterways from dust deposits  Regular spill drills shall be undertaken and recorded	Impact on local fauna from plant and vehicle exhaust gases  Fuel spills from plant and vehicle exhaust gases  Contamination from fuel spills  Contamination from oil spills  Contamination from oil spills  Contamination from oil spills  Contamination to the public highway  Mud deposited outside the site boundary  Mud deposited outside the site boundary  Impact on local fauna from plant and vehicle exhaust gases  Engines and exhaust systems shall be regularly serviced as per the manufacturers recommendations and subsequently maintained to meet statutory limits and opacity tests  All Non-Road Mobile Machinery (NRMM) shall be compliant with EU Engine Emissions Stage 3a and 3b emissions standards  All plant, so far as is reasonably practicable shall be located away from the site boundary  A suitable number of spill kits shall be placed at locations proportionate to the level of inherent spill risk  Where required a jet wash shall be provided for wheel washing  Regular spill drills shall be undertaken and recorded	Impact on local fauna from plant and vehicle exhaust gases  Fuel spills from plant and vehicles  Contamination from fuel spills  Contamination from oil spills  Contamination to the public highway  Mud deposited outside the site boundary  Mud deposited outside the site boundary spill drills shall be undertaken and recorded	Impact on local fauna from plant and vehicle exhaust gases  Fuel spills from plant and vehicles  Contamination from fuel spills  Contamination from oil spills  Contamination the public highway  Mud deposited outside the site boundary  Mud deposited outside the site boundary site statutory limits and opacity tests  All Non-Road Mobile Machierey (NRMM) shall be compliant with EU Engine Emissions Stage  All Non-Road Mobile Machierey (NRMM) shall be compliant with EU Engine Emissions Stage  All Non-Road Mobile Machierey (NRMM) shall be compliant with EU Engine Emissions Stage  All Non-Road Mobile Machierey (NRMM) shall be compliant with EU Engine Emissions	Impact on local fauna from plant and vehicles  Fuel spills from plant and vehicles  Contamination from fuel spills  Contamination from oil spills  Contamination to the public highway  Mud deposited outside the site boundary  Reduced water quality in local waterways from dust deposits  Engines and exhaust systems shall be regularly serviced as per the manufacturers recommendations and subsequently maintained to meet statutory limits and opacity lests  All Non-Road Mobile Machinery (NRMM) shall be compliant with EU Engine Emissions Stage 3a and 3b emissions standards  All plant, so far as is reasonably practicable shall be located away from the site boundary  A suitable number of spill kits shall be placed at locations proportionate to the level of inherent spill risk  Where required a jet wash shall be provided for wheel washing  Regular spill drills shall be undertaken and recorded	Impact on local fauna from plant and vehicles  Fuel spills from plant and vehicles  Contamination from fuel spills  Contamination from oil spills  Contamination for oil spills  Contamination for oil spills  Contamination to the public highway  Mud deposited outside the site boundary  Mud deposited outside the site boundary  Dispuls from dust deposits  Engines and exhaust systems shall be regularly serviced as per the manufacturers recommendations and subsequently maintained to meet statutory limits and opacity tests  All Non-Road Mobile Machinery (NRMM) shall be compliant with EU Engine Emissions Stage 3a and 3b emissions standards  All plant, so far as is reasonably practicable shall be located away from the site boundary  A suitable number of spill kits shall be placed at locations proportionate to the level of inherent spill risk  Where required a jet wash shall be provided for wheel washing  Reduced water quality in local waterways from dust deposits  Regular spill drills shall be undertaken and recorded	Impact on local fauna from plant and vehicle exhaust gases  Fuel spills from plant and vehicle exhaust gases  Contamination from fuel spills  Contamination from oil spills  Contamination to the public highway  Reduced water quality in local water quality in local waterways from dust deposits  Regular spill drills shall be undertaken and recorded

All haulage vehicles shall be compliant with the FORS silver standard as a minimum



# Control of Dust and Emissions during Demolition

# MEASURES RELEVANT FOR DEMOLITION AND TRACK- OUT ONLY

MITIGATION MEASURE	LOW RISK	MEDIUM RISK	HIGH RISK	Comments
Site management				
Develop and implement a stakeholder communications plan that includes community engagement before work commences on site.		XX	XX	As countryside Properties site management & Planning conditions
Develop a Dust Management Plan		ХХ	XX	This document
Display the name and contact details of person(s) accountable for air quality pollutant emissions and dust issues on the site boundary.				N/A
Display the head or regional office contact information.	XX	XX	XX	On commencement at site set up stage
Record and respond to all dust and air quality pollutant emissions complaints	XX	XX	XX	Throughout Project
Make a complaints log available to the local authority when asked.	XX	XX	XX	Log shown within this document
Carry out regular site inspections to monitor compliance with air quality and dust control procedures, record inspection results, and make an inspection log available to the local authority when asked.	XX	XX	XX	As part of daily monitoring & logged by Site Manager
Increase the frequency of site inspections by those accountable for dust and air quality pollutant emissions issues when activities with a high potential to produce dust and emissions and dust are being carried out, and during prolonged dry or windy conditions.	XX	XX	XX	As part of daily monitoring and increased at these activities
Record any exceptional incidents that cause dust and air quality pollutant emissions, either on or off the site, and the action taken to resolve the situation is recorded in the log book.	XX	XX	XX	Within the log in this document
Hold regular liaison meetings with other high risk construction sites within 500m of the site boundary, to ensure plans are co-ordinated and dust and particulate matter emissions are minimised.	XX	XX	XX	In collaboration with Countryside



MITIGATION MEASURE	LOW RISK	MEDIUM RISK	HIGH RISK	Comments
Preparing and maintaining the site				
Plan site layout: machinery and dust causing activities should be located away from receptors.	XX	XX	XX	As part of Method Statement
Erect solid screens or barriers around dust activities or the site boundary that are, at least, as high as any stockpiles on site.	XX	XX	XX	Erected by client
Fully enclosure site or specific operations where there is a high potential for dust production and the site is active for an extensive period.	Х	XX	XX	** Water Suppression
Install green walls, screens or other green infrastructure to minimise the impact of dust and pollution		Х	X	N/A
Avoid site runoff of water or mud.	XX	XX	XX	As part of Method Statement
Keep site fencing, barriers and scaffolding clean using wet methods				N/A
Remove materials from site as soon as possible	X	XX	XX	Agreed
Cover, seed or fence stockpiles to prevent wind whipping.		XX	XX	N/A
Carry out regular dust soiling checks of buildings within		Х	XX	N/A
Provide showers and ensure a change of shoes and clothes are required before going off-site to reduce transport of dust.			X	N/A
Agree monitoring locations with the Local Authority		XX	XX	N/A
Where possible, commence baseline monitoring at least three months before phase begins.		XX	XX	N/A
Put in place real-time dust and air quality pollutant monitors across the site and ensure they are checked regularly.		XX	XX	N/A
Ensure all on-road vehicles comply with the requirements of the London Low Emission Zone.	XX	XX	XX	Confirmed
Ensure all non-road mobile machinery (NRMM) comply with the standards set within this guidance.	XX	XX	XX	Confirmed



MITIGATION MEASURE	LOW RISK	MEDIUM RISK	HIGH RISK	Comments
Ensure all vehicles switch off engines when stationary – no idling vehicles.	XX	XX	XX	Confirmed
Avoid the use of diesel- or petrol-powered generators and use mains electricity or battery powered equipment where possible.	XX	XX	XX	Where Applicable
Impose and signpost a maximum-speed-limit of 10mph on surfaced haul routes and work areas (if long haul routes are required these speeds may be increased with suitable additional control measures provided, subject to the approval of the nominated undertaker and with the agreement of the Local authority, where appropriate).	X	X	XX	Confirmed See Traffic Management Plan
Produce a Construction Logistics Plan to manage the sustainable delivery of goods and materials.		XX	XX	N/A
Implement a Travel Plan that supports and encourages sustainable travel (public transport, cycling, walking, and car-sharing).	XX	XX	XX	Single Van use Local Labour
Operations				
Only use cutting, grinding or sawing equipment fitted or in conjunction with suitable dust suppression techniques such as water sprays or local extraction, e.g. suitable local exhaust ventilation systems	XX	XX	XX	Confirmed
Use enclosed chutes, conveyors and covered skips.	XX	XX	XX	Confirmed
Minimise drop heights from conveyors, loading shovels, hoppers and other loading or handling equipment and use fine water sprays on such equipment wherever appropriate	XX	XX	XX	Confirmed
Ensure equipment is readily available on site to clean any dry spillages, and clean up spillages as soon as reasonably practicable after the event using wet cleaning methods.		XX	XX	N/A
Waste Management				
Reuse and recycle waste to reduce dust from waste materials	XX	XX	XX	As Waste Management Plan
Avoid bonfires and burning of waste materials	XX	XX	XX	No burning of materials allowed on site



## **MEASURES SPECIFIC TO DEMOLITION**

MITIGATION MEASURE	LOW RISK	MEDIUM RISK	HIGH RISK	Comments
Soft strip inside buildings before demolition (retaining walls and windows in the rest of the building where possible, to provide a screen against dust).	Х	X	XX	Agreed and as Method Statement
Ensure water suppression is used during demolition operations.	XX	XX	XX	Review by site supervisor - dust should be negligible. If Issues then dust suppression to be initiated
Avoid explosive blasting, using appropriate manual or mechanical alternatives.	XX	XX	XX	No explosive demolition
Bag and remove any biological debris or damp down such material before demolition.	XX	XX	XX	Agreed

## **MEASURES SPECIFIC TO TRACKOUT**

MITIGATION MEASURE	LOW RISK	MEDIUM RISK	HIGH RISK	Comments
Regularly use a water-assisted dust sweeper on the access and local roads, as necessary, to remove any material tracked out of the site.	X	XX	XX	As and when required on inspection
Avoid dry sweeping of large areas.	Χ	XX	XX	Agreed
Ensure vehicles entering and leaving sites are securely covered to prevent escape of materials during transport	X	XX	XX	All skip lorries have provisions for sheeting
Record all inspections of haul routes and any subsequent action in a site log book.		XX	XX	Agreed as daily
Install hard surfaced haul routes, which are regularly damped down with fixed or mobile sprinkler systems and regularly cleaned.		XX	XX	All vehicles to run on paved area internally within the site
Inspect haul routes for integrity and instigate necessary repairs to the surface as soon as reasonably practicable;		XX	XX	Agreed
Implement a wheel washing system (with rumble grids to dislodge accumulated dust and mud prior to leaving the site where reasonably practicable).	X	XX	XX	Reviewed by Site supervisor
Ensure there is an adequate area of hard surfaced road between the wheel wash facility and the site exit, wherever site size and layout permits		XX	XX	Car park area and road areas
Access gates to be located at least 10m from receptors where possible.		XX	XX	Site gates 20m from receptors
Apply dust suppressants to locations where a large volume of vehicles enters and exit the construction site		X	XX	HDV will be classed as low so N/A



# SAMPLE SITE LOG BOOK - DAILY DIARY

Site Address:		Date: Job number:					
Site Supervisor:			Weather:				
Site Issues and Problems Including Down Time	<u>.</u>						
U itwti / Site Order been supplied by	··· 44 - aliant fan any aytıra wark		- J Kim. 2				
Has an instruction / Site Order been supplied by <u>Description of Checks</u>	Initial & Time of Check	(S O	Description of Checks	Initial & Time of Check			
Welfare set up, Exclusion zone & warning signs			Inspect skips/bins and check if need				
in place			exchanging				
Check that the RAMs, Asbestos Survey & Section 81/F10 are on display			Check that all personnel are wearing correct PPE				
Fire / Waste Routes clear of stored items and prominently marked			Check id all operations are being conducted in accordance to the method statement				
Daily Plant & equipment inspection sheets completed			All waste cleared from area at end of each shift				
Daily Site inspection sheets completed			General inspection of working environment at end of each shift				
Tool Box talk conducted (if required)			Site securely locked & plant immobilised at end of shift				
Works Carried Out including Daily Goals and Ta	argets Met:						
	<u> </u>						
<u>Defective Plant:</u>							



# TOOL BOX TAL REGISTER Air Quality and Dust Management trained out to Key Staff

GOOD			тос	DLBOX TALKS	
CONTRACT NUM CONTRACT NUM Agent / Fo	BER:				
SCOPE OF WORK  Air Quality and Du	st Management	trained out to Key	Staff		
AGENT / FOREMAN / LABO	UR SIGN UP Title / Role:	Employer:	Signature:	Date Inducted:	Given by:
i		1		i	1



# **Example Dust Complaint Form**

Notes