


SITE VISIT REPORT	Ref: 3318-15P	Date of inspection 17 May 2016	 GREENDOOR BUILDING CONTROL & SPECIALIST SERVICES
	Page No. One of one	Stage Progress	
Project (title/address): Extension and conversion of offices to sixteen flats at No. 5 & Part No.6 Anglers Lane, London, NW5 3DG			
Our Client Details: Child Graddon Lewis Architects Studio 1, 155 Commercial Street, London, E1 6BJ			
Site contact details: (name/number):			
Project manager: David Henderson Mob: 07885202701 Site inspector: Bryan James			
General Observations: Visited site for an update inspection on 5 & 6 Anglers Lane. The main reason for the visit was to view the installed drainage and storm water drainage, this time to the rear of the building which runs the full length externally. A running water test was carried out on site to ascertain if the fall was sufficient. All drainage works adequately so these trenches will now be backfilled. Works internally also ongoing. The contractor will contact me directly for my next update inspection.			
Follow Up Items: One issue to raise at this point; the new windows are in the process of being installed throughout the building and have noticed there are no trickle vents on any of the windows so ventilation for the building needs to be addressed			