

## SITE INVESTIGATION FACTUAL REPORT

Report No:



Client:

Crawford Claims Management

Site:

29 Elsworthy Road

Client Ref:



Date of Visit:

15/05/2019



Home Emergency Response - Subsidence Investigation - Drainage Services – Crack & Level Monitoring – Property Video Surveys



# Drainage Layout Plan

Sheet: 1 of 1

Site: 29 Elsworth Rd NW3

Job No: [REDACTED]

Work carried

Date: 15/05/2019


out for: Crawford Claims MGMT SUS

(SI)

PS  
(Checked)

CFT  
(Drawn)

Weather: DRY



### DRAIN REPAIR RECOMMENDATIONS

Mh 2 upstream to Rwg 2 - Run 5 From Mh 2 Hpwj to clear and line upstream to Rwg 2 with super flex liner.

Mh 2 upstream to Dswc 1 - Run 6 From Mh 2 Hpwj to clear and patch line at 4 meters to 4.2 meters upstream.

Mh 2 upstream to old Rwg 1 - Run 7 From Mh 2 Hpwj to clear and confirm that run is disused. If disused cap off from Mh. If not disused repair as necessary. If findings or repair exceptional then discuss with engineer before repair.

Scale: N.T.S.

Parking:

Power:

Water:

Approx age:

Surface Water Drain



Foul Water Drain



TEST REPORT: Trial Pit

REPORT NUMBER: [REDACTED]

TRIAL PIT REF: [REDACTED]

CLIENT: Crawford & Co


JOB NO: [REDACTED]

EXCAVATION METHOD: Hand tools

DATE: 15/05/2019

SITE: 29 Elsworthy Road NW3 3BT

WEATHER: Dry



For Strata below 1000mm see Bore Hole log

- Key:
- D Small disturbed sample J Jar sample
  - B Bulk disturbed sample V Pilcon vane (kPa)
  - W Water sample M Mackintosh probe
  - TDTD Too dense to drive

Remarks:

For and on behalf of CET  
Phil Snowden - Geotechnical Manager

[REDACTED SIGNATURE]

Approved Signatory  
16-May-19

Report Format:

[REDACTED]

[REDACTED]

Borehole		1		Sheet:	1 of 1		Site:	29 Elsworthy Road			
Boring Method:		Rotary Auger		Job No:							
Diameter (mm):		100		Date:	15/05/2019						
Weather:		Dry		Ground Level:			Client:	Crawford Claims Management			
Depth	Soil Description						Thickness	Legend	Samples and Tests		
(m)									Depth	Type	Result
0.00	See Trial Pit						1.00				
1.00	MADEGROUND medium compact mid brown, grey veined silty sandy clay with partings of orange and brown silt and fine sand and occasional brick and clinker fragments.						0.20	[Cross-hatched pattern]	1.00	DM	29
											32
1.20	MADEGROUND medium compact to compact mid brown, grey veined silty sandy clay with partings of orange and brown silt and fine sand and occasional brick and clinker fragments.						1.30	[Cross-hatched pattern]			36
											38
									1.50	D	
									2.00	DM	40
										42	
										39	
										40	
2.50	Very stiff stained mid brown, grey veined silty CLAY with partings of orange silt and fine sand.						0.40	[Cross-hatched pattern]	2.50	D	
2.90	Very stiff mid brown, grey veined silty CLAY with partings of orange silt and fine sand.						0.10	[Cross-hatched pattern]			
3.00	End of BH								3.00	DV	140+
											140+
Remarks: BH ends at 3m. BH dry and open on completion. No roots observed below 2.4m.							Key:			To	Max
							D - Disturbed Sample			Depth	Dia
							B - Bulk Sample			(m)	(mm)
							W - Water Sample			2.00	2
							J - Jar Sample			2.40	1
							V - Pilcon Shear Vane (kPa)				
							M - Mackintosh Probe				
							TDTD - Too Dense To Drive				
Logged:	AC	PS	Checked:	Approved:	Version	V1.0 28/01/16	N.T.S.				

TEST REPORT: Trial Pit

REPORT NUMBER: [REDACTED]

TRIAL PIT REF: [REDACTED]

CLIENT: Crawford & Co


JOB NO: [REDACTED]

EXCAVATION METHOD: Hand tools

DATE: 15/05/2019

SITE: 29 Elsworthy Road NW3 3BT

WEATHER: Dry



For Strata below 1200mm see Bore Hole log

Concrete Slab is 150mm thick. 100mm is above GL.

Key:

- D Small disturbed sample J Jar sample
- B Bulk disturbed sample V Pilcon vane (kPa)
- W Water sample M Mackintosh probe
- TDTD Too dense to drive

Remarks:

For and on behalf of CET  
Phil Snowden - Geotechnical Manager




[REDACTED]

Report Format:

[REDACTED]

Approved Signatory  
16-May-19

[REDACTED]

Borehole		2		Sheet:	1 of 1		Site:	29 Elsworthy Road			
Boring Method:		Hand Auger		Job No:							
Diameter (mm):		75		Date:	15/05/2019						
Weather:		Dry		Ground Level:			Client:	Crawford Claims Management			
Depth	Soil Description						Thickness	Legend	Samples and Tests		
(m)									Depth	Type	Result
0.00	See Trial Pit						1.20				
1.20	MADEGROUND medium compact to compact mid brown, grey veined silty sandy clay with partings of orange and brown silt and fine sand and occasional brick and clinker fragments.						1.10		1.50	DM	34
											35
											35
											38
									2.00	DM	36
											37
											35
2.30	Very stiff mid brown, grey veined silty CLAY with partings of orange silt and fine sand.						0.20				44
2.50	Very stiff stained mid brown, grey veined silty CLAY with partings of orange silt and fine sand.						0.50		2.50	DV	140+
											140+
3.00	End of BH								3.00	DV	140+
											140+
Remarks: BH ends at 3m. BH dry and open on completion. No roots observed below 2.2m.							Key:			To	Max
							D - Disturbed Sample			Depth	Dia
							B - Bulk Sample			(m)	(mm)
							W - Water Sample			2.20	2
							J - Jar Sample				
							V - Pilcon Shear Vane (kPa)				
							M - Mackintosh Probe				
							TDTD - Too Dense To Drive				
Logged:	AC	PS	Checked:	Approved:	Version	V1.0 28/01/16			N.T.S.		

# Laboratory Summary Results

Our Ref : [REDACTED]  
 Location : 29 Elsworthy Road, London, NW3  
 Client : Crawford Claims Management  
 Address : [REDACTED]

Date Sampled: 15/05/2019  
 Date Received : 16/05/2019  
 Date Tested : 18/05/2019  
 Date of Report : 30/05/2019

Sample Ref TPBH No	Depth (m)	Type	Moisture Content (%) [1]	Soil Fraction > 0.425mm (%) [2]	Liquid Limit (%) [3]	Plastic Limit (%) [4]	Plasticity Index (%) [5]	Liquidity Index [5]	Modified Plasticity Index (%) [6]	Soil Class [7]	Filter Paper Contact Time (h)	Soil Sample Suction (kPa) [8]	Oedometer Strain [9]	Estimated Heave Potential (Dd) (mm) [10]	In situ Shear Vane Strength (kPa) [11]	Organic Content (%) [12]	pH Value [13]	Sulphate Content (g/l)		Class [16]
																		SO <sub>3</sub> [14]	SO <sub>4</sub> [15]	
1	U/S 0.70	D	36	<5	73	28	45	0.17	45	CV										
	1.0	D	37	<5																
	1.5	D	34	<5																
	2.0	D	40	<5	81	32	49	0.16	49	CV										
	2.5	D	33	<5																
	3.0	D	32	<5	74	24	50	0.16	50	CV					> 140					

**Test Methods / Notes**

[1] BS 1377: Part 2: 1990, Test No 3.2  
 [2] Estimated if <5%, otherwise measured  
 [3] BS 1377: Part 2: 1990, Test No 4.4  
 [4] BS 1377: Part 2: 1990, Test No 5.1  
 [5] BS 1377: Part 2: 1990, Test No 5.4  
 [6] BS 1377: Part 2: 1990, Test No 5.4  
 [7] BS 5930: 2018: Figure 8 - Plasticity Chart for the classification of fine soils

[8] In-house method SO<sub>3</sub> adapted from BRE: IP 493  
 [9] In-house Test Procedure SI%: One Dimensional Swell/Shrink Test  
 [10] Estimated Heave Potential (Dd)  
 [11] Values of shear strength were determined in situ by CPT using a Flom hand pump or cone vane (GV) v.  
 [12] BS 1377: Part 2: 1990, Test No 4  
 [13] BS 1377: Part 2: 1990, Test No 9  
 [14] BS 1377: Part 3: 1990, Test No 5.6  
 [15] SO<sub>4</sub> = 1.2 x SO<sub>3</sub>

[16] BRE: Special Digest One (Concrete in Aggressive Grounds) August 2005  
 Note that if the SO<sub>4</sub> content falls into the DS-4 or DS-5 class, it would be prudent to consider the sample as falling into the DS-6B or DS-5B class respectively unless water soluble magnesium testing is undertaken to prove otherwise.  
 \* These tests are not UKAS accredited.  
 Full reports can be provided upon request.

**Key**

D Disturbed sample (small)  
 B Disturbed sample (bulk)  
 U Undisturbed sample  
 W Groundwater sample  
 FNP Presumably Non-Plastic by inspection  
 U/S Underside of Foundation



Our Ref : [REDACTED]  
 Location : 29 Elsworthy Road, London, NW3  
 Client : Crawford Claims Management  
 Address : [REDACTED]

## Laboratory Testing Results

Date Sampled : 15/05/2019  
 Date Received : 16/05/2019  
 Date Tested : 18/05/2019  
 Date of Report : 30/05/2019

Sample Ref. TP/BH No.	Depth (m)	Type	Moisture Content (%) [11]	Soil Fraction > 0.425mm (%) [12]	Liquid Limit (%) [13]	Plastic Limit (%) [14]	Plasticity Index (%) [15]	Liquidity Index (%) [16]	Modified Plasticity Index (%) [16]	Soil Class [17]	Filter Paper Contact Time (h)	Soil Sample Suction (kPa) [18]	Oedometer Strain (%) [9]	Estimated Heave Potential (Dd) (mm) [10]	In situ Shear Vane Strength (kPa) [11]	Organic Content (%) [12]	pH Value [13]	Sulphate Content (g/l)		Class	
																		SO <sub>3</sub> [14]	SO <sub>4</sub> [15]		
2	U/S 1.00	D	35	<5	71	24	47	0.24	47	CV											
	1.5	D	33	<5																	
	2.0	D	34	<5	72	26	46	0.16	46	CV					> 140						
	2.5	D	35	<5																	
	3.0	D	30	<5	72	25	47	0.10	47	CV					> 140						

**Test Methods Notes**

[1] BS 1377 : Part 2 : 1990, Test No 5.2  
 [2] Estimated (i.e. otherwise measured)  
 [3] BS 1377 : Part 2 : 1990, Test No 4.4  
 [4] BS 1377 : Part 2 : 1990, Test No 5.3  
 [5] BS 1377 : Part 2 : 1990, Test No 5.4  
 [6] BS 1377 : Part 2 : 1990, Test No 5.4  
 [7] BS 8900 : 1981 : Figure 31 - Plasticity Chart for the classification of fine soils

[8] BS 1377 : Part 2 : 1990, Test No 4.4  
 [9] In Home Test Procedure 517e One Dimensional Swell/Strain Test  
 [10] Estimated Heave Potential (Dd)  
 [11] Values of shear strength were determined in situ by CPT using a Pilon hand vane or Geovane vane (GV).  
 [12] BS 1377 : Part 3 : 1990, Test No 4  
 [13] BS 1377 : Part 2 : 1990, Test No 9  
 [14] BS 1377 : Part 3 : 1990, Test No 5.6  
 [15] SO<sub>2</sub> = 1.2 x SO<sub>3</sub>

[16] BS 1377 : Part 2 : 1990, Test No 4.4  
 Note that if the SO<sub>4</sub> content falls into the DS-4 or DS-5 class, it should be prudent to consider the sample as falling into the DS-4M or DS-5M class respectively unless water soluble magnesium testing is undertaken to prove otherwise.  
 \* These tests are not UKAS accredited  
 Full reports can be provided upon request

**KEY**  
 D Disturbed sample (small)  
 B Disturbed sample (bulk)  
 U Undisturbed sample  
 W Groundwater sample  
 ENP Essentially Non-Plastic by inspection  
 US Underside of Foundation







### Moisture Content Profiles

Our Ref: [REDACTED]  
 Location: 29 Epsworthy Road, London, NW3  
 Work carried out for: Crawford Claims Management

Date Sampled: 15/05/2019  
 Date Received: 16/05/2019  
 Date Tested: 18/05/2019  
 Date of Report: 30/05/2019



**Notes**  
 1. If plotted,  $0.4LL$  and  $PI-2$  (after Driscoll, 1983) should only be applied to London Clay (and similarly overconsolidated clay) at shallow depths.  
 2. Unless specifically noted the profiles have not been related to a site datum.

**Note**  
 1. Unless otherwise stated, values of Shear Strength were determined in situ by CET using a Picon Hand Vane the calibration of which is limited to a maximum reading of 140 kPa.  
 2. Unless specifically noted the profiles have not been related to a site datum.

*Certificate of Analysis*

The following work was commissioned by CET on behalf of their client. Root samples were obtained in sealed packets from the above site with no reference given as to the types of tree or shrub from which they may have originated. The results were as follows -

<u>Trial pit/ Borehole number</u>	<u>Root diameter (mm)</u>	<u>Tree, shrub or climber from which root originates</u>	<u>Result of starch test</u>
TP1 (USF)	2 mm	Platanus spp. 2 roots	Positive
BH1 (to 2.4m)	1.5 mm	Platanus spp. 3 roots	Positive
TP2 (USF)	1.5 mm	Platanus spp.	Positive
TP2 (USF)	<1 mm	Cupressaceae spp.	Positive
BH2 (to 2.2m)	2 mm	Cupressaceae spp. 4 roots	Positive

Platanus spp. include London plane and Oriental plane.

Cupressaceae spp. include Lawson cypress, western red cedar, Monterey cypress, Leyland cypress and junipers.

[REDACTED]

MDM

[REDACTED]  
*Head of Laboratory Services : M D Mitchell B.Sc. (Hons), M.Phil.*

*Plant Anatomist : Dr G S Turner B.Sc. (Hons), M.Sc., Ph.D*

*Plant Anatomist : Dr R J Shaw B.Sc. (Hons), Ph.D*

*Consultant: Dr M P Denne B.Sc. (Hons), M.Sc., Ph.D*

[REDACTED]

To:  
Ftaco: Matt Deller  
Site:

Crawford Claims Management  
29 Elsworth Road

Date: 21-May-19

**ESTIMATE**

**Item**

- |     |                      |  |
|-----|----------------------|--|
| 1.0 | Location             | Mh 2 upstream to Rwg 2 - Run 5   |
|     | Shared System        | No   |
|     | Condition Grade      | B  |
|     | Drain Serviceability | Unserviceable  |
|     | Work Spec            | From Mh 2 Hpwj to clear and line upstream to Rwg 2 with super flex liner.  |
| 2.0 | Location             | Mh 2 upstream to Dawc 1 - Run 6  |
|     | Shared System        | No   |
|     | Condition Grade      | B  |
|     | Drain Serviceability | Unserviceable  |
|     | Work Spec            | From Mh 2 Hpwj to clear and patch line at 4 meters to 4.2 meters upstream.   |
| 3.0 | Location             | Mh 2 upstream to old Rwg 1 - Run 7   |
|     | Shared System        | No   |
|     | Condition Grade      | B  |
|     | Drain Serviceability | Unserviceable  |
|     | Work Spec            | From Mh 2 Hpwj to clear and confirm that run is disused. If disused cap off from Mh. If not disused repair as necessary. If findings or repair exceptional then discuss with engineer before repair. |

**Notes**

Repairs to shared runs and off boundary pipe-work may be the responsibility of the water authority.

**Condition Grade**

- A - Structurally sound with no leakage evident.
- B - Cracks and fractures observed.
- C - Structurally unsound

Quotation is binding only if accepted within 28 days from date of issue and is subject to our Standard Terms and Conditions  
The price qualification notes, stated on the drainage solutions schedule of rates, apply to this quotation.  
CET Structures Ltd undertakes to return to site free of charge to carry out remedial work to the drainage repairs set out above for a period of 2 months from the date of this invoice. The company standard charge rates will apply to the visit should the work requested be unrelated to the said repairs.

ESTIMATING & COSTING SHEET - DOMESTIC DRAINAGE		Client Ref	
Site:-	29 Elsworth Road	Job No.	
Client :-	Crawford Claims Management	Claim No.	
		Date	
		Recommendation	
		1	
Rate Code	Description	Unit	Qty
	Mh 2 upstream to Rwg 2 - Run 5		
<b>TITLE</b>	<b>Drain Lining</b>		
SN1133	Van pack HPWJ & CCTV in preparation of lining	nr	1
SN1135	Drain Lining - Initial Set-Up Fee (0-3.0m)	nr	1
	Drain Lining - 100mm. Install Super Flex Liner Into Existing 100mm underground drain. 2-4.5mm thickness.	m	1
	Epoxy resin	nr	1
	<b>Total subject to VAT @ 20%</b>		
<p>Note: Subject to the attached Terms and Conditions            Depths are taken to the base of excavations. Every effort will be made to match existing surfaces where disturbed although this cannot be guaranteed. All rates exclude VAT. Depths are taken to the base of excavations. The above rates are subject to re-measurement. Daywork rates do not include for materials that are charged at cost plus  <b>KEY:</b> ne = not exceeding, eo = extra over rate, m = linear metre, nr = number, hr = hour</p>			

**ESTIMATING & COSTING SHEET - DOMESTIC DRAINAGE**

Site:- 29 Elsworth Road

Client :-

Crawford Claims Management

Client Ref

Job No.

Claim No.

Date

Recommendation

21-May-19

2

Rate Code		Description	Unit	Qty
TITLE		Drain Lining		
SN1180	Patch Lining, Up to 2 m x 100mm diameter	Mh 2 upstream to Dswe 1 - Run 6	nr	1
		<b>Total subject to VAT @ 20%</b>		2

Note: Subject to the attached Terms and Conditions

Depths are taken to the base of excavations. Every effort will be made to match existing surfaces where disturbed although this cannot be guaranteed. All rates exclude VAT. Depths are taken to the base of excavations. The above rates are subject to re-measurement. Daywork rates do not include for materials that are charged at cost plus

KEY: ne = not exceeding, eo = extra over rate, m = linear metre, nr = number, hr = hour

**ESTIMATING & COSTING SHEET - DOMESTIC DRAINAGE**

Site:- 29 Elsworth Road

Client :-

Crawford Claims Management

Client Ref

Job No.

Claim No.

Date

21-May-19

Recommendation

3

Rate Code	Description	Unit	Qty
	<b>Mh 2 upstream to old Rwg 1 - Run 7</b>		
<b>TITLE</b>	<b>Survey</b>		
SN0511	CCTV Survey of underground drainage & report - including up to 1 hr HP Water Jetting or other cleaning.	nr	1
<b>TITLE</b>	<b>Extra-Over Surfacing Costs for drainage Repair / Replacement</b>		
SN1050	Removal, disposal and reinstatement of concrete path / hardstanding n.e 100mm thick.	m2	1
<b>Total subject to VAT @ 20%</b>			3

Note: Subject to the attached Terms and Conditions

Depths are taken to the base of excavations. Every effort will be made to match existing surfaces where disturbed although this cannot be guaranteed. All rates exclude VAT. Depths are taken to the base of excavations. The above rates are subject to re-measurement. Daywork rates do not include for materials that are charged at cost plus  
KEY: ne = not exceeding, eo = extra over rate, m = linear metre, nr = number, hr = hour

<b>Coding Sheet</b>	Sheet:		Site:	29 Elsworthy Road
	Job No.:			
	Date:		Client:	Crawford Claims Management

<b>Run:</b>	<b>1</b>									
From:	MH1		Invert Level:	470		Direction:	U/S			
To:	RWG1		Invert Level:			Function:	S/W			
Pipe Material:	PVC		Pipe Dia:	100						
Water/Pressure Test:			Drain Break-In:	No		Gully Condition:	As Built			
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	No			
0.00	ST					Remarks	Surface Material	Length (m)		
0.30	WL			10		Water level	garden	3.4		
3.40	FH					reached RWG1				

Comments:

<b>Run:</b>	<b>2</b>									
From:	MH1		Invert Level:	470		Direction:	U/S			
To:	SVP1		Invert Level:			Function:	F/W			
Pipe Material:	PVC		Pipe Dia:	100						
Water/Pressure Test:			Drain Break-In:	No		Gully Condition:				
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	No			
0.00	ST					Remarks	Surface Material	Length (m)		
0.10	LL					Line deviates left	garden	4.9		
4.70	LU					Line deviates up				
4.90	FH					reached SVP1				

Comments:

<b>Run:</b>	<b>3</b>									
From:	MH1		Invert Level:	470		Direction:	D/S			
To:	MH3		Invert Level:			Function:	Comb			
Pipe Material:	PVC		Pipe Dia:	100						
Water/Pressure Test:			Drain Break-In:	No		Gully Condition:				
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	No			
0.00	ST					Remarks	Surface Material	Length (m)		
3.60	WL			10		Water level	tarmac	9		
4.00	MH					MH2	shrubs	1.6		
4.00	MC					to VC				
5.20	MC					to Liner				
10.60	MH					Manhole				
10.60	MC					to VC				
10.60	FH					reached MH3				

Comments:

<b>Run:</b>		<b>4</b>									
From:		MH2		Invert Level:		550		Direction:		U/S	
To:		SVP2		Invert Level:				Function:		F/W	
Pipe Material:		Liner		Pipe Dia:		100					
Water/Pressure Test:				Drain Break-In:		No		Gully Condition:			
Distance (m)	Code	Clock Ref at	to	Dia mm	Intrusion %	mm	Shared Run:	No			
							If Shared How:				
0.00	ST						Remarks	Surface Material	Length (m)		
3.70	MC						to VC	tarmac	0.6		
3.80	LU						Line deviates up	flower bed	1.1		
3.80	FH						reached SVP2	crazy paving	2.7		
Comments:											
<b>Run:</b>		<b>5</b>									
From:		MH2		Invert Level:		550		Direction:		U/S	
To:		RWG2		Invert Level:				Function:		S/W	
Pipe Material:		VC		Pipe Dia:		100					
Water/Pressure Test:				Drain Break-In:		No		Gully Condition:		As Built	
Distance (m)	Code	Clock Ref at	to	Dia mm	Intrusion %	mm	Shared Run:	No			
							If Shared How:				
0.00	ST						Remarks	Surface Material	Length (m)		
0.30	CC	12	12				Crack circumferential	tarmac	0.6		
1.20	DES				25		Debris silt	flower bed	1.1		
1.40	WL				10		Water level	crazy paving	2.4		
3.10	WL				5		Water level				
3.50	LU						Line deviates up				
3.90	CC	12	12				Crack circumferential				
4.10	FH						reached RWG2				
Comments:											
<b>Run:</b>		<b>6</b>									
From:		MH2		Invert Level:		550		Direction:		U/S	
To:		DS/WC1		Invert Level:				Function:		F/W	
Pipe Material:		Liner		Pipe Dia:		100					
Water/Pressure Test:				Drain Break-In:		No		Gully Condition:			
Distance (m)	Code	Clock Ref at	to	Dia mm	Intrusion %	mm	Shared Run:	No			
							If Shared How:				
0.00	ST						Remarks	Surface Material	Length (m)		
3.90	MC						to VC	tarmac	0.6		
4.00	CC	12	12				Crack circumferential	flower bed	3		
4.10	JDM						Joint displaced medium	crazy paving	0.6		
4.10	MC						to Cast	under house	1.1		
5.10	LU						Line deviates up				
5.30	FH						reached DS/WC1				
Comments:											



<b>Run:</b>	7									
From:		MH2	Invert Level:	550	Direction:	U/S				
To:		U/S	Invert Level:		Function:					
Pipe Material:		Liner	Pipe Dia:	100						
Water/Pressure Test:			Drain Break-In:	No	Gully Condition:	buried				
Distance (m)	Code	Clock Ref at	to	Dia mm	Intrusion %	mm	Shared Run:	No		
							If Shared How:			
0.00	ST						Remarks	Surface Material	Length (m)	
0.30	MC						to VC	tarmac	0.6	
0.30	DES				15		Debris silt	flower bed	5.5	
0.70	LR						Line deviates right			
1.00	JDM						Joint displaced medium			
1.10	CC	12	12				Crack circumferential			
1.80	DES				10		Debris silt			
2.00	CC	12	12				Crack circumferential			
3.00	DES				25		Debris silt			
6.10	FH						reached old RWG			
<b>Comments:</b>										
Disused run to old RWG1 in the same location as new existing RWG1.										

<b>Manhole Details</b>	Sheet:	1 of 1	Site:	29 Elsworthy Road
	Job No.:			
	Date:	15/05/19	Client:	Crawford Claims Management

MH:  Depth:-  (mm)

Chamber Dimension:-  /  (mm)

Depths of run if different to invert level:-

Run	Depth (mm)

Manhole Condition:-

Reasons for poor condition.

MH:  Depth:-  (mm)

Chamber Dimension:-  /  (mm)

Depths of run if different to invert level:-

Run	Depth (mm)

Manhole Condition:-

Reasons for poor condition.

MH:  Depth:-  (mm)

Chamber Dimension:-  /  (mm)

Depths of run if different to invert level:-

Run	Depth (mm)

Manhole Condition:-

Reasons for poor condition.


<p><b>Key</b></p> <p>Interceptor</p> <p>Internal Back Drop.</p> <p>External Back Drop.</p>	<p><b>Additional Comments for Poor Condition</b></p> <div style="background-color: #e0e0e0; height: 100px;"></div>
--	--