

## REPORT ON ENVELOPE AIR

TIGHTNESS TESTING

AT

SCIENCE BLOCK SOUTH CAMDEN COMMUNITY SCHOOL CHARRINGTON STREET LONDON NW1 1RG

> CLIENT: BAM CONSTRUCT UK LTD



Page 1 of 7 South Camden Community School Science Block HRS Air Test Report 111447 20140321 HRS Services Ltd 81 Burton Road Sheffield S3 8BZ Tel 01142723004 altas@hrsservices.co.uk

#### 1. INTRODUCTION

This report details the results of the envelope air tightness test carried out by HRS Services Ltd at:

Science Block South Camden Community School Charrington Street London NW1 1RG

The estimated year of construction was 2014.

The test was commissioned by Jim McCormack.

#### 2. TEST CONDITIONS AND RESULTS

The worst acceptable building air permeability performance criteria as defined in Section 2 of the Building Regulations 2010, Part L2A Conservation of Fuel and Power in New Buildings Other Than Dwellings is 10m3/(h.m2) @ 50Pa.

The specified building air permeability as defined by the client was  $5m^{3}/(h.m^{2})$  @ 50Pa.

The test was carried out on 21.03.14, between 10.30 and 11.03. The result is representative of the building as tested on this day.

The type of HVAC was mechanical.

The envelope area for air permeability is defined as the area of the external walls plus the area of the roof and the ground floor. The envelope area was calculated by HRS Services.

The entire area of the Science Block was tested.

The envelope area of the test area was 3964m<sup>2</sup>.

The following air permeability was determined at 50Pa.

2.87m<sup>3</sup>/(h.m<sup>2</sup>)

#### The test area therefore passed the specified air permeability performance criteria

#### **Summary of Temporary Sealing**

Temporary sealing was applied to the following elements of the building for the air test:

• HVAC supplies and extracts

Temporary sealing was applied to unfinished elements, see table overleaf for full details. It should be noted that temporary seals may, in practice, be more airtight than the element they replace. The finished elements should therefore be of an equal standard of airtightness for the quoted test result to remain unchanged.

Please see the next page for full details of temporary sealing.

HRS Services Ltd 81 Burton Road Sheffield S3 8BZ

#### 3. TEMPORARY SEALING

The following tables provide a detailed breakdown of the temporary sealing applied to the building during the air test.

Temporary sealing applied to intentional openings						
Element	Temporarily sealed for air test?	Comment/Extent of Sealing				
HVAC supplies	Yes	All supplies sealed				
HVAC extracts	Yes	All extracts sealed				
Passive ventilation	No	None				
Ventilation louvres	No	None				
Drainage traps	No	None				
Other	No	None				

Temporary sealing applied to un-intentional openings/incomplete works					
Element	Comment/Extent of sealing/Reason for Sealing				
Windows	1 No missing window pane temporarily sealed				

#### **Comments on Temporary Sealing**

All temporary sealing applied was in compliance with Building Regulations 2000 (as amended), Part L2A Conservation of Fuel and Power in New Buildings Other Than Dwellings.

HRS Services Ltd 81 Burton Road Sheffield S3 8BZ

#### 4. TEST METHOD

The envelope air tightness test was carried out in line with the following standards:

ATTMA TSL2 Oct 2010 Issue - Measuring Air Permeability of Building Envelopes (Non Dwellings)

BS EN 13829:2001 Thermal performance of buildings - Determination of air permeability of building - Fan pressurisation method.

The purpose of the test was method B (building envelope) as stated in BS 13829:2001. This requires that all adjustable openings shall be closed and remaining intentional openings sealed.

The building was pressurised using the HRS Services Ltd 'MIDIFAN' system. The MIDIFAN system comprises of a hydraulic powered fan designed to supply up to 32m<sup>3</sup>/second at 70 Pascals static pressure. The MIDIFAN system was tested and calibrated in accordance with BS 848 Part 1 1997.

The MIDIFAN system was set up in the double door.

Pressure differences across the MIDIFAN and the building were measured using digital micromanometers at the start, during and end of the test. Air temperatures were measured using Therma 1 digital thermometer with K Special penetration probes. Measurements were taken at the start and end of the test. The probes were located central and external to the building. Wind speeds at the start and end of the test were measured using a Kestrel K4000 meter. Barometric pressure was established by an absolute pressure meter.

The test area was prepared for air testing by the client. During the test HRS are external to the test area and are therefore reliant on the client maintaining the test area as agreed. The agreed test state of the test area is with all external windows and doors closed, and all internal doors open, with any temporary seals employed to remain intact for the duration of the test.

#### 5. DETAILS OF TEST RESULTS

Please refer to the test results overleaf. The results have been interpolated from the readings taken between **49.25**Pa and **98.25**Pa with a correlation co-efficient of **0.9876**.

#### **Zero-Flow Pressure Differences**

The mean fan off  $\Delta p$  at the start of the test,  $\Delta p_{0,1}$ , was 0 The mean fan off  $\Delta p$  at the end of the test,  $\Delta p_{0,2}$ , was -4.5 The zero flow pressure difference  $\Delta p_{0,1+}$  at the start of the test was 0 The zero flow pressure difference  $\Delta p_{0,1-}$  at the start of the test was -0.5 The zero flow pressure difference  $\Delta p_{0,2+}$  at the end of the test was 2 The zero flow pressure difference  $\Delta p_{0,2+}$  at the end of the test was -3.5

#### FOR THE FULL SET OF CALCULATIONS USED TO CALCULATE THE AIR PERMEABILITY RATE, PLEASE GO TO

http://www.hrsservices.co.uk/downloads/air\_permeability\_calculations.pdf

HRS Services Ltd 81 Burton Road Sheffield S3 8BZ



South Camden Community School Science Block HRS Air Test Report 111447 20140321

81 Burton Road Sheffield S3 8BZ altas@hrsservices.co.uk

Clie	ent De	tails											
Client Name: BAM Construct UK Ltd								с	lient Contac	t: Jir	n McCormac	k	
Build Site A Si Si C	ling Ref: Address: cience Blo buth Cam harringtor ondon	111447 ock Iden Com n Street	- Science munity Sc	e Block				н	RS Ref. No:	11	1447		
<u>Air</u>	Leaka	ige Te	st Det	ails									
Test	Start Tim	le:	10.30							Test Data	a Base No:	11144	7
Test	Finish Ti	me:	11.03							Date of 1	lest:	21.03	14
Gen	eral Weat	ther Con	ditions:								Pressur Depress	isation: surisation:	x
	Dry	and sum	ny with ste	eady wind									
Mea	asure	d Para	meter	<u>s</u>									
				Paramete	r			S	tart	End			
			w	ind Spee	d (m/s)			0		0			
			E	kternal Te	emp (deg	<b>C</b> )		1	0.7	11.6			
			In	ternal Te	mp (deg	C)		1	9.7	19.2			
			В	arometric	Pressu	re (Pa)		1	00500	100400			
			Fa	an off Pre	ess. Diff.	(Pa)		0		-4.5			
	Internal t	emp Sen	sor Loca	tion:	central								
an Speed	0	0	0	0	0	0	0	0	0				
(Pa)	98.25	92.25	87.25	80.25	73.25	68.25	62.25	57.25	49.25				
(m3/s)	5.09	5.07	4.77	4.67	4.20	4.08	3.76	3.74	3.11				
								_					
ngineer: Paul Bannister Date: 21			.03.14		Source: Altas V6.3.2 Updated			/8/2009					



# AIR PERMEABILITY TEST CERTIFICATE

This is to certify that an air tightness test was carried out at:

#### SCIENCE BLOCK SOUTH CAMDEN COMMUNITY SCHOOL CHARRINGTON STREET LONDON NW1 1RG

The test was carried out on 21.03.14 in accordance with ATTMA TSL2.

The following air permeability was determined at 50Pa:

# 2.87m<sup>3</sup>/(h.m<sup>2</sup>)

### Client: BAM CONSTRUCT UK LTD



2587

Name	Position	Signature	Date
Bert Simmons	Air Tightness Consultant	fors	24.03.2014

To be read in conjunction with relevant test report

Page 7 of 7 South Camden Community School Science Block HRS Air Test Report 111447 20140321 HRS Services Ltd 81 Burton Road Sheffield S3 8BZ Tel 01142723004 altas@hrsservices.co.uk