




CONSTRUCTION METHOD STATEMENT




① EXISTING STRUCTURAL ARRANGEMENT



② DEMOLISH EXISTING SLAB, PARTIALLY EXCAVATE SOIL & PROP MASONRY.



③ LOWER SOIL LEVEL



④ CASTING OF NEW RC SLAB & PROP REMOVAL.  
NEW RC SLAB IS NOT TO UNDERMINE EXISTING FOUNDATION TO MASONRY WALL.  
RC SLAB TO BE CAST THEN RC UPSTAND TO BE CAST IN CONJUNCTION WITH REMOVAL OF PROPS. OR ALTERNATIVELY USE VERTICAL STEEL RETAINING POSTS FIXED TO RC SLAB & JOISTS OVER, & BACK TO WALLS.

INDICATIVE CONSTRUCTION SEQUENCE → LOWERING OF THE BASEMENT PLAN.

- ①-② EXISTING RC SLAB TO BE BROKEN OUT & SOIL TO BE EXCAVATED APPROXIMATELY 250mm BELOW FFL USING NON-PERCUSSIVE TECHNIQUES TO MINIMISE DISRUPTION & VIBRATION TO NEIGHBOURING PROPERTIES. TEMPORARY PROPS TO BE PLACED AT DEMOLISHED SLAB LEVEL.
- ③ SOIL LEVEL TO BE LOWERED TO SLAB FORMATION LEVEL. ENSURE TEMPORARY PROPS ARE KEPT IN CONTACT.
- ④ NEW RC SLAB TO BE CAST & UPSTAND TO BE CAST IN CONJUNCTION WITH THE REMOVAL OF PROPS, WHERE THE UPSTAND IS OMITTED USE VERTICAL STEEL POSTS AT APPROXIMATELY 1m CENTRES FIXED DOWN TO THE RC SLAB & UP TO THE JOISTS OVER, POST TO BE FIXED BACK TO WALL. LOCATION OF POST OR UPSTAND DETAIL TO BE CONFIRMED WITH THE ARCHITECT.

PLEASE REFER TO PRICE & MYERS CONSTRUCTION MANAGEMENT PLAN FOR SITE/CONSTRUCTION SET UP REPORT.