

Regards

Peter Brierley CEng MICE | Outside Parties Engineer - Infrastructure Protection
London Underground | Capital Programmes Directorate, 3rd Floor | Albany House | 55 Broadway | London | SW1H 0BD
✉: Peter.Brierley@tube.tfl.gov.uk | ☎: 07793948422

The contents of this e-mail and any attached files are confidential. If you have received this email in error, please notify us immediately at postmaster@tfl.gov.uk and remove it from your system. If received in error, please do not use, disseminate, forward, print or copy this email or its content. Transport for London excludes any warranty and any liability as to the quality or accuracy of the contents of this email and any attached files.

Transport for London is a statutory corporation whose principal office is at Windsor House, 42-50 Victoria Street, London, SW1H 0TL. Further information about Transport for London's subsidiary companies can be found on the following link: <http://www.tfl.gov.uk/corporate/about-tfl/>

Although TfL have scanned this email (including attachments) for viruses, recipients are advised to carry out their own virus check before opening any attachments, as TfL accepts no liability for any loss, or damage which may be caused by viruses.

100 Avenue Road Swiss Cottage - Infrastructure Protection Works

B112 Jubilee Line

Document reference: 1813694-RPT-TRK-B112-001-01

100 Avenue Road Project

Infrastructure Protection Works

Swiss Cottage to St. John's Wood

Northbound and Southbound Jubilee Lines

		Signature	Date
Prepared by	Anthony Vella Track Assessment Engineer		30-11-15
Checked by	Andrew Ho Track Assessment Engineer		10-06-16
Approved by	Andrew Brice Engineering Design Manager		10-06-16

Document History

Revision	Date	Summary of changes
01	10/06/2016	First draft issue

1. Executive Summary

An assessment of the existing track geometry condition has been undertaken to assess the impact of any ground movements arising as a result of demolition for the proposed redevelopment at 100 Avenue Road, London, NW3.

100 Avenue Road is located in the vicinity of Swiss Cottage London Underground Train Station above the Northbound and Southbound Jubilee Line tunnels.

The track geometry condition on both the Northbound and Southbound roads has been found to be out of tolerance with a number of safety standard exceedances and maintenance limit exceedances when compared to a theoretical design alignment. There is little concern with regard to wheel unloading characteristic, with exception in the area of point numbers 105 & 106 on the Northbound, as shown by the twist assessment in the appendix. These areas marginally exceed the Maintenance Target (MT).

This assessment covers the effect of track movements and existing tunnel clearance only.

The trigger values are set conservatively. Some of the trigger values are not the absolute values specified in standards S1156 and S1159.

Track trigger values are detailed in Section 6 of this document.

Where possible, trigger values are aligned to actions prescribed in the Standard.

Where applicable, a "Change of" value relative to the survey baseline readings have been used.

Issues that require further action are highlighted in red

Contents

1.	Executive Summary	2
2.	Introduction	4
3.	Track Geometry Condition Assessment	5
4.	Infringements to Structure Profile Assessment – S1156	7
5.	Discussion / Summary	7
6.	Survey Trigger Values	8
7.	General Recommendations / Actions	10
8.	Appendices	11

2. Introduction

This report has been prepared by London Underground Track Engineering (LUTE) based upon survey information supplied by the London Underground Survey Team (LUST). The report relates to the existing track geometry and clearances for the Jubilee Line tracks between Swiss Cottage and St. John's Wood adjacent to the development at 100 Avenue Road.

This report gives an overview of existing track conditions showing track dimensions and tolerances relative to track standard:

Track – Dimensions and tolerances No S1159

Track – Gauging and Clearances No S1156

3. Track Geometry Condition Assessment

Compliance to LUL category 1 standard S1159 is described in the following sections.

Notes

- Data is based upon the static track position
- As design data is unavailable, the existing alignment has been 'design smoothed' to enable an allowance for levels, transitions, vertical curves and gradients. This information is not exact but it does give a good indication of the track geometry.
- Survey data at 2m and 5m intervals has been provided by LU Survey Team dated 2nd October 2014.

3.1 Northbound

An assessment of the track geometry against the following clauses (where available) within S1159 has been undertaken. The table summarises areas where the standards have been exceeded and describes the worst case.

NB Jubilee	Maintenance Target	Maintenance Limit	Safety Standard
Deviation between consecutive levels (clause 2.1.1):	5	7	10
	5	7	15
Deviation between vertical position of running surfaces (2.1.6):	-14 / +5	-16 / +5	-18 / +5
	-14 & 5	-16 & 5	10
Deviation between lateral alignments (2.2.1):	8	10	15
	8	10	16
Deviation from lateral alignment (2.2.4):	-8 / +8	-10 / +10	-13 / +13
	-8 & 8	-10 & 10	16
Deviation from marked cant (2.3):	-10 / +8	-12 / +10	-15 / +10
	-6 & 4		
Deviation in gauge (3.1):	-5 / +11	-7 / +22	-10 / +27
	-5	-7	-8

Table 1 - Summary assessment of track geometry NB

Based upon static survey data for **10m twist (2.5.2)** it is noted that the results are within limiting values.



3.2 Southbound

An assessment of the track geometry against the following clauses (where available) within S1159 has been undertaken. The table summarises areas where the standards have been exceeded and describes the worst case.

SB Jubilee	Maintenance Target	Maintenance Limit	Safety Standard
Deviation between consecutive levels (clause 2.1.1):	5	7	10
	5	7	14
Deviation between vertical position of running surfaces (2.1.6):	-14 / +5	-16 / +5	-18 / +5
	-14 & 5	9	9
Deviation between lateral alignments (2.2.1):	8	10	15
	8	12	
Deviation from lateral alignment (2.2.4):	-8 / +8	-10 / +10	-13 / +13
	-9 & 8	10	14
Deviation from marked cant (2.3):	-10 / +8	-12 / +10	-15 / +10
Deviation in gauge (3.1):	-5 / +11	-7 / +22	-10 / +27

Table 2 - Summary assessment of track geometry SB

Based upon static survey data for **10m twist (2.5.2)** it is noted that the results are within limiting values.

4. Infringements to Structure Profile Assessment – S1156

A clearance assessment by LUTE has been included in this report based upon survey data from September 2014.

4.1 Northbound Infringements

The worst case infringement is stated as -108mm using the "C4 Structure Profile Tunnel and Platform Offside". We believe this to be the correct profile as the infringement is under the platform nosing.

An inspection is recommended at this location to verify structure clearances.

4.2 Southbound Infringements

The worst case infringement is stated as -126mm using the "C4 Structure Profile Tunnel and Platform Offside". We believe this to be the correct profile as the infringement is under the platform nosing.

An inspection is recommended at this location to verify structure clearances.

5. Discussion / Summary

Based upon the TRV track survey for static 2m/10m/wheel unload, the track cant appears to be acceptable.

Other areas of the track geometry appear to be in a less favorable condition as noted in the tables above.

The report produced by URS Geotechnical Engineers on 100 Avenue Road, Swiss Cottage (Document No.47066169 Rev 2, dated July 2015) shows the following as expected ground movements:

- **During the Un-load Stage (i.e. demolition and excavation).** Maximum heave of 10mm in the zones with the largest load removal.
- **During the Re-Load Stage (i.e. construction phase).** Maximum net settlement on the southbound track is 5mm.

The structural integrity of the tunnel will be beyond the scope of this report; advice should be sought from the relevant LU Civil Engineer.

Based on these findings, advice must be sought from the LU Asset Performance Track Infrastructure Manager, Kyle Newman, to establish if there is a history of geometry non-compliance in this area. In addition, the clearance non-compliance needs to be checked to establish any risk.



6. Survey Trigger Values

If Civils values are triggered, it is presumed this will initiate a further survey, to which the Track trigger values can be applied to for further assessment. **It is requested that the Civils trigger values are supplied to LUTE so that the process and actions can be understood.**

Based upon URS Geotechnical Engineer Calculations & Report, survey trigger values are detailed below. Any breach of the trigger values will necessitate the implementation of the specified actions. They are not all the absolute values in standards S1156/S1159, some are based upon any detected **change** from the OPs surveyed baseline set before works commence.

Table 3 – Summary of trigger values based on track assessment

Trigger	Clearance	2m Twist	10m Twist	Cant	Lateral Alignment	Vertical Profile
	S1156 (5.2.9)	S1159 (2.4)	S1159 (2.5.1)	S1159 (2.3)	S1159 (2.2.1)	S1159 (2.1.1)
GREEN	Change of clearance ≤ 3mm	Absolute Value(s)* < 20mm	Absolute Value(s)* < 37mm	Change of cant ≤ 3mm	Change of overlapping versines ≤ 3mm	Change from baseline ≤ 3mm
AMBER	Change of clearance > 3mm ≤ 6mm	Absolute Value(s)* ≥ 20mm < 25mm	Absolute Value(s)* ≥ 37mm < 40mm	Change of cant > 3mm ≤ 6mm	Change of overlapping versines > 3mm ≤ 6mm	Change from baseline > 3mm ≤ 6mm
RED	Change of clearance > 6mm ≤ 12mm	Absolute Value(s)* ≥ 25mm < 30mm	Absolute Value(s)* ≥ 40mm < 50mm	Change of cant > 6mm ≤ 12mm	Change of overlapping versines > 6mm ≤ 12mm	Change from baseline > 6mm ≤ 12mm
BLACK	Change of clearance > 12mm	Absolute Value(s)* ≥ 30mm	Absolute Value(s)* ≥ 50mm	Change of cant > 12mm	Change of overlapping versines > 12mm	Change from baseline > 12mm

* Absolute values are taken directly from Standard S1159.

- Where existing results are compliant, "Absolute" values are taken directly from the standard.
- Where existing values are non-compliant "Change of" values have been supplied.
- Where ± values exist in the Standard, to avoid unnecessary complexity the trigger values have been supplied as "Change of....." Values due to the relatively small predicted movements.

- The LU Standard minimum actions (detailed in S1156 & S1159) have been adjusted to 'trigger values' and relate to the worst case site situation, i.e. allowing for irregularities or non-compliance already within the track. A summary of the worst case situation is detailed within this document.
- Should a **red** or **black** trigger value be breached and actioned, i.e. a speed restriction imposed or trains stopped based upon the trigger values, then LU Engineering Standards (S1159 & S1156) minimum actions must be referenced by the on-site T002/3 to avoid unnecessary disruption of the passenger service as the movement causing the trigger to be breached may not have occurred at the worst case location.

Trigger	Actions
GREEN	No action required.
AMBER	Inform LUTE and Jubilee Line Track Manager ASAP with details of the recorded Track movement.
RED	<ul style="list-style-type: none"> a. Contact the Duty Operations Manager Engineering (DOME)/Duty Engineer/ Signals Operations Manager to alert them of movement and arrange for a 20mph speed restriction; b. Inform LUTE, Jubilee Line Track Manager and Infrastructure Protection ASAP with details of the recorded tunnel movement; c. Inform the Jubilee Line Track Manager and Duty Engineer to arrange for rectification works as necessary and to undertake an assessment (by a THP T002/3) on whether it is safe to continue to run trains at normal speed. d. The Site Contractor via LU Infrastructure Protection is to arrange and undertake a track survey to check the recorded movements against the baseline track survey data. New track survey is to be issued to LUTE within 48 hours of the survey having taken place.
BLACK	<ul style="list-style-type: none"> a. Contact the DOME/Duty Engineer and/or the Signals System Manager to arrange for the suspension of trains immediately; b. Inform LUTE, Jubilee Line Track Manager and Infrastructure Protection ASAP with details of the recorded tunnel movement; c. Inform the Jubilee Line Track Manager and Duty Engineer to arrange for rectification works as necessary and to undertake an assessment (by a THP T002/3) on whether it is safe to continue to run trains.

7. General Recommendations / Actions

- To avoid the possibility of track maintenance work causing a breach of trigger values, close contact with the local track manager via the Outside Parties Engineer is recommended.
LU Asset Performance – Jubilee Line – Kyle Newman
LU Capital Programmes – Infrastructure Protection Engineer – Peter Brierley
- LUTE must be informed of any breach in the trigger values ASAP so that track assessments can take place to help alleviate the impact of that breach.
- The Emergency Preparedness Plan must include details on how a nominated Track Hand-Back Person (THP) T002/3 will be contacted should the relevant trigger value be breached.
 - The THP T002/3 must have the availability of a tunnel gauge, be competent with its use, and will need adequate help with its transportation to site.
Note: This is a 3 person operation.
 - The THP T002/3 must also be competent to check:-
 - 10m Twist as described in LU Engineering Standards S1159, Clause 2.5.1.
 - 2m Twist as described in LU Engineering Standards S1159, Clause 2.4.
 - Change in Cross Level over 5 sleepers as described in LU Engineering Standards S1159, Clause 2.3.
 - Lateral Alignment deviation as described in LU Engineering Standards S1159, Clause 2.2.4.
 - Versine variation as described in LU Engineering Standards S1159, Clause 2.2.1. *Note: This is a 3 person operation.*
 - Vertical Profile as described in LU Engineering Standards S1159, Clause 2.1.1.
Note: This is a 3 person operation.
 - A general inspection of track condition.
- Liaison to enable the THP T002/3 attendance can be made as follows:
- LU Asset Performance – Jubilee Line – Kyle Newman

Track Engineering
Capital Programmes Directorate
2nd Floor, 172 Buckingham Palace Road
Victoria
London
SW1W 9TN

8. Appendices

- i. Northbound 5m Station Track Geometry Assessment**
- ii. Southbound 5m Station Track Geometry Assessment**
- iii. Northbound Clearance Assessment**
- iv. Southbound Clearance Assessment**
- v. Northbound Twist & Wheel Unload**
- vi. Southbound Twist & Wheel Unload**



i. Northbound 5m Station Track Geometry Assessment

LONDON UNDERGROUND
 Engineering Safety
 System Engineering
 Track Engineering



Standard	Survey Station (10m intervals)	Theoretical Rail Level (m)	Surveyed Rail Level (m)	Level Difference (mm)	Deviation Consecutive Intervals (mm)	Theoretical Cant (mm)	Surveyed Cant (mm)	Cant Difference (mm)	Deviation Cant (mm)	10m Toler. (mm)	prop / exist vertical diff (mm)	Lateral Deviation (mm)	Verification between surveyed overlapping vertlines (no allowance for transition)	2.2.1 with allowance for transition added (mm)	Design Gauge (mm)	Surveyed Gauge (mm)	Deviation In Gauge (mm)	Clause 3.1		
																			Clause 2.1.2	Clause 2.1.1
51159 Class 1																				
51159 MT																				
51159 M2																				
51159 S5																				

NOTE: SMALL VALUES ARE CALCULATED AS STATE IS FOR SURVEY FOR 50M SPACING STATIONS



Track Engineering
 Capital Programmes Directorate
 2nd Floor, 172 Buckingham Palace Road
 Victoria
 London
 SW1W 9TN

Clearance Log Track 1		Local Database																			
Job Number	Description	BT12 NB																			
Machine	User LU	Track Engineering																			
Software Build Code	Run Date	05/11/2015																			
Normal Speed Clearance Profile	Heights mm ARL	>2250	1000	1000	-700	700	-500	<500	>2250	1000	1000	-700	700	-500	<500						
Failed Clearances mm	High Speed Clearance Profile	0	0	0	0	0	0	0	0	0	0	0	0	0							
Heights mm ARL	Heights mm ARL	>2250	1000	1000	-700	700	-500	<500	>2250	1000	1000	-700	700	-500	<500						
Normal Clearances mm	Failed Clearances mm	0	0	0	0	0	0	0	0	0	0	0	0	0							
Run Start Time	Run Finish Date/Time	05/Nov/2015 13:43:10																			
Side	Segment	RH Side																			
Height	Segment	>2250	1	2	3	4	5	6	7	8	9	10	Val Check	CI	Pr	Accurat	Lat	Tols	Ageing	Seq	kph
Segment	Segment	1	2	3	4	5	6	7	8	9	10	Val Check	CI	Pr	Accurat	Lat	Tols	Ageing	Seq	kph	
Segment	Segment	1	2	3	4	5	6	7	8	9	10	Val Check	CI	Pr	Accurat	Lat	Tols	Ageing	Seq	kph	
115	127	270	200	79	62	94	232	186	39 ?	CLEAR	24	5	25	1	40						
118	112	269	219	69	107	116	256	207	47 ?	CLEAR	24	5	25	2	40						
111	133	271	202	52	98	102	246	201	63 ?	CLEAR	24	5	25	3	40						
124	135	267	214	54	96	95	243	196	60 ?	CLEAR	24	5	25	4	40						
123	110	265	208	60	86	81	65	190	57 ?	CLEAR	24	5	25	5	40						
133	176	288	236	61	71	48	63	24	-35 ?	INFRINGEMEN	24	5	25	6	40						
114	148	278	243	88	69	55	56	18	-40 ?	INFRINGEMEN	24	5	25	7	40						
86	135	258	243	64	99	72	67	28	-33 ?	INFRINGEMEN	24	5	25	8	40						
103	133	244	245	95	88	71	81	45	-12 ?	INFRINGEMEN	24	5	25	9	40						
147	147	243	252	66	99	72	86	39	21 ?	CLEAR	24	5	25	10	40						
130	183	266	259	61	99	81	90	218	55 ?	CLEAR	24	5	25	11	40						
123	182	289	266	69	103	95	264	219	51 ?	CLEAR	24	5	25	12	40						
148	137	275	249	78	135	119	281	236	27 ?	CLEAR	24	5	25	13	40						
132	136	305	259	36	111	124	80	111	-16 ?	INFRINGEMEN	24	5	25	14	40						
133	134	304	241	69	140	130	214	252	71 ?	CLEAR	24	5	25	15	40						
37	159	280	233	63	154	123	141	263	77 ?	CLEAR	24	5	25	16	40						

Vehicle List Track 1
 c:\Vehicles Feb 15 Tube Static - C4 SPmin Tunnel and Platform Offside
 Maximum vehicle speeds/s: Not Known
 C4 SP (Below 17mm)
 C4 SP Tunnel and Platform Offside (Above 17mm)END
 C4 SP Tunnel & Platform Offside (Above 17mm)CENTRE



Track Engineering
 Capital Programmes Directorate
 2nd Floor, 172 Buckingham Palace Road
 Victoria
 London
 SW1W 9TN

iv. Southbound Clearance Assessment

Clearance Log Track 1		Local Database										Job Number									
Machine		Description B111 SB																			
User: LU Track Engineering																					
Software Build Code: 7.7.26																					
Run Date: 05/11/2015																					
Normal Speed Clearance Profile		24 C1 Structures																			
Heights mm APL		>2250	-1000	1000	-700	700	-500	<500	>2250	-1000	1000	-700	700	-500	<500						
Normal Clearances mm		0	0	0	0	0	0	0	0	0	0	0	0	0	0						
Failed Clearances mm		0	0	0	0	0	0	0	0	0	0	0	0	0	0						
High Speed Clearance Profile		24 C1 Structures																			
Heights mm APL		>2250	-1000	1000	-700	700	-500	<500	>2250	-1000	1000	-700	700	-500	<500						
Normal Clearances mm		0	0	0	0	0	0	0	0	0	0	0	0	0	0						
Failed Clearances mm		0	0	0	0	0	0	0	0	0	0	0	0	0	0						
Run Start Time: 14:10:07																					
Run Finish Date/Time: 05/Nov/2015 14:12:43																					
Side		LH Side					RH Side														
Height		>2250	-1000	-700	700	-500	<500	>2250	-1000	1000	-700	700	-500	<500	10						
Segment		1	2	3	4	5	6	7	8	9	10										
Filename												Val	Check	CI	Pro	Accurat	Lat	ToIs	Ageing	Seq	kph
c:\ELP\08B11S\000000JK.sc0		25	24	14	10	26	32	39	226	-44	-45 ?	24	5	25	24	5	25	24	1	40	
c:\ELP\08B11S\0000005JK.sc0		21	2	-25	-34	-2	-2	-7	18	-70	-36 ?	24	5	25	24	5	25	24	2	40	
c:\ELP\08B11S\000010JK.sc0		29	4	-31	-21	-3	-3	-3		-43	-32 ?	24	5	25	24	5	25	24	3	40	
c:\ELP\08B11S\000015JK.sc0		33	9	-19	-21	-3	-3	0		-31	-72 ?	24	5	25	24	5	25	24	4	40	
c:\ELP\08B11S\000020JK.sc0		23	9	-13	-25	0	0	0		-55	-59 ?	24	5	25	24	5	25	24	5	40	
c:\ELP\08B11S\000025JK.sc0		35	5	-17	-25	-3	-3	0		-55	-60 ?	24	5	25	24	5	25	24	6	40	
c:\ELP\08B11S\000030JK.sc0		36	-1	-14	-17	8	8	0		-55	-64 ?	24	5	25	24	5	25	24	7	40	
c:\ELP\08B11S\000035JK.sc0		36	3	3	-4	26	26	633	838	-43	-73 ?	24	5	25	24	5	25	24	8	40	
c:\ELP\08B11S\000040JK.sc0		61	22	8	2	18	18	772		-44	-70 ?	24	5	25	24	5	25	24	9	40	
c:\ELP\08B11S\000045JK.sc0		54	23	12	5	22	22	1		-45	-35 ?	24	5	25	24	5	25	24	10	40	
c:\ELP\08B11S\000050JK.sc0		48	26	8	1	22	22	910		-50	-73 ?	24	5	25	24	5	25	24	11	40	
c:\ELP\08B11S\000055JK.sc0		12	9	-10	-15	9	9	0		-48	-73 ?	24	5	25	24	5	25	24	12	40	
c:\ELP\08B11S\000060JK.sc0		9	-12	-26	-24	-2	-2	524		-46	-74 ?	24	5	25	24	5	25	24	13	40	
c:\ELP\08B11S\000065JK.sc0		15	1	-18	-28	-2	-2	0		-48	-51 ?	24	5	25	24	5	25	24	14	40	
c:\ELP\08B11S\000070JK.sc0		-3	-17	-20	-27	-21	-21	0		-43	-73 ?	24	5	25	24	5	25	24	15	40	
c:\ELP\08B11S\000075JK.sc0		2	3	-6	-21	-13	-13	0		-45	-91 ?	24	5	25	24	5	25	24	16	40	
c:\ELP\08B11S\000080JK.sc0		17	3	-19	-23	-11	-11	4		-47	-73 ?	24	5	25	24	5	25	24	17	40	
c:\ELP\08B11S\000085JK.sc0		19	10	-16	-22	3	3	0		-47	-67 ?	24	5	25	24	5	25	24	18	40	
c:\ELP\08B11S\000090JK.sc0		21	5	-18	-21	8	8	0		-58	-101 ?	24	5	25	24	5	25	24	19	40	
c:\ELP\08B11S\000095JK.sc0		13	6	-11	-16	18	18	0		-59	-126 ?	24	5	25	24	5	25	24	20	40	
c:\ELP\08B11S\000100JK.sc0		-2	-3	-27	-30	-7	-7	0		-55	-87 ?	24	5	25	24	5	25	24	21	40	
c:\ELP\08B11S\000105JK.sc0		-1	-11	-18	-24	1	1	810		-56	-87 ?	24	5	25	24	5	25	24	22	40	
c:\ELP\08B11S\000110JK.sc0		-2	-4	-33	-33	-6	-6	0		-56	-87 ?	24	5	25	24	5	25	24	23	40	
c:\ELP\08B11S\000115JK.sc0		-1	-11	-18	-24	1	1	0		-56	-105 ?	24	5	25	24	5	25	24	24	40	
c:\ELP\08B11S\000120JK.sc0		-32	-34	-33	-33	7	7	0		-51	-105 ?	24	5	25	24	5	25	24	25	40	
c:\ELP\08B11S\000125JK.sc0		-13	-28	-36	-36	5	5	0		-64	-118 ?	24	5	25	24	5	25	24	26	40	
c:\ELP\08B11S\000130JK.sc0		-10	-47	-30	-36	-7	-7	0		-61	-88 ?	24	5	25	24	5	25	24	27	40	

Vehicle List Track 1

c:\Vehicles Feb 15 Tube Static - C4 SPmin Tunnel and Platform Offside
Maximum vehicle speed / s: Max Known
 C4 SP (Below 17mm)
 C4 SP Tunnel and Platform Offside (Above 17mm) END
 C4 SP Tunnel & Platform Offside (Above 17mm) CENTRE



Track Engineering
 Capital Programmes Directorate
 2nd Floor, 172 Buckingham Palace Raod
 Victoria
 London
 SW1W 9TN

Clearance Log Track 1																	
Local Database																	
Description B112 SB																	
Job Number																	
Machine																	
User LU Track Engineering																	
Software Build Code 7.7.26																	
Run Date 05/11/2015																	
Normal Speed Clearance Profile																	
Heights mm ARL	>2250	2250-1000	1000-700	700-500	<500	>2250	2250-1000	1000-700	700-500	<500	>2250	2250-1000	1000-700	700-500	<500		
Normal Clearances mm	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
Failed Clearances mm	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
High Speed Clearance Profile																	
Heights mm ARL	>2250	2250-1000	1000-700	700-500	<500	>2250	2250-1000	1000-700	700-500	<500	>2250	2250-1000	1000-700	700-500	<500		
Normal Clearances mm	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
Failed Clearances mm	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
Run Start Time 14:50:00																	
Run Finish Date/Time 05/Nov/2015 14:54:11																	
Side																	
LH Side	1	2	3	4	5	6	7	8	9	10	Val Check	CI Pro	Accurac	Lat Tols	Ageing	Seq	kph
RH Side	1	2	3	4	5	6	7	8	9	10	Val Check	CI Pro	Accurac	Lat Tols	Ageing	Seq	kph
Segment	1	2	3	4	5	6	7	8	9	10	Val Check	CI Pro	Accurac	Lat Tols	Ageing	Seq	kph
Blfilename																	
g	23	13	33	-6	26	53	34	194	-33	-72 ?	24	5	25	5	25	1	40
c:\ELRDB\B112S\000002JK.SCO	28	103	145	193	47	54	91	288	234	53 ?	24	5	25	5	25	2	40
c:\ELRDB\B112S\000007JK.SCO	46	104	151	191	50	35	64	263	203	-43 ?	24	5	25	5	25	3	40
c:\ELRDB\B112S\000012JK.SCO	61	132	177	209	44	62	89	56	74	-41 ?	24	5	25	5	25	4	40
c:\ELRDB\B112S\000017JK.SCO	29	35	149	186	38	51	92	260	196	47 ?	24	5	25	5	25	5	40
c:\ELRDB\B112S\000022JK.SCO	6	89	149	200	54	50	89	119	103	58 ?	24	5	25	5	25	6	40
c:\ELRDB\B112S\000027JK.SCO	18	89	141	186	37	37	86	214	82	58 ?	24	5	25	5	25	7	40
c:\ELRDB\B112S\000032JK.SCO	72	108	157	193	36	83	84	217	86	52 ?	24	5	25	5	25	8	40
c:\ELRDB\B112S\000037JK.SCO	27	100	148	180	32	62	72	218	103	61 ?	24	5	25	5	25	9	40
c:\ELRDB\B112S\000042JK.SCO	61	103	155	194	41	75	78	221	103	51 ?	24	5	25	5	25	10	40
c:\ELRDB\B112S\000047JK.SCO	28	72	142	183	41	66	66	166	108	47 ?	24	5	25	5	25	11	40
c:\ELRDB\B112S\000052JK.SCO	49	97	145	183	37	90	80	135	63	39 ?	24	5	25	5	25	12	40
c:\ELRDB\B112S\000057JK.SCO	51	81	131	177	34	68	99	125	58	55 ?	24	5	25	5	25	13	40
c:\ELRDB\B112S\000062JK.SCO	35	47	139	180	36	92	30	131	63	62 ?	24	5	25	5	25	14	40
c:\ELRDB\B112S\000067JK.SCO	53	97	121	175	35	82	86	117	47	38 ?	24	5	25	5	25	15	40
c:\ELRDB\B112S\000072JK.SCO	61	54	147	193	32	29	99	105	94	71 ?	24	5	25	5	25	16	40
c:\ELRDB\B112S\000082JK.SCO	27	100	146	169	41	44	84	226	99	63 ?	24	5	25	5	25	17	40

Vehicle List Track 1

c:\Vehicles\Feb 15\Tube Static - C4 SPmin Tunnel and Platform Offside

Maximum vehicle speed/s: /Max/known

C4 SP (Below 17mm)

C4 SP Tunnel and Platform Offside (Above 17mm) END

C4 SP Tunnel & Platform Offside (Above 17mm) CENTRE

v. Northbound Twist & Wheel Unload

Wheel Unload Monitoring - Track Stations @ 2M Intervals

Input by	AV	Input Date	25/11/2015					
Checked		Checked						
Trigger values								
Wheel unload constants		12	166.7	35	286	40	5	
2 metre	2.611	20	100	37	270.27	85	7	
10 metre	0.650	25	80	40	250	100	10	
Point No.	Cant		Twist				Wheel Unload (%)	Difference in level from baseline. Deviations over 5m (absolute) (mm)
	Cant (mm)	L/R	2m Track		10m Track			
			Twist (mm)	Gradient 1 in	Twist (mm)	Gradient 1 in		
1	59	R	*	*	*	*		
2	55	R	-4.0	*	*	*		
3	56	R	1.0	*	*	*		
4	54	R	-2.0	*	*	*	0.0	
5	52	R	-2.0	*	*	*	0.0	
6	56	R	4.0	500.0	-3.0	*	9.8	
7	57	R	1.0	*	2.0	*	3.9	
8	56	R	-1.0	*	0.0	*	-5.9	
9	55	R	-1.0	*	1.0	*	-6.5	
10	56	R	1.0	*	-4.0	*	5.2	
11	55	R	-1.0	*	-1.0	*	-7.8	
12	52	R	-3.0	*	-5.0	*	-12.4	
13	51	R	-1.0	*	-5.0	*	-7.8	
14	49	R	-2.0	*	-6.0	*	-10.4	
15	48	R	-1.0	*	-8.0	*	-10.4	
16	47	R	-1.0	*	-8.0	*	-12.4	
17	45	R	-2.0	*	-7.0	*	-15.6	
18	43	R	-2.0	*	-8.0	*	-15.6	
19	41	R	-2.0	*	-8.0	*	-16.3	
20	36	R	-5.0	400.0	-12.0	*	-22.8	
21	32	R	-4.0	*	-15.0	*	-22.1	
22	29	R	-3.0	*	-16.0	*	-18.9	
23	27	R	-2.0	*	-16.0	*	-17.6	
24	24	R	-3.0	*	-17.0	*	-19.5	
25	21	R	-3.0	*	-15.0	*	-19.5	
26	14	R	-7.0	285.7	-18.0	*	-30.0	
27	12	R	-2.0	*	-17.0	*	-16.3	
28	8	R	-4.0	*	-19.0	*	-22.8	
29	6	R	-2.0	*	-18.0	*	-16.9	
30	3	R	-3.0	*	-18.0	*	-19.5	
31	0		3.0	*	14.0	*	16.9	
32	1	R	1.0	*	-11.0	*	5.2	
33	0		1.0	*	8.0	*	7.8	

34	6	L	6.0	333.3	12.0	*	23.5	0.0
35	9	L	3.0	*	12.0	*	15.6	0.0
36	8	L	-1.0	*	8.0	*	-8.5	0.0
37	3	L	-5.0	400.0	4.0	*	-15.7	0.0
38	2	R	-5.0	400.0	2.0	*	-13.7	0.0
39	2	R	0.0	*	-8.0	*	-5.2	0.0
40	0		2.0	*	9.0	*	11.1	0.0
41	1	R	1.0	*	-9.0	*	3.3	0.0
42	1	R	0.0	*	-4.0	*	-2.6	0.0
43	1	R	0.0	*	-1.0	*	1.3	0.0
44	0		1.0	*	2.0	*	3.9	0.0
45	0		0.0	*	0.0	*	0.7	0.0
46	0		0.0	*	1.0	*	0.7	0.0
47	0		0.0	*	1.0	*	1.3	0.0
48	1	L	1.0	*	2.0	*	3.9	0.0
49	1	L	0.0	*	1.0	*	-1.3	0.0
50	1	L	0.0	*	1.0	*	-2.6	0.0
51	1	L	0.0	*	1.0	*	-3.2	0.0
52	2	L	1.0	*	2.0	*	3.9	0.0
53	2	L	0.0	*	1.0	*	0.7	0.0
54	1	R	-3.0	*	-2.0	*	-9.1	0.0
55	3	R	2.0	*	-4.0	*	7.8	0.0
56	4	R	1.0	*	-5.0	*	0.7	0.0
57	1	R	-3.0	*	-3.0	*	-9.8	0.0
58	2	L	3.0	*	0.0	*	7.8	0.0
59	3	L	1.0	*	4.0	*	5.2	0.0
60	1	L	-2.0	*	4.0	*	-4.6	0.0
61	1	R	-2.0	*	-3.0	*	-7.2	0.0
62	2	R	1.0	*	1.0	*	3.9	0.0
63	1	R	-1.0	*	-3.0	*	-4.6	0.0
64	0		1.0	*	3.0	*	4.6	0.0
65	0		0.0	*	1.0	*	1.9	0.0
66	0		0.0	*	1.0	*	0.7	0.0
67	0		0.0	*	2.0	*	1.3	0.0
68	1	R	1.0	*	0.0	*	3.9	0.0
69	2	R	1.0	*	2.0	*	5.2	0.0
70	3	R	1.0	*	3.0	*	6.5	0.0
71	1	R	-2.0	*	1.0	*	-4.6	0.0
72	0		1.0	*	0.0	*	3.9	0.0
73	1	L	1.0	*	2.0	*	3.9	0.0
74	2	L	1.0	*	4.0	*	5.2	0.0
75	3	L	1.0	*	6.0	*	6.5	0.0
76	1	L	-2.0	*	2.0	*	-7.8	0.0
77	2	R	-3.0	*	2.0	*	-8.5	0.0
78	3	R	1.0	*	-4.0	*	1.3	0.0
79	3	R	0.0	*	-5.0	*	-3.2	0.0
80	3	R	0.0	*	-6.0	*	-3.9	0.0
81	3	R	0.0	*	-4.0	*	-2.6	0.0
82	1	R	-2.0	*	-1.0	*	-5.9	0.0
83	1	R	0.0	*	-2.0	*	3.2	0.0
84	0		1.0	*	3.0	*	4.6	0.0
85	2	R	2.0	*	-1.0	*	6.5	0.0
86	0		2.0	*	3.0	*	7.2	0.0
87	3	L	3.0	*	4.0	*	10.4	0.0
88	4	L	1.0	*	5.0	*	5.9	0.0

Track Engineering
 Capital Programmes Directorate
 2nd Floor, 172 Buckingham Palace Road
 Victoria
 London
 SW1W 9TN

89	1	L	-3.0	*	1.0	*	-7.8	0.0
90	0		1.0	*	2.0	*	4.6	0.0
91	0		0.0	*	0.0	*	2.6	0.0
92	2	R	2.0	*	-5.0	*	7.2	0.0
93	2	R	0.0	*	-6.0	*	-3.9	0.0
94	1	L	3.0	*	0.0	*	7.8	0.0
95	3	L	2.0	*	3.0	*	7.2	0.0
96	4	L	1.0	*	4.0	*	5.2	0.0
97	1	L	-3.0	*	3.0	*	-15.6	0.0
98	1	L	0.0	*	3.0	*	-10.4	0.0
99	2	R	-3.0	*	-3.0	*	-9.8	0.0
100	4	R	2.0	*	-7.0	*	22.8	0.0
101	7	R	3.0	*	-11.0	*	29.3	0.0
102	11	R	4.0	*	-12.0	*	30.6	0.0
103	15	R	4.0	*	-16.0	*	29.9	0.0
104	22	R	7.0	285.7	20.0	*	37.1	0.0
105	31	R	9.0	222.2	27.0	370.4	41.0	0.0
106	40	R	9.0	222.2	33.0	303.0	44.9	0.0
107	42	R	2.0	*	31.0	322.6	25.4	0.0
108	45	R	3.0	*	30.0	333.3	27.3	0.0
109	51	R	6.0	333.3	29.0	344.8	34.5	0.0
110	54	R	3.0	*	23.0	434.8	22.8	0.0
111	60	R	6.0	333.3	20.0	500.0	28.7	0.0
112	59	R	-1.0	*	17.0	*	8.4	0.0
113	61	R	2.0	*	16.0	*	15.6	0.0
114	63	R	2.0	*	12.0	*	13.0	0.0

vi. Southbound Twist & Wheel Unload

Wheel Unload Monitoring - Track Stations @ 2M Intervals

Input by	AV	Input Date	25/11/2015					
Checked		Checked						
Trigger values								
Wheel unload constants		12	166.7	35	286	40	5	
2 metre	2.611	20	100	37	270.27	85	7	
10 metre	0.650	25	80	40	250	100	10	
Point No.	Cant		Twist				Wheel Unload (%)	Difference in level from baseline. Deviations over 5m (absolute) (mm)
	Cant (mm)	L/R	2m Track		10m Track			
			Twist (mm)	Gradient 1 in	Twist (mm)	Gradient 1 in		
1	41	L	*	*	*	*		
2	42	L	1.0	*	*	*		
3	43	L	1.0	*	*	*		
4	40	L	-3.0	*	*	*	0.0	
5	46	L	6.0	333.3	*	*	0.0	
6	41	L	-5.0	400.0	0.0	*	-13.1	0.0
7	41	L	0.0	*	-1.0	*	-0.7	0.0
8	43	L	2.0	*	0.0	*	5.2	0.0
9	45	L	2.0	*	5.0	*	8.5	0.0
10	43	L	-2.0	*	-3.0	*	-7.2	0.0
11	42	L	-1.0	*	1.0	*	-2.0	0.0
12	41	L	-1.0	*	0.0	*	-2.6	0.0
13	41	L	0.0	*	-2.0	*	1.3	0.0
14	41	L	0.0	*	-4.0	*	3.2	0.0
15	43	L	2.0	*	0.0	*	6.5	0.0
16	44	L	1.0	*	2.0	*	3.9	0.0
17	41	L	-3.0	*	0.0	*	-7.8	0.0
18	43	L	2.0	*	2.0	*	6.5	0.0
19	46	L	3.0	*	5.0	*	11.1	0.0
20	45	L	-1.0	*	2.0	*	-2.6	0.0
21	42	L	-3.0	*	-2.0	*	-9.1	0.0
22	41	L	-1.0	*	0.0	*	-2.6	0.0
23	43	L	2.0	*	0.0	*	7.8	0.0
24	44	L	1.0	*	-2.0	*	4.6	0.0
25	45	L	1.0	*	0.0	*	3.3	0.0
26	44	L	-1.0	*	2.0	*	-3.3	0.0
27	45	L	1.0	*	4.0	*	5.2	0.0
28	47	L	2.0	*	4.0	*	7.8	0.0
29	47	L	0.0	*	3.0	*	-3.9	0.0
30	46	L	-1.0	*	1.0	*	-8.5	0.0
31	43	L	-3.0	*	-1.0	*	-14.3	0.0
32	42	L	-1.0	*	-3.0	*	-6.5	0.0
33	41	L	-1.0	*	-6.0	*	-6.5	0.0

34	41	L	0.0	*	-6.0	*	-3.9	0.0
35	37	L	-4.0	*	-9.0	*	-16.3	0.0
36	33	L	-4.0	500.0	-10.0	*	-16.9	0.0
37	36	L	3.0	*	-6.0	*	3.9	0.0
38	39	L	3.0	*	-2.0	*	6.5	0.0
39	37	L	-2.0	*	-4.0	*	-7.8	0.0
40	29	L	-8.0	250.0	-8.0	*	-26.1	0.0
41	27	L	-2.0	*	-6.0	*	-9.1	0.0
42	29	L	2.0	*	-7.0	*	6.5	0.0
43	30	L	1.0	*	-9.0	*	3.3	0.0
44	33	L	3.0	*	-4.0	*	6.5	0.0
45	33	L	0.0	*	4.0	*	2.6	0.0
46	33	L	0.0	*	6.0	*	3.9	0.0
47	31	L	-2.0	*	2.0	*	-5.2	0.0
48	31	L	0.0	*	1.0	*	2.6	0.0
49	31	L	0.0	*	-2.0	*	1.9	0.0
50	30	L	-1.0	*	-3.0	*	-4.6	0.0
51	30	L	0.0	*	-3.0	*	-1.9	0.0
52	31	L	1.0	*	0.0	*	2.6	0.0
53	35	L	4.0	*	4.0	*	13.0	0.0
54	34	L	-1.0	*	3.0	*	-2.6	0.0
55	33	L	-1.0	*	3.0	*	-2.6	0.0
56	30	L	-3.0	*	0.0	*	-7.8	0.0
57	29	L	-1.0	*	-2.0	*	-3.9	0.0
58	31	L	2.0	*	-4.0	*	7.2	0.0
59	34	L	3.0	*	0.0	*	7.8	0.0
60	33	L	-1.0	*	0.0	*	-3.9	0.0
61	30	L	-3.0	*	0.0	*	-7.8	0.0
62	34	L	4.0	*	5.0	*	13.7	0.0
63	34	L	0.0	*	3.0	*	-2.6	0.0
64	31	L	-3.0	*	-3.0	*	-10.4	0.0
65	31	L	0.0	*	-2.0	*	-2.6	0.0
66	35	L	4.0	*	5.0	*	13.7	0.0
67	36	L	1.0	*	2.0	*	-5.8	0.0
68	30	L	-6.0	333.3	-4.0	*	-18.9	0.0
69	27	L	-3.0	*	-4.0	*	-10.4	0.0
70	27	L	0.0	*	-4.0	*	-2.6	0.0
71	24	L	-3.0	*	-11.0	*	-15.0	0.0
72	23	L	-1.0	*	-13.0	*	-11.1	0.0
73	25	L	2.0	*	-5.0	*	7.2	0.0
74	27	L	2.0	*	0.0	*	7.2	0.0
75	28	L	1.0	*	1.0	*	3.9	0.0
76	29	L	1.0	*	5.0	*	5.9	0.0
77	29	L	0.0	*	6.0	*	3.9	0.0
78	28	L	-1.0	*	3.0	*	-3.9	0.0
79	30	L	2.0	*	3.0	*	7.2	0.0
80	30	L	0.0	*	2.0	*	-3.9	0.0
81	29	L	-1.0	*	0.0	*	-5.9	0.0
82	28	L	-1.0	*	-1.0	*	-3.3	0.0
83	26	L	-2.0	*	-2.0	*	-6.5	0.0
84	24	L	-2.0	*	-6.0	*	-9.1	0.0
85	24	L	0.0	*	-6.0	*	-3.9	0.0
86	24	L	0.0	*	-5.0	*	3.9	0.0
87	27	L	3.0	*	-1.0	*	10.4	0.0
88	28	L	1.0	*	2.0	*	5.9	0.0
89	28	L	0.0	*	4.0	*	2.6	0.0

Track Engineering
 Capital Programmes Directorate
 2nd Floor, 172 Buckingham Palace Road
 Victoria
 London
 SW1W 9TN

90	28	L	0.0	*	4.0	*	2.6	0.0
91	30	L	2.0	*	6.0	*	9.1	0.0
92	31	L	1.0	*	4.0	*	5.2	0.0
93	33	L	2.0	*	5.0	*	8.5	0.0
94	31	L	-2.0	*	3.0	*	-5.9	0.0
95	28	L	-3.0	*	0.0	*	-7.8	0.0
96	28	L	0.0	*	-2.0	*	3.2	0.0
97	29	L	1.0	*	-2.0	*	2.6	0.0
98	27	L	-2.0	*	-6.0	*	-9.1	0.0
99	30	L	3.0	*	-1.0	*	7.2	0.0
100	33	L	3.0	*	5.0	*	11.1	0.0
101	33	L	0.0	*	5.0	*	3.2	0.0
102	29	L	-4.0	*	0.0	*	-11.1	0.0
103	28	L	-1.0	*	1.0	*	-2.6	0.0
104	29	L	1.0	*	-1.0	*	2.6	0.0
105	30	L	1.0	*	-3.0	*	2.6	0.0
106	30	L	0.0	*	-3.0	*	-1.9	0.0
107	28	L	-2.0	*	-1.0	*	-5.9	0.0
108	28	L	0.0	*	0.0	*	0.7	0.0
109	29	L	1.0	*	0.0	*	2.6	0.0
110	30	L	1.0	*	0.0	*	2.6	0.0
111	29	L	-1.0	*	-1.0	*	-3.3	0.0
112	31	L	2.0	*	3.0	*	7.2	0.0
113	29	L	-2.0	*	1.0	*	-5.2	0.0
114	29	L	0.0	*	0.0	*	0.0	0.0

APPENDIX F RESULTS OF MEASURED MONITORING OF TUNNEL AND STATION