

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



Planning Consent:	2018/6016/P
Address:	15-29 Eyre Street Hill
For Client:	Clerkenwell Lifestyle (UK) Ltd
Planning Condition:	27
Document Type:	Piling Method Statement

RAMS for Soilmec SF65:

Continuous Flight Auger Piling	
Contract No:	40719A2
Contractor:	HG Construction Ltd
Site Address:	15-29 Eyre Street, Clerkenwell, EC1R 5LB
Site Manager:	Roger Cullen
Mobile No:	07811 488149
Working Hours:	08:00 – 18:00
No of Piles:	66
Pile Diameter:	600Ø
Restrictions:	Thames Water Sewer on boundary, piles close to adjoining buildings.
Contract Start Date:	April 2020
Scope of Work:	66no 600Ø bearing piles to max depth of 25m.

Rev:	Date:	Prepared by:	Approved by:	Reason for Issue:
A	17/02/2020	Sam Nicole	Colin Newman	Initial Draft with Thames Water information.
Signature:				
B	28/02/2020	Lee Durrant	Sam Nicole	HTS Comments Added
Signature:				

Contents:

1. Responsible Persons.
2. Site Controls.
3. Health & Safety.
4. Site Operatives / Training.
5. Supplied Plant & Equipment.
6. Central Piling Requirements.
7. Mobilizing on Site.
8. Equipment & Plant Set Up.
9. Fabricating Steel Reinforcement:
10. Priming & Pumping Concrete
11. Piling Procedures.
12. Cleaning Concrete System.
13. Securing Site Plant & Equipment.
14. Plant & Equipment De-Rigging.
15. De-Mobilizing from Site.
16. Environmental Procedures.
17. Quality Procedures.
18. Site Specific Information.
- Appendix A: Piling Rig Configuration
19. Risk Assessments
20. RAMS Confirmation Sheet.

This document has been produced in line with the Central Piling Health & Safety, Environmental and Quality policies.

Central Piling has been assessed and achieved ISO9001, ISO14001 & OHSAS18001 and is a member of the FPS [Federation of Piling Specialists].

1. Responsible Persons:

Role:	Name:	Tele:	Email:
Managing Director	Steve Hadley	01787 474000	stevehadley@centralpiling.com
Responsibilities:	Director of Health & Safety. To implement, co-ordinate and control the administration of Health and Safety matters within the company.		
Contracts Director	Roger Cox	01787 474000	rogercox@centralpiling.com
Responsibilities:	To manage all contracts whilst staying abreast of developments in HSE legislation and good working practices. Ensuring that any new developments are communicated both quickly and effectively to all company staff.		
HSQE & Operations Manager	Colin Newman	01787 474000 07976 219209	colinnewman@centralpiling.com
Responsibilities:	To ensure all Central Piling employees work safely in line with the companies Health & Safety policy and procedures. To monitor and investigate breaches in health, safety, quality & environmental procedures. To ensure the correct training and Health & Safety information is given to all crews.		
Contracts Manager	Sam Nicole	01787 474000 07890 539359	samnicole@centralpiling.com
Responsibilities:	To organise and attend initial site visit and pre-start meeting(s) and liaise with the client prior to the contract starting. To ensure all rig and plant movements are in accordance with the client's needs and site-specific requirements. To ensure that RAMS are produced and approved and relevant to all activities on the specific contract. Monitoring production and progress of all contracts throughout the construction phase.		
Administrator	Paige Fullgrabe	01787 474000 07966 401595	paigefullgrabe@centralpiling.com
Responsibilities:	To collate and ensure all contract documentation is in place before the contract starts. Liaise with setting out engineers and ensure all drawings are up to date.		
Operations Supervisor	Lee Durrant	07966 401525	leedurrant@centralpiling.com
Responsibilities:	To liaise with the client ensuring that the site is prepared for the establishment of the piling rig and equipment prior to starting. To ensure that all documentation on site is completed and correct, including the Quality Check Sheet and Working Platform Certificate. Regularly audit the site team based on Health, Safety, Quality and Environmental performance. Monitoring personnel compliance with RAMS and implementing strategies to improve on site performance.		

2. Site Control

- 2.1. The Site Supervisor is the person in control of the works at site level. Should any problems arise beyond his authority, the Operations Supervisor or Contracts Manager should be contacted.
- 2.2. All Health & Safety problems or concerns arising on site the HSQE & Operations Manager or Contracts Director should be informed immediately.

3. Health & Safety

- 3.1. Central Piling employees will operate in a safe and diligent manner, in accordance with their Health & Safety policy & procedures. They will always adhere to the site RAMS.
- 3.2. Personal Protective Equipment will be worn whilst on site. The company's minimum requirement is: Hard Hat, Safety Boots, Safety Glasses, Rubber Gloves and Hi-Viz clothing. Additional Personal Protective Equipment will be worn for site specific work as required by the risk assessments i.e. overalls, dust mask and ear defenders.
- 3.3. Health & Safety is monitored daily by the HSQE & Operations Manager and any incidents, accidents or safety concerns are investigated promptly. All employees are encouraged to report any accidents, or incidents to the Site Manager and Operations Supervisor who will inform the HSQE & Operations Manager. Safety concerns are raised on the site tablet and email to the office, the HSQE & Operations Manager will allocate the safety concern and ensure a non-conformance [action log] is raised and completed within the allotted time scale.
- 3.4. A five-point safe check or site inspection will be completed at least once depending on the size of the contract; the report will be made available to the client and any issues will be passed on to the relevant supervisor or manager to act.
- 3.5. Central Piling has monthly HSQE & Management Committee meeting, which discuss any relevant issues arising and all non-conformances raised. Any issues requiring immediate attention will be discussed in the weekly contracts meeting.
- 3.6. All piling operatives and subcontractors working for / under Central Piling will sign and complete the required site documentation in the table below for the contract and undertake the HG Construction site induction before commencing work on site.
- 3.7. The Site Supervisor will deliver a FPS Tool Box Talk briefing to all Central Piling site operatives and sub-contractors at weekly intervals throughout the contract. A copy will be made available for the client if requested in the Weekly Inspection Register.
- 3.8. If the Safe System of Work changes for any reason the work must STOP and the HSQE & Operations Manager or the Contracts Manager must be informed. The RAMS must be altered to highlight the new procedures and communicated to the site crew before work can continue.

Site Documentation;	When Completed;	Completed by;
RAMS	Before they start work on site.	Subcontract labour [Steel fixers, setting out engineers] Excavator & Dumper Operators [attendance], Piling operatives.
Digger Driver Briefing	When in attendance.	Excavator Operators
Lift Plan	Before they start work on site.	Piling Operatives, Excavator Operators, Lorry Loaders
Working Platform Certificate	Start of contract, weekly & after alterations to the piling mat	Site Manager
Permit to Excavate /Dig	Weekly / Daily depending on client	Site Manager, Site Supervisor & Excavator Operator.
Daily Pre-Inspection checks. [Rig, Pump, Drum, Compressor & MEWP]	Daily	Competent Person
LOLER Inspection	Weekly	Competent Person
Tool Box Talk / Site Briefing	Weekly	Operations / Site Supervisor

4. Site Operatives Training

4.1. Site operative's matrix below shows the minimum training requirement for a CFA piling rig contract:

Site Operatives:	CITB Certificate:		CSCS Tested	CPCS Tickets				IPAF Card	First Aid at Work	Asbestos Awareness
	SMSTS	SSSTS		Piling Rig A48	Trailer Mounted Concrete Pump A44	Slinger/ Signaller A40a				
Contracts Supervisor:	X		X				X	X		
Site Supervisor/ Rig Driver:		X	X	X			X	X	X	
Pump Operator:			X		X		X		X	
Banksman:			X			X	X		X	
Setting-Out Engineer:			X							
Steel fixer: [Sub-Contractor]			X							

4.2. No site operatives will operate any plant or equipment for which they have not been trained or authorised to do so by Central Piling senior management team.

5. Supplied Plant & Equipment

5.1. Central Piling will supply the following plant and equipment for the contract.

Plant Required:	Machine details:	Pre-inspection	LOLER	PUWER
Piling Rig	Soilmec SF65 SN:	√	√	√
Holding Drum	Serial No:	√		√
Trailer Mounted Concrete Pump	Putzmeister PM1005 Serial No:	√		√
Compressor	Serial No:	√		√
MEWP	Serial No:	√	√	

5.2. Pre-Inspections:

All plant will be pre-inspected daily by a competent person and details sent to the office. Any immediate problems are telephoned directly to the Plant Manager or hire company.

5.3. Lifting Operations and Lifting Equipment Regulations 1998:

The MEWP and all lifting equipment are tested every six months and a thorough examination certificate issued. Pre-inspection is completed before each use and record weekly in the inspection register. Plant used for lifting is inspected yearly by a qualified insurance inspector and a Thorough Examination certificate issued. All certificates are held by the site supervisor.

5.4. Provision and Use of Work Equipment Regulations 1998:

All plant will come under the PUWER regs. No certifications are required, but the service history is available when requested.

5.5. The MEWP will be a standard machine without the safety crush bar in the basket, there is a negligible risk that the operator could be crushed.

- 5.6. A 2000 litre bunded diesel bowser [Wire lifting ropes attached] will be used to store diesel on site, 200ltr bunded drums will be used to move diesel around site. A spill kit [RA11 Environmental Issues] will be positioned next to the re-fuelling area.
- 5.7. Equipment required for CFA Piling consists of: Set of augers, concrete hoses, blow out drum & skip, barriers, cones, Traffic ramp & a 8' x 10' small container [COSHH store].
- 5.8. **Concrete Hoses:** A CFA rig has two sets of concrete hoses, the hanging hose and the elevated hoses which are double bagged, these are changed yearly. The placement and delivery hoses are changed, and pressure tested every 30 days on a calibrated machine. A certificate is available on request from Central Piling.

6. Central Piling Requirements

- 6.1. HG Construction will provide the following:
- 6.2. To provide all site health & safety requirements and welfare facilities in accordance with CDM 2015 Regulations.
- 6.3. A 360° Tracked Excavator [Minimum 20 Tonne] & Qualified CPCS operator [with pick & carry duties] in 100% attendance.
- 6.4. Install, test and maintain the working platform when required and provide a completed Working Platform Certificate.
- 6.5. To ensure all pile positions are scanned for services and are clear from overhead and underground obstructions and highlight any service which is in or near the piling platform.
- 6.6. Provide a clean compacted route to the piling platform for access and egress of the piling rig and delivery vehicles. To be designed as the working platform for the piling rig.
- 6.7. Provide a mains water supply [protected from freezing].
- 6.8. If working close to adjacent boundaries, ensure adequate protection is erected and maintained to stop damage or injury occurring outside the site boundary.
- 6.9. To provide coordinates for 3 stations for the setting out engineer.
- 6.10. To set out all pile positions with a steel pin and numbered mushroom safety cap.

7. Mobilising on Site

- 7.1. The low loader will arrive at the entrance of the site and be instructed by the site supervisor where to unload. The unit will be disconnected from the trailer and parked away from the entrance, protection boards will be laid on the road and when ready the banksman will signal to the rig operator to commence unloading the rig. [RA03 Working on Public Highway]. The rig will be banked off the low loader and on to site, to rig up. The Piling rig will be banked while on site by a banksman.
- 7.2. Hi-ab lorries will arrive through out the contract to deliver the piling equipment. They will be banked by the banksman into a position to unload. Lorry restraints will be placed around the lorry bed before the operator climbs on to the lorry. [RA05 Mechanical Handling Operations] A banksman will assist with the unloading of the lorries and place the equipment in a designated area making sure it is safe and secure. When unloaded the Hi-ab lorries will be banked off site.
- 7.3. A lorry will arrive to deliver the steel reinforcement which will be in bundles less than 1 tonne; this will be banked on to the site by the banksman. The Piling Operatives will assist in unloading the steel [RA05 Mechanical Handling Operation. RA04 Working with Operating Plant] aided by the 360° Excavator and place it on bearers in the designated area. When unloaded, the lorry will be banked off site by the banksman.
- 7.4. A Hire Company lorry will arrive with the MEWP [Mobile Elevated Work Platform]; it will be banked into a position to unload. When unloaded it will be driven to an area off the plot which is safe, secure and ready for use. When empty the lorry will be banked off site.

8. Equipment Set Up & Plant Set Up

- 8.1. Before the piling rig can commence rigging up the **Working Platform Certificate [see 6.4]** must be signed by the Site Manager to confirm the piling mat has been installed as stated in the pile mat design.
- 8.2. Before using the MEWP the pre-inspection sheet and rescue plan need completing, an operative needs appointing as the competent person in the rescue plan event of a breakdown.
- 8.3. The MEWP operator will put his safety harness on and attach the lanyard to the rear, he will complete the pre-inspection sheet [RA10 Use of MEWP on Site] on the MEWP before climbing into the basket and attach the lanyard to the designated anchor point in the basket. He will start the machine, then he will move the MEWP into a position where the ground is stable where he can remove the chain from the raised equipment.
- 8.4. When ready the rig driver and banksman will commence the rigging up process [RA14 Working at Height, RA008 Working with Wire Rope, COSHH 007Oil and Greases RA004 HYD OIL] the rig driver will start by pushing out the tracks, the banksman will then unwind the hydraulic oil pipes and attach them to the fittings on the rear section of

the mast. A wonder lead will be attached to control the movement of the rear section, the mast retaining bolt will then be removed, the rig driver will proceed with swinging the rear section of the mast around with the wonder lead until the two sections come together, there will be four retaining bolts inserted securing the two sections of mast together, the hydraulic pipes will then be removed then attached to the fittings on the cat-head, the cat-head will then be turned using the wander lead in a clockwise position until it reaches its stops, the banksman will then disconnect the hydraulic pipes from the cat-head then attach the pipes to the front lower mast ram, ready to disconnect the ram at a later stage. The wire ropes are removed from the holding hooks which are then removed followed by the two ratchets.

- 8.5. The rig driver will sit in the cab and under instruction from the banksman begin to raise the mast, as the mast is being raised the banksman will make sure that the rig driver alternates between raising the mast and lifting the slider, he will keep doing this until the mast can be raised fully without the slider coming into contact with the head. The banksman will stop the rig driver raising the top section of the mast when it fits into the lower section, the banksman will then place two securing pins into their designated points securing the sections together. Once the upper and lower section of the mast have been secured the ram that supports the lower section can be removed using the wander lead and securing the ram to the designated slot. The hydraulic pipes are then dismantled and stored within the piling rig, the banksman will then guide the pulley block to the rotary table and place a securing pin through the pulley to secure it to the rotary table. The banksman will signal to the rig driver to raise the drill head lifting it off the cradle and onto the slider/mast. Once the drill head is on the slider/mast the slider/mast can be raised until the cradle is showing, the cradle will then be removed from the securing points and laid in a safe place, the rig driver and banksman will remove the locking pins from the hydraulic gates then swing them into position connecting them onto hydraulic RAMS these are then secured with pins and locking bolts. The gate inserts will now be adjusted to the relevant size to accommodate the auger; rubber guards will then be placed onto the gates.
- 8.6. **If the extension bar is required:** The chain on the second line will be lowered under instruction from the banksman and attached to the lifting eye on the extension bar. The banksman will instruct the rig driver to raise the extension bar so it hangs above the drill head, he will instruct the rig driver to lower the extension while he guides it through the drill head and rests the extension on the ground. The MEWP operator will then raise the basket of the MEWP into a position to remove the chain, he will remove the chain and pull the electric cable from the reel and lower it down to the banksman to connect the plugs together. The banksman will then instruct the rig driver to lower the second line and attach the hook on to the reaction bar, when ready he will instruct the rig driver to raise the bar over the spectacle on the extension bar. The MEWP operator will help guide the reaction bar through the spectacle while the rig driver lowers it, when it has been lowered to the drill head the banksman will guide it into eye sockets on the drill head and down into the final socket where a pin is inserted and secure using a clevis pin. The MEWP operator will then remove the chain from the reaction bar and slew the basket away from the rig ready for the augers. The rig driver will then raise the head and the securing block will be attached to the auger extension using an allen key.
- 8.7. Depending on what size augers are going on the machine they may need to attach a reducer to the bottom of the extension bar.
- 8.8. The gates will be adjusted for the size of auger being used for the contract.
- 8.9. Then the first four flights of auger will be connected below the head this done by a chain sling being placed three flights down the auger and then placed in the swivel hook on the second line, the second line is lifted slowly lifting the flight of auger into place, the auger is shut in the gates guided by the Banksman. The Rig Driver will then lower the head guided by the Banksman into the coupling on the auger, when connected the MEWP operator will slew into the rig and place two auger pins in the coupling and tie wire the ends, he will then remove the sling chain from around the auger and will then slew the MEWP away from the rig and wait for the next auger. This procedure is completed until all the flights are connected.
- 8.10. The gate skirts will then be fitted to the gates.
- 8.11. **Emergency Rescue Procedure:** If a problem occurs with the operator while working at height, see the MEWP rescue plan in the site inspection file held in the cab of the piling rig. A designated competent person will be allocated in the rescue plan. [RA10 Use of MEWP on Site]
- 8.12. When all augers have been connected the MEWP will be driven to an area which is secure and the operator will remove the lanyard from the anchor point, he climbs down from the basket and go to the ground controls and lift the boom into a raise position and stop the engine and remove the key.
- 8.13. **Safety Procedure: When connecting augers to an auger string the rig driver will always connect the couplings by forward spinning the auger to line up the pin holes at NO TIME WILL THE HEAD BE BACK SPUN.** [RA05 Mechanical Handling Operations] **While connecting the couplings the MEWP operator will keep his hands well away until signalled by the rig driver that the couplings are together.**
- 8.14. The holding drum will be put in a position so the Concrete pump will be placed in front [RA012 Mechanical Handling Operations] and has good access for the concrete lorries. Metal and rubber hoses will then be attached together [RA06 Manual Handling Operations] using hoses clamps and secure using clevis pins, to the required length then

the hoses will be connected to the piling rig. Large whip checks will be placed on all couplings between metal and rubber concrete hoses which are above ground level.

- 8.15. **Safety Procedure: A moveable cross over ramp with movable barriers is provided for protection to the placement concrete hoses on site, if any plant or vehicles need access across the hose the ramp can be placed by lifting it with the excavator, hard core can be place either side of the ramp if required. AT NO TIME IS TRAFFIC TO BE DRIVEN OVER THE PLACEMENT HOSES WITHOUT PROTECTION. Continual traffic movement over unprotected hoses will cause damage to the concrete hose which will result in a severe accident or incident occurring.**
- 8.16. A designated wash out area will be constructed by using either polythene or soil to make a bunded area for concrete lorry wash out and wash out at the end of the shift. This will be tidied daily.
- 8.17. At the beginning or end of each day the holding drum water reservoir will be filled with water and a grout will be made up in the half barrel to line the hoses [RA01 COSHH Hazards COSHH Prime-A-Pump]. Mould oil will be sprayed [COSHH 010 Mould Oil, RA013 Use of Mould Oil] onto the concrete pump and holding drum to help stop the concrete sticking.
- 8.18. The Piling Rig, Concrete Pump, MEWP, Holding Drum and Compressor will be checked daily for engine oil, hydraulic oil, water and diesel levels and topped up when necessary [COSHH 006 Gas Oil, COSHH 007 Oils and Greases, RA01 COSHH Hazards]. A spill kit will be position near the topping up procedure. Any defects will be recorded in the daily pre-inspection book. The swivel situated on the rotary table will be greased daily, if the MEWP is used to access the rotary table 9.6 needs to be followed before using the MEWP.
- 8.19. When the holding drum requires moving it will be lifted off its bearers using lifting chains. Then, dragging chains will be placed on the excavator and the other end attached to the holding drum. It will then be dragged into the new position (the dragging chains will then be removed) and raised using the lifting chains and the bearers placed under the runners of the holding drum. The concrete pump will be moved by the excavator and placed in front of the holding drum. **AT NO POINT WILL THE DRAGGING CHAINS BE USED FOR LIFTING.**

9. Fabricating Steel Reinforcement

- 9.1 The cages will be made on site by Sub-Contractor steel fixers.
- 9.2 The banksman will place a shackle and 2 leg 10mm chain sling on to the arm of the excavator and instruct the machine operator to lower the chains over a bundle of steel, the chains will be wrapped around the steel [See Lift Plan] [or the single use nylon sling will be used to lift the bundle of steel] the banksman will instruct the machine operator to place a bundle of steel reinforcement on to the cage stands. [A safety line will need to be used if moving long steel]. Once the single use slings have been removed from the steel they must be destroyed by cutting in half and putting in the general waste skip.
- 9.3 The steel fixer will remove the [RA06 Manual Handling Operations] required number of bars from the bundle and feed a helical around them, they will then tie the bars to the helical using tie wire in line with the specification and schedule.
- 9.4 The site supervisor will inform the steel fixer where to place the lifting point on the cages, the steel fixer will ensure that the designated lifting point is tied correctly and then highlighted for the banksman using marker spray.
- 9.5 When completed they will remove the cage from the stands and place it on the floor.
- 9.6 If making heavy cages, [See Lift Plan] chains will be fitted to the excavator and attached to the cage and the cage will be moved off the stands by the machine operator instructed by the banksman and placed in the designated area.
- 9.7 When moving cages around site 2x flat sling will be threaded through the cages and attached to the 2 leg 10mm chain sling. A guide rope will be attached to one end and the banksman will instruct the excavator operator to move to the designated area. The fabricated cages will then be lowered on to bearers and the flat slings removed.
- 9.8 Repeat 9.2 to 9.5 till right number of cages are completed.



10. Priming and Pumping Concrete

- 10.1. Concrete will arrive at intervals throughout the day and be banked on to the pump by the pump operator. The pump operator will check the concrete ticket [Check mix and slump is correct] and slump test one load per day [If concrete mix is poor slump more often might be required] before putting it in to the concrete pump. Any problem with the concrete mix contact concrete batcher and refuse load, then inform contract team.
- 10.2. The pump operator will make sure that the lorry driver is wearing the correct PPE [Safety Glasses, Hard Hat, Hi-Viz clothing, Safety Boots and water-resistant gloves]. before he starts discharging.

- 10.3. The pump operator will pour most of the grout into the T-Piece going to the rig then he will attach the blanking end with a clamp and secure with a clevis pin, he will then place 2 buckets of grout into the hopper on the concrete pump. [RA01 COSHH Hazards, COSHH Prime-a-Pump] Whip checks will be placed from all metal to rubber hoses.
- 10.4. The lorry driver will start discharging the concrete [RA01 COSHH Hazards, COSHH 004 Concrete] into the hopper of the pump when instructed to do so by the pump operator, the pump operator will check the change over valve is open to the holding drum, then he will start the holding drum and place in reverse and then start the concrete pump, he will then instruct the lorry driver to keep the hopper full at all times and then commence pumping 10 strokes into the holding drum, he will then stop and back pump 8 strokes and then change the change over valve to the rig and start pumping to the rig.
- 10.5. Once the banksman see's concrete exit the bottom of the auger he will signal to pump operator to stop, he will then back pump 8 strokes and change the valve over to the drum and continue pumping until the lorry is empty.
- 10.6. Repeat 10.4. to 10.5. on each load of concrete delivery through out the day.
- 10.7. When the concrete lorry is empty the pump operator will stop pumping and instruct the lorry driver to wash out in the bund. When washed out the concrete lorry will be banked off site.
- 10.8. When ready to pump concrete to the piling rig, the pump operator will access the crow's nest on the holding drum [RA 14 Piling Rig – Working at Height], he will ensure the changeover valve is ready to pump to the rig and turn the holding drum ready to discharge into the pump operator.
- 10.9. When the banksman gives the pump operator the signal to start pumping, he will put the pump in forward pump and start discharging the holding drum to keep the hopper full on the concrete pump and keeping a close eye on the banksman for any signal to stop.
- 10.10. Once the banksman has signalled the pile is complete the pump operator will back pump 8 times and change the valve over. He will then pump half dozen pumps back into the drum keeping the system moving. He will back pump 8 times again and change the valve back over to go to the piling rig.
- 10.11. If working in hot weather the concrete system will be moved **every 15 mins**, by pumping concrete through the rig system and holding drum system.

11. Piling Operations

- 11.1. HG Construction will issue a permit to dig. [Make sure services drawing is also attached]
- 11.2. The piling rig is always banked around site by the banksman.
- 11.3. All mobile phones are banned while operating any plant or equipment.
- 11.4. When piling close to the site boundary make sure that the client has provided protection to vehicles and the public by erecting protective barriers. If none has been provided speak with the site manager about the risks involved before work commences.
- 11.5. If the site supervisor or banksman thinks the piling mat is unsuitable for purpose they must **stop** work and inform the site manager to rectify. If an obstruction is removed from the piling mat, once the piling mat has been reinstated correctly as the piling mat design, the site supervisor will require the site manager to complete the working platform certificate.
- 11.6. The rig operator will be position over a pile position, when in position the operator will level the rig and wait for instruction.
- 11.7. The banksman will place a setting out ring over the pin position and then remove the pin.
- 11.8. He will then position the auger over the setting out ring and signal to the rig driver when it is in position. He will then instruct the operator to raise the head and remove the ring.
- 11.9. The rig operator will then lower the foot to stabilise the rig.
- 11.10. [First pile of the day only when grouting the system]. The rig operator will then make sure the area in front of the rig is clear and signal to the pump operator to commence pumping when concrete appears out of the bottom of the auger the banksman will signal to the pump operator to stop pumping.
- 11.11. The banksman will instruct the rig driver to lower the drill head, he will check the teeth of the auger before starting each pile, if they need replacing he will signal the rig operator that they need replacing.
- 11.12. The banksman and pump operator will prepare a cage by placing de-bonding and a set number of spacers on to the helical and then moving the cage into position for lifting. [RA06 Manual Handling Operation]
- 11.13. An exclusion zone will be created using pedestrian barriers being positioned approximately 3.0m from the auger on two sides at the front of the rig with 'no entry' signage and the excavator will be positioned to become the barrier for the third side. No site personnel are allowed in the exclusion zone while the auger is rotating. The rig operator will not commence drilling until the exclusion zone is in place.



- 11.14. The rig driver will check the pile number on his piling schedule then input it into the DMS computer system then he will commence drilling down to the design depth.
- 11.15. The banksman will stand on the ground outside of the exclusion zone and as the operator drills the pile he will hold the ancillary line and place it on the ground once until the slider has stopped coming down the mast.
- 11.16. **Safety Procedure: When opening or closing the gates the operator will activate the gates and these will open automatically. If working on 450mm diameter and above once the gates have been opened a fixed continues barrier needs erection around the front of the piling rig. [RA04 Working with Operating Plant] The banksman will monitor the concrete hoses and hydraulic hoses as the drill head lowers and raises making sure they do not get snagged and stop all unauthorised personnel entering the area. If the rig driver cannot see the banksman the rig operator will STOP drilling until the banksman is in position.**
- 11.17. When the pile is drill to the design depth the rig operator will then signal to the pump operator via the banksman to commence pumping.
- 11.18. **Nobody is allowed in the exclusion zone while the auger is rotating. If anybody enters the area the rig operator will stop work until they leave the exclusion zone area.**
- 11.19. **Safety Procedure: If during the pumping operations a tip blockage should occur in the concrete system, the pump operator will back pump the concrete pump and try pushing the system again. If the blockage does not clear he will then cease pumping and back pump at least 8 times. [RA13 Unblocking CFA Concrete System] The augers will be back rotated out of the bore until the tip can be accessed and the blockage cleared. The pile will be over drilled by approx. 500mm beyond designed depth. If the concreting procedure is stopped for any reason, the rig operator will re-drill back into the concrete a minimum off 200mm then start re-forming the pile.**
- 11.20. As the auger is extracted concrete is pumped down the centre of the auger. The augers will be cleaned during extraction by the flail cleaner and the star wheel once the gates have been closed.
- 11.21. **Safety Procedure: No spoil is to be left on the auger above the auger cleaner. If the banksman or pump operator observe spoil remaining on the auger after going through the auger cleaner, they must stop concreting and inform the rig operator. The operator will drill the augers back into the brushes until the spoil is removed. If the spoil is still present on the auger, the auger will be drilled back into the pile to loosen the material, [RA04 Working with Operating Plant] if spoil is still present the excavator operator will be instructed to break the spoil with his bucket under instruction from the banksman. At no time should an operative use his hands to remove spoil.**
- 11.22. When clear the rig driver will signal to the pump operator via the banksman to commence pumping.
- 11.23. The gates will be shut as soon as reasonably practicable if piling with 450mm diameter auger or above a fixed continues barrier must be erected on two sides with the excavator in the third side. The banksman must remain at the front of the rig outside the exclusion zone stopping all unauthorised entry and making sure the hydraulic or concrete hoses becomes snagged.
- 11.24. When at top of pile, the rig operator will leave the auger 500mm in the pile until concrete is showing at the base of the pile. He will signal to the pump operator via the banksman to stop pumping.
- 11.25. The rig operator will raise the foot off the ground, slew left and right and jib back the mast 10°. He will then be instructed to reverse away from the pile position.
- 11.26. The banksman will then instruct the excavator driver to remove the spoil from on top of the pile. The arisings will be moved away from the piling operation via 360° excavator and dumper to be stored for removal off site.
- 11.27. The pump operator will clean out the top of the pile [RA01 COSHH Hazards, COSHH Concrete] using a graft, while the banksman attaches a shackle and chain [see Lift Plan] to the arm of the excavator. The banksman will place the chain on the designated lifting point, then instruct the excavator operator to lift the cage and place it over the pile. The banksman will then instruct the operator to lower the cage into the pile assisted by the pump operator until the cage is at ground level. If required, the chain will be removed, and the operator will be asked to tap the cage down to ground level. The cage will then be centralised. Protection will then be place over the constructed pile.
- 11.28. Repeat 11.6 to 11.27 until job is complete
- 11.29. The auger pins will be changed every two weeks and the coupling split, cleaned and re-greased.
- 11.30. The swivel on the swan neck will be greased near the end of every shift. Either by mobilising the MEWP 8.3 or by completing the procedure at ground level. [RA01 COSHH Hazards]
- 11.31. **Straight/Open Bore:** Where the ground is found to be dry and stable, the auger will be drilled down to 500mm short of the required depth, it will then be extracted by forward rotating the auger and using the auger cleaners to

clean the auger flights. When the auger is out of the pile the rig driver will raise the foot and back off the pile position, the banksman will instruct the machine operator to clear the spoil. Once clear the banksman will signal to the rig driver to move forward to the pile position, he will set the auger over the pile and instruct the rig driver that it is ok to commence drilling, the rig driver will lower the stabilizing foot on to the working platform and commence drilling. Once the required depth has been achieved the rig driver will stop rotating the auger and extract the auger from the pile. If the pile needs the extension the flight catcher will be used to hold the auger flight while the extension is closed. Once out of the pile a cover will be placed over the void to stop spoil falling in, the spoil will be moved away from the top using a shovel and the pile will be measured using a tape.

11.32. The cage will be inserted in the pile as 11.27. No piles will be left open without protection.

12. Cleaning the Concrete System

- 12.1. Any remaining concrete will be pumped through the system.
- 12.2. The compressor will be started and a compressor hoses attached, whip checks will be placed on both connectors.
- 12.3. The piling rig will be position as reasonably practicable as far from the hoarding or other plant / personnel on site. The blow out drum will be positioned in front of the rig and the operator will drive into the drum and lower the auger insuring the outlet hole is facing away from the foot.
- 12.4. **When releasing any concrete clamp whether under pressure or not the goggle face mast must be worn by the operative.**
- 12.5. The pump operator will back pump the concrete pump a minimum of 8 strokes to reduce the pressure in the concrete system, he will then make sure the changeover valve is in the drum pumping position, he will then remove the clevis pin and open the concrete clamp on the delivery hose and rest the concrete hose on a hose stand.
- 12.6. The pump operator will then place a 5" hard ball in the delivery hose and attach the ball blower to the delivery hose using a rubber and one bolt concrete clamp and tighten. He will then attach a compressor hose to the rear of the ball blower using a whip check between connectors.
- 12.7. The pump operator will then open the outlet valve on the compressor and wait for the 5" hard ball to exit into the holding drum, he will then close the outlet valve and remove the ball blower.
- 12.8. Water will then be placed into the delivery hoses once full a 5" soft ball will be inserted into the hoses and the ball blower attached using a rubber and one bolt concrete clamp and tighten. Once ready he will open the outlet valve on the compressor and wait for the soft ball to exit into the holding drum.
- 12.9. **Safety Procedure:** The site supervisor/ rig operator will assess whether to blow out in 2 or 3 stages depending on amount of concrete hoses, extension bar fitted and concrete consistency.
Two Stage:
- 12.10. The banksman or rig driver will assist the pump operator in placing a 5" hard ball into the delivery hose and then attach the ball blower using a rubber and one bolt concrete clamp and tighten. The changeover valve will then be changed to the placement hoses going to the rig.
- 12.11. The piling rig will be banked into a position to blow out and a blow-out drum will be placed under the auger and the auger lowered inside. A board will be placed in front of the opening of the blow out drum and the machine operator will be instructed to place his bucket on the board.
- 12.12. The rig driver will then position himself in a safe area to stop anyone approaching the rig and signal to the banksman to open the outlet valve on the compressor. [RA12 Cleaning CFA Concrete System]
- 12.13. When the 5" hard ball has exited the bottom of the auger into the blow out drum and the rig operator has located the ball, the rig driver signals to the banksman to shut the outlet valve on the compressor.
Three Stage:
- 12.14. The banksman or rig driver will assist the pump operator in placing a 5" hard ball into the delivery hose and then attach the ball blower using a rubber and one bolt concrete clamp and tighten. The changeover valve will then be changed to the placement hoses going to the rig.
- 12.15. The banksman will sling the concrete hoses on the back of the rig and attach the other end to the chain and shackle on the excavator arm. He will then remove the clevis pin from the clamp and at arm's length open the clamp. Once the concrete hose has been released he will instruct the excavator operator to move the hose to the blow out skip, once on place the excavator will hold the hose while the banksman attaches the concrete hose to the blow out skip using a rubber and one bolt concrete clamp and tighten.
- 12.16. The rig operator will then position himself in a safe area to stop anyone approaching the rig and signal to the banksman to open the outlet valve on the compressor. [RA12 Cleaning CFA Concrete System]
- 12.17. When the 5" hard ball has exited the placement hoses into the blow out butt the rig operator has located the ball, the rig operator signals to the banksman to shut the outlet valve on the compressor.
- 12.18. The clevis pin and clamp will be removed from the concrete hose attached to the blow out drum and the excavator operator will be instructed to place the placement hose back to the piling rig it will then be attached using a rubber

and one bolt concrete clamp and tighten. The sling will then be removed from the chain on the excavator arm and from around the concrete hoses and stored in the container.

- 12.19. The banksman or rig operator will remove the clamp holding the ball blower and insert a 5" hard ball then reattach the ball blower using a rubber and one bolt concrete clamp and tighten.
- 12.20. The piling rig will be banked into a position to blow out and a blow-out drum will be placed under the auger and the auger lowered inside. A board will be placed in front of the opening of the blow out drum and the machine operator will be instructed to place his bucket on the board.
- 12.21. The rig operator will then position himself in a safe area to stop anyone approaching the rig and signal to the banksman to open the outlet valve on the compressor. [RA12 Cleaning CFA Concrete System]
- 12.22. When the 5" hard ball has exited the bottom of the auger into the blow out drum and the rig operator has located the ball, the rig driver signals to the banksman to shut the outlet valve on the compressor.
- Water Wash Out:**
- 12.23. The ball blower is removed from the delivery hose and water is poured into the delivery hose, when full a 5" blow out ball will be placed into the concrete hose, the ball blower will then be attached by rubber and one bolt concrete clamp and tighten to the delivery hose.
- 12.24. The rig operator will again position himself in a safe area and stop people approaching the rig and signal to the banksman to open the outlet valve on the compressor, when the soft ball has exited the bottom of the auger and been visually located the rig operator will signal to the banksman to close the outlet valve.
- 12.25. The rig operator will instruct the excavator driver to remove his bucket and the board will be removed and stored off the plot. The blow out balls will be retrieved and cleaned and placed in the water butt.
- 12.26. The rig operator will raise the auger and be reversed by the banksman away from the area. The blow out drum and skip will be cleaned daily and removed and placed at the side of the plot and the excavator will clean up the blown-out concrete.
- 12.27. The ball blower will be removed from the compressor hose the valves opened and wash thoroughly in the water butt, the compressor hoses will be coiled up and stored securely.
- Blowing Out System Blockage**
- 12.28. If a blockage in the concrete system occurs while blowing out, the compressor will be turned off and the outlet valves opened to release the trapped compressed air, the outlet valve on the ball blower will then also be opened controlling the release of any trapped air. [RA13 Unblocking the concrete system] Once all air has been released a decision will be made as to where the blockage has occurred. An operative will place a full head visor over his face before removing the clevis pin from the clamp and at arm's length open the clamp arm; all other site operatives will be a minimum of 5 meters away from the blockage area. If air is escaping when the arm is open the clamp will be left until no pressure is heard, again at arm's length the operative will commence opening the clamp. When the clamp is off the blockage will then be cleared. The pipe will then be reconnected with the clamp and secured with a clevis pin before blowing out can commence. If the placement hose or hanging hose are blocked they will be attached to the blow out skip to stop any whipping when the blockage releases.
- 12.29. The pump operator will put the holding drum in reverse and wash out all the concrete into the hopper of the concrete pump, when clean the pump operator will place the pump in reverse and wash all the concrete off the concrete pump and metal hoses. The pump operator will tidy up any excess concrete under the concrete pump.

13. Securing Site Plant & Equipment

- 13.1. The piling rig will be banked in to a designated area to park, he will level the rig, lower the auger on to the ground and then lowered the foot on to the piling mat. The rig operator will turn off the rig and remove the keys and tablet; he will then lock all the doors on the rig making sure everything is safe then turn off the mobiliser lever.
- 13.2. The pump operator when finished will be assisted by the banksman and place all the metal work on the concrete pump, they will then place all the remote controls, tools, chains and equipment in the container and close and lock the door.
- 13.3. The 150cfm compressor will be chained and padlocked to the rear of the holding drum.
- 13.4. All site security fencing will be erected if removed by Central Piling before leaving site.

14. Plant & Equipment De-Rigging

- 14.1. The rig operator will be banked into a position to de-rig in the middle of a plot and erect a 7.0m exclusion zone in front of the rig. The MEWP [RA10 Use of MEWP on Site] operator will complete the pre-inspection checks on the MEWP put on a safety harness, he will start the MEWP on the ground and lower the boom, when lowered he will climb in the basket and attached the lanyard to the anchor point. The MEWP operator will drive the MEWP into a position on stable ground, so that he can slew the MEWP into the auger string to remove the auger pins and attach the sling chain.

- 14.2. Safety Procedure: When disconnecting the auger string at NO TIME WILL THE HEAD BE BACK SPUN. While disconnecting the couplings the MEWP operator will keep his hands well away from the couplings once he has removed the auger pins.**
- 14.3.** The rig operator will lower the auger on to the ground and the banksman will open the gates, the MEWP operator will swing the MEWP into a position to remove the auger pins in the coupling, once removed he will signal to the rig operator via banksman to raise the second line, when in the correct position the MEWP operator will attach a sling chain to the auger and on to the swivel hook, he will then swing the MEWP away from the rig. Under instruction from the banksman the rig operator will raise the drill head, once the augers had come apart he will lift the second line and then lower the auger into a position to be collected.
- 14.4.** Once the auger is on the ground the banksman will remove the sling chain and signal to the operator to raise the ancillary line. The operator will then lower the drill head until the auger is on the ground. This procedure is repeated until all the augers have been removed.
- 14.5.** Once the augers have been removed the banksman will instruct the rig operator to lower the drill head on to the bottom stops. The MEWP operator will slew in and signal to the rig operator via the banksman to raise the ancillary line, when in position he will attached the swivel hook to the lifting eye on the reaction bar and slew away from the rig.
- 14.6.** The securing clip and pin will be removed by the banksman at the base of the bar, he will then signal to the rig operator to lift the ancillary line, when the reaction bar is clear of the spectacle on the extension bar, he will signal to the rig operator to lower the bar on to the ground into a position for loading. He will then remove the swivel hook.
- 14.7.** The MEWP operator will slew into the extension bar and signal to the rig operator via the banksman to raise the ancillary line, when in a position to connect the hook to the lifting hook on the extension bar and then slew away.
- 14.8.** The banksman will signal to the rig operator to raise the ancillary line and when the extension bar is clear of the drill head the operator will jib forwards, then left, once clear he will lower the reaction bar and jib back. He lower the extension bar so the coupling is up against the track and then lower the bar to the ground, in a position for loading.
- 14.9.** The bankmans will remove the hook from the lifting eye and instruct the operator to lift the ancillary line and once in position will instruct him to lower the second line through the centre of the drill head.
- 14.10.** The banksman will make sure the rig is the correct way round so he can replace the slew pin, allowing the rig driver and banksman to continue de-rigging the machine, under instruction from the banksman, the rig driver will place the mast into position, the banksman will then raise the cradle in place into its securing position allowing the drill head to be lowered off the mast on to the cradle, the pulley block will be disconnected by removing the a pin and placing it into holder on the front of the drill head. The hydraulic pipes will be removed, unrolled and connected to the rig, the other end of the hydraulic pipes will then be connected to the ram on the lower section of the mast. Once connected the ram will be removed from its secured slot and connected to the low section of the mast, the rig driver will use the wander lead to fully extend that ram pushing the lower section of the mast to the upper section so they can remove the securing pins, once the pins are removed the hydraulic pipes can be removed and stored ready to use later on. The hydraulic gate pins will be removed and the gates swung back around and locked into place. The rig driver under instruction will then proceed to fold the mast back to a laid down position, as he is laying the mast down he will have to lower the slider as he the mast folds down once the slider is clear and will not hit the drill head the slider will be lowered as far as it can go and then mast will be lowered on to the stops. The banksman will attach the hydraulic pipes to the cat-head which will be turned with the wonder lead anti-clockwise until it's into its traveling position, the holding hooks are then put back on the rig allowing the wire ropes [RA02 Working with Wire Rope]; to be placed back on the holding hooks, the two ratchets are then placed round the mast and ropes to secure for traveling, the pipes will then be removed from the cat head and connected to the mast fittings ready for swinging the rear section of the mast round, the banksman will undo the four securing bolts from the mast, the rig driver will then swing the rear section of the mast round until it's in a closed position, the hydraulic pipes and wonder lead are then disconnected and stowed away on the rig the rig driver will then pull in the tracks ready for transporting.
- 14.11.** A bolt will be connected securing the upper section of mast to stop it swinging around while it is being transported.
- 14.12.** The MEWP operator when finished will drive the MEWP into a position ready for collection; he will then release his lanyard from the anchor point and climb out of the basket and remove the key.
- 14.13.** All the holding drum and concrete pump equipment will be taken apart by the pump operator will either be placed around the pump ready for loading or in the container.

15. De-Mobilizing from Site

- 15.1.** The low loader will arrive at the entrance of the site and be instructed by the site supervisor where to disconnect the trailer. The unit will be disconnected from the trailer and parked away from the entrance, protection boards will be laid on the road and when ready the banksman will signal to the rig driver to commence loading the rig. [RA03 Working on Public Highway]. The rig will be banked onto the low loader.

- 15.2. Hi-ab lorries will arrive on site to collect the concrete pump, holding drum, small container, ramp, compressor, augers and other equipment. It will be banked by the banksman into a position to load. Lorry restraints will be placed around the lorry bed before the banksman climbs on to the lorry. The pump operator will assist [RA05 Mechanical Handling Operations] with the loading. When loaded the Hi-ab lorry will then be banked off site by the banksman.
- 15.3. A hire company will arrive on site and collect the MEWP; The MEWP will be parked into a position for loading before the crew leaves site.
- 15.4. Before leaving site, the site supervisor will check around site to ensure the test pile is highlighted and has bunting attached. He will ensure everything has been collected and the site has been left in good order, he will then speak to the site manager before he leaves site. If items are left on site, he will take photos of the items and check with the transport manager when it is being collected and inform the site team.

16. Environmental Procedures

- 16.1. Central Piling has achieved **ISO14001 Environmental Management Standard** and have developed a Environmental policy. We are committed to achieving good environmental practices and operating in a sustainable manner.
- 16.2. We will endeavour to minimise concrete wastage, prevent pollution and continually improve our environmental activities whilst operating on site.
- 16.3. We will work closely with HG Construction to ensure any environmental issues are managed quickly and efficiently.
- 16.4. Spill kits will be kept on the piling rig and near the diesel bower. Blankets will be used to catch any spillages when refuelling.
- 16.5. Drip trays will be placed under all static plant, and any spillages will be collected in spill blankets and returned in blue contaminated bags to our yard for disposal.
- 16.6. All contaminated liquids will be placed into waste oil drums and returned to the yard for disposal.
- 16.7. COSHH material containers will be kept in the COSHH store, in the site container or in drip trays while not in use.
- 16.8. Any drains or water courses which are situated close to the piling works will need to be managed by the client to ensure there is no contamination, we will endeavour to prevent any contamination resulting from the piling operations. [RA11 Environmental Issues]
- 16.9. Tree branches/bushes need to be trimmed approximately 1.0m back from any pile positions; we will not drill through foliage to construct a pile as this could result in damage to the tree/bush and piling rig.
- 16.10. Any environmental issues [safety concerns, spillages, leaking/burst hydraulic hoses] will be recorded as a non-conformance and be discussed in the monthly HSQE management committee meeting.

17. Quality Procedures

- 17.1. Central Piling have achieved **ISO 9001 Quality Management Standard**, which demonstrates the necessary skills required to quality manage our activities, products and services. It is also a measure of reliability, consistency and commitment to supply quality to our existing and potential customers.
- 17.2. A pile design and working platform design will be sent to the client prior to the piling rig arriving to site.
- 17.3. A member of the contract team will visit site and complete a site visit and produce the RAMS for the contract.
- 17.4. On commencement of the contract the operations supervisor will be on site to sign up a Quality Check sheet before drilling commences. He will make sure all drawings, pile loadings, mat levels, debonding levels, cubes and test pile information is correct and complete a handover to the Site Supervisor.
- 17.5. The site supervisor will be given a contract information file, with all required information for the contract. All safety information and pile schedule are uploaded to the site tablet. These are recorded on the daily record sheet in the cab and on the on-board computer. After each shift the daily record sheet is sent to the office for booking in.
- 17.6. The information is collated with the information on the DMS system [onboard rig] and checked with the CP logistics system before being booked in, these checks make sure drilled information is correct [depth, reinforcement and wastage] on all piles.
- 17.7. If Central Piling are contracted to provide a setting out engineer, the engineer will set out all pile positions required daily, check the piling mat level and instruct the operator if details have changed and once constructed will complete an as-built survey. They will speak to the operator immediately if the pile is 100mm out of position, he will also compile and send in file to the office weekly with all the as-built surveys.
- 17.8. Cubes are taken (if requested by the client) by a UKAS accredited company. These cubes are tested at 7 and 28 days to confirm the strength of concrete, if required a 56-day cube can be taken. Results are released after testing.
- 17.9. Integrity testing takes place if requested by the client at a minimum of 7 to 10 days after the piles were installed. The client needs to ring the Central Piling office giving a minimum of 3 days' notice and inform when they will be

ready ensuring no reinforcement beams are in place; a specialized company arrives on site and tests the integrity of the pile. Results are released after testing.

- 17.10. Any problems with the quality of our works will be logged as a non-conformance report [Action Log] and this will be discussed in our weekly and monthly meetings.
- 17.11. Members of the contract team will monitor the production and quality daily.

18. Site Specific Information


- 18.1 Prior to breaking ground, the client is to confirm that up to date service drawings have been checked against the proposed pile positions and ensure that no underground services exist close to the proposed pile locations [RA15 Site Specific Information].
- 18.2 The site has been identified as having a medium risk of UXO and an intrusive magnetometer survey of all pile locations will be required before piling operations can start. This will be the responsibility of the principle contractor.

Working In Close Proximity to a Thames Water Sewer

- 18.3 It is acknowledged that the site is bounded on two sides by adopted highways, both of which have a Thames Water sewer located within them.
- 18.4 The pile layout drawing from Heyne Tillett Steel 1814/PO70 Rev P4 shows the location of the piles and the Thames Water assets. A 1500mm exclusion zone is marked on the drawing, pile positions must be outside of this exclusion zone and no plant shall be permitted to operate within the area. This drawing is shown in Appendix B for clarity.
- 18.5 Where the sewer runs through the site, HG Construction will need to place a physical barrier on the piling mat at the edge of the exclusion zone to ensure that the rig does not encroach within the area.
- 18.6 The owner of the specific asset will be consulted by HG Construction to determine the necessary exclusion zone and conditions to be followed whilst working in the area.
- 18.7 All proposed pile positions must be undertaken with consideration for the requirements set by the Thames Water Guidance for working near their assets.
- 18.8 The piling rig will not be positioned over the asset at any point during the operation. CFA piling causes negligible vibration and soil displacement, therefore creating negligible PPV impact on the asset. Frictional capacity will not be considered in the top 3m of the pile, further reducing impact on surrounding strata and any services it may contain.

Appendix A:

CFA - CONTINUOUS FLIGHT AUGER




HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



Appendix B:



19. RISK ASSESSMENTS

Contents

RA Number	Activity
RA01	COSHH Hazards
RA02	Working with Wire Ropes
RA03	Working on Public Highways
RA04	Working with Operating Plant
RA05	Mechanical Handling Operations
RA06	Manual Handling Operations
RA07	Working with Pressurised Water
RA08	Working with an Arc Welder
RA09	Use of Lorry Loaders
RA10	Use of MEWP on Site
RA11	Environmental Issues
RA12	Cleaning CFA Concrete System
RA13	Unblocking CFA Concrete System
RA14	Piling Rig – Working At Height
RA15	Site Specific Risk Assessments

<u>Assessment Rating</u>	
<u>Severity - Value</u>	<u>Probability - Value</u>
Negligible Injury - 1	Very Unlikely - 1
Minor Injury - 2	Unlikely - 2
Moderate injury - 3	Possible - 3
Major injury - 4	Likely - 4
Severe / Fatalitv - 5	Very Likelv - 5

Probability

Severity

	Marginal	Minor	Moderate	Major	Severe
Very Likely	5	10	15	20	25
Likely	4	8	12	16	20
Possible	3	6	9	12	15
Unlikely	2	4	6	8	10
Very Unlikely	1	2	3	4	5

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



Hazard	Hazard Effect	Factors of Harm		Degree of Risk	Control Measures	Residual Degree of Risk:	Control measures implemented/ monitored by	Control frequency check rate
		S	P					
RA01 COSHH Hazards								
Antifreeze:	Minor Irritant to skin Intense smarting to eyes Affects central nervous system if swallowed	4	4	16	Addition PPE requirements: water resistant gloves to be worn when handling. Do not siphon and ensure that hands are wash before eating. Wash any spills of skin immediately. Store in the COSHH box. See COSHH 001 Data Sheet for information.	LOW	All Operatives	When Required.
Concrete (Wet):	Severe irritation to skin from concrete burns.	3	5	15	Addition PPE requirements: water resistant gloves & Hi-Viz overalls. Wash contact area on skin immediately if in contact with concrete. See COSHH 004 Data Sheet for information.	LOW	All Operatives	When Required.
Gas Oil:	Minor irritation to skin on contact. Gastric irritation if swallowed.	3	5	15	Addition PPE requirements: water resistant gloves and Hi-Viz overalls to be worn when refuelling. Do not siphon and ensure that hands are washed before eating. Store in the COSHH box. See COSHH 006 Data sheet for information.	LOW	All Operatives	When Refuelling.
Oil & Greases:	Moderate irritation to skin, mist may cause irritation to nose & throat if inhaled.	3	3	9	Addition PPE requirements: water resistant gloves to be worn when refuelling. Clear up any spillages immediately and dispose of in hazardous waste bag. Wash hands before eating. Store in the COSHH box. See COSHH 007 Data Sheet for more information.	LOW	All Operatives	When Required.
Prime-A-Pump:	Slight Irritation to eyes & skin. Slip trip & fall on spilt liquid.	3	3	9	Addition PPE requirements: water resistant gloves when working with. Clear up spillages by diluting spilt liquid away. Wash hands before eating. Store in the COSHH box. See COSHH 008 Data Sheet for more information.	LOW	All Operatives	When mixing and pouring.
Mould Oil:	Avoid contact with skin irritant	3	3	9	Addition PPE requirements: water resistant gloves & Hi-Viz Overalls when refuelling. Do not use near hot exhaust or naked flames, make sure fire extinguisher and spill kit are present when refuelling. Do not siphon and ensure that hands are washed before eating. Store in the COSHH box. See COSHH 010 Data Sheet for more information.	LOW	All Operatives	When Applying.
Delvo:	Avoid contact with skin irritant	3	3	9	Addition PPE requirements: water resistant gloves. Throw whole sachet into holding drum and mix. Store in a sealed container in the COSHH box. Wash hands before eating. See COSHH 012 Data Sheet for more information.	LOW	All Operatives	When Required.
RA02 WORKING WITH WIRE ROPES								
Broken Wires / Rope:	Laceration and amputation injuries to the hands, arms and legs. Personal injury from contact with moving ropes.	4	4	16	Always wear chrome leather gauntlets when handling wire ropes. Keep hands, arms and legs protected. Don't allow rope to slip through hands when feeding onto sheaf wheel. Always be aware and alert when working close to moving ropes, keep fingers, arms and legs protected. Secure any loose clothing and keep contact with rig operator when feeding the rope.	LOW	Banksman	When Required.

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



Uncoiling Wire Rope:	Personal injury and injury to others nearby from being struck due to release of inherent springiness of rope.	3	3	9	Be aware of coil's springiness, keep the coil vertical whilst coiling or uncoiling, do not allow the coil to unwind when it is flat on the ground, when fastening or unfastening ties take care and restrain whilst coiling/uncoiling and ensure that all other personnel have been directed to stand clear.	LOW	All Operatives	When Required.
RA03 WORKING ON PUBLIC HIGHWAYS								
Danger to General Public:	Personal injury from being struck by moving plant and vehicles.	4	3	12	When moving vehicles on to the public highway ensure that a banksman is used for all movements. The banksman needs to stop all people in the surrounding area before instructing the plant/vehicle to move.	LOW	Banksman	When Required.
Danger of Traffic Accident:	Personal injury from being struck by moving traffic. Injuries to road users caused by collisions with other traffic or our plant.	5	4	20	Give clear signals to stop traffic when safe to do so, ensure that all traffic has stopped before walking onto the highway. Make sure to be alert and maintain the stop signal whilst standing on the highway, when safe and clear to do so signal clearly for the traffic to proceed but only do this once you have exited the highway and it is clear of plant and equipment.	MEDIUM	Banksman	When Required.
Unloading equipment with Hi-ab:	Injury and damage caused by being struck by lifted equipment.	5	4	20	Only certificated lifting equipment is to be used, erect exclusion barriers to stop any personnel from entering the lifting area whilst and when the lift is taking place and ensure that all loads are secure before lifting. Stop the lift if anyone enters the exclusion zone.	LOW	Banksman	When Unloading.
Unloading the piling rig:	Injury to public from being struck by moving piling rig. Damage to vehicles and surrounding buildings from collision with moving plant.	5	4	20	Place protection boards on the road, path and kerbs if required before unloading the piling rig. All general public and traffic need to be stopped by the banksman. One banksman always needs to bank the piling rig. Once the rig has been unloaded all protection boards and any debris must be cleared.	LOW	Banksman	When Required.
RA04 WORKING WITH OPERATING PLANT								
Being struck by the excavator:	Severe or possibly fatal injuries from impact or entrapment from rotating the excavator base machine or digging bucket.	4	5	20	Ensure that the operator is trained and competent. Ensure he signs the digger briefing sheet. Make eye contact before you enter his swing area. When the excavator is working be sure to stand clear and never approach whilst it is working, wait for the driver to acknowledge your presence and then approach when it is safe to do so.	LOW	Banksman	When Required.
Rig Instability	Severe or possibly fatal personal injury and injury to others from overturning rig.	5	3	15	Before works commence ensure that a valid working platform certificate has been signed by the client. Always assess the suitability of the ground before moving into any area, when assessing you need to check that the ground is firm level and unobstructed. If you find that the ground is unstable then report this to the client and do not move until the ground is stable. All other personnel need to be alert and directed to stand clear. When tracking up and down slopes the rig should drive down a slope and reverse up a slope, the slope should be no more than a 20:1. [See Manufactures Operation Manual].	LOW	Banksman	When Piling.

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



Trapped by slewing base of plant.	Severe, possibly fatal injury due to entrapment from slewing base.	4	4	16	Ensure that the operator is aware of you, make eye contact and acknowledgement before entering the slew area. Stop any unauthorised entry into the area.	LOW	Banksman	When Piling.
Injury from falling spoil CFA Piling	Sever or possibly fatal injuries from spoil falling on personnel.	5	5	25	Ensure that the spoil is completely removed from the auger flights using the mechanical auger cleaners provided. The banksman needs to keep close observation of the auger flights while completing the concreting stage. He must stop all operators if spoil is not removed. The rig driver must then re-drill the augers into the cleaners until clean. All personnel must remain outside of the exclusion zone. Ensure the brushes are in good order, replace if worn.	LOW	Banksman	When Piling.
Danger of trapped fingers	Lacerations or crushing injuries and possible amputation of fingers.	3	5	15	Use visual means to check pin hole alignment, DO NOT put fingers into the pin holes. Use the palm of your hands when moving the augers in to place when coupling together.	LOW	Banksman	When Required.
Working on the front of the Piling Rig	Severe, possibly fatal injury due to impact from falling spoil or entrapment in the rotating augers.	4	4	16	Barriers must be erected around the front of the rig at approx. 3.0m from the auger, if the excavator is in place this will act as a barrier on one side. No personnel are allowed inside the exclusion zone while the augers are rotating. If anyone enters the exclusion zone while the auger is rotating the rig operator will stop until the exclusion zone is clear.	LOW	Rig Operator/ Banksman	When Piling.
Opening the auger gates.	Severe, possible fatal injury from entanglement in rotating auger.	4	4	16	No personnel are allowed in the exclusion zone while the auger is rotating. When the gates have been opened the banksman must stay on the front of the rig in a position to clearly see the operator. If use 450mm diameter augers and above the barrier will be a fixed continuous barrier on two sides, the third will have the excavator positioned removing spoil. The gates must be closed as soon as reasonably practicable. At no times must the open gates be left by the banksman.	LOW	Rig Operator/ Banksman	When Piling.
Greasing the Concrete Swivel	Personal injury, possibly fatal from crushing from falling swan neck.	4	4	16	Follow the operations manual on greasing the concrete swivel, complete the task daily on the first pile of the day and the last pile. If the swivel fails to take any grease, grout is seen around the check hole, oil residue is seen around the base of the swivel and there has been several tip or stem blockages when pumping and if the reaction bar starts to twist when you are rotating the office must be advised immediately.			
RA05 MECHANICAL HANDLING OPERATIONS								
Overloading excavator	Severe, possibly fatal injuries caused by impact or entrapment from overturning excavator or from sudden uncontrolled movement of load.	5	3	15	Understand that 360° excavators are not cranes. Do not exceed the maximum permitted 1t SWL. Any load above 1t the Excavator Operator must except the lift. [See Lift Plan] The banksman will bank the excavator when lifting the load. Before completing the lift check that the Operator has the relevant competence card and that the card is in date.	LOW	All Operatives	When required.

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



Being hit by suspended load	Severe, possibly fatal personal injuries from impact or entanglement when movement or unexpected lowering of suspended load.	5	3	15	Follow the Lift Plan . Do not stand under the suspended load, keep your distance and ensure to make other site personnel aware of the suspended load. The banksman will always bank the excavator. If long lengths of steel reinforcement are being suspended, safety lines will be needed to control the load.	LOW	All Operatives.	When required.
Excavator bucket free falling to the ground	Severe, possibly fatal injuries from being struck by falling excavator bucket.	5	4	20	Ensure that the excavator operator is competent and completes the digger driver briefing sheet. Before any lift takes place get the operator to complete a shake, rattle and roll with his bucket, then connect the chain to the shackle. When the lift has been completed make sure to remove the chain.	LOW	Banksman/ Pump Operator	When required.
Lifting reinforcement and augers with excavator	Severe injuries from being struck by swinging load or trapping fingers.	4	4	16	Follow the Lift Plan . Use only the correct lifting equipment, make sure that it has been tested within 6 months and that it is tagged with SWL. Do not exceed an angle greater than 45°. Before attaching the chain make sure that the excavator has stopped before attaching the chain/sling. Ensure that the chain is attached before starting the lift and always ensure that hands are away from the chain when the load is lifted. Attach a tag line to one end of the item being lifted. Do not stand under a raise item that is being lifted.	LOW	All Operatives	When required.
Connecting and Dis- connecting the auger string.	Severe injury to all personnel from falling augers.	4	4	16	Ensure that when possible the extension bar is unlocked and hanging through the rotary table when connecting or disconnecting the auger string. Always forward rotate the augers when connecting or disconnecting. Never back spin when the extension is in locked position.	LOW	Rig Operator/ Banksman	When required.
Moving holding drum with excavator	Injury from dragging the holding drum over uneven site. Severe injury from trapping fingers.	3	3	9	Make sure the dragging chains are used and that a competent person banks the excavator whilst the dragging is taking place. Before attaching chains to the anchor points make sure that the excavator has stopped and then correctly attach on the front or rear of the holding drum. Make sure the operator keeps his digger arm low while dragging not to damage the frame work of the holding drum.	LOW	All Operatives.	When required.
RA06 MANUAL HANDLING OPERATIONS								
Lifting cages and concrete hoses.	Temporary or permanent disability due to back strain from adopting the incorrect posture during manual lifting, pulling or pushing.	3	4	12	Assess the load that needs to be lifted by taking into consideration the ground and weather conditions, the route to take and if you should pull or push the load. Adopt the correct posture; straight back, one foot slightly in front of the other and bent knees. Always use mechanical means when possible, ask for help if too heavy.	LOW	All Operatives.	When required.
Trapping Fingers	Crushing injuries to the fingers which can possibly lead to amputations.	3	4	12	Lower the loads slowly and ensure that hands are positioned to avoid entrapment. Use palm of hand when moving suspended load.	LOW	All Operatives.	When required.
Hand Abrasions	Minor hand injuries from contact with abrasive substances or sharp, rough	3	3	9	Gloves must be worn when handling material, rubber gloves to be used when working with concrete or COSHH liquid,	LOW	All Operatives.	When required.

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



	or abrasive machine parts or tools.				gauntlets should be worn when working with ropes, augers and sharp/rough items.			
RA07 WORKING WITH A PRESSURISED WATER								
High pressure water jet.	Personal injury and injury to others from the impact of a pressurised water jet.	3	3	9	Warn others who are working in the vicinity before using the jet washer and put barriers in place when necessary. Wear addition PPE [waterproof clothing & rubber safety boots].	LOW	Pump Operator	When required
Back spray.	Eye and skin injuries to self and others from over/back spray and impact from dislodged objects.	3	3	9	Choose a working area which is isolated from others, if this is not possible then warn the others who are in the vicinity before operating the washer. Wear addition PPE [waterproof clothing & rubber safety boots] and where necessary put barriers in place to protect others from over/back spray.	LOW	Pump Operator	When required
Slipping on wet surfaces	Personal injuries and injuries to others from slip trips and falls due to wet surfaces.	3	4	12	Anticipate the direction of flow of any waste water before operating the washer and choose an isolated area where possible. Make provisions for directing flow to a suitable area and warn others who will be affected. Work area must be tidy.	LOW	Pump Operator	When required
RA08 WORKING WITH ARC WELDER								
Temporary Eye Damage	Eye damage to self & others from intense glare & ultra violet radiation. Radiation burns to exposed skin of self & others from ultra violet radiation.	4	3	12	Do not look directly at welding arc, especially at close quarters. Use welder's headset or facemask for eye and face protection. Warn others to look away before striking arc. Be aware that reflected arc can be equally as hazardous. Erect barriers or use opaque screens to shield passers-by and others from sight of arc. Have a fire extinguisher in close proximity	LOW	Plant Fitter	When Required.
RA09 USE OF LORRY LOADER (Hi-ab) ON SITE								
Collapse due to poor ground conditions. [Set-Up]	Major injury to operator and/or other personnel from overturning vehicle.	3	4	12	Before starting work complete the lorry loader site risk assessment sheet with the site manager ensuring all potential underground/overhead hazards have been identified. Make sure the pads are placed under every stabilizer and ensure that any excavation is approx. 2:1 away.	LOW	Lorry Operator/ Banksman	When Required.
Collapse due to poor ground conditions. [During lifting].	Major injury to operator and/or other personnel from over turning vehicle.	5	4	20	Ensure the ground is suitable, firm and level to carry stabiliser loads and vehicle weight together. Get confirmation from Site Manager before completing any lifts. Ensure there is adequate space to safely rig and operate lorry/crane.	LOW	Lorry Operator/ Banksman.	When Required.
Slinging and lifting loads.	Major injury to slinger/signaller and other personnel from load movement.	5	4	20	Work to Lift Plan when lifting equipment. All lifting equipment will be visually checked before any lift and have a current certificate and correct identification. Banksman to complete test lift on all items before lifting fully. Always double wrap chains / slings when lifting a cylindrical material. Lorry Operator to lift smoothly without any abrupt movement.	LOW	Lorry Operator/ Banksman.	When Required.
Unauthorised entry during lift.	Major injury to other personnel from lifted load.	4	4	12	Barrier off an exclusion zone to restrict access. Cease lifting operations if unauthorised personnel enters exclusion zone.	LOW	Lorry Operator/ Banksman.	When Required.

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



Overhead obstructions during lifting procedure.	Danger to banksman and Lorry Operator of electrocution from contact with power lines.	5	4	20	Ensure that the lorry operator checks for any overhead obstructions before setting up. If they are unable to set up anywhere else, use shortened chains and get banksman to watch load as it moves under overhead obstructions. If a damp wet day do not complete lifts in case of arcing.	LOW	Lorry Operator/ Banksman.	When Required.
Load becoming unstable whilst slewing into position.	Contact or crushing injury to operator and/or other personnel.	4	4	16	Make sure the operator slews smoothly with no abrupt movements. Use guide ropes where appropriate, two persons and two guide ropes might be necessary. Enlist help where needed. Keep the load close to the ground when possible.	LOW	Lorry Operator/ Banksman.	When Required.
Failure of lifting points during lifting.	Contact or crushing injury to operator and/or other personnel from falling load.	5	3	15	Ensure all lifting points are inspected before attaching chains. Report concerns when necessary. If in doubt do not lift. Remain clear of the lift area and instruct all other nearby personnel.	LOW	Lorry Operator/ Banksman.	When Required.
Falling from lorry bed.	Severe, possibility fatal injury from falling from height.	5	4	20	Two Lorry restraining straps need placing around the bed of the lorry. One at 470mm from bed and the second at 950mm. Use a Ladder to access bed.	LOW	Lorry Operator/ Banksman.	When Required.
Lone working during lifting operation.	Possibility of long delay before discovery of injured operator.	5	5	25	The operator must not work alone. Unless the following guidelines are followed: A designated person must be appointed to keep in communication with the operator. Whilst carrying out the operation they must keep their mobile phone on them at all times and when the operation is complete notify the designated person.	Medium	Lorry Operator	When Required.
Vehicle reversing into or from loading or unloading position.	Possibility of contact and crushing injuries to other personnel due to restricted rearward visibility access routes and physical barriers.	5	4	20	No reversing without a banksman. Use the provided wide angle mirrors and ensure that the reversing lights and audible warning systems are operational as additional safeguards.	LOW	Lorry Operator/ Banksman.	When Required.
RA10 USE OF MEWP ON SITE								
Working in basket on MEWP when at height.	Severe or possibly fatal impact or entrapment injuries from falling from basket.	5	5	25	Ensure that only competent personnel operator the MEWP. When working at height a safety harness and lanyard must be worn and attached to anchor point in basket. You must not leave the raised man basket at any time or unclip the lanyard. Follow rescue plan in case of emergency.	LOW	MEWP Operator	When Required.
Travelling around site.	Severe or possibly fatal impact or entrapment injuries from overturning MEWPs.	4	4	16	Ensure that only IPAF qualified personnel drive machinery. Read and understand the MEWP's operator's safety guide and perform pre-inspection before commencing, Report any defects. Before moving ensure that the route is clear from obstacles and any excavations. Do not raise boom too high if the route is uneven and do not speed over uneven surfaces. Make sure to check for any overhead hazards. Additional PPE [Safety Harness and Lanyard] must be worn.	LOW	MEWP Operator	When Required.

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



Position of MEWP for use on site.	Severe or possibly fatal impact or entrapment injuries from overturning MEWP and crushing on overhead hazards when raising the boom.	4	4	16	Ensure that only qualified personnel drive the MEWP. Read and understand the MEWP operator's safety guide. Check that the working area is level and that there are no excavations. Position MEWP close enough to the rig to work. Erect barriers and create an exclusion zone around base of MEWP when working at height.	LOW	MEWP Operator	When Required.
Emergency procedures when MEWP has engine or hydraulic failure.	Machine failure while boom is at height.	4	4	16	Before works commence ensure the rescue plan is signed by a competent person this is found on the Foreman's Tablet. The rescue plan highlights how an operative is rescued when working at height. If the piling rig is required for the rescue HSQE Manager will give authorisation, as the operative climbs down the auger. Follow rescue procedures in case of emergency.	LOW	MEWP Operator	When Required.
RA11 ENVIRONMENTAL ISSUES								
Major spillage of oil or diesel into a drain or watercourse.	Severe or possibly fatal impact on the surrounding environment.	4	4	16	If a spillage occurs, then stop work and try to stop it by using the spill kit provided before it enters any drain/watercourse. Inform the client, office and ring the environmental incident hotline [if required] on 0800 807060 , this is a 24-hour service.	Medium	All Operatives	When Required.
Major spillage of grout or concrete into a diesel or watercourse.	Severe or possibly fatal impact on the surrounding environment.	4	4	16	Stop work and stop the grout or concrete from entering the drains or watercourse using the spoil or crushed concrete which is available on site to create a bund. Inform the client, office and ring the environmental incident hotline on 0800 807060 , if required, this is a 24-hour service.	Medium	All Operatives	When Required.
Washing out from concrete pump and holding drum.	Severe or possibly fatal impact on the surrounding environment.	4	4	16	Place the wash out bund under the hopper of the concrete pump and line with polythene, Clean out daily by emptying waste on to piling mat. Any spillages of concrete or grout will be cleaned up immediately.	LOW	All Operatives	When Required.
Storing COSHH containers on site.	Severe or possibly fatal impact on the surrounding environment.	4	3	12	Ensure that all COSHH containers are kept in a COSHH store on site and once used they are returned. Always keep spill kits next to the COSHH store. Diesel is to be kept in 110% banded containers. When refuelling or topping up oils be sure to use a spill kit absorbent mat in case of spillages.	LOW	All Operatives	When Required.
RA12 CLEANING CFA CONCRETE SYSTEM								
Concrete Splash	Can cause irritant contact dermatitis and cement burns to skin. Personal injuries from flying debris. Damage to nearby buildings & vehicles.	4	5	20	Place the blow out drum under the auger, place 1 sheet of ply [8"x 4"] vertically behind the drum up against the mast. Ensure that a competent person keeps all other personnel at least 10m away from the front of the piling rig. Ensure that any splashes are washed away immediately using cold water. If buildings or vehicles get splashed wash with clean water and don't scrub.	LOW	All Operatives	When Required

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



Cleaning the holding drum	Can cause irritant dermatitis and cement burns to skin. Falling from height and entanglement can cause personal injuries that could possibly be fatal.	4	5	20	When working at height place the chain/bar over the exit point on crow's nest. Ensure all guards are fitted correctly. Keep hands clear of rotating parts and if concrete encounters skin, wash off immediately with clean water. Additional PPE must be worn. [Hi-Viz Waterproof clothing & rubber safety footwear].	LOW	Pump Operator	When Required
Concrete Clamp Failure	Clamps failing, Severe, possible fatal impact to unsupported concrete hose.	4	5	20	Place whip checks on every coupling which is at height on the piling rig and the pump/holding drum set up. Replace faulty whip checks. Ensure all concrete clamps are in good condition and have a clevis pin inserted.	LOW	All Operatives	When Required
Cleaning the concrete pump	Entanglement injuries in moving parts, slip, trips and falls. Personal injuries and possibly fatal incidents.	5	4	20	Ensure that the work space is kept tidy. Do not put hands near any moving parts. Make sure that all guards are fitted to the concrete pump and if any concrete encounters skin it is to be washed off with clean water immediately. Additional PPE must be worn. [Hi-Viz Waterproof clothing & rubber safety footwear].	LOW	Pump Operator	When Required
Blowing out concrete system	Severe, possible fatal from contact with flying debris & concrete hose	4	5	20	Site Supervisor/ Rig Driver to decide whether to blow out in 2 or 3 stages depending on amount of placement hose, auger extension and concrete consistency. Must only use no smaller than 5" hard ball or 6" soft ball when blowing out. Blow out skip to be use if blowing out in 3 stages to hold placement hose from whipping. Blow out drum to be placed at the base of the auger. All personnel to be kept out of the vicinity when blowing out [min 10m]. All clamps to be opened at arm's length. The one bolts concrete clamp to be used as the ball blower clamp.	LOW	All Operatives	When Required
Explosive release of compressed air	Penetration of skin by compressed air. Personal injury and possibly fatal from flying hoses or debris.	5	5	25	Ensure to turn off air valve on compressor and open valve on ball blower, then make sure all trapped air is released before disconnecting any concrete hose clamps. The cleaning ball needs to be blown through the concrete system and located before opening any the hose clamps at arm's length. Additional PPE required [full face shield].	LOW	All Operatives	When Required
RA13 UNBLOCKING CFA CONCRETE SYSTEM								
Explosive release of concrete from jammed auger cap.	Personal injuries from impact of wet concrete jet. Irritant contact dermatitis and cement burns to skin. Personal injuries from flying debris.	3	4	12	Understand that there is always concrete under pressure in a blocked auger. Anticipate the direction of movement of concrete when cap or obstruction is removed and stand in the safest place. Erect boards and direct side opening auger towards boards. Ensure that all personnel and machinery are clear of the area. Use a long bar or shovel to remove cap or obstruction at arm's length, Do NOT remove by hand. If concrete encounters the skin, then wash off immediately with clean, cold water.	LOW	Banksman	When Required

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



<p>Blockage in concrete system [Concreting].</p>	<p>Personal injuries from impact of wet concrete jet. Irritant contact dermatitis and cement burns to skin. Eye irritation. Personal injuries (possibly fatal) from flying hoses, clamps, pipework and debris.</p>	4	5	20	<p>When blockage in concrete system occurs do not attempt to continue pumping [2 attempts max]. Back pump 8 times to try and remove pressure from the concrete system. Locate blockage by watching concrete hoses pulsate. Place an exclusion zone around the blocked area at approximately 5.0m to ensure all personnel and machinery stay clear of the area. Connect placement hose or hanging hose to blow out skip. Use long bar or shovel to release joint clamps at arm's length. If pressure is found when clamp is released leave the clamp until pressure (hissing) stops. Always stay vigilant around a block concrete system. Additional PPE [Full face mask]. Inform management when blocked do not use compressed air attempt to push blockage in opposite direction with concrete pump.</p>	Medium	All Operatives	When Required
<p>Blockage in concrete. [Blowing -out]</p>	<p>Personal injuries from impact of wet concrete jet. Irritant contact dermatitis and cement burns to skin. Eye irritation. Personal injuries (possibly fatal) from flying hoses, clamps, pipework and debris.</p>	5	5	25	<p>Understand that there is always concrete under pressure in a blocked pipe. Ensure that the compressor is switched off and all air release valves are opened, erect boards around the joint to act as a shield. Additional PPE [Full face mask] to be worn. Make sure whip checks are fitted and left in place until hoses clamp is opened and pressure released. Anticipate the direction of movement of the concrete and pipework when joint is released under pressure and ensure to be standing in the safest place. Place an exclusion zone around the blocked area at approximately 5.0m ensure all personnel and machinery stay clear of the area. Attach the placement hose or hanging hose on to the blow out skip always secure the clamp with a clevis pin. Use a long bar or shovel to release joint clamps at arm's length. If pressure is found when clamp is released leave the clamp until pressure (hissing) stops. Always stay vigilant around a blocked concrete system. Never release the 2.8m side rubber concrete hose when blocked.</p>	Medium	All Operatives	When Required
<p>Unblocking a blocked concrete hose at height.</p>	<p>Personal injuries from impact of wet concrete jet. Irritant contact dermatitis and cement burns to skin. Eye irritation. Personal injuries (possibly fatal) from flying hoses, clamps, pipework and debris.</p>	5	5	25	<p>When blockage in concrete system occurs do not attempt to continue pumping [2 attempts max]. Back pump 8 times to try and remove pressure from the concrete system. Locate blockage by watching concrete hoses pulsate. Place an exclusion zone around the blocked area at approximately 7.0m ensure all personnel and machinery stay clear of the area. Additional PPE [Full face mask] required. MEWP Operator will position the MEWP basket at height close to the clamp on the hanging hose. He will attach a nylon sling around the concrete hose and attach to the second line, the rig operator will take the slack up and the MEWP Operator will remove the coupling at arm's length. If pressure is found when clamp is released leave the clamp until pressure (hissing) stops. Always stay vigilant around a blocked concrete system.</p>	Medium	Banksman	When Required

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



					Once released the Rig Operator will lower the hose to ground level for the blockage to be removed.			
Release of augers under pressure	Personal injuries from impact of wet concrete jet. Irritant contact dermatitis and cement burns to skin. Personal injuries from flying debris.	4	4	16	Be aware of the probability of concrete under pressure in an auger string and stay vigilant. When the pins have been removed ensure that the MEWP Operator clearly signals to the rig driver and moves the MEWP to a safe distance. Erect barriers to form an exclusion zone around the front of the rig keeping all personnel out of the area. Rig Operator must wait for the signal and ensure that all personnel are standing clear before separating the auger joint.	LOW	All Operatives	When Required
RA14 WORKING AT HEIGHT								
Rigging and de-rigging auger string	Severe, possibly fatal injuries banksman from falling from height.	5	5	20	Use MEWP. Before putting on inspected safety harness and extendable lanyard, make sure there is a valid certificate. Complete Pre-Inspection checks on MEWP before using. Once in the basket attach lanyard to anchor point. Never get out of a raised basket or un-attach the lanyard while at height	LOW	MEWP Operator	When Required.
Access to rear maintenance area	Personal injury, possibly severe from impact with ground, materials, buildings and machinery.	4	4	16	Inspect safety harness and lanyard and make sure there is a valid certificate. Once you have climbed the permanent ladder on side of the rig attach the lanyard to the second line. Stand only on flat anti slip surfaces which are provided and do not go near the edges.	LOW	Rig Operator	When Required.
Standing on track	Personal injury, possibly severe, from impact with ground and machinery.	4	4	16	Ensure that only supervisor, trainer or maintenance personnel stand on the rig while it is drilling. Do not stand on track whilst it is moving, dismount and stand away from rig. When dismounting go backwards stepping down to ground level.	LOW	All Operatives	When Required
Greasing Cathead	Personal injury, possibly severe, from impact with ground, materials, buildings and machinery.	4	4	16	Use MEWP if on site, if not use industrial steps and make sure that the steps are footed while being used.	LOW	Rig Operator	When Required.
Attaching and removing pins and bolt on hinged section of the mast	Personal injury, possibly severe, from impact with ground, materials, buildings and machinery.	4	4	16	Use MEWP if on site, if not use industrial steps and make sure that the steps are footed while being used.	LOW	Rig Operator/ Banksman	When Required
Attaching and removing pins from drill head section	Personal injury, possibly severe, from impact with ground, materials, buildings and machinery.	3	3	9	Lift drill head above pins on foot section. Use MEWP if on site, if not use industrial steps and make sure that the steps are footed while being used to remove pins.	LOW	Rig Operator/ Banksman	When Required
Greasing the Concrete Swivel	Personal injury, possibly fatal from crushing from falling swan neck.	4	4	16	Complete pre start checks on the MEWP and wear the certified full body harness and lanyard. Make sure exclusion zone is erected around the MEWP when you are working at height and ensure the grease drum is left in the basket when pumping grease, else use a hand grease gun.	LOW	MEWP Operator	Twice Daily

HG Construction Ltd

40719A2

Vine Hill Development, 15-29 Eyre Street Hill,
Clerkenwell, EC1R 5LB



RA15 SITE SPECIFIC INFORMATION

Underground services	Personal injury, possible fatal impact from striking underground services, particularly electric and gas. Potential major disruption to on-site and off-site personnel from damage to utilities.	4	5	20	Prior to piling the Client should check up to date service drawings against the proposed pile positions. Where services exist within close proximity to proposed pile positions, the relevant asset holder should be contacted to confirm the safe distance for piling based upon the type of service present. Services should be clearly marked at ground level to ensure protection of the asset.	LOW	Client	Prior to piling
-----------------------------	--	---	---	----	---	-----	--------	-----------------

21. RAMS CONFIRMATION SHEET

All site operatives [including Sub-Contractors] working for or with the piling team will sign the confirmation sheet below to confirm they will conform to the written RAMS:

Name:	Date:	Occupation:	Signature: