


Appendix M

CAMDEN TOWN HALL ANNEXE
CROSSTREE
REVISED SEQUENCE PROGRAMME

MCLAREN




CAMDEN TOWN HALL ANNEXE

CROSSTREE

REVISED SEQUENCE PROGRAMME

MCLAREN




CAMDEN TOWN HALL ANNEXE

CROSSTREE

REVISED SEQUENCE PROGRAMME

MCLAREN



CROSTREE

McLAREN

Line	Weeks	Name	Start	Finish
150		Level 8 Steel Available	20/05/2016	20/05/2016
151		Level 9 Steel Available	13/06/2016	13/06/2016
152		Level 10 Steel Available	28/07/2016	28/07/2016
153		Start On Site	28/07/2016	28/07/2016
		Package 1005 - Servicing Door	29/02/2016	12/06/2017
155		Stage 5 Construction Design Team Release	29/02/2016	29/02/2016
156		Subcontractor Appointment	29/02/2016	29/02/2016
157	18w	Procurement/Manufacture	30/01/2017	09/06/2017
158		Start On Site	12/06/2017	12/06/2017
		Package 111 - Roofing	03/08/2016	21/12/2016
160		Stage 5 Construction Design Team Release	03/08/2016	03/08/2016
161		Subcontractor Appointment	03/08/2016	03/08/2016
162	12w	Procurement/Manufacture	28/09/2016	20/12/2016
163		Start On Site	21/12/2016	21/12/2016
		FF OUT PACKAGES	01/02/2016	26/09/2017
		Package 131 - Lifts (COP)	01/02/2016	01/02/2017
166		Design Team Release - Stage 4 Technical Design	01/02/2016	01/02/2016
167		Subcontractor Appointment	01/02/2016	01/02/2016
168	6w	Subcontractor Design Development	01/02/2016	11/03/2016
169	6w	Sample Submission / Approval	15/02/2016	25/03/2016
170	4w	Subcontractor Design Release	14/03/2016	15/04/2016
171	4w	Comment / Review Period	04/04/2016	29/04/2016
172		Conclude Stage 5 Construction Design Information	02/05/2016	02/05/2016
173	22w 2d	Procurement/Manufacture	15/08/2016	31/01/2017
174		Start On Site	01/02/2017	01/02/2017
175	62w 2d	Package 131a - Service Lift (COP)	01/02/2016	10/05/2017
		Package 133 - Drying	29/02/2016	17/01/2017
177		Stage 5 Construction Design Team Release	29/02/2016	29/02/2016
178		Subcontractor Appointment	29/02/2016	29/02/2016
179	12w	Procurement/Manufacture	11/10/2016	16/01/2017
180		Start On Site	17/01/2017	17/01/2017
		Package 133 - Carpentry (inc Doors)	29/02/2016	28/02/2017
182		Stage 5 Construction Design Team Release	29/02/2016	29/02/2016
183		Subcontractor Appointment	29/02/2016	29/02/2016
184	16w	Procurement/Manufacture	25/10/2016	27/02/2017
185		Start On Site	28/02/2017	28/02/2017
		Package 115 - Brick & Blockwork	22/04/2016	26/08/2016
187		Stage 5 Construction Design Team Release	22/04/2016	22/04/2016
188		Subcontractor Appointment	22/04/2016	22/04/2016
189		Latest Date for Sample Approval	22/04/2016	22/04/2016
190	18w	Procure / Manufacture (Lead-in Period)	22/04/2016	25/08/2016
191		Start On Site	26/08/2016	26/08/2016
		Package 125 - Fire Protection / Fire Stopping	15/02/2016	12/08/2016
193		Stage 5 Construction Design Team Release	15/02/2016	15/02/2016
194		Subcontractor Appointment	15/02/2016	15/02/2016
195	6w	Procurement/Manufacture	01/07/2016	11/08/2016
196		Start On Site	12/08/2016	12/08/2016
		Package 132 - Stairs	21/09/2016	14/03/2017
198		Stage 5 Construction Design Team Release	21/09/2016	21/09/2016
199		Subcontractor Appointment	21/09/2016	21/09/2016
200	8w	Procure / Manufacture (Lead-in Period)	17/01/2017	13/03/2017
201		Start On Site	14/03/2017	14/03/2017

Project: Camden Town Hall Annex, for Crossstreet			
DRAWN BY: SJB	PROG REF: M1400-CP-001	REVISION NO: -	Issue Date: 16/02/2016
PROGRAMME COMMENT / STATUS:			

MCLAREN

McLaren Construction Ltd
 4th Floor
 10 Chiswell Street
 London, EC1Y 4UQ

www.mclarengroup.com
 enquiry@mclarengroup.com
 Tel: +44 (0)207 078 6963

McLAREN


McLaren Construction Ltd
4th Floor
10 Chiswell Street
London, EC1Y 4UQ
www.mclarengroup.com
enquiries@mclarengroup.com
Tel: +44 (0)207 078 6963

CAMDEN TOWN HALL ANNEXE

CROSSTREE

REVISED SEQUENCE PROGRAMME

MCLAREN



Project: Camden Town Hall Annex, for Crosstree

DRAWN BY: M1400-CP-001

PROG REF: M1400-CP-001

REVISION NO: 16/02/2016

Issue Date: 16/02/2016

PROGRAMME COMMENT / STATUS:


MCLAREN

MCLAREN Construction Ltd
4th Floor
10 Chiswell Street
London, EC1Y 4UQ

www.mclaren.co.uk
enquiries@mclaren.co.uk
Tel: +44 (0)207 078 6963

CAMDEN TOWN HALL ANNEXE
CROSSTREE
REVISED SEQUENCE PROGRAMME

MCLAREN



CROSTREE

MCLAREN

Line	Weeks	Name	Start	Finish
299	3d	Expose existing Rebar	09/03/2016	11/03/2016
300	2d	Cut existing Rebar and down to Rebar at lower level	14/03/2016	15/03/2016
301	2d	Cluster 2	08/03/2016	16/03/2016
302	1d	Install temporary works x 3	08/03/2016	08/03/2016
303	1d	Mark out and saw cut concrete	09/03/2016	09/03/2016
304	3d	Expose existing Rebar	10/03/2016	14/03/2016
305	2d	Cut existing Rebar and down to Rebar at lower level	15/03/2016	16/03/2016
306	1d	Cluster 3	09/03/2016	10/03/2016
307	1d	Install temporary works x 3	09/03/2016	09/03/2016
308	1d	Mark out and saw cut concrete	10/03/2016	10/03/2016
309	3d	Expose existing Rebar	14/03/2016	16/03/2016
310	2d	Cut existing Rebar and down to Rebar at lower level	17/03/2016	18/03/2016
311	2d	Cluster 4	10/03/2016	21/03/2016
312	1d	Install temporary works x 3	10/03/2016	10/03/2016
313	1d	Mark out and saw cut concrete	11/03/2016	11/03/2016
314	3d	Expose existing Rebar	15/03/2016	17/03/2016
315	2d	Cut existing Rebar and down to Rebar at lower level	18/03/2016	21/03/2016
316	2d	Cluster 5	11/03/2016	22/03/2016
317	1d	Install temporary works x 1	11/03/2016	11/03/2016
318	1d	Mark out and saw cut concrete	14/03/2016	14/03/2016
319	2d	Expose existing Rebar	17/03/2016	18/03/2016
320	2d	Cut existing Rebar and down to Rebar at lower level	21/03/2016	22/03/2016
321	2d	Cluster 6	21/03/2016	22/03/2016
322	2d	Cluster 7	21/03/2016	22/03/2016
323	2d	Cluster 8	21/03/2016	22/03/2016
324	2d	Cluster 9	21/03/2016	22/03/2016
325	2d	Cluster 10	21/03/2016	22/03/2016
326	2d	Cluster 11	21/03/2016	22/03/2016
327	2d	Cluster 12	21/03/2016	22/03/2016
328	2d	Cluster 13	21/03/2016	22/03/2016
329	2d	Cluster 14	21/03/2016	22/03/2016
330	2d	Cluster 15	21/03/2016	22/03/2016
331	1w	Expose existing Rebar - Piling Rig Lifting Beam	07/03/2016	11/03/2016
332	3w	Cut Out / Temporary Work for Tower Crane	10/05/2016	30/05/2016
333	2w	W- Piling Rig 1	14/03/2016	27/05/2016
334	2w	W- Piling Rig 2	14/03/2016	27/05/2016
335	2w	W- Piling Rig 3	14/03/2016	27/05/2016
336	1w	W- Piling Rig 4	14/03/2016	27/05/2016
337	1w	W- Piling Rig 5	14/03/2016	27/05/2016
338	1w	W- Piling Rig 6	14/03/2016	27/05/2016
339	1w	W- Piling Rig 7	14/03/2016	27/05/2016
340	1w	W- Piling Rig 8	14/03/2016	27/05/2016
341	1w	W- Piling Rig 9	14/03/2016	27/05/2016
342	1w	W- Piling Rig 10	14/03/2016	27/05/2016
343	1w	W- Piling Rig 11	14/03/2016	27/05/2016
344	1w	W- Piling Rig 12	14/03/2016	27/05/2016
345	1w	W- Piling Rig 13	14/03/2016	27/05/2016
346	1w	W- Piling Rig 14	14/03/2016	27/05/2016
347	1w	W- Piling Rig 15	14/03/2016	27/05/2016
348	1w	W- Piling Rig 16	14/03/2016	27/05/2016
349	1w	W- Piling Rig 17	14/03/2016	27/05/2016
350	1w	W- Piling Rig 18	14/03/2016	27/05/2016

DRAWN BY:

M1400-CP-001

16/02/2016

McLaren Construction Ltd
4th Floor
10 Chiswell Street
London, EC1Y 4UQ

www.mclarenengroup.com
enquiries@mclarenengroup.com
Tel: +44 (0)207 078 6963

CROSTREE

McLAREN

Line	Weeks	Name	Start	Finish
351	2w	FRC Tower Crane Base	26/04/2016	09/05/2016
352	4w	CL 7/14 E - Shaped Core	23/05/2016	17/06/2016
353	3w	CL 0/V / 24-29	30/05/2016	17/06/2016
354	1w	CL 22 / 29	16/06/2016	22/06/2016
355	5w	CL D-N / 22-32 (Lift Shaft)	21/06/2016	25/07/2016
356	1w	CL 22-KX-7-12	23/06/2016	29/06/2016
357	1w	CL B-C / 24-26	30/06/2016	06/07/2016
359	7w	Removal of Works	10/05/2016	22/06/2016
360	5w	Under-Slab Drainage & Services	10/05/2016	27/06/2016
361	4w	Basement Slab Reinforcement	21/06/2016	25/07/2016
362	2w	RC Works - Column Strengthening / New Cast Walls	12/07/2016	08/08/2016
363	2w	Steelwork Installation - Columns, Beams	09/08/2016	22/08/2016
364	3w	NEW COCOS LIFT CONSTRUCTION	07/05/2016	27/02/2017
365	5w	Ground Works	07/06/2016	19/09/2016
366	3w	Reduced Level Dig & Break Down Piles (Top Level)	07/06/2016	11/07/2016
367	3w	Trench Boring	28/06/2016	18/07/2016
368	2w	Structural Strengthening	05/07/2016	25/07/2016
369	2w	LIFT Pit Slab Installation	26/07/2016	08/08/2016
370	4w	Temporary Works Installation / Alterations	09/08/2016	22/08/2016
371	2w	B-1 to 1st Floor Slab Removal	23/08/2016	19/09/2016
372	2w	Basement B-2 Works	20/09/2016	03/10/2016
373	2w	RC Works - New Cast Walls & Slabs	20/09/2016	03/10/2016
374	2w	Basement B-1 Works	04/10/2016	17/10/2016
375	2w	Ground Floor Works	18/10/2016	31/10/2016
376	2w	RC Works - New Cast Walls & Slabs	18/10/2016	31/10/2016
377	4w	Temporary Works Installation Level 1 - Level 8	23/08/2016	19/09/2016
378	6w	Removal of Upper Floor Slabs (Top Down Level 8 to 2nd Floor)	20/09/2016	31/10/2016
379	1w	Removal of First Floor Transfer Slab	01/11/2016	07/11/2016
380	2w	First Floor RC Works	08/11/2016	21/11/2016
381	2w	FRC Walls	08/11/2016	21/11/2016
382	2w	Second Floor RC Works	22/11/2016	05/12/2016
383	2w	FRC Walls	22/11/2016	05/12/2016
384	2w	Third Floor RC Works	06/12/2016	19/12/2016
385	2w	FRC Walls	06/12/2016	19/12/2016
386	2w	Fourth Floor Works	20/12/2016	16/01/2017
387	2w	FRC Walls	20/12/2016	16/01/2017
388	2w	Fifth Floor Works	17/01/2017	30/01/2017
389	2w	FRC Walls	17/01/2017	30/01/2017
390	2w	Sixth Floor Works	31/01/2017	13/02/2017
391	2w	FRC Walls	14/02/2017	27/02/2017
392	2w	Seventh Floor Works	14/02/2017	27/02/2017
393	2w	FRC Walls	20/02/2017	06/03/2017
394	2w	NEW C-SHAPED BESS	20/02/2017	06/03/2017
395	10w	Temporary Works Installation / Alterations	20/02/2017	26/03/2017
396	2w	Basement Works	09/04/2016	12/05/2016
397	2w	Column Strengthening	09/04/2016	22/04/2016
398	5w	FRC Walls	05/04/2016	12/05/2016
399	2w	Ground Floor Works	23/04/2016	03/05/2016
400	2w	Column Strengthening	23/04/2016	03/05/2016
401	2w	FRC Walls	13/05/2016	03/06/2016
402	2w	First Floor Works	04/10/2016	21/11/2016
403	2w	FRC Walls	04/10/2016	21/11/2016
404	4w	2nd Cut for Concrete	25/10/2016	21/11/2016
405	2w	Second Floor Works	22/11/2016	12/12/2016

PROGRAMME COMMENT / STATUS:


www.mclarenengroup.com
enquiries@mclarenengroup.com
Tel: +44 (0)207 078 6963

CAMDEN TOWN HALL ANNEXE

CROSSTREE


REVISED SEQUENCE PROGRAMME

MCLAREN



CAMDEN TOWN HALL ANNEXE
CROSSTREE
REVISED SEQUENCE PROGRAMME

MCLAREN



CROSTREE

McLAREN

[illegible]

DRAWN BY:

REVISION NO:

Issue Date:

PROGRAMME COMMENT / STATUS:

5

518

M1400-CP-001

16/03/2016

Journal of Management Studies 36(7) 809-824

McLAREN

McLaren Construction Ltd
4th Floor
10 Chiswell Street
London, EC1Y 4UO
www.mclarenengroup.com
enquiries@mclarenengroup.com
Tel: +44 (0)207 078 6963

www.mclarenengroup.com
enquiries@mclarenengroup.com
Tel: +44 (0)207 078 6963

CROSTREE

McLAREN

Line	Weeks	Name	Start	Finish	2015	2016	2017	2018
561	23w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
562	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
563	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
564	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
565	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
566	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
567	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
568	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
569	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
570	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
571	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
572	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
573	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
574	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
575	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
576	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
577	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
578	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
579	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
580	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
581	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
582	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
583	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
584	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
585	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
586	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
587	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
588	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
589	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
590	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
591	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
592	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
593	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
594	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
595	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
596	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
597	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
598	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
599	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
600	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
601	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
602	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul
603	24w	40	12/01/2017	04/07/2017	Apr	May	Jun	Jul

Project: Camden Town Hall Annex, for Crossstreet			
DRAWN BY: SJB	PROC REF: M1400-CP-001	REVISION NO: -	Issue Date: 16/02/2016
PROGRAMME COMMENT / STATUS:			




McLaren Construction Ltd
 4th Floor
 10 Chiswell Street
 London, EC1Y 4UQ

www.mclarenengroup.com
 enquiry@mclarenengroup.com
 Tel: +44 (0)207 078 6963

CAMDEN TOWN HALL ANNEXE
CROSSTREE
REVISED SEQUENCE PROGRAMME

MCLAREN



Appendix N

Mr Gary Newton
Outdoor Plus Ltd
5th Floor Watson House 5
54 Baker Street
London
W1H 7BU

Application Ref: **2011/5760/A**
Please ask for: **Rob Tulloch**
Telephone: 020 7974 2516

16 February 2012

Dear Sir/Madam

DECISION

Town and Country Planning Act 1990
Town and Country Planning (Control of Advertisements) (England) Regulations 2007

Advertisement Consent Granted

Address:
**TOWN HALL EXTENSION
ARGYLE STREET
LONDON
WC1H 8NJ**

Proposal:
Display of an externally illuminated shroud advertisement between the 1st floor and roof level facing Euston Road for a period of 4 months (01/06/2012 - 30/09/2012) during the Olympics.

Drawing Nos: Site location plan; THX/002A; 002B; 003A; 003B, 004A; 004B, 007A; 007B; Lighting Specification MP/WFL400Q/PEC/01.

The Council has considered your application and decided to grant consent subject to the following condition(s):

Conditions and Reasons:

- 1 No advertisement shall be sited or displayed so as to
 - (a) endanger persons using any highway, railway, waterway, dock, harbour or aerodrome (civil or military);
 - (b) obscure, or hinder the ready interpretation of any traffic sign, railway signal or



obstructed during the construction and maintenance of the proposal. No vehicles, cherry pickers or ladders associated with the installation, maintenance or removal of the proposed advert shall park/ stop/ encroach on the TLRN public highway of A501 Euston Road (including both footway and carriageway) at any time.

Reason: To avoid obstruction and congestion to the highway network in accordance with the requirements of policy DP16 (the transport implications of development) of the London Borough of Camden Local Development Framework Development Policies.

Disclaimer

This is an internet copy for information purposes. If you require a copy of the signed original please telephone Contact Camden on (020) 7974 4444

Delegated Report (Members' Briefing)		Analysis sheet N/A / attached		Expiry Date: 10/01/2012	
				Consultation Expiry Date: 13/12/2011	
Officer Rob Tulloch			Application Number(s) 2011/5760/A		
Application Address TOWN HALL EXTENSION ARGYLE STREET LONDON WC1H 8NJ			Drawing Numbers See decision notice		
PO 3/4	Area Team Signature	C&UD	Authorised Officer Signature		
Proposal(s)					
Display of an externally illuminated shroud advertisement between the 1st floor and roof level facing Euston Road for a period of 6 months (01/04/2012 - 30/09/2012) during the Olympics.					
Recommendation(s):		Grant Advertisement Consent			
Application Type:		Councils Own Advertisement Consent			
Conditions:		Refer to Draft Decision Notice			
Informatives:					
Consultations					
Adjoining Occupiers:	No. notified	00	No. of responses	00	No. of objections
					00
Summary of consultation responses:	Site notice n/a Press advert n/a				
CAAC/Local group comments:	TfL were notified, but did not respond.				
Site Description					
The Town Hall Extension comprises eight storeys with a rooftop set back for plant. It is adjacent to the Grade II listed Town Hall and opposite the Grade I listed St Pancras and Kings Cross Stations. It lies within the Kings Cross Conservation Area.					
Relevant History					
2011/5025/A Temporary display of projected images onto the north and west elevations of the Town Hall, Judd Street between the hours of 17:30 & 23:00 on 7/11/2011 through 11/11/2011 inclusive. Granted 07/11/2011					
Relevant policies					
LDF Core Strategy and Development Policies					
CS5 Managing the impact of growth and development					
CS8 Promoting a successful and inclusive Camden economy					
CS14 Promoting high quality places and conserving our heritage					
DP24 Securing high quality design					
DP25 Conserving Camden's heritage					

Olympic and Paralympic Games coming to the UK.

2.6 Due to its location on the north elevation the proposal would not affect sunlight to building. As most floors in the building are open plan and the signage material is a micro mesh, and not solid, it is not considered to adversely affect daylight. As there are no residential uses facing the site, the illumination is not considered to harm residential amenity.

2.7 As such the proposal, due to its contribution to the Olympic event and its temporary nature, is not considered harmful to the amenity of the building or wider area.

3 Public safety

3.1 The consideration for public safety is whether the advert itself, or its exact location, is likely to be so distracting, or so confusing that it creates a hazard to, or endangers people in the vicinity who are taking reasonable care for their own and others' safety.

3.2 The proposed display is static, and its high level and simple design combined with the generally slow traffic speed on Euston Road, are not considered to pose a hazard to vehicular traffic. The sign would pose no hazard to pedestrians.

4 Conclusion

4.1 The proposed shroud is intended to demonstrate Camden's support for the Games and is broadly compliant with national and local policies and guidance. Any visual harm caused by the display is considered to be ameliorated by its temporary nature.

5 Recommendation: Grant Advertisement Consent

DISCLAIMER

Decision route to be decided by nominated members on Monday 19th December 2011.

For further information see

<http://www.camden.gov.uk/ccm/navigation/environment/planning-and-built-environment/planning-applications/development-control-members-briefing/>

Planning & Development Control
London Borough of Camden
Environment Department
Camden Town Hall
Argyle Street Entrance
Euston Rd
London
WC1H 8ND

For the attention of David Peres da Costa

15th November 2011

Dear Sirs,

Re: Planning Application for Consent to Display Advertisements at Camden Town Hall Annex, Argyle Street/Euston Road, London, WC1H 8NJ

On behalf of Camden Council we are requested to submit the following planning application for advertisement consent for the *temporary* display of an illuminated building wrap/ banner fixed to the façade of the above property.

In accordance with your requirements we enclose the following documents:

- 1) 4 x copies of planning application form
- 2) A cheque in the sum of £335
- 3) Drawings and photos as detailed list below x 4 copies

<u>Description</u>	<u>Scale</u>	<u>Drawing No.</u>
O.S Location Plan	1:1250	THX/001
Existing Elevations:	1:100	THX/002 A&B
Proposed Elevation:	1:100	THX/003 A&B
Sectional Details	1:100	THX/004 A&B
Photos existing building	nts	THX/005
Photo Mock Up Advert	nts	THX/006
Fixing details	1:50	THX/007 A&B
Specification of Lighting	nts	MP.WFL400Q/PEC/01

Amenity

This proposal represents an ideal opportunity for Camden Council to promote the 2012 Olympics in the lead up and through the Games period by providing interest to the St Pancras and Kings Cross location.

This proposal will improve the visual amenity of the area by bringing interest, colour and vitality during the temporary period applied for. This is a busy commercial area, and any advertising display will compliment business activity in this locality.

The colour and content of the commercial advert display may vary during the period; however they will consist of simple graphics and limited typography, and comply with the standards and regulations as set out by the Outdoor Advertising Standards Authority.

Final creative design approval of any advertisement will be subject to formal approval by members and senior officers of Camden Council prior to the erection of such display.

Public safety

The implications to motorists and road users will be negligible, due to the fact that the proposed displays are sited at high level on the building well above the direct line of vision of any motorist or transport and will be capable of being seen from long range thereby giving any motorist ample time to assimilate the display message.

There are no major traffic systems or signals within the direct vision line of the proposed display areas. Furthermore traffic speed is controlled and is generally slow moving along this part of Euston Road.

For these reasons public safety is not considered an issue.

Conclusions

We consider that the application proposal will make a positive contribution to the character of this busy commercial area for the limited temporary period of this application along with helping Camden offset some of their financial expenses incurred in promotion of the 2012 Olympics and Paralympics.

Should any further details be required please do not hesitate to contact us.

Yours faithfully

Gary Newton
Outdoor Plus Ltd
0207 472 5200

Email: gary.newton@outdoorplus.co.uk

Planning Services
Camden Town Hall
Argyle Street
London WC1H 8EQ

Email (enquiries only): env.devcon@camden.gov.uk
Telephone : 020 7974 1911
Fax : 020 7974 5713

For office use
Date
Payee
App. No.

Fee

Application for consent to display an advertisement(s). Town and Country Planning (Control of Advertisement) Regulations 2007

Publication of applications on planning authority websites.

Please note that the information provided on this application form and in supporting documents may be published on the Authority's website.
If you require any further clarification, please contact the Authority's planning department.

1. Applicant Name, Address and Contact Details

Title:	Mr	First name:	Chris	Surname:	Widgery		
Company name:	Camden Council - Culture & Environment						
Street address:	Town Hall Extension			Country Code	National Number	Extension Number	
				Telephone number:			
				Mobile number:			
Town/City:	London			Fax number:			
County:				Email address:			
Country:							
Postcode:	WC1H 8EQ						
Are you an agent acting on behalf of the applicant?							
				☒ Yes	☐ No		

2. Agent Name, Address and Contact Details

Title:	Mr	First Name:	Gary	Surname:	Newton		
Company name:	Outdoor Plus Ltd						
Street address:	5th Floor Watson House			Country Code	National Number	Extension Number	
	54 Baker Street			Telephone number:	0044	2074725200	
				Mobile number:			
Town/City:	London			Fax number:			
County:				Email address:	gary.newton@outdoorplus.co.uk		
Country:							
Postcode:	W1H 7BU						

10. Interest in the Land

Does the applicant own the land or buildings where the adverts are to be placed?

☒ Yes ☐ No

11 (d). Details of Proposed Advertisement(s) - Other Sign

What is the height from the ground to the base of the advertisement (in metres)?

4.50 m

What is the maximum projection of the advertisement from face of building (in metres)?

0.1 m

What are the dimensions of the proposed advertisement?

Height: 30 x Width: 52 x Depth: 0.005 metres

What materials will the sign be made of?

PVC micromesh

What is the maximum height of any of the individual letters and symbols (in centimetres)?

500 cm

The colour of text and background:

Multi colour

Will the sign be illuminated?

☒ Yes ☐ No

Will the sign be illuminated internally or externally?

☐ Internally ☒ Externally

Illuminance Levels: 600 cd/m

Will the illumination be static or intermittent?

☒ Static ☐ Intermittent

12. Site Visit

Can the site be seen from a public road, public footpath, bridleway or other public land?

☒ Yes ☐ No

If the planning authority needs to make an appointment to carry out a site visit, whom should they contact? (Please select only one)

☐ The agent ☒ The applicant ☐ Other person


13. Declaration

I/we hereby apply for planning permission/consent as described in this form and the accompanying plans/drawings and additional information.



Date 15/11/2012

Town Hall Extension Argyle Street, London




Promap

Ordnance Survey © Crown Copyright 2011. All rights reserved.
Source number 100023449. Partial Scale: 1:1250

Location Plan
Scale 1:1250
Drawing No: THX-Advert-001

— SITE BOUNDARY




— SITE LOCATION
(BUILDING - ADVERT)



London 2012



Appendix O



Appendix P

