

1. Project & Site Details	Project / Site Name (including sub-catchment / stage / phase where appropriate)	The Hall School
	Address & post code	The Hall School, 23 Crossfield Road ,Belsize Park, London, NW3 4NU
	OS Grid ref. (Easting, Northing)	E 526943 N 184516
	LPA reference (if applicable)	
	Brief description of proposed work	Rooftop extension
	Total site Area	299 m ²
	Total existing impervious area	299 m ²
	Total proposed impervious area	299 m ²
	Is the site in a surface water flood risk catchment (ref. local Surface Water Management Plan)?	No
	Existing drainage connection type and location	Existing gravity connection to Thames Water combined sewer
	Designer Name	Harry Hunter
	Designer Position	Senior civil Engineer
Designer Company	Elliott Wood	

2. Proposed Discharge Arrangements	2a. Infiltration Feasibility		
	Superficial geology classification	None	
	Bedrock geology classification	Thames Group	
	Site infiltration rate	m/s	
	Depth to groundwater level	m below ground level	
	Is infiltration feasible?	No	
	2b. Drainage Hierarchy		
		<i>Feasible (Y/N)</i>	<i>Proposed (Y/N)</i>
	1 store rainwater for later use	N	N
	2 use infiltration techniques, such as porous surfaces in non-clay areas	N	N
	3 attenuate rainwater in ponds or open water features for gradual release	N	N
	4 attenuate rainwater by storing in tanks or sealed water features for gradual release	N	N
	5 discharge rainwater direct to a watercourse	N	N
	6 discharge rainwater to a surface water sewer/drain	N	N
	7 discharge rainwater to the combined sewer.	Y	Y
	2c. Proposed Discharge Details		
	Proposed discharge location	existing below ground drainage network on s	
Has the owner/regulator of the discharge location been consulted?	Yes		

3. Drainage Strategy	3a. Discharge Rates & Required Storage				
		Greenfield (GF) runoff rate (l/s)	Existing discharge rate (l/s)	Required storage for GF rate (m ³)	Proposed discharge rate (l/s)
	Qbar	0.13			
	1 in 1	0.11	4.9	72	1.1
	1 in 30	0.3	11.9	72	3
	1 in 100	0.41	15.5	87	5.4
	1 in 100 + CC			n/a	7.7
	Climate change allowance used		40%		
	3b. Principal Method of Flow Control		Geen Roof		
	3c. Proposed SuDS Measures				
		Catchment area (m ²)	Plan area (m ²)	Storage vol. (m ³)	
	Rainwater harvesting	0		0	
	Infiltration systems	0		0	
	Green roofs	299	241	7.2	
	Blue roofs	0	0	0	
	Filter strips	0	0	0	
	Filter drains	0	0	0	
	Bioretention / tree pits	0	0	0	
	Pervious pavements	0	0	0	
	Swales	0	0	0	
	Basins/ponds	0	0	0	
	Attenuation tanks	0		0	
	Total	299	241	7.2	

4. Supporting Information	4a. Discharge & Drainage Strategy	Page/section of drainage report
	Infiltration feasibility (2a) – geotechnical factual and interpretive reports, including infiltration results	Section 5
	Drainage hierarchy (2b)	Section 5
	Proposed discharge details (2c) – utility plans, correspondence / approval from owner/regulator of discharge location	Section 5
	Discharge rates & storage (3a) – detailed hydrologic and hydraulic calculations	Section 5
	Proposed SuDS measures & specifications (3b)	Section 5
	4b. Other Supporting Details	Page/section of drainage report
	Detailed Development Layout	Section 4
	Detailed drainage design drawings, including exceedance flow routes	Section 5
	Detailed landscaping plans	Section 4
	Maintenance strategy	Section 6
	Demonstration of how the proposed SuDS measures improve:	
	a) water quality of the runoff?	Section 5
	b) biodiversity?	Section 5
	c) amenity?	Section 5