



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate  
 Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

## WORK ORDER

<b>Client:</b> Gaynor Harris 50 Well Walk London NW3 1BT		<b>Site address:</b> 50 Well Walk London NW3 1BT	
<b>Our Ref:</b>	31024	<b>Date:</b>	27th June 2024
		<b>Purchase Order No:</b>	

Details of Work Required/Recommended
<p>Tree Number - T1            Tree Type - Lime (Tilia cordata)            Approx. Diameter at 1.5m - 0.35m            Approx. Height - 14m            Approx. Crown Spread Diameter - 8m            Location - see map</p> <p>Option 1            Service - Crown Reduction            Work Required - Reduce height only by up to 3m, cutting to suitable growth points (do not pollard), to a finished crown height of 11m. Remove major deadwood greater than 40mm in diameter.            Price £ +VAT - Not going ahead with this option</p> <p>Option 2            Service - Crown Reduction            Work Required - Reduce height by up to 3m and lateral spread on all sides by up to 2m (do not pollard), to finished crown dimensions of 11m height and 6m lateral spread. Remove major deadwood greater than 40mm in diameter.            Price £+ VAT            Reason - As part of continued maintenance.            Priority Code - B - Going ahead with this option</p> <p>PN - Client to ensure driveway is clear for Artemis vehicles and machinery</p> <p>PN - Neighbour consent form required. Access required to neighbour's property (number 48) to tidy up debris.</p> <p>All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel (<b>unless otherwise stated in work description above</b>).</p>

**Priorities**

U – Within 2 weeks (If necessary fencing off the hazard until work can be carried out)  
 A – Within 3 months    B – Within 6 months    C – Within 12 months    ON - Owner's discretion

Tree Preservation Order/Conservation area status: **In progress.**

