Card Geotechnics Limited (CGL)

CGL's Project Case Study Underpin Installation Movement Monitoring Data

Copyright © - Card Geotechnics Limited(CGL) - not to be shared outside this forum (335 Euston Road)



Project Background		Ground Conditions	Underpin Details						Party wall details			Date	Movement Vertical (mm)		Movement Lateral (mm)		
Project Name	Location	Soil type(s)	Groundwater (mOD)	(H) Underpin depth (mbgl)	No. of stages / lifts (#)	Type (Straight /Boot)	Reinforced? (Y/N)	Temporary Works (lateral support) (Y/N)	Workmanship Grade (1-5) 1=Poor 5=Excellent	Party wall type (Masonry / Concrete)	Wall Height (m)	Wall thickness (m)	Underpin Completion	Min (mm)	Max (mm)	Min (mm)	Max (mm)
7-14 Baker Steet	London	Gravels over Clay Bearing strata LC	Dry	3.20	2 lifts	ST with boot	No	Yes	4	Masonry	12.5	0.40-0.60	Sep-08		5mm	-	4mm
Pont Street	London	7.5mOD Mand Ground 5.5-6mOD Gravels 0.1mOD Clay	2.25	3.00	1 lift	Straight	No	Yes	4	Masonry	3.2	0.25	2009	-	5mm	-	3mm
62/63 Pall Mall	London	5.24mOD Made Ground, 5.24-3.74mOD Langley Silt, 1.74-2.24mOD Kempton Park -3.26 to -3.66mOD London Clay			1 lift	Straight		Yes	3	Masonry			2010	2.7mm	4.4mm	2.7mm	4.4mm
7 St James's Square	London	6.9-15.2mOD Made Ground, 6.1-8.6mOD Langley Silt, 3.4-8.1mOD River Terrace -1.7-6.3mOD London Clay			1 lift	Straight		Yes	4	Masonry			Aug-12	1mm	4.5mm	1mm	5mm
48/50 Pall Mall	London	Made Ground over Taplow Gravel Member			1 lift	Straight		Yes	4	Masonry			Sep-14	1mm	6mm	2mm	5mm
Seymour Street	London	21.37-21.38mOD Made Ground, 18.38mOD Lynch Hill Gravel, 17.58-16.17mOD London Clay			1 lift	Straight		Yes	3	Masonry			Sep-16	1mm	4mm	1mm	4mm
Corpus Christi	Oxford	61mOD Made Ground 58.2mOD Gravels 57.6mOD Oxford Clay	58.3	2.88	2 lifts	Straight	No	Yes	4	Oxford City Wall (Old Masonry)	5.3	0.60	Sep-22	1mm	4.5mm	2mm	4mm
Park Road, Cambridge	Cambridge	Made Ground and natural dry Medium Dense Gravels	Dry	1.87	1 lift	Straight	No	Yes	5	Masonry	8.0	0.40	May-22	1mm	2mm	1.5mm	2mm
St Olaves, Canada Water	London	2.5mOD Made Ground, 1.3mOD Alluvium, 0.5mOD River Terrace -5.5mOD Llambeth Group		3.00	1 lift	Straight	No	Yes	4	Masonry		0.25	Jul-23	1mm	4mm	1mm	5mm
42 Elsworthy Road	London	46.92-47.12mOD Made Ground 45.52-45.92mOD W-Lon Clay 35.12-37.92mOD London Clay	Dry	5.70	2 lifts	Straight	Yes	Yes	3	Masonry		0.40	Feb-24	1mm	5mm	1mm	4mm
65 Crutched Friars	London	13.7mOD Made Ground 8.5mOD Taplow Gravels 5.5mOD London Clay	Wet at base, but overall dry dig	4.00	1 lift	Straight	No	Yes	5	Concrete	6.7	0.75	Jun-24	1mm	3mm	1mm	2.5mm
Big Yellow, Wapping	London	10mOD Made Ground 5mOD London Clay	6	1.80	1 lift	Straight	No	Yes	4	Masonry	4.0	0.25	Mar-25	1mm	3mm	1mm	3mm