Verticality Survey Your ref: 6935700	Sheet: Our ref: Date:	1 of 1 772456 30/10/2020	Site: Rennie House, Torriano Mews Work carried out for: Sedgwick
J +8 I +8.1 +8.1 H G +8.1 +0.2 +0.8 +1.2 +3.5	F	+0.2 +1.5 +1.4 +0.7	D C B A +1.4 +1.2 +1.2 +2.5 -4.4 +1.2 +0.4 +1.2 +0.4 FRONT ELEVATION
P +14.3 Q +6	6.5	-4.4 +0.2 +4	M K +2.1 L +4.7 +0.3 +6.7 -0.3 +6.7
Remarks: Represents original position of wall Represents current position of wall + Readings denote wall leaning outward - Readings denote leaning inward			NOTE: All readings in MM relative to DPC and taken at 1M intervals

N.T.S.

Scale: