



METHOD STATEMENT

Site Address	2 PARK VILLAGE EAST, NW1 7PX
Precise Location	

Start Date		Completion Date	
-------------------	--	------------------------	--

BRIEF DESCRIPTION OF THE WORKS, TASK OR PROCESS:

Gravel Pathways

SEQUENCE OF OPERATIONS:

Site clearance and Excavation:

- Hand clear and remove all surface vegetation within the working area.
- Ground surface to be cleared to a minimal level - 100mm max. depending on visible roots from protected trees.

Foundations:

- Lay 20mm of sharp sand binding
- Install gravel stabilisation grids with attached geotextile membrane.
- Install a 20mm depth of local shingle to gravel grids.

Pathway build up:

- Install no-dig gravel grid pathway build up as specified in sectional drawing.