

We certify that the treatment described below has been carried out in accordance with our contractual agreement under your Purchase Order and conforms to the relevant engineering specifications and/or legislative requirements as evidenced by the test results shown below.

Premises : 1, 4 & 7 Triton Street

Regents Place

London NW1 3HF

Systems Disinfected : Cooling Towers 1-4

Specification : ACoP L8:2013 / HSG 274 Part 1

Date : 27th February 2018

Post-disinfection Record CT 1-4

Time	Free Chlorine (ppm)	рН	GWT CHLOR 10S added (litres)	Time Initials
12:00	30	8.8	15	JT
12:30	30	8.8		JT
13:00	25	8.7		JT
13:30	25	8.7		JT
14:00	25	8.7		JT

Comments :

Signed: Charlotte Stevens Date: 28th February 2018