



Refer to S/E's design and specifications for the extent of vault and basement propping for the period of construction

New drainage chambers. Refer drawings 1940-1945 for below ground services works

Extent of proposed temporary hoarding as Q40/410

Contractor to allow for required concrete foundations and chemfix for gate, hoarding posts and catch shoe foundation, including associated demolition and excavation works to manufacturer's details and specifications

New drainage chambers. Refer drawings 1940-1945 for below ground services works

Extent of proposed temporary hoarding during the period of construction as Q40/410. Contractor to allow for required concrete foundations and chemfix for hoarding posts, including associated demolition and excavation works to manufacturer's details and specifications

Proposed temporary hoarding

Extent of proposed temporary hoarding as Q40/410

Contractor to allow for removal and repair to asphalted road as existing, following excavation works required to install concrete foundations to manufacturer's details and specifications

Proposed temporary PCC emergency egress gate with mesh infill as Q40/570B

Temporary widened driveway and new drop kerb to match existing. Contractor to ensure a levelled transition from the driveway to the kerb and sidewalk as existing. Access to services to be retained and maintained during the period of construction

Existing vault underneath

Notes:
 1. Scope of works to historic cast iron railings, stone plinths and associated gates at South West Road and South East areas is subject to Acorn Restoration's Method Statement on best practice for dismantling, temporary storage and protection of the stone posts, plinths, low walls and seat, cast iron railings and any associated sub-structure during the period of construction, as well as the reinstatement as existing.
 2. The British Museum is a Grade I listed building/estate and therefore no works or activity outside of the plans as approved is permitted to be undertaken. If the Contractor is unsure of any issue they are to immediately stop works and seek further guidance.

WRIGHT & WRIGHT ARCHITECTS 89-91 Bayham Street London NW1 0AG T +44(0)20 7428 9393 E www.wrightandwright.co.uk		This drawing is not to be scaled. Dimensions govern. Wright & Wright Architects shall be notified in writing of any discrepancies. All dimensions are in millimeters unless noted otherwise. This drawing issued at First Contract is indicative of design intent and should be read in association with all specifications, schedules and consultants information. The Contractor is required to complete the detailed design, final coordination and interfaces. Contractor and Sub-Contractors design are subject to Architects acceptance.	C03 Enabling Works LBC Comments 10.10.2024 JB BM C02 Enabling Works LBC Comments 04.09.2024 JB BM C01 Stage 4 Enabling Works Tender 12.07.2024 JB BM P1 Draft Stage 4 Enabling Works Issue 14.06.2024 JB BM	Rev Note Date Issued By Issued To Security Classification: Official	Key 	Client British Museum Project Name Energy Centre Programme: South-West Energy Centre	Stage RIBA Stage 4 Drawing Title Enabling Works - South West Gate Proposed Temporary Construction Access	Drawing Number SW001-WWA-1000-X_01-DDG-A-1921 Scale Sheet Size Issue Date As indicated A1 10.10.2024 Revision Status C03 S4 - For Approval
---------------------------------------------------------------------------------------------------------------------------------------	--	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------	---------	-------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------