Westfield, 15 Kidderpore Ave, NW3 Treework Schedule

Tree/ Group No.	Species	Approx Height (m)	Approx Stem Diam. at1.5m (mm)	Approx Crown spread (m)	Age Class	Phys. Cond.	Condition	Management Recommendations	Estimated Remaining Contribution (years)	BS 5837 Category Grading
T32	Lime (Tilia x europaea)	14.5	650	8	Mature	Fair	03.04.08: Previously topped at 9m. Growing only 4m from building. Branches hitting building. 13.03.09: Repollarded during 2008. 28.04.10: Basal growth regrowing. 28.04.11: Basal growth roughly cut, leaving 200/500mm stems. 03.04.12: 150/300mm basal stems remain. 30.04.13: Basal growth removed during 2012. No action required. 01.04.14: Branches almost hitting building.	01.04.14: Re-pollard and remove basal growth.	20-40	В
T210	Cherry	7.0	150	8	Young	Good	30.04.13: Attractive tree, but with branches hitting building.	01.04.14: Minor pruning to provide 1m clearance to buildings.	15-30	В
T211	Hornbeam (Carpinus betulus)	7.0	150	7	Semi- mature	Fair	01.04.14: Canopy within 0.3m of building and overshadowing patio.	01.04.14: Lift crown over patio to 3.5m. Reduce height by 1.5m, to encourage a more compact crown.	10 - 20	С
Т39	Sycamore (Acer pseudoplatanus)	17.0	350	9	Middle aged	Fair	03.04.08: Main stem bifurcates at 1.6m, with a reasonable fork. Main stem leans to southeast. 13.03.09: Will require reduction during the next 2-3 years. 28.04.10: No work required. 28.04.11: Branches close to touching building. 03.04.12: Crown reduced during 2011. No work required. 30.04.13: No work required. 01.04.14: Litter suspended in canopy.	01.04.14: Remove litter suspended in canopy.	10 - 20	С
G212	2 no. Cotoneaster simonsii	6.0	90	5	Mature	Fair	01.04.14: Branches from both hitting building.	01.04.14: Prune to provide 1.2m clearance to building.	10 - 20	С
T67	Lime (Tilia x europaea)	20.0	700	12	Mature	Good	03.04.08: Dense Ivy around base. Basal shoots. 13.03.09: Ivy severed and basal shoots removed during 2008. 28.04.11: No work required. 03.04.12: No work required. 01.04.14: Bark around base beginning to decay, caused by compost.	01.04.14: Remove compost from around base.	20 - 40	A
T107	Plane (Platanus x hispanica)	20.0	750	17	Mature	Fair	03.04.08: Previously reduced to 7m, but a reasonably structured crown has grown out. Occasional deadwood of up to 75mm diameter. Main stem has slight lean to north. Basal swelling could be as a result of internal decay - though not indicated by sounding hammer. 23.04.08: Internal Decay Detection undertaken: stem sound. 13.03.09: No work required. 28.04.10: Soil disturbance around base. 28.04.11: Crown reduced during 2010, no work required. 03.04.12: No work required. 30.04.13: No work required. 01.04.14: Dead branch at 4m, growing to south, towards T60.	01.04.14: Remove dead branch at 4m, growing to south, towards T60.	15 - 30	В

Westfield, 15 Kidderpore Ave, NW3

Treework Schedule

Tree/ Group No.	Species	Approx Height (m)	Approx Stem Diam. at1.5m (mm)	Approx Crown spread (m)	Age Class	Phys. Cond.	Condition	Management Recommendations	Estimated Remaining Contribution (years)	BS 5837 Category Grading
T108	Lime cultivar	22.0	750	15	Mature	Fair	Decay Detection undertaken - no decay found. 13.03.09 : 25% crown reduction undertaken during 2008. Stress on graft point reduced, but still all remaining weight over playground. Carry out further crown reduction in 2-3 years when tree had re-established vigour. 28.04.10 :	01.04.14: Lift crown to southwest to provide 6m clearance, by removing two branches, circa 150mm diameter back to main stem, together with two secondary branches (circa 100mm), to allow sunlight to penetrate under canopy. Clear remains of neighbour's tree, which has failed and broken across fence.	10 - 20	С
T20	Ash (Fraxinus excelsior)	20.0	430	13	Mature	Good	03.04.08: Minor deadwood but good form and structure. 13.03.09: Extended lateral branch growing to south, towards lawn at risk of future breakout. 28.04.10: Lateral branch to south reduced by 20% during 2009. 28.04.11: Reduced during 2010, no work required. 03.04.12: No work required. 30.04.13: No work required.	01.04.14: Reduce crown by 10% to check growth.	20 - 40	В
T19	Birch (Betula pendula)	14.0	220	8	Mature	Good	03.04.08: Good form and structure. 13.03.09: Crown reduced during 2008. 28.04.10: Minor decay at base - no work required. 28.04.11: No work required. 03.04.12: No work required. 30.04.13: No work required.	01.04.14: Reduce crown by 15% to check growth and allow more light through to flats.	20 - 40	А
T214	Eucalyptus	7.5	300	4	Early mature	Good	U1.U4.14: I win stem from 1.3m. Pruned approx three	01.04.14: 10-15% crown reduction, to check growth and encourage compact crown development.	10 - 20	С
T215	Eucalyptus	8.0	300	7	Early mature	Good	01.04.14: Twin stem from 1.3m. Pruned approx three years ago.	01.04.14: 10-15% crown reduction, to check growth and encourage compact crown development.	10 - 20	С
T216	Eucalyptus	8.0	150	5	Early mature	Fair	years ago.	01.04.14: 10-15% crown reduction, to check growth and encourage compact crown development.	10 - 20	С
G217	8 no. Juniper 'Sky rocket'	7 - 9	120	1	Early mature	Fair	01.04.14: All showing some browning of low foliage, but branches are not dead - possibly frost damage. All showing good shape. Apical shoots all appear healthy. No work required.	01.04.14 Insecticide treatment as per Bartlett Tree Experts recommendations	10 - 20	С

SJ Stephens Associates 2 of 3

Westfield, 15 Kidderpore Ave, NW3 Treework Schedule

Tree/ Group No.	Species	Approx Height (m)	Approx Stem Diam. at1.5m (mm)	Approx Crown spread (m)	Age Class	Phys. Cond.	Condition	Management Recommendations	Estimated Remaining Contribution (years)	BS 5837 Category Grading
T218	Cercis canadensis	4	200	6	Mature	Good		01.04.14: Prune to reduce height by approx 0.5m and spread by 1m, while maintaining shape.	10 - 20	С
T219	Juniper	5	110	0.6	Semi mature	Poor		01.04.14: Reduce height by 1.5m and prune misshapen branches.	10 - 20	С