



- NOTES
- NOTE 1.
THE LOCATIONS AND TYPE OF TREE PROTECTIVE FENCING SHALL BE CONFIRMED ON SITE WITH THE SUPERVISING ARBORICULTURIST.
- NOTE 2.
ALL RPAS OF RETAINED TREES AND GROUPS OF TREES SHALL BE PROTECTED BY TEMPORARY GROUND PROTECTION WHERE PLANT HAS TO PASS OVER THESE AREAS TO PROVIDED CONSTRUCTION ACCESS. WHERE INSTRUCTED ON SITE BY THE SUPERVISING ARBORICULTURIST TEMPORARY GROUND PROTECTION CAN BE LAID OVER THE TOP OF COPPICED TREES AND SHRUBS.
- NOTE 3.
THE NO-DIG CONSTRUCTION CROSS SECTION FOR PATHWAYS IS PROVIDED ON DRAWING NUMBER 5117039-ATK-ZZ-DR-L-7500 P1. IT IS TO BE NOTED THAT THE AREAS OF NO-DIG CONSTRUCTION FOR ACCESS ROUTES RELATE SOLELY TO AREAS WHERE THE ROUTES TRAVERSE OVER RPAS OF RETAINED TREES. OUTSIDE OF THESE AREAS THE CONTRACTOR CAN FOLLOW THE STANDARD SPECIFICATION FOR THE ACCESS ROADS.
- NOTE 4.
WHERE TREES ARE TO BE RETAINED WITHIN SPILLWAYS THE INSTALLATION OF THE REINFORCED TURF SHALL BE UNDERTAKEN IN ACCORDANCE WITH THE SPECIFICATION WITHIN THE AMS WHERE THE WORKS ARE UNDERTAKEN WITHIN THE RPAS OF RETAINED TREES.
- NOTE 5.
WHERE THE PONDS ARE TO RECEIVE PRE-GROWN TURF ON SPILLWAYS AROUND TREES THE WORKS SHALL BE UNDERTAKEN IN ACCORDANCE WITH THE SPECIFICATION WITHIN THE AMS WHERE THE WORKS ARE UNDERTAKEN WITHIN THE RPAS OF RETAINED TREES.
- NOTE 6.
WHERE THE REINFORCED EARTH BUNDS ARE TO BE INSTALLED IN THE RPAS OF RETAINED TREES THE WORKS SHALL BE UNDERTAKEN IN ACCORDANCE WITH THE SPECIFICATION WITHIN THE AMS.
- NOTE 7.
FOR TREE WORKS SCHEDULE SEE ARBORICULTURAL METHOD STATEMENT

000

*CATEGORY A TREE
+ TREE REF.

000

*CATEGORY B TREE
+ TREE REF.

000

*CATEGORY C TREE
+ TREE REF.

000

*CATEGORY U TREE
+ TREE REF.

G1

TREE GROUP REFERENCE

W1

WOODLAND GROUP + GROUP REFERENCE.
HATCH EXTENT INDICATE APPROX
EDGE OF CANOPIES OF PERIMETER TREES (COLOUR
OF BOUNDARY LINE RELATES TO TREE *CATEGORIES
AS FOR INDIVIDUAL TREES AS SHOWN ABOVE)

+

TREE TO BE REMOVED
OR COPPICED

+

TREE TO BE REMOVED
OR COPPICED

+

NO DIG CONSTRUCTION

+

ARBORICULTURAL SUPERVISION
AND METHODOLOGY

+

PROTECTIVE BARRIER

+

ROOT PROTECTION AREA
TO FOLLOW
WOODLAND GROUP TO BE
REMOVED OR COPPICED

+

PROPOSED SCHEME

PLEASE REFER TO THE ARBORICULTURAL METHOD
STATEMENT FOR CONFIRMATION OF ARBORICULTURAL
METHODS OF WORKING

| Stat | Purpose of Issue | Date | Auth | Rev | Description | By | Date | Chk'd | Auth |
|------|----------------------------------|----------|------|-----|------------------------------------|----|----------|-------|------|
| A | FOR CONSTRUCTION | 25/01/15 | TD | C1 | FOR CONSTRUCTION | JK | 25/01/15 | BJ | TD |
| S3 | FOR COSTING | 31/10/14 | TD | P7 | FOR COSTING, TREE SCHEDULE REMOVED | IF | 31/10/14 | TD | TD |
| S3 | FOR REVIEW | 12/09/14 | TD | P6 | FOR REVIEW | IF | 12/09/14 | TD | TD |
| S2 | FOR PLANNING | 02/07/14 | TD | P4 | FOR PLANNING | IF | 02/07/14 | TD | TD |
| S0 | 'WORK IN PROGRESS' ISSUE TO PPSP | 04/06/14 | td | P3 | UPDATE TO SCHEDULE | MS | 04/06/14 | LB | TD |
| S0 | 'WORK IN PROGRESS' ISSUE TO PPSP | 22/05/14 | TD | P2 | HATCHES FROZEN IMPROVED LEGIBILITY | MS | 22/05/14 | JH | TD |
| S0 | 'WORK IN PROGRESS' ISSUE TO PPSP | 14/05/1 | TD | P1 | 'WORK IN PROGRESS' ISSUE TO PPSP | NP | 14/05/14 | JH | TD |

ATKINS™

Atkins Limited

Landscape Architecture,
The Octagon,
27 Middleborough,
Colchester, Essex, England
CO1 1TG

Tel: (01206) 732000

Fax: (01206) 732020

www.atkinsglobal.com

| | | | |
|--|---|--|---------------|
| Client City of London Corporation | | Title HAMPSTEAD NO. 2 POND TREE PROTECTION PLANS | |
| Sheet Size A1 | Original Scale 1:250@A1 1:500@A3 | Designed/Drawn NP | Checked JH |
| | | Date 07.05.14 | Date 07.05.14 |
| Status S3 | Drawing Number 5117039-ATK-P9-ZZ-DR-Y-2000 | Authorised TD | |
| Project HAMPSTEAD HEATH PONDS PROJECT | | Rev C1 | |