

PROJECT: OLD FROGNAL COURT
BOUNDARY WALL REPLACEMENT
PRE-COMMENCEMENT CONDITION STATEMENT FOR DISCHARGE

REF: 01189L

YOUR REF: 2015/1252/L

DATE: 27TH OCTOBER 2015

CONDITION 4

Lime will be delivered in 25kg bags and stored on a wooden pallet in turn supported on a double layer of 1200g polythene sheeting extending 1m beyond the pallet on all sides. The bags will generally be covered in a further plastic sheet or tarpaulin against inclement weather.

Mortar will be mixed on site. The mixer will be on a ply sheet in turn on a double 1200g plastic sheeting extending at least 1m around the mixer to prevent lime contact the ground.

Any mortar droppings from bricklaying activities will be cleared away to a skip at the end of each working day.

Operatives will need to be provided with appropriate PPE when working with lime.