



Front lobby demolished and rebuilt waterproof & insulated with same external materials, size and appearance.

Services and drainage replaced under corridor floor

Edge of structural slab upturn

Existing original staircase and cupboards retained & protected

Existing 1990's extension does not require underpinning

2 x new steps inserted

Steps rebuilt and extended in original stone to match existing

Crack failures in walls cut out and stitched.

Pin sequence number shows side excavation is made from.

Pin sequence number shows side excavation is made from.

Original York paving lifted, catalogued and replaced in original locations after works

- Underpin Sequence**
- 1A, 1B, 1C, 1D, 1E, 1F = 6 pins
 - 2A, 2B, 2C, 2D = 4 pins
 - 3A, 3B, 3C, 3D = 4 pins
 - 4A, 4B, 4C, 4D, 4E = 5 pins
 - 5A, 5B, 5C, 5D = 4 pins
 - 6A, 6B = 2 pins
- Total pins to excavate = 25 pins
Total inspection & concrete pours 6.

UNDERPIN SEQUENCING - Option 4

44 Downshire Hill, London NW3 1NU

1:50 22 Dec15 53022-11

Claymore Design & Build

copyright 2015

Edge of structural slab upturn