

## 42 AVENUE ROAD

### SUMMARY OF CONCLUSIONS IN CAMPBELL REITH AUDIT CONCLUSIONS

<b>Campbell Reith Comments</b>	<b>Vincent &amp; Rymill Comments</b>	<b>BIA Page Reference</b>
5.3	Two site investigations have been carried out both now appended to application. Clarified in B.I.A.	See appended Ground Investigation Reports
5.4	See Site Investigations	Page 21
5.9	B.I.A. updated with sketch sequence, this will of course be subject to Contractor final method statement temporary works designs.	Pages 9 - 20
5.10	The piles will be additionally supported in the permanent condition with an internal r.c. wall. Piles will span vertically in the temporary condition between temporary propping, permanent condition piles/wall will span between r.c. roof and base. Pile design with will be a contractor design item.	Page 7
5.11	Clarified in Design Philosophy in B.I.A.	Pages 7 and 9
5.12	Clarified in design philosophy	Page 9
5.13	Indicative wall calcs added, pile design contractor design item	Page 21
5.15	Prediction of damage category added.	Page 8