

METHOD STATEMENT

1. The earth retaining walls to the rear gardens to 94, 96, and 98 Heath Street are to be adequately shored up prior to the commencement of work.
2. The earth to the rear gardens to 94, 96, and 98 Heath Street that is being supported by the retaining walls is to be removed at an angle until a safe angle of repose is created. The angle of repose will depend upon the type and make-up of the earth and is to be established by the contractor on site.
3. The rear garden walls to 94 and 96 Heath Street are to be carefully dismantled by hand down to ground level. All of the original London Stock Bricks are to be retained, prepared for re-use and stored in a safe place. The existing foundations are to be removed and the ground prepared to receive the new foundations.
4. The defective section of brickwork to the rear garden wall to 98 Heath Street is to be carefully dismantled by hand. All of the original London Stock Bricks are to be retained, prepared for re-use and stored in a safe place.
5. The walls are to be re-built / repaired in accordance with the Schedule of Works and Retaining Wall Detail Drawing Ref: 30768 – Rev 02.