



4 The Grove – Record of samples undertaken 29 4 16

Mix 1; As installed on return wall 15 3 16

- 2 parts washed Sharp sand <8mm
- 1 part Naturally Hydraulic Lime 2
- 1/2 fine builders sand
- 1/2 part chalk crumb <5mm

This was applied recessed with a brushed finish to raise the aggregate



Mix 2a; RHS of sample panel (shown overleaf)

- 1.5 parts washed Sharp sand <5mm
- 1.5 parts Naturally Hydraulic Lime
- 3/4 part fine builders sand
- 1/2 part chalk crumb <5mm
- 3/4 crushed RED brick dust <1mm

This was brushed and penny struck

Mix 2b; NOT set into brickwork, just made up as a biscuit

1.5 parts washed Sharp sand <5mm
1.5 parts Naturally Hydraulic Lime
³/₄ part fine builders sand
¹/₂ part chalk crumb <5mm
³/₄ crushed YELLOW brick dust <1mm



PAYE Stonework & Restoration Ltd Stationmasters House, Mottingham Station Approach, London SE9 4EL Tel: 020-8857 9111 Fax: 020-8857 9222 e-mail: NameSurname@PAYE.net Website: www.PAYE.net Reg. No. 2743908 VAT No. 608 0053 77





Mix 3; Middle of sample panel (shown below)

1.5 parts washed Sharp sand <3mm
1.5 parts Naturally Hydraulic Lime
³/₄ part fine builders sand
¹/₂ part chalk crumb <3mm
¹/₄ part Chard sand
³/₄ crushed RED brick dust <1mm

This was brushed and penny struck

Mix 4; LHS of sample panel (shown below)

1.5 parts washed Sharp sand <3mm
1.5 parts Naturally Hydraulic Lime
34 part fine builders sand
1/2 part chalk crumb <3mm
34 crushed RED brick dust <1mm
2 tsps by weight of Vegetable Black Natural Earth pigment to 500ml water (if 3 litres water to 25kg bag then 12tsps per bag)

This was brushed and penny struck



Spencer Hall ACR Head of Conservation PAYE

