Tree No.	Species	Size Category	Urgency	Comments	Recommended Work	Pruning Frequency	Inspection Frequency	Address	App ref
T1	Ginkgo	М	Routine	Close to building and blocking light to such an extent that it has been the subject of multiple complaints from residents.	Fell as close as possible to ground level and treat stump with EcoPlug MAX	N/A	N/A	Camberley House	2016/2445/T
Т3	False Acacia	М	Routine	Overhangs adjacent industrial building. Basal cavity - extensive enough to justify proposed works	Fell as close as possible to ground level	N/A	N/A	Camberley House	2016/2445/T
T5	Birch	S	Routine	Branches hitting building	Cut back from building to clear by 2m	3-4 years	3 years	Camberley House	2016/2445/T
Т8	Sorbus	S	Routine	Tie constricting trunk. Trunk damage near to the main stem union. Leaning.	© Crown lift by 5metres as required to comply with highways regulations and to enable mowing of grass areas and access down pathways. © Lift crown by 2.5 metres to clear road signs, streetlights and other street furniture. © Cut back crown to clear adjacent buildings to give 2 metres clearance. © Where crowns are obstructing light and air to adjacent windows, thin canopy by 15-20%.	3-4 years	3 years	Camberley House	2016/2445/T
Т9	Birch	S	Routine	Close to building	Cut back from building to clear by 2m	3-4 years	3 years	Camberley House	2016/2445/T
T10	Birch	S	Routine	Twin-stem tree close to building	Cut back from building to clear by 2m	3-4 years	3 years	Camberley House	2016/2445/T
T11	False Acacia	L	Routine	Surface roots have been damaged by mowers. Near to building and blocking light. Trunk defect noted at 4m	© Crown lift by 5metres as required to comply with highways regulations and to enable mowing of grass areas and access down pathways. © Lift crown by 2.5 metres to clear road signs, streetlights and other street furniture. © Cut back crown to clear adjacent buildings to give 2 metres clearance. © Where crowns are obstructing light and air to adjacent windows, thin canopy by 15-20%.	3-4 years	3 years	Camberley House	2016/2445/T
T12	Gleditsia	М	Routine	Minor deadwood in crown. Obstructing light. Along with T11, this is a feature tree in this part of the estate	© Crown lift by 5metres as required to comply with highways regulations and to enable mowing of grass areas and access down pathways. © Lift crown by 2.5 metres to clear road signs, streetlights and other street furniture. © Cut back crown to clear adjacent buildings to give 2 metres clearance. © Where crowns are obstructing light and air to adjacent windows, thin canopy by 15-20%.	3-4 years	3 years	Camberley House	2016/2445/T