Tree No.	Species	Size Category	Urgency	Comments	Recommended Work	Pruning Frequency	Inspection Frequency	Address	App ref
T18	False Acacia	М	Routine	Twin-stem tree lifting paving. Minor basal decay noted	© Crown lift by 5metres as required to comply with highways regulations and to enable mowing of grass areas and access down pathways. © Lift crown by 2.5 metres to clear road signs, streetlights and other street furniture. © Cut back crown to clear adjacent buildings to give 2 metres clearance. © Where crowns are obstructing light and air to adjacent windows, thin canopy by 15-20%.	3-4 years	3 years	Between Camberley House & Bagshot House	2016/2816/T
T20	Hawthorn	S	Routine	In raised brick planter. Low crown	Crown lift 2.5m	3-4 years	3 years	Bagshot House	2016/2816/T
T24	Evergreen Magnolia	М	Routine	[See photo] Tree is growing very close to the building and blocking light	© Crown lift by 5m as required to comply with highways regulations and to enable mowing of grass areas and access down pathways. © Lift crown by 2.5 metres to clear road signs, streetlights and other street furniture. © Cut back crown to clear adjacent buildings to give 2m clearance. © Where crowns are obstructing light and air to adjacent windows, thin the canopy by 15-20%. © Reduce crowns overall by 2-3 metres or as otherwise specified by client	3-4 years	3 years	Bagshot House	2016/2816/T
T25	Conifer	S	Routine	Very close to building in the same way T24 is and blocking light	Reduce in height by 1/3	3-4 years	3 years	Bagshot House	2016/2816/T
T28	Acer	М	Routine	Lifting and cracked bark. Fungal activity and minor cavities towards the base of the tree	© Crown lift by 5m as required to comply with highways regulations and to enable mowing of grass areas and access down pathways. © Lift crown by 2.5 metres to clear road signs, streetlights and other street furniture. © Cut back crown to clear adjacent buildings to give 2m clearance. © Where crowns are obstructing light and air to adjacent windows, thin the canopy by 15-20%. © Reduce crowns overall by 2-3 metres or as otherwise specified by client	3-4 years	3 years	Bagshot House	2016/2816/T