

Tree No.	Species	Size Category	Urgency	Comments	Recommended Work	Pruning Frequency	Inspection Frequency	Address	App ref
T31	False Acacia	M	Routine	Ivy obstructing clear inspection of the base. Close to building and has been reduced previously	Strip ivy away from the base of the tree / Remove regrowth formed since most recent reduction	3-4 years	3 years	Between Ascot House & Windsor House	2016/2817/T
T32	False Acacia	M	Routine	Bulge in trunk near to the base suggests possible internal decay in this area of the tree. Ivy obstructing clear inspection of the base. Close to building and has been reduced previously	Strip ivy away from the base of the tree / Remove regrowth formed since most recent reduction	3-4 years	3 years	Windsor House	2016/2817/T
T35	False Acacia	S	Routine	In a noticeably poor condition [see photo]. Been reduced previously but continuing to manage this tree going forward does not seem the best course of action	Fell as close as possible to ground level	3-4 years	3 years	Windsor House	2016/2817/T
T36	False Acacia	M	Routine	Minor butt rot. Vertical crack running from 2m-3m up the trunk. Branch damage also observed. Been previously reduced	Remove regrowth formed since most recent reduction	3-4 years	3 years	Windsor House	2016/2817/T
T37	Sophora	M	Routine	Close to building and blocking light to nearby flats	<ul style="list-style-type: none"> ▣ Crown lift by 5m as required to comply with highways regulations and to enable mowing of grass areas and access down pathways. ▣ Lift crown by 2.5 metres to clear road signs, streetlights and other street furniture. ▣ Cut back crown to clear adjacent buildings to give 2m clearance. ▣ Where crowns are obstructing light and air to adjacent windows, thin the canopy by 15-20%. ▣ Reduce crowns overall by 2-3 metres or as otherwise specified by client 	3-4 years	3 years	Windsor House	2016/2817/T
T38	False Acacia	M	Routine	Close to building and blocking light to nearby flats	<ul style="list-style-type: none"> ▣ Crown lift by 5m as required to comply with highways regulations and to enable mowing of grass areas and access down pathways. ▣ Lift crown by 2.5 metres to clear road signs, streetlights and other street furniture. ▣ Cut back crown to clear adjacent buildings to give 2m clearance. ▣ Where crowns are obstructing light and air to adjacent windows, thin the canopy by 15-20%. ▣ Reduce crowns overall by 2-3 metres or as otherwise specified by client 	3-4 years	3 years	Windsor House	2016/2817/T
T40	Ginkgo	L	Routine	Breaking brick planter. Close to building and blocking light - this tree has not been previously reduced but now is the time to commence management	<ul style="list-style-type: none"> ▣ Crown lift by 5m as required to comply with highways regulations and to enable mowing of grass areas and access down pathways. ▣ Lift crown by 2.5 metres to clear road signs, streetlights and other street furniture. ▣ Cut back crown to clear adjacent buildings to give 2m clearance. ▣ Where crowns are obstructing light and air to adjacent windows, thin the canopy by 15-20%. ▣ Reduce crowns overall by 2-3 metres or as otherwise specified by client 	3-4 years	3 years	Windsor House	2016/2817/T
T41	False Acacia	L	Routine	Breaking brick planter and lifting brick paving. Close to building and blocking light - this tree has not been previously reduced but now is the time to commence management	<ul style="list-style-type: none"> ▣ Crown lift by 5m as required to comply with highways regulations and to enable mowing of grass areas and access down pathways. ▣ Lift crown by 2.5 metres to clear road signs, streetlights and other street furniture. ▣ Cut back crown to clear adjacent buildings to give 2m clearance. ▣ Where crowns are obstructing light and air to adjacent windows, thin the canopy by 15-20%. ▣ Reduce crowns overall by 2-3 metres or as otherwise specified by client 	3-4 years	3 years	Windsor House	2016/2817/T