## Requested Tree Works 2016

1

No.	Species	Age	DBH	Condition /Problems, Comments	Propsed Works
		Class	(mm)		
				Ganoderma fungal bracket at base.	
305	Cherry	SM	230	Decline dieback.	Fell to ground level and grind stump to 200mm
					Crown thin 20%. Remove major deadwood and
309	Lime	M	810	Major deadwood throughout	epicormic shoots from trunk
					Crown thin 20%. Remove major deadwood and
310	Lime	M	760	Major deadwood throughout	epicormic shoots from trunk
				Previously worked, pruning cavities	Climbing inspect and report adverse findings.
311	Chestnut	VM	1060	throughout.	Crown lift over road to 6m.
-					Crown thin 20%. Remove major deadwood and
314	Lime	M	810	Major deadwood throughout	epicormic shoots from trunk
				Occluding wound at base from 0.5m to	O
040			010	2m Possible machinery damage. Major	Crown thin 20%. Remove major deadwood and
316	Lime	M	810	deadwood in crown.	epicormic shoots from trunk
222	Limo	NA.	1000	Covity at base Major deadwood	Crown thin 20%. Remove major deadwood and epicormic shoots from trunk
322	Lime	M	1000	Cavity at base. Major deadwood.	Crown reduce to limit wind loading. Sever ivy of
329	Maple 'Krimson King'	SM	220	Poor Union	adjacent x2 cherrys
329	Inaple Killison Killy	SIVI	220		adjacent x2 cherrys
362	Oak	SM	380	Very poor condition. Dieback.	Fell to ground level and grind stump to 200mm
396	Goat Willow	SM	200	Twin fork	Crown reduce by 20% to limit wind loading
					Crown reduce all round by 25% to limit loading.
410	Oak	м	980	Dieback, deadwood.	Remove major deadwood >25mm
422	Silver Birch	м	495	Cavity and decay at base. Dieback.	Fell to ground level and grind stump to 200mm
				Poor condition, dieback throughout,	Fell Ivy clad tree and adjacent tree to ground
496	x7 Robinia's	М	400	lean, decay pockets.	level. Treat stumps to prevent regrowth.
					Crown reduce by 30% and remove co-dominant
497	Cherry	SM	200	Lean, suppressed	stem. Lift to 4m over road.

498	Sycamore	М	450	GMS1 (see below for description)
499	Cherry	SM	200	fell to groun level and grind stump to 200mm
500	Black Pine	м	900	Remove major deadwood >25mm. Climbing inspect
501	Oak	SM	400	Crown lift to 4m, remove major deadwood >25mm

2.57