

Method Statement

Project: Camden Stables Market
Statement No: 020
Prepared By: Amirilan Management Ltd
Date: 20.10.16
Revision No: N/A

Scope of the Works: Removing Infill to Arch (Non Structural)
--

Access/Egress: Front Access

Lighting: Work will be done during daylight hours

Plant & Equipment Used: Hand tools
--

Materials Used: N/A

Sequence of Tasks: <ol style="list-style-type: none"> 1. Cordon of area with hording to prevent public access 2. Erect tower to allow access to top of arch 3. Remove bricks by hand starting at the top 4. Dismantle Tower 5. Continue removing bricks by hand to the floor 6. Remove any timber partitions. 7. Check area is safe and remove hording
--

Risks & Controls: PLEASE READ attached Risk Assessments in conjunction with this statement. All risks are to be reassessed on a DAILY basis, due to the fast changing nature of the site. Safe passageways for access around the site must be maintained at all times.
--

Technical Information: All operatives as well as site manager and foreman are to read this document in conjunction with: <ul style="list-style-type: none"> • All appended diagrams • Site Safety Plans • All workplace risk assessments

Emergency Arrangements Closest A&E Hospital is: Royal Free Hospital Pont Street London NW3 2QG Tel: 0207 794 0500 Emergency Telephone: 999 Site Emergency Contact: Nuno on 07920 557 449
--

Training: All works to be carried out by trained Security Guards only. Site Manager and Foreman must both have the required certificate in health and safety issues.
--